

Over All Progress of JNNURM under BSUP and IHSDP- National Level

[as on 16th September 2015]

(Rs in Crores)

S. No	Particulars#	JnNURM		
		BSUP	IHSDP	TOTAL
1	States	32	33	35
2	Cities/Towns	62	884	946
3	DPRs/Projects approved initially	553	1,137	1,690
4	DPRs/Projects Cancelled by State	75	103	178
5	Project(s) Approved as on	478	1,034	1,512
6	Project(s) Completed	45	86	131
7	Project(s) on-going	433	948	1,381
8	Originally Project Cost Approved	31,751.31	12,779.98	44,531.29
9	Project Cost after Dropped DUs *	22,659.24	9,458.42	32,117.66
10	Allocation of ACA	16,356.35	6,828.31	23,184.66
11	Originally Central Share Approved	16,050.75	8,259.37	24,310.12
12	Central Share in Dropped/ Cancelled/ Curtailed DU's/ Projects	5,439.33	2,319.66	7,758.98
13	Central Share Reinstated	296.39	132.58	428.97
14	Net Central Share Cancelled	5,142.94	2,187.08	7,330.02
15	Central Share Committed as on *	11,157.68	6,101.94	17,259.62
16	Central Share Released (Projects)	11,460.94	6,431.80	17,892.73
17	Excess Central Share Released in projects due to Cancellation/ Revision/ Curtailment/ Dropping of DUs/ Projects	1,237.51	797.64	2,035.15
18	Excess Central Share adjusted through release in on-going projects	463.33	333.72	797.05
19	Central Share pending for Release in projects	470.93	134.06	604.99
20	Combined Central Share which can be Released through adjustment for BSUP & IHSDP	320.10		
21	Combined Central Share for actual Release in BSUP & IHSDP	284.89		
22	Originally Dwelling Units Approved	11,29,823	6,14,380	17,44,203
23	Cancelled/ Curtailed/ Dropped DUs	3,60,636	1,76,896	5,37,532
24	Dwelling Units Reinstated in CSMC	15,806	10,126	25,932
25	Net Dwelling Units Cancelled	3,44,830	1,66,770	5,11,600
26	Dwelling Units Approved as on date	7,87,973	4,49,358	12,37,331
27	Dwelling Units Completed	6,26,226	3,27,912	9,54,138
28	Dwelling Units Occupied	4,70,555	2,80,965	7,51,520
29	Dwelling Units Under Progress	1,61,747	1,21,446	2,83,193
Status during the Fortnight ending as on 15/09/2015				
30	Central Share	Actual Released	-	-
31		Adjusted Release	-	-
32	Dwelling Units	Completed	6,664	5,149
33		Occupied	3,002	3,984
Status as on 1/09/2015				
34	Central Share Released	11,460.94	6,431.80	17,892.73
35	Dwelling Units Completed	6,19,946	3,22,763	9,42,709
36	Dwelling Units Occupied	4,67,553	2,76,981	7,44,534

Above figures are tentative.

* Project Cost and ACA Committed are recalculated after deducting cost of DUs alongwith proportionate cost of infrastructure dropped by CSMC.