

BSUP : State wise Report for latest Progress at Project & City Level

Project Completed											
[as on 16th September 2015]											
Sr. No.	State City Approved Date	Project Name	Financial Progress (Rs in Crores)					Physical Progress (Nos)			
			Project Cost	Central Share	Central Share Released	Central Share Adjusted	ACA Balance for Release (Excess available)	Dwelling Units	DUs In-Progress	Construction Completed	Occupied
1	Andhra Pradesh Visakhapatnam 28-Sep-2006	Providing Basic Infrastructure facilities at Srinagar (Visakhapatnam), Andhra Pradesh	2.40	1.18	1.18	-	-	Infra	NA	NA	NA
2	Andhra Pradesh Visakhapatnam 28-Feb-2009	3616 DUs DPR Providing with Infrastructure facilities in Aganampudi in GVMC Area (Andhra Pradesh) under JNNURM	90.71	45.14	45.14	-	-	3,616	-	3,616	2,100
3	Andhra Pradesh Visakhapatnam 28-Feb-2009	1024 DUs DPR for Providing 1024 Houses with Infrastructure facilities in Kommadi in GVMC Area (Andhra Pradesh) under JNNURM	27.68	13.77	13.77	-	-	1,024	-	1,024	983
4	Andhra Pradesh Visakhapatnam 28-Feb-2009	2080 DUs with Infrastructure facilities in Paradesipalemin Sy. No. 178 Poor Settlement in GVMC Area (Andhra Pradesh) under JNNURM	48.79	24.32	24.32	-	-	2,080	-	2,080	1,983
5	Andhra Pradesh Visakhapatnam 28-Feb-2009	Revised project for providing relocation 544 DUs with infrastructure facilities in PARADESIPALEMIN Sy No. 179 poor settlements in GVMC area under JNNURM	12.75	6.26	6.26	-	0.00	544	-	544	544
6	Andhra Pradesh Visakhapatnam 28-Feb-2009	1839 Houses with infrastructure facilities in Parwada in GVMC area (Andhra Pradesh) under JNNURM.	48.88	24.29	24.29	-	-	1,839	-	1,839	765
7	Andhra Pradesh Visakhapatnam 27-Apr-2007	Providing Infrastructural facilities to 5 Poor Settlements in GVMC Area. Agampudi. Duvvada. Sy No. 27. Sy No.179 and VAMBAY Colony Madhurwada poor settlements in GVMC area.	95.28	47.33	47.33	-	0.00	Infra	NA	NA	NA
8	Andhra Pradesh Visakhapatnam 27-Apr-2007	Providing Infrastructure facilities to 11 poor Settlements in GVMC Area Pedagantyada. Gangaram. Bhanujithota TGR Nagar. Sebastain Colony. Agnampudi (UPH) and Rasalama colony in GVMC area visakhapatnam.	94.83	46.48	46.48	-	0.00	Infra	NA	NA	NA
9	Andhra Pradesh Visakhapatnam 28-Sep-2006	Providing Infrastructure facilities to Yetapalem (Visakhapatnam) Andhra Pradesh	5.50	2.70	2.70	-	-	Infra	NA	NA	NA
10	Andhra Pradesh Visakhapatnam 28-Sep-2006	Revised DPR for "Providing 7968 DUs and infrastructural facilities to 6 poor settlements under JNNURM in GVMC (Package-II)", Andhra Pradesh	167.12	48.29	48.29	-	-	7,968	1,053	6,915	4,670
11	Andhra Pradesh Visakhapatnam 11-Oct-2006	DPR on Basic Services to Urban Poor in steel plant rehabilitation colony at Vadlapudi in GVMC, Visakhapatnam, Andhra Pradesh	28.00	13.73	13.73	-	-	Infra	NA	NA	NA
12	Andhra Pradesh Visakhapatnam 28-Sep-2006	Revised DPR for "Providing 7352 DU's and infrastructural facilities to 22 poor settlements under JNNURM in GVMC (Package-I)", Andhra Pradesh	142.28	45.33	45.33	-	-	7,352	120	7,232	6,232
Sub-total of Visakhapatnam for 12 project(s)			764.22	318.81	318.81	-	0.00	24,423	1,173	23,250	17,277
13	Andhra Pradesh Vijayawada 28-Sep-2006	15000 DU's Rehabilitation of flood victims of River Krishna and Budameru Vagu along with Infrastructure development in VMC area of Andhra Pradesh.	237.35	118.67	129.37	-	(10.69)	13,760	864	12,896	8,928
14	Andhra Pradesh Vijayawada 11-Oct-2006	Detailed Designs and Estimations for Basic Services to Urban Poor (BSUP), Circle-I area Vijayawada, Andhra Pradesh	3.81	1.85	1.85	-	0.00	Infra	NA	NA	NA
15	Andhra Pradesh Vijayawada 21-Feb-2009	3200 DUs BSUP at Gollapudi Jakkampudi Villagae in Vijayawada Muncpal Corporation under JNNURM Phase-I, Andhra Pradesh	82.30	41.15	36.74	-	4.41	2,688	2,368	320	-
16	Andhra Pradesh Vijayawada 21-Feb-2009	3200 DUs BSUP at Jakkampudi Village in Vijayawada Muncpal Corporation under JNNURM Phase-II, Andhra Pradesh	27.43	13.72	24.49	-	(10.78)	896	896	-	-
17	Andhra Pradesh Vijayawada 19-Oct-2007	DPR for Providing G+3 Group Housing and Basic Services for Urban Poor in slums located in Circle_I, of VMC, Andhra Pradesh	23.52	11.30	45.84	-	(34.54)	832	-	832	91
18	Andhra Pradesh Vijayawada 02-Feb-2007	Detailed Designs and Estimation for BSUP Circle II, Vijayawada, Andhra Pradesh	59.83	29.04	29.04	-	-	Infra	NA	NA	NA
19	Andhra Pradesh Vijayawada 02-Feb-2007	Detailed designs and estimation for BSUP Circle II&III areas. Vijayawada, Andhra Pradesh	26.48	12.86	12.86	-	0.00	Infra	NA	NA	NA

* Project Cost and ACA Committed are recalculated after deducting cost of DUs alongwith proportionate cost of infrastructure dropped by CSMC.

BSUP : State wise Report for latest Progress at Project & City Level

Project Completed											
[as on 16th September 2015]											
Sr. No.	State City Approved Date	Project Name	Financial Progress (Rs in Crores)					Physical Progress (Nos)			
			Project Cost	Central Share	Central Share Released	Central Share Adjusted	ACA Balance for Release (Excess available)	Dwelling Units	DUs In-Progress	Construction Completed	Occupied
20	Andhra Pradesh Vijayawada 13-Feb-2008	DPR for repairs to 3373 Dwelling Units Constructed Under VAMBAY in Ajit Singh Nagar, Vijayawada, Andhra Pradesh	6.86	3.43	3.87	-	(0.44)	3,373	-	3,373	3,373
Sub-total of Vijayawada for 8 project(s)			467.58	232.02	284.06	-	(52.05)	21,549	4,128	17,421	12,392
21	Andhra Pradesh Tirupati 28-Mar-2012	BSUP Project of Housing Development at Vikruthamala Layout for construction of 1800 DUs at Tirupati, Andhra Pradesh	73.03	54.13	54.13	10.14	-	1,800	816	984	-
22	Andhra Pradesh Tirupati 20-Jan-2012	Provision of Housing & Infrastructure facilities to Slum dwellers at relocation site at Padipera and Avilala-I, Tirupati, Chittoor Distt, Andhra Pradesh	99.24	58.94	58.61	5.16	0.33	3,360	3,360	-	-
Sub-total of Tirupati for 2 project(s)			172.27	113.07	112.75	15.30	0.33	5,160	4,176	984	-
Total of Andhra Pradesh for 22 project(s) including 10 project(s) which are completed			1,404.07	663.90	715.62	15.30	(51.72)	51,132	9,477	41,655	29,669
23	Arunachal Pradesh Itanagar 11-Feb-2009	752 DUs BSUP project for Karsingsa, Itanagar, Arunachal Pradesh	45.15	40.59	40.59	-	-	752	752	-	-
24	Arunachal Pradesh Itanagar 06-Oct-2007	Implementation of BSUP Scheme (100 DU's) at Itanagar, Arunachal Pradesh	4.10	3.36	3.36	-	-	100	-	100	100
25	Arunachal Pradesh Itanagar 28-Mar-2012	Detailed Project Report for BSUP housing Scheme for construction of relocation 96 DUs at Nirjuli, Arunachal Pradesh, Phase-II	Project Cancelled on 20-May-14	NA	-	-	-	NA	NA	NA	NA
26	Arunachal Pradesh Itanagar 09-Nov-2011	Detailed Project Report for "BSUP housing scheme for construction of 144 DUs at Nirjuli, Banderdeva, Itanagar, Arunachal Pradesh	11.68	10.52	10.52	-	-	144	-	144	-
Total of Arunachal Pradesh for 3 project(s) including 1 project(s) which are completed			60.94	54.46	54.46	-	-	996	752	244	100
27	Assam Guwahati 11-Feb-2009	1028 DUs BSUP Scheme Integrated Housing & Infrastructure development of Slums in Guwahati, Phase-II, Assam	54.49	49.04	24.52	-	24.52	1,028	1,028	-	-
28	Assam Guwahati 05-Feb-2008	1232 DU's Basic Services to urban poor at 3 Slums at Guwahati, Assam	53.95	48.56	48.56	8.88	-	1,232	816	416	416
Total of Assam for 2 project(s)			108.44	97.60	73.08	8.88	24.52	2,260	1,844	416	416
29	Bihar Patna 26-Sep-2007	BSUP Scheme at Khagaul Phase-I under Patna Urban Agglomeration, Bihar	1.52	0.69	0.26	-	0.43	64	-	64	64
30	Bihar Patna 26-Sep-2007	BSUP Scheme at Danapur Phase-I under Patna Urban Agglomeration, Bihar	Project Cancelled on 20-May-14	NA	0.47	-	(0.47)	NA	NA	NA	NA
31	Bihar Patna 29-Oct-2007	BSUP Scheme at Danapur Phase-II under Patna Urban Agglomeration, Bihar	Project Cancelled on 20-May-14	NA	1.29	-	(1.29)	NA	NA	NA	NA
32	Bihar Patna 26-Sep-2007	BSUP Scheme at Phulwari sharif Phase-I under Patna Urban Agglomeration, Bihar	4.48	2.03	1.31	-	0.72	192	-	192	192
33	Bihar Patna 20-Feb-2009	416 DUs BSUP Project for Adalatganj, Patna City, Bihar	Project Cancelled on 20-May-14	NA	1.96	-	(1.96)	NA	NA	NA	NA
34	Bihar Patna 20-Feb-2009	832 DUs BSUP for Sector-2, Phase V, West Patna, Bihar	Project Cancelled on 20-May-14	NA	3.61	-	(3.61)	NA	NA	NA	NA
35	Bihar Patna 20-Feb-2009	832 DUs BSUP Scheme for Sector-2, Phase-VI, South Patna, Bihar	Project Cancelled on 20-May-14	NA	3.61	-	(3.61)	NA	NA	NA	NA
36	Bihar Patna 20-Feb-2009	928 DUs BSUP Project Sector-3, Phase-VI, South Patna, Bihar	Project Cancelled on 20-May-14	NA	3.94	-	(3.94)	NA	NA	NA	NA
37	Bihar Patna 20-Feb-2009	928 DUs BSUP for Sector-03. Phase-V, West Patna, Bihar	Project Cancelled on 20-May-14	NA	3.94	-	(3.94)	NA	NA	NA	NA

* Project Cost and ACA Committed are recalculated after deducting cost of DUs alongwith proportionate cost of infrastructure dropped by CSMC.

BSUP : State wise Report for latest Progress at Project & City Level

Project Completed
[as on 16th September 2015]

Sr. No.	State City Approved Date	Project Name	Financial Progress (Rs in Crores)					Physical Progress (Nos)				
			Project Cost	Central Share	Central Share Released	Central Share Adjusted	ACA Balance for Release (Excess available)	Dwelling Units	DUs In-Progress	Construction Completed	Occupied	
38	Bihar Patna 20-Feb-2009	928 DUs BSUP scheme for Sector-4, Phase-V, West Patna, Bihar	Project Cancelled on 20-May-14	NA	3.94	-	(3.94)	NA	NA	NA	NA	
39	Bihar Patna 20-Feb-2009	928 DUs BSUP Scheme Sector 4, Phase-VI, South Patna, Bihar	Project Cancelled on 20-May-14	NA	3.94	-	(3.94)	NA	NA	NA	NA	
40	Bihar Patna 20-Feb-2009	992 DUs BSUP Scheme Sector-1, Phase VI, South Patna, Bihar	Project Cancelled on 20-May-14	NA	4.18	-	(4.18)	NA	NA	NA	NA	
41	Bihar Patna 20-Feb-2009	992 DUs BSUP Scheme for Sector-1 Phase-V, West Patna, Bihar	Project Cancelled on 20-May-14	NA	4.18	-	(4.18)	NA	NA	NA	NA	
42	Bihar Patna 06-Oct-2007	Detailed Project Report for BSUP Scheme at Patna City Phase-II, Bihar	Project Cancelled on 20-May-14	NA	5.66	-	(5.66)	NA	NA	NA	NA	
43	Bihar Patna 06-Oct-2007	Detailed Project Report for BSUP Scheme at Patna City Phase-I, Bihar	Project Cancelled on 20-May-14	NA	7.07	-	(7.07)	NA	NA	NA	NA	
44	Bihar Patna 29-Oct-2007	Detailed Project Report for BSUP Scheme at Patna City Phase-III, Bihar		5.24	2.34	7.15	-	(4.81)	224	-	224	224
45	Bihar Patna 28-Nov-2007	BSUP Scheme at Patna City Phase-IV, under Patna Urban Agglomeration, Bihar	Project Cancelled on 20-May-14	NA	12.00	-	(12.00)	NA	NA	NA	NA	
Sub-total of Patna for 3 project(s)				11.25	5.07	68.51	-	(63.44)	480	-	480	480
46	Bihar Bodh Gaya 09-Jan-2008	Detailed Project Report for BSUP Scheme at Bodh Gaya (Phase I), Bihar	Project Cancelled on 20-May-14	NA	9.68	-	(9.68)	NA	NA	NA	NA	
Sub-total of Bodh Gaya for 0 project(s)				-	-	9.68	-	(9.68)	-	-	-	-
Total of Bihar for 3 project(s)				11.25	5.07	78.19	-	(73.12)	480	-	480	480
47	Chandigarh Chandigarh 28-Nov-2006	Revised project for Rehabilitation of 6368 slum families under phase I, Chandigarh		105.90	42.12	72.02	-	(29.90)	2,720	-	2,720	2,720
48	Chandigarh Chandigarh 14-Dec-2006	Revised Project for Rehabilitation of 10016 slum families under phase II, Chandigarh		300.43	151.21	151.21	-	-	10,016	-	10,016	9,372
49	Chandigarh Chandigarh 14-Dec-2006	Revised Project for Rehabilitation of 9344 slum families under phase III, Chandigarh		251.14	98.99	148.90	-	(49.91)	4,960	4,960	-	-
50	Chandigarh Chandigarh 29-Dec-2011	Supplementary DPR for construction of Sewage Treatment Plant (STP) for 8448 Dus at Dhanas under Slum Rehabilitation Project of 19360 Flats at Chandigarh.		11.55	8.62	6.90	-	1.72	Infra	NA	NA	NA
Total of Chandigarh for 4 project(s)				669.02	300.94	379.03	-	(78.08)	17,696	4,960	12,736	12,092
51	Chhattisgarh Raipur 21-Feb-2009	888 DUs BSUP Scheme at Naya Raipur, Chhattisgarh		28.79	23.03	23.03	-	(0.00)	888	264	624	40
52	Chhattisgarh Raipur 08-Feb-2010	Revised in sanctioned DPR - BSUP Project for Raipur, Phase-II, Chhattisgarh		41.64	29.60	23.68	16.24	5.92	976	976	-	-
53	Chhattisgarh Raipur 28-Nov-2006	Curtailed BSUP project for Raipur, Project 1 for Location 1-15, Chhattisgarh		39.09	31.27	31.27	-	-	2,416	1,088	1,328	610
54	Chhattisgarh Raipur 28-Nov-2006	Curtailed BSUP project for Raipur (CG), Phase-1 Project 2 for Location 16-30, Chhattisgarh		38.89	31.11	31.11	-	0.00	2,336	-	2,336	1,542
55	Chhattisgarh Raipur 28-Nov-2006	Curtailed BSUP project for Raipur (CG), Phase-1 Project 3 for Location 31-45, Chhattisgarh		66.40	53.12	53.12	-	0.00	5,322	2,474	2,848	2,053
56	Chhattisgarh Raipur 28-Nov-2006	Curtailed BSUP project for Raipur (CG), Phase-1 Project 4 for Location 46-61, Chhattisgarh		27.91	22.33	22.33	-	(0.00)	2,288	1,776	512	237

* Project Cost and ACA Committed are recalculated after deducting cost of DUs alongwith proportionate cost of infrastructure dropped by CSMC.

BSUP : State wise Report for latest Progress at Project & City Level

Project Completed											
[as on 16th September 2015]											
Sr. No.	State City Approved Date	Project Name	Financial Progress (Rs in Crores)					Physical Progress (Nos)			
			Project Cost	Central Share	Central Share Released	Central Share Adjusted	ACA Balance for Release (Excess available)	Dwelling Units	DUs In-Progress	Construction Completed	Occupied
57	Chhattisgarh Raipur 23-Mar-2012	BSUP project for construction of 512 DUs at Raipur (CG), DPR-I, Chhattisgarh	11.88	9.35	4.15	-	5.19	288	288	-	-
58	Chhattisgarh Raipur 23-Mar-2012	BSUP project for construction of 1648 DUs at Raipur (CG), DPR-II, Chhattisgarh	Project Cancelled on 20-May-14	NA	13.58	-	(13.58)	NA	NA	NA	NA
59	Chhattisgarh Raipur 23-Mar-2012	BSUP project for construction of 2048 DUs at Raipur (CG), DPR-III Chhattisgarh	47.04	36.85	16.85	-	20.01	1,120	1,120	-	-
60	Chhattisgarh Raipur 23-Mar-2012	BSUP project for construction of 1040 DUs at Raipur (CG), DPR-IV Chhattisgarh	23.07	18.17	8.32	-	9.85	568	568	-	-
Total of Chhattisgarh for 9 project(s)			324.71	254.84	227.45	16.24	27.39	16,202	8,554	7,648	4,482
61	Delhi Delhi 14-Mar-2008	Detailed Project report for "Construction of Four Storeyed EWS Housing for Slum Dwellers at Sector 16B, site No.3 Dwarka", Delhi	7.99	3.77	3.77	-	-	288	-	288	-
62	Delhi Delhi 14-Mar-2008	Detailed Project report for "Construction of Four Storeyed low cost Housing for Slum Dwellers at Sector 16B, site No.2, Dwarka", Delhi	20.46	9.73	9.73	-	-	736	-	736	-
63	Delhi Delhi 10-Jun-2011	Detailed Project Report for "Construction of 240 EWS dwelling units for Slum dwellers at Bakarwala, Delhi"	21.89	7.87	6.29	4.33	1.57	240	240	-	-
64	Delhi Delhi 22-Oct-2008	Detail Project Report For "Slum Relocation Project At Bawana. 704 DUs. Delhi".	28.87	11.84	11.84	-	-	704	-	704	-
65	Delhi Delhi 10-Mar-2011	Detailed Project Report for "Construction of 980 (G+4) Five Storeyed EWS houses for Slum Dwellers at Sector 16-B Ph-II, Dwarka."	50.69	23.42	23.42	5.85	-	980	-	980	-
66	Delhi Delhi 10-Mar-2011	Detailed Project Report for "Construction of 1180 (G+4) Five Storeyed EWS houses for Slum Dwellers at site No. A-3, Sultanpuri, Delhi.	52.50	25.10	25.14	-	(0.05)	1,060	1,060	-	-
67	Delhi Delhi 22-Oct-2008	Detail Project Reprt for "Slum Relocation Project at Baproula. Phase-II Delhi".	98.45	40.96	40.96	-	-	2,144	-	2,144	-
68	Delhi Delhi 13-Jun-2007	Housing for Urban Poor at Bawana, Narela and Bhorgarh Delhi Under BSUP.	113.27	46.17	46.17	-	-	3,868	-	3,868	585
69	Delhi Delhi 13-Jun-2007	Revised Scheme for Slum Relocation Project at Ghoogha and Baproula, Delhi.	132.83	58.56	52.70	-	5.86	7,104	-	7,104	-
70	Delhi Delhi 27-Dec-2007	DPR on Relocation of slum under BSUP Scheme at Narela Phase III. Near Siraspur Village. Delhi	117.47	46.32	38.66	-	7.67	2,840	-	2,840	-
71	Delhi Delhi 28-Mar-2012	Detailed Project Report for "Slum Relocation Project - EWS Housing at Khanjawla", Delhi	Project Cancelled on 20-May-14	NA	22.72	-	(22.72)	NA	NA	NA	NA
72	Delhi Delhi 30-Dec-2010	4560 Dus Detailed Project Report For "Construction Of Five Storeyed Low Cost Housing For Slum Dwellers At Poothkhurd. Phase-II (Bawana-III)".	254.56	115.52	92.42	-	23.10	4,560	4,560	-	-
73	Delhi Delhi 13-Jun-2007	Detailed Project Report For "Construction of 5 Storeyed Low Cost Housing For Slum Dwellers At Poothkhurd. Ph-I (Bawana-3)	207.77	97.66	148.32	-	(50.66)	3,840	3,840	-	-
74	Delhi Delhi 10-Mar-2011	Detailed Project Report for "Construction of 7400 Nos. Dwelling Units (G+4) EWS houses under JNNURM at Pkt-II, Bhalaswa, Jahangir Puri, Delhi"	366.84	173.48	130.11	13.00	43.37	7,400	7,400	-	-
75	Delhi Delhi 03-Jun-2008	7620 DUs DPR For "Construction Of 5-Storeyed EWS Housing for Slum Dwellers at Savada Ghevra- Phase-3 under BSUP".	407.69	192.96	192.96	48.24	-	7,620	-	7,620	-

* Project Cost and ACA Committed are recalculated after deducting cost of DUs alongwith proportionate cost of infrastructure dropped by CSMC.

BSUP : State wise Report for latest Progress at Project & City Level

Project Completed											
[as on 16th September 2015]											
Sr. No.	State City Approved Date	Project Name	Financial Progress (Rs in Crores)					Physical Progress (Nos)			
			Project Cost	Central Share	Central Share Released	Central Share Adjusted	ACA Balance for Release (Excess available)	Dwelling Units	DUs In-Progress	Construction Completed	Occupied
76	Delhi Delhi 30-Dec-2010	7720 Dus Detailed Project Report For "Construction Of Five Storeyed Low Cost Housing For Slum Dwellers At Poothkhurd. Phase-III (Bawana-III)".	323.54	152.15	97.88	-	54.27	6,000	6,000	-	-
77	Delhi Delhi 10-Jun-2011	Detailed Project Report for "Construction of Five storeyed EWS housing for Slum dwellers at Tikri Kalan, Phase-I"	334.18	149.95	175.97	-	(26.02)	5,740	5,740	-	-
78	Delhi Delhi 06-Dec-2007	Detailed Project Report for 6512 DUs "Slum Relocation Project at Samaspur", Delhi (DSIIDC)	Project Cancelled on 28-Mar-12	NA	17.42	-	(17.42)	NA	NA	NA	NA
79	Delhi Delhi 06-Dec-2007	Detailed Project Report for 9312 DUs "Slum Relocation Project at Deramandi", New Delhi I (DSIIDC)	Project Cancelled on 27-Apr-11	NA	25.43	-	(25.43)	NA	NA	NA	NA
80	Delhi Delhi 20-Dec-2007	Detailed Project Report for EWS 6144 DUs "Slum Relocation Project at Jonapur", Delhi (DSIIDC)	Project Cancelled on 30-May-11	NA	19.17	-	(19.17)	NA	NA	NA	NA
81	Delhi Delhi 14-Mar-2008	Detailed Project Report for "Construction of Four Storeyed EWS Housing for Slum Dwellers at Sector 23, Rohini Extn".	Project Cancelled on 27-Apr-11	NA	3.93	-	(3.93)	NA	NA	NA	NA
82	Delhi Delhi 22-Oct-2008	Detail Project Report For "Slum Relocation Project At Nangali Sarkarwati. Najafagrh . Delhi".	Project Cancelled on 27-Apr-11	NA	2.58	-	(2.58)	NA	NA	NA	NA
83	Delhi Delhi 20-Dec-2007	Detailed Project Report for "Slum Relocation Project at Neb Sarai", Delhi (DSIIDC)	Project Cancelled on 27-Apr-11	NA	2.03	-	(2.03)	NA	NA	NA	NA
Total of Delhi for 16 project(s)			2,539.00	1,155.44	1,189.59	71.42	(34.16)	55,124	28,840	26,284	585
84	Goa Panaji 27-Feb-2008	BSUP project Panaji City, GOA	Project Cancelled on 20-May-14	NA	1.15	-	(1.15)	NA	NA	NA	NA
Total of Goa for 0 project(s)			-	-	1.15	-	(1.15)	-	-	-	-
85	Gujarat Ahmedabad 28-Sep-2006	Construction of Housing for the Urban poor (EWS) at various locations in peripheral Areas of Ahmedabad Phase-I, Gujarat	98.13	47.64	47.64	-	-	8,000	-	8,000	7,712
86	Gujarat Ahmedabad 29-Dec-2006	Construction of housing for the Urban Poor (EWS) at 8 locations of Vastral & Nikol near Peripheral areas of Ahmedabad (Phase II), Gujarat	87.06	42.26	42.26	-	-	5,664	-	5,664	5,449
87	Gujarat Ahmedabad 02-Feb-2007	Construction of housing for the Urban Poor (EWS) at various locations in Ahmedabad Municipal Corporation (AMC) Phase-I, Gujarat	338.47	164.31	164.45	-	(0.14)	18,960	32	18,928	10,228
88	Gujarat Ahmedabad 12-Sep-2011	"DPR Phase-II for construction of Housing (1184 Dus) for the Urban Poor (EWS) at various locations in Ahmedabad Municipal Corporation.", Gujarat	40.00	20.00	20.00	4.00	-	1,184	-	1,184	-
89	Gujarat Ahmedabad 12-Sep-2011	Supplementary DPR for construction of social infrastructure works which was not taken up earlier sanctioned DPR for 18976 Houses (phase-1) for Urban Poor at various locations in Ahmedabad Municipal corp Ahmedabad.	3.73	1.87	1.87	-	-	Infra	NA	NA	NA
Sub-total of Ahmedabad for 5 project(s)			567.40	276.07	276.21	4.00	(0.14)	33,808	32	33,776	23,389
90	Gujarat Rajkot 08-Feb-2010	In-situ development for slum dwellers BSUP Housing Schemes construction of new 2624 DUs at Rajkot, Gujarat	Project Cancelled on 12-Sep-11	NA	-	-	-	NA	NA	NA	NA
91	Gujarat Rajkot 12-Sep-2011	Revised In-situ development for slum dwellers BSUP Housing Schemes construction of new 1512 Dwelling Units at Rajkot, Gujarat	75.50	26.43	21.14	-	5.29	1,512	1,362	150	-
92	Gujarat Rajkot 02-Feb-2007	1808 DU's Revised DPR BSUP Housing Scheme at different EWS Housing proposed at reserved plots of Town planning Schemes at Rajkot.	23.38	11.35	12.44	-	(1.09)	1,808	-	1,808	1,596
93	Gujarat Rajkot 13-Feb-2008	3168 DU's Revised DPR for Relocation of flood affected slum dwellers at various EWS reserved plots of Town planning Schemes at Rajkot.	63.28	29.19	29.19	5.69	-	3,168	-	3,168	2,615
Sub-total of Rajkot for 3 project(s)			162.16	66.97	62.77	5.69	4.20	6,488	1,362	5,126	4,211

* Project Cost and ACA Committed are recalculated after deducting cost of DUs alongwith proportionate cost of infrastructure dropped by CSMC.

BSUP : State wise Report for latest Progress at Project & City Level

		Project Completed [as on 16th September 2015]									
Sr. No.	State City Approved Date	Project Name	Financial Progress (Rs in Crores)					Physical Progress (Nos)			
			Project Cost	Central Share	Central Share Released	Central Share Adjusted	ACA Balance for Release (Excess available)	Dwelling Units	DUs In-Progress	Construction Completed	Occupied
94	Gujarat Surat 21-Jan-2009	DPR-IX for Construction of Housing under Redevelopment scheme at Kamrunagar Vasahat, Surat, Gujarat	23.76	10.18	10.18	2.04	-	740	-	740	581
95	Gujarat Surat 21-Jan-2009	DPR for Redevelopment of Bhimnagar Vasahat. R.S. No. 150. Udhana-Udyognagar Sangh. Surat, Gujarat	29.48	12.84	12.84	2.57	-	1,176	-	1,176	-
96	Gujarat Surat 16-Feb-2010	DPR-X for Construction of 2240 Houses at four Locations of Surat City Under JNNURM- BSUP Scheme - Surat, Gujarat	60.95	28.39	28.39	-	-	2,240	-	2,240	2,007
97	Gujarat Surat 30-Mar-2011	DPR-XI for upgradation of Physical Environment at BSUP project location of DPR-II, III, IV, V & VI (Part) at Kosad & Bhestan- Surat, Gujarat	10.58	5.04	5.04	-	-	Infra	NA	NA	NA
98	Gujarat Surat 30-Mar-2011	DPR-XII for Construction of 544 Houses for redevelopment of Ektanagar Vavi Vasahat and Ektanagar adajan Surat, Gujarat	17.03	7.45	7.45	-	(0.00)	544	-	544	537
99	Gujarat Surat 28-Sep-2006	5424 DUs Relocation of slums in Surat (DPR II) (MC Surat), Gujarat	56.45	28.00	28.00	-	-	5,424	-	5,424	5,260
100	Gujarat Surat 11-Oct-2006	Detailed Project Report for 5572 DUs Relocation of Slums in Surat (DPR-I), Gujarat	62.74	31.37	31.37	-	0.00	5,572	-	5,572	5,483
101	Gujarat Surat 28-Nov-2006	5280 DUs Housing for Urban Poor at Kosad (DPR-III), Surat Municipal Corporation, Gujarat	72.03	34.29	34.29	-	(0.00)	5,280	-	5,280	5,237
102	Gujarat Surat 28-Nov-2006	6752 DUs Housing for Urban Poor at Kosad (DPR-IV), Surat Municipal Corporation, Gujarat	91.50	43.55	43.55	-	0.00	6,752	-	6,752	6,727
103	Gujarat Surat 29-Dec-2006	Housing for Urban Poor at Kosad (H4-H5)- (DPR-V), Surat, Gujarat	96.31	45.83	47.06	-	(1.22)	7,200	1,376	5,824	5,779
104	Gujarat Surat 26-Sep-2007	DPR-VI Slum Relocation - Housing for Urban Poor at 11 various locations of Surat", Gujarat	61.66	29.93	29.93	-	-	4,032	-	4,032	3,064
105	Gujarat Surat 13-Sep-2007	DPR-VII for Construction of Housing Units for Urban Poor at 15 various locations at Surat, Gujarat	114.25	54.37	54.37	-	-	7,704	-	7,704	4,949
Sub-total of Surat for 12 project(s)			696.73	331.26	332.48	4.61	(1.22)	46,664	1,376	45,288	39,624
106	Gujarat Vadodara 21-Jan-2009	DPR for Housing Development and Upgradation of Slums Phase-II, 2008-10, Vadodara, Gujarat	114.78	55.72	55.72	-	-	5,664	-	5,664	5,664
107	Gujarat Vadodara 08-Feb-2010	6096 DUs BSUP. the in situ project of Housing Development and Upgradation of Slums Phase-III : 2009-11, Vadodara, Gujarat	155.24	74.83	74.83	21.98	-	6,096	4,096	2,000	655
108	Gujarat Vadodara 29-Dec-2006	Revised Detailed Projcet Report for "Housing Development and Upgradation of Slums (Housing Development) Phase-1: 2006-08", Vadodara	73.50	33.96	33.96	-	-	5,392	-	5,392	5,392
109	Gujarat Vadodara 17-Jun-2011	Supplementary Detailed Project Report for BSUP Phase-1 (Anganwadi and Compoundwall), Vadodara, Gujarat	1.31	0.64	0.64	-	-	Infra	NA	NA	NA
110	Gujarat Vadodara 23-Mar-2012	BSUP project for construction of 2336 DUs of Housing Development and up gradation of slums at Vadodara, Phase-IV, Gujarat	92.84	44.15	44.15	-	-	2,336	188	2,148	670
111	Gujarat Vadodara 23-Mar-2012	2208 DUs Basic Services to the Urban Poor, the in-situ project of Housing Development and Upgradation of slums Phase-V : 2012-2014	87.87	41.21	41.21	-	-	2,208	488	1,720	463
Sub-total of Vadodara for 6 project(s)			525.54	250.51	250.51	21.98	-	21,696	4,772	16,924	12,844
112	Gujarat Porbandar 18-Aug-2011	Detailed Project report for "JnNURM - BSUP Housing Scheme for construction of new 2448 DUs at RS. No. 603/1 of Bokhira, Porbandar.", Gujarat	81.25	62.49	62.49	12.50	-	2,448	-	2,448	-
Sub-total of Porbandar for 1 project(s)			81.25	62.49	62.49	12.50	-	2,448	-	2,448	-

* Project Cost and ACA Committed are recalculated after deducting cost of DUs alongwith proportionate cost of infrastructure dropped by CSMC.

BSUP : State wise Report for latest Progress at Project & City Level

									Project Completed		
									[as on 16th September 2015]		
Sr. No.	State City Approved Date	Project Name	Financial Progress (Rs in Crores)				Physical Progress (Nos)				
			Project Cost	Central Share	Central Share Released	Central Share Adjusted	ACA Balance for Release (Excess available)	Dwelling Units	DUs In-Progress	Construction Completed	Occupied
Total of Gujarat for 27 project(s) including 12 project(s) which are completed			2,033.08	987.30	984.47	48.78	2.84	1,11,104	7,542	1,03,562	80,068
113	Haryana Faridabad 28-Nov-2006	BSUP (1280 DUs)- Urban Renewal Project at Babu Nagar Faridabad, Haryana	18.32	8.89	12.26	-	(3.37)	928	-	928	140
114	Haryana Faridabad 28-Nov-2006	BSUP (1968 DUs)- Urban Renewal project at Dabua Colony, Faridabad, Haryana	38.96	18.91	18.91	-	-	1,968	-	1,968	202
Total of Haryana for 2 project(s)			57.28	27.81	31.18	-	(3.37)	2,896	-	2,896	342
115	Himachal Pradesh Shimla 21-Mar-2007	Ashiana- a Housing Scheme for the Poor of Shimla town, Himachal Pradesh	Project Cancelled on 20-May-14	NA	1.76	-	(1.76)	NA	NA	NA	NA
116	Himachal Pradesh Shimla 27-Feb-2008	DPR for Ashiana-II a Housing Scheme for the poor of Shimla town" Dhalli-2, Himachal Pradesh	6.42	5.14	5.61	-	(0.47)	176	88	88	-
Total of Himachal Pradesh for 1 project(s)			6.42	5.14	7.37	-	(2.23)	176	88	88	-
117	J&K Jammu 10-Feb-2009	811 DUs Rehabilitation of slum dwellers at various locations of Jammu City under BSUP (JNNURM).	33.41	28.64	22.81	8.49	5.83	811	278	533	533
118	J&K Jammu 10-Feb-2009	36 DUs Rehabilitation of slum dwellers at Bhagwati Nagar Jammu City under BSUP	1.44	1.23	1.23	-	-	36	-	36	36
119	J&K Jammu 07-Nov-2007	608 DUs Rehabilitation of Slum Dwellers of Rajiv Nagar under BSUP Jammu City	14.25	11.53	8.65	-	2.88	608	544	64	64
Sub-total of Jammu for 3 project(s)			49.09	41.40	32.69	8.49	8.71	1,455	822	633	633
120	J&K Srinagar 10-Feb-2009	622 DUs Housing for Urban Poor project of Srinagar city under BSUP, J&K.	22.38	19.69	9.85	-	9.84	622	371	251	251
121	J&K Srinagar 29-Oct-2007	4600 DUs Detailed Project Report on Rehabilitation & Resettlement of Slum Dwellers of Dal at Srinagar city, J&K.	90.93	73.36	18.34	-	55.02	4,600	4,486	114	114
Sub-total of Srinagar for 2 project(s)			113.30	93.05	28.18	-	64.86	5,222	4,857	365	365
Total of J&K for 5 project(s)			162.39	134.44	60.87	8.49	73.57	6,677	5,679	998	998
122	Jharkhand Dhanbad 03-Jun-2008	672 DUs Basic services for the Urban Poor at Dhanbad Phase-III, Jharkhand	Project Cancelled on 20-May-14	NA	2.45	-	(2.45)	NA	NA	NA	NA
123	Jharkhand Dhanbad 14-Aug-2008	442 DUs Basic services for the Urban Poor at Dhanbad Phase-IV, Jharkhand	Project Cancelled on 20-May-14	NA	1.98	-	(1.98)	NA	NA	NA	NA
124	Jharkhand Dhanbad 10-Mar-2011	658 DU's Basic services for the Urban Poor at Dhanbad Phase-V, Jharkhand	Project Cancelled on 20-May-14	NA	3.09	-	(3.09)	NA	NA	NA	NA
125	Jharkhand Dhanbad 05-Feb-2008	758 DU's Basic services for the Urban Poor at Dhanbad Phase-I, Jharkhand	Project Cancelled on 20-May-14	NA	2.44	-	(2.44)	NA	NA	NA	NA
126	Jharkhand Dhanbad 27-Feb-2008	1090 DU's Basic services for the Urban Poor at Dhanbad Phase-II, Jharkhand	1.01	0.48	4.08	-	(3.60)	32	6	26	26
Sub-total of Dhanbad for 1 project(s)			1.01	0.48	14.04	-	(13.56)	32	6	26	26
127	Jharkhand Jamshedpur 26-Feb-2009	336 DU's Basic Services for the Urban Poor at Jamshedpur Phase-1. Jharkhand	Project Cancelled on 20-May-14	NA	1.80	-	(1.80)	NA	NA	NA	NA
128	Jharkhand Jamshedpur 04-Mar-2011	2888 DU's for "BSUP Scheme at Jamshedpur Phase-II (17 slums) to be implemented by Jamshedpur Notified Area Committee (JNAC)", Jharkhand	Project Cancelled on 20-May-14	NA	11.46	-	(11.46)	NA	NA	NA	NA
129	Jharkhand Jamshedpur 10-Mar-2011	952 DU's Basic Services for the Urban Poor at Jamshedpur. Phase-II (Adityapur). District East Singhbhum. Jharkhand	Project Cancelled on 20-May-14	NA	4.73	-	(4.73)	NA	NA	NA	NA
Sub-total of Jamshedpur for 0 project(s)			-	-	17.99	-	(17.99)	-	-	-	-

* Project Cost and ACA Committed are recalculated after deducting cost of DUs alongwith proportionate cost of infrastructure dropped by CSMC.

BSUP : State wise Report for latest Progress at Project & City Level

Project Completed
[as on 16th September 2015]

Sr. No.	State City Approved Date	Project Name	Financial Progress (Rs in Crores)					Physical Progress (Nos)			
			Project Cost	Central Share	Central Share Released	Central Share Adjusted	ACA Balance for Release (Excess available)	Dwelling Units	DUs In-Progress	Construction Completed	Occupied
130	Jharkhand Ranchi 30-Jul-2008	856 DU's Basic Service for the Urban Poor at Ranchi (Phase-IV), Jharkhand	10.14	7.73	5.25	-	2.48	315	185	130	130
131	Jharkhand Ranchi 29-Dec-2008	1080 DU's BSUP Scheme for Urban Poor at Ranchi (Phase-V), Jharkhand	8.47	6.46	7.64	-	(1.19)	228	101	127	84
132	Jharkhand Ranchi 21-Jan-2009	1622 DU's Basic Services for the Urban Poor at Ranchi (Phase-VI). Jharkhand	9.22	7.03	10.55	-	(3.53)	270	86	184	125
133	Jharkhand Ranchi 24-Jan-2008	1616 DU's BSUP Scheme for Ranchi (Greater Ranchi Development AgencyPhase I), Jharkhand	17.32	12.83	6.32	-	6.51	820	626	194	194
134	Jharkhand Ranchi 05-Feb-2008	2358 DU's BSUP Scheme for Ranchi (Greater Ranchi Development Agency Phase II), Jharkhand	17.37	13.36	12.98	-	0.39	607	309	298	241
135	Jharkhand Ranchi 27-Feb-2008	1396 DU's BSUP Scheme for Ranchi (Greater Ranchi Development Agency Phase III), Jharkhand	6.07	4.63	7.41	-	(2.78)	218	117	101	71
Sub-total of Ranchi for 6 project(s)			68.60	52.03	50.15	-	1.88	2,458	1,424	1,034	845
Total of Jharkhand for 7 project(s)			69.60	52.50	82.18	-	(29.68)	2,490	1,430	1,060	871
136	Karnataka Bangalore 21-Jan-2009	Scheme of Basic Service for Urban Poor (BSUP) 464 DUs at Challaghatta Slum area in Bengaluru Phase-III, Karnatka	19.19	8.72	7.85	0.87	0.87	464	24	440	-
137	Karnataka Bangalore 30-Jan-2009	Scheme of BSUP at Phase-III for 100 DUs at Bhovi Colony, AK colony, SG Palya slum area, Bengaluru, Karnataka	3.05	1.39	1.39	-	-	100	-	100	100
138	Karnataka Bangalore 30-Jan-2009	Scheme of Basic Services for Urban Poor (BSUP) at Hakkipikki colony slum for the construction of 208 DUs in Bengaluru, Karnataka.	10.03	4.56	4.10	-	0.46	208	32	176	48
139	Karnataka Bangalore 30-Jan-2009	Revised BSUP Scheme for the construction of 310 Dus at Laxmanrao Nagar in lieu of Mahalingeshwara slum, Bengaluru	9.45	4.29	3.86	-	0.43	310	16	294	254
140	Karnataka Bangalore 30-Jan-2009	Scheme of Basic Service for Urban Poor (BSUP) (208 DUs) at Nagareshwara Nagenahalli slum area, Bengaluru, Karnataka	9.85	4.48	4.48	-	-	208	-	208	208
141	Karnataka Bangalore 30-Jan-2009	Revised BSUP Scheme for the construction of 320 Dus at Vinobha slum, Ambedkar slum & Munira Yappa slum in lieu of Roshan nagar slum area in Bengaluru.	15.00	6.82	6.13	-	0.68	320	-	320	320
142	Karnataka Bangalore 30-Jan-2009	Revised BSUP Scheme for the construction of 256 Dus at Bhemmakuppe sy no. 73 in lieu of Veerabhadranagar slum, Bangalore	11.84	5.38	4.84	-	0.54	256	-	256	256
143	Karnataka Bangalore 21-Feb-2009	880 DUs (G+3) BSUP houses and development works at Bhuvaneshwarinagar, Uttarahalli, Bangalore, Karnataka	37.68	17.13	15.41	1.71	1.71	880	260	620	92
144	Karnataka Bangalore 21-Feb-2009	Construction of 480 Dus at Kanteeravanagara slum, 100 Dus at Rajeevnagar slum and 100 Dus at Govindarajanagar slum in Bangalore city (Phase-3)	14.84	6.74	8.48	-	(1.73)	487	-	487	487
145	Karnataka Bangalore 28-Nov-2006	Revised : BSUP Scheme of Basic Service Urban Poor Covering 28 slums in Bengaluru. Phase-I, Karnataka	261.17	90.09	90.09	-	-	11,603	765	10,838	9,637
146	Karnataka Bangalore 21-Mar-2007	120 DUs Redevelopment of 5 Identified slums by BMP Pilot Slums for 2 slums namely Kalyani and Jasma Bhavan, Karnataka	4.38	2.19	1.97	-	0.22	120	-	120	120
147	Karnataka Bangalore 27-Apr-2007	BSUP (160 DUs) - BMP Pilot Slums at Kodihalli, Bakashi Garden & Netaji subash Chandra Bose Slum-Malleshwaram (3 slum locations), Karnataka	5.35	2.67	2.41	-	0.27	160	40	120	120
148	Karnataka Bangalore 18-May-2007	Revised Basic Services to the urban poor BBMP slums (Phase-1) 16 slums in Bangalore city.	52.87	22.98	20.68	-	2.30	1,524	251	1,273	290

* Project Cost and ACA Committed are recalculated after deducting cost of DUs alongwith proportionate cost of infrastructure dropped by CSMC.

BSUP : State wise Report for latest Progress at Project & City Level

Project Completed											
[as on 16th September 2015]											
Sr. No.	State City Approved Date	Project Name	Financial Progress (Rs in Crores)					Physical Progress (Nos)			
			Project Cost	Central Share	Central Share Released	Central Share Adjusted	ACA Balance for Release (Excess available)	Dwelling Units	DUs In-Progress	Construction Completed	Occupied
149	Karnataka Bangalore 28-Nov-2007	Revised BSUP Scheme of Basic Service for Urban Poor covering 16 slum area in Bengaluru, Phase-II, Karnataka	124.28	56.49	50.84	-	5.65	3,151	736	2,415	1,567
150	Karnataka Bangalore 28-Feb-2012	Relocation (170 DUs) Housing for Artisans at Doddabidarikallu, Bangalore, Karnataka	Project Cancelled on 20-Jan-14	NA	-	-	-	NA	NA	NA	NA
Sub-total of Bangalore for 14 project(s)			578.95	233.93	222.53	2.59	11.39	19,791	2,124	17,667	13,499
151	Karnataka Mysore 30-Jan-2009	Revised Scheme of Basic services for Urban Poor (BSUP) for construction of 1040 DUs at Ekalavya Nagar Slum Ph-III, Mysore, Karnataka	47.98	34.74	31.26	-	3.47	1,040	-	1,040	-
152	Karnataka Mysore 28-Feb-2009	1806 DUs BSUP Scheme for Mysore city Phase-IV by Mysore Municipal Corporation at Karnataka	52.36	38.08	34.27	-	3.81	1,806	265	1,541	1,541
153	Karnataka Mysore 11-Oct-2006	Mysore (BSUP) Phase-1 -Rehabilitation of 20 selected slums in Mysore city under BSUP of JnNURM, Karnataka	67.58	33.13	33.13	-	-	2,788	108	2,680	2,594
154	Karnataka Mysore 06-Oct-2007	Mysore (BSUP) Phase-II -Rehabilitation of 46 selected slums in Mysore city under BSUP of JnNURM.	90.93	65.42	65.42	-	-	2,500	16	2,484	2,388
Sub-total of Mysore for 4 project(s)			258.85	171.36	164.08	-	7.28	8,134	389	7,745	6,523
Total of Karnataka for 18 project(s)			837.80	405.29	386.62	2.59	18.67	27,925	2,513	25,412	20,022
155	Kerala Kochi 27-Feb-2007	1728 DU's (new 1531 & renovation houses 197) BSUP Programme for Kochi (Ph-I) Kerala .	21.40	10.70	11.98	-	(1.28)	1,279	17	1,262	1,227
156	Kerala Kochi 27-Dec-2007	8086 DU's BSUP Scheme at Kochi City Phase-II, Kerala	98.82	49.41	52.22	-	(2.82)	7,650	1,562	6,088	6,045
157	Kerala Kochi 24-Jan-2008	576 DU's (127 new, 217 upgrade & 232 individual toilet) BSUP Scheme at Kochi Corporation, Phase-III, Kerala	3.82	1.91	1.68	0.53	0.23	474	20	454	438
Sub-total of Kochi for 3 project(s)			124.04	62.02	65.88	0.53	(3.86)	9,403	1,599	7,804	7,710
158	Kerala Thiruvananthapuram 21-Mar-2007	2680 DU's BSUP Programme for 3 slums at Thiruvananthapuram, Municipal Corporation, Phase-III, Kerala	32.52	26.02	26.85	-	(0.83)	2,337	324	2,013	2,013
159	Kerala Thiruvananthapuram 27-Feb-2007	340 DU's (new 233 & renovation 107 houses) BSUP Programme for Thiruvananthapuram (Phase-I) Municipal Corporation, Kerala	3.70	2.81	3.02	-	(0.21)	229	26	203	216
160	Kerala Thiruvananthapuram 10-Feb-2009	1369 DU's (1035 new & 334 upgrade houses) BSUP Scheme at Thiruvanthapuram, Phase-IV, Kerala	28.82	22.72	28.06	-	(5.34)	1,082	339	743	818
161	Kerala Thiruvananthapuram 27-Dec-2007	8798 DU's (new 8565 & improvement of 233 units) BSUP Scheme at Thiruvanthapuram, Phase-III, Kerala	124.84	99.88	90.62	-	9.25	8,728	3,179	5,549	5,192
Sub-total of Thiruvananthapuram for 4 project(s)			189.88	151.42	148.56	-	2.87	12,376	3,868	8,508	8,239
Total of Kerala for 7 project(s)			313.92	213.44	214.44	0.53	(1.00)	21,779	5,467	16,312	15,949
162	Madhya Pradesh Bhopal 30-Mar-2006	Construction of 212 DU's with Basic Infrastructural facilities Inderpuri (Kalpna Nagar), Bhopal, Madhya Pradesh	2.54	1.27	1.27	-	(0.00)	212	-	212	163
163	Madhya Pradesh Bhopal 30-Mar-2006	512 Houses with Basic Infrastructure Facilitise Including Development Of (Weekly Market), Kotra, Bhopal, Madhya Pradesh	9.36	4.68	4.68	-	0.00	512	-	512	304
164	Madhya Pradesh Bhopal 02-Feb-2007	896 DU's development of Residential Colony for Slum Dwellers at Indra Nagar (Phase-II), Bhopal, Madhya Pradesh	9.11	4.10	4.54	-	(0.43)	608	224	384	-
165	Madhya Pradesh Bhopal 30-Mar-2006	Construction of 1440 DU's with Infrastructure Facilities at Shyam Nagar, Bhopal, Madhya Pradesh	16.00	8.00	8.00	-	-	1,440	-	1,440	914
166	Madhya Pradesh Bhopal 29-Dec-2006	1216 DU's Development of Residential colony for slum dwellers at Indira Nagar, Madhya Pradesh	17.10	7.77	7.00	-	0.78	1,216	-	1,216	-

* Project Cost and ACA Committed are recalculated after deducting cost of DUs alongwith proportionate cost of infrastructure dropped by CSMC.

BSUP : State wise Report for latest Progress at Project & City Level

Project Completed
[as on 16th September 2015]

Sr. No.	State City Approved Date	Project Name	Financial Progress (Rs in Crores)					Physical Progress (Nos)			
			Project Cost	Central Share	Central Share Released	Central Share Adjusted	ACA Balance for Release (Excess available)	Dwelling Units	DUs In-Progress	Construction Completed	Occupied
167	Madhya Pradesh Bhopal 14-Dec-2006	1848 DU's DPR for resettlement of Slum Areas Ganga Nagar and Aradhna Nagar at Kotra, Sultanabad, Bhopal, Madhya Pradesh	11.56	5.21	10.03	-	(4.82)	864	-	864	585
168	Madhya Pradesh Bhopal 14-Dec-2006	1872 DU's Rehabilitation of Slum Dwellers at Baba Nagar Slum By Municipal Corporation of Bhopal, Shahpura, Madhya Pradesh .	23.20	10.92	12.52	-	(1.61)	1,632	-	1,632	-
169	Madhya Pradesh Bhopal 11-Oct-2006	Slum and poor locality integrated area Development Scheme Phase-1, Bhopal, Madhya Pradesh	39.50	19.17	19.17	-	0.00	Infra	NA	NA	NA
170	Madhya Pradesh Bhopal 11-Oct-2006	Slum and poor locality integrated area Development Scheme Phase-2, Bhopal, Madhya Pradesh	41.11	19.96	19.96	-	0.00	Infra	NA	NA	NA
171	Madhya Pradesh Bhopal 20-Feb-2009	2299 DUs BSUP Project for Slum Redevelopment and Rehabilitation of identified Slums Part II, Bhopal, Madhya Pradesh	15.05	7.16	11.13	-	(3.96)	740	-	740	-
172	Madhya Pradesh Bhopal 30-Mar-2006	Construction of 3600 DU's with infrastructure facilities at Rathanpura, Bhopal, Madhya Pradesh	Project Cancelled on 20-May-14	NA	5.86	-	(5.86)	NA	NA	NA	NA
173	Madhya Pradesh Bhopal 29-Dec-2006	DPR for resettlement of Atal Ayub Nagar slum, Police lines slum, Koh-e-fiza slum, Kechi Chola new Belar to Bajpai Nagar slum at Idgah Hills, Madhya Pradesh	49.62	23.39	21.57	-	1.82	3,248	-	3,248	-
174	Madhya Pradesh Bhopal 14-Dec-2006	DPR for redevelopment of identified slums (Arjun Nagar, Bheem Nagar, Madras Colony & Rahul Nagar) in Bhopal, Madhya Pradesh	33.90	16.45	22.99	-	(6.54)	2,272	96	2,176	819
175	Madhya Pradesh Bhopal 20-Feb-2009	2858 DU BSUP for Slum Redevelopment and Rehabilitation of identified slums Part-I (Bharat Mata Nagar, Naya Basera & Arjun Nagar), Madhya Pradesh	12.76	6.08	6.63	-	(0.55)	655	652	3	-
Sub-total of Bhopal for 13 project(s)			280.81	134.16	155.34	-	(21.17)	13,399	972	12,427	2,785
176	Madhya Pradesh Indore 28-Sep-2006	Revised DPR of Housing for urban Poor at Scheme No.134 . & Scheme no 78-I and 155 (Revised locations) at Indore, Madhya Pradesh	13.23	6.21	5.59	-	0.62	885	-	885	338
177	Madhya Pradesh Indore 02-Feb-2007	Construction of 4132 DUs Slum Redevelopment Scheme at different Location Indore, Madhya Pradesh	28.72	13.91	22.49	-	(8.59)	1,916	12	1,904	1,100
178	Madhya Pradesh Indore 26-Feb-2009	3000 DUs BSUP Slum redevelopment and rehabilitation of identified Slums (Housing Development), Indore, Madhya Pradesh	81.54	38.83	34.95	-	3.88	3,000	-	3,000	519
Sub-total of Indore for 3 project(s)			123.48	58.95	63.03	-	(4.08)	5,801	12	5,789	1,957
179	Madhya Pradesh Jabalpur 11-Oct-2006	Slum Rehabilitation of Chui Khadan madia & area behind burn Company Shyma Prasad Mukerjee Ward. Jabalpur City under JnNURM.	7.01	3.12	5.31	-	(2.20)	528	128	400	-
180	Madhya Pradesh Jabalpur 28-Aug-2006	Construction of Houses With Basic Infrastructure facilities in Jabalpur.(Bagradafai), Madhya Pradesh	10.56	4.82	10.41	-	(5.60)	864	352	512	-
181	Madhya Pradesh Jabalpur 28-Aug-2006	Revised detailed project for Construction of Houses With Basic Infrastructure facilities in Jabalpur (Lal Kuan), Madhya Pradesh	19.81	9.63	11.12	-	(1.50)	1,664	736	928	-
182	Madhya Pradesh Jabalpur 11-Oct-2006	Revised detailed project of Basor Mohali, Choudhary Mohalla, Baldu Kori ki Dafai Siddh Baba ward, Jabalpur City.	14.36	6.81	11.41	5.07	(4.60)	1,152	224	928	35
Sub-total of Jabalpur for 4 project(s)			51.73	24.37	38.26	5.07	(13.89)	4,208	1,440	2,768	35
183	Madhya Pradesh Ujjain 13-Sep-2007	Construction of 1320 DU's Slum Rehabilitation Scheme of Ujjain, Madhya Pradesh	17.41	13.26	11.94	-	1.33	1,320	792	528	236
Sub-total of Ujjain for 1 project(s)			17.41	13.26	11.94	-	1.33	1,320	792	528	236
Total of Madhya Pradesh for 21 project(s)			473.44	230.75	268.56	5.07	(37.82)	24,728	3,216	21,512	5,013
184	Maharashtra Nagpur 10-Feb-2009	Revised in BSUP Scheme for Construction of 219 DUs in Panch Zopda and Gopal Nagar Slums of Nagpur, Maharashtra	10.61	4.82	3.86	0.91	0.96	219	61	158	110
185	Maharashtra Nagpur 29-Dec-2008	BSUP Scheme For Construction of 279 DUs in Jat Tarodi Slum In Nagpur. Maharashtra	12.42	5.67	5.67	1.13	-	279	28	251	45

* Project Cost and ACA Committed are recalculated after deducting cost of DUs alongwith proportionate cost of infrastructure dropped by CSMC.

BSUP : State wise Report for latest Progress at Project & City Level

Project Completed											
[as on 16th September 2015]											
Sr. No.	State City Approved Date	Project Name	Financial Progress (Rs in Crores)					Physical Progress (Nos)			
			Project Cost	Central Share	Central Share Released	Central Share Adjusted	ACA Balance for Release (Excess available)	Dwelling Units	DUs In-Progress	Construction Completed	Occupied
186	Maharashtra Nagpur 28-Nov-2006	Revised in BSUP Scheme for construction of 456 DUs in 5 slums of North Nagpur in Nagpur Maharashtra.	6.02	2.05	5.81	-	(3.76)	180	-	180	180
187	Maharashtra Nagpur 23-Mar-2012	BSUP scheme for construction of 360 DUs in one slum namely New Pandhrabodi slum at Nagpur, Maharashtra	14.29	6.28	5.02	1.54	1.26	260	110	150	108
188	Maharashtra Nagpur 20-Feb-2009	Revised in BSUP Scheme for construction of 365 DU's in Gopal Nagar and Bh. Anand Kausalyayan Nagar slums in Nagpur Maharashtra	26.85	9.32	9.32	5.89	-	365	77	288	251
189	Maharashtra Nagpur 23-Mar-2012	BSUP scheme for construction of 376 DUs in 2 slum namely Bezonbagh II (Gautam Nagar) and Lumbini Nagar Slum at Nagpur, Maharashtra	16.79	7.38	4.93	-	2.45	225	62	163	163
190	Maharashtra Nagpur 21-Jan-2009	Revised in BSUP Scheme for construction of 630 DUs in Savitribai Phule Nagar slum in Nagpur. Maharashtra	7.43	2.38	5.97	-	(3.59)	125	-	125	125
191	Maharashtra Nagpur 23-Mar-2012	BSUP scheme for construction of 850 DU's in 3 slum namely Sravasthi Nagar, Sanjay Nagar and Sewadal Nagar at Nagpur, Maharashtra	50.79	22.31	11.65	2.73	10.65	850	195	655	655
192	Maharashtra Nagpur 15-Jan-2009	Revised in BSUP Scheme for construction of 1017 DUs in Indira Nagar, Indiramata Nagar, Wanjara and Bokar Nagar (4 Slums) slums in Nagpur Maharashtra	56.88	19.37	19.37	3.87	0.00	1,017	-	1,017	904
193	Maharashtra Nagpur 18-May-2007	Integrated Civic Infrastructure Development Project (ICIDP) Phase. I, Nagpur, Maharashtra	120.81	37.07	27.80	-	9.27	Infra	NA	NA	NA
194	Maharashtra Nagpur 21-Feb-2009	Revised DPR for "Construction of 1694 Houses at four locations of Nagpur City for Rehabilitation of Urban/Poor under JNNURM - BSUP- PPP scheme - Nagpur".	37.48	14.75	45.72	-	(30.97)	544	240	304	-
195	Maharashtra Nagpur 10-Feb-2009	858 DUs BSUP Project for Jai Bajarang Nagar. Kumbhar Toli 1 and 2 slums, Maharashtra	Project Cancelled on 23-Mar-12	NA	5.15	-	(5.15)	NA	NA	NA	NA
196	Maharashtra Nagpur 28-Nov-2006	Integrated Rehabilitation Project for the urban poors staying in slums in Nagpur (North), Maharashtra.	Project Cancelled on 12-Sep-11	NA	-	-	-	NA	NA	NA	NA
Sub-total of Nagpur for 11 project(s)			360.39	131.38	150.27	16.08	(18.88)	4,064	773	3,291	2,541
197	Maharashtra Nanded-Waghala 28-Jan-2009	Implementation of Integrated housing Projects (788 DUs) under BSUP at Nanded City. Dist. Nanded. Maharashtra.	27.90	20.29	23.58	-	(3.29)	678	129	549	549
198	Maharashtra Nanded-Waghala 28-Jan-2009	Implementation of Integrated Housing Projects (1002 DUs) under BSUP at Nanded City. Distt. Nanded. Maharashtra	39.82	28.96	28.96	7.24	-	1,002	417	585	585
199	Maharashtra Nanded-Waghala 28-Jan-2009	Implementation of Integrated Housing projects (958 DUs) under BSUP at Nanded City. Distt. Nanded. Maharashtra	36.80	26.76	30.56	-	(3.80)	839	197	642	642
200	Maharashtra Nanded-Waghala 28-Jan-2009	Implementation of Integrated Housing Projects (1183 DUs) under BSUP at Nanded city. Dist. Nanded. Maharashtra	44.45	32.33	32.33	3.18	(0.00)	984	242	742	742
201	Maharashtra Nanded-Waghala 28-Jan-2009	Implementation of Integrated Housing projects (1567 DUs) under BSUP at Nanded City. Distt. Nanded. Maharashtra	60.85	44.26	44.26	5.33	(0.00)	1,336	175	1,161	1,161
202	Maharashtra Nanded-Waghala 28-Jan-2009	Implementation of Integrated Housing projects (1621 DUs) under BSUP at Nanded City. Distt. Nanded. Maharashtra	63.59	46.25	46.25	4.32	(0.00)	1,341	308	1,033	1,013
203	Maharashtra Nanded-Waghala 29-Dec-2006	4132 DU's Revised in DPR-I Development of Slums under BSUP at Nanded, Maharashtra	92.42	70.41	79.60	-	(9.19)	3,655	239	3,416	3,415
204	Maharashtra Nanded-Waghala 20-Mar-2012	1678 DUs Implementation of Integrated Housing Projects under BSUP at Nanded City, Dist, Nanded, Maharashtra	94.33	71.87	57.50	19.76	14.37	1,678	1,133	545	545

* Project Cost and ACA Committed are recalculated after deducting cost of DUs alongwith proportionate cost of infrastructure dropped by CSMC.

BSUP : State wise Report for latest Progress at Project & City Level

Project Completed
[as on 16th September 2015]

Sr. No.	State City Approved Date	Project Name	Financial Progress (Rs in Crores)					Physical Progress (Nos)			
			Project Cost	Central Share	Central Share Released	Central Share Adjusted	ACA Balance for Release (Excess available)	Dwelling Units	DUs In-Progress	Construction Completed	Occupied
205	Maharashtra Nanded-Waghala 25-Nov-2009	Construction of 2100 DUs for Urban Poor at Nanded Taroda (KH&BK) new area of NWCDC, Nanded, Maharashtra	112.53	64.54	71.56	-	(7.02)	1,894	346	1,548	1,486
206	Maharashtra Nanded-Waghala 18-Dec-2009	Construction of 5136 DUs for Urban Poor at Nanded Textile Mill slum area of Nanded, Nanded District, Maharashtra	Project Cancelled on 20-May-14	NA	33.77	-	(33.77)	NA	NA	NA	NA
207	Maharashtra Nanded-Waghala 20-Dec-2007	Implementation of Integrated Housing Projects (7820 DUs) under BSUP at Nanded City, Dist. Nanded, Maharashtra	211.54	165.10	200.45	-	(35.35)	6,441	376	6,065	5,546
Sub-total of Nanded-Waghala for 10 project(s)			784.23	570.77	648.81	39.83	(78.04)	19,848	3,562	16,286	15,684
208	Maharashtra Nashik 20-Mar-2012	180 DUs Implementation of BSUP at Bhagur town, Nashik Region, Maharashtra	Project Cancelled on 20-May-14	NA	1.07	-	(1.07)	NA	NA	NA	NA
209	Maharashtra Nashik 28-Nov-2006	400 DU's Revised DPR for Relocation of slum dwellers at Satpur Area, Nashik under BSUP, Maharashtra	9.77	3.56	3.92	-	(0.36)	400	8	392	160
210	Maharashtra Nashik 28-Nov-2006	Integrated Rehabilitation Project for the urban poor staying in slums on public purpose lands & eologically dangerous locations in Nashik (S.No. 814/815) under BSUP, Maharashtra	15.04	6.79	6.79	-	0.00	720	-	720	-
211	Maharashtra Nashik 28-Nov-2006	Revised DPR for construction of 1120 DUs at Panchavati area, Nashik under BSUP.	27.28	9.91	9.91	-	-	1,120	-	1,120	820
212	Maharashtra Nashik 28-Nov-2006	Integrated Rehabilitation Project for the Urban poor staying in slums on public purpose lands & eologically dangerous locations in Nashik (S. No-907), under BSUP, Maharashtra	20.06	9.05	13.01	-	(3.96)	960	232	728	-
213	Maharashtra Nashik 28-Nov-2006	1460 DU's Revised DPR for Relocation of slum dwellers under BSUP housing scheme at New Nashik, Nashik East-West Area, Nashik, Maharashtra	37.63	14.60	16.59	-	(1.99)	1,460	-	1,460	418
214	Maharashtra Nashik 28-Nov-2006	Integrated Rehabilitation Project for the Urban poor staying in slums on public purpose lands & eologically dangerous locations in Nashik (S. No-809), under BSUP, Maharashtra	58.49	26.39	29.41	-	(3.02)	2,800	1,496	1,304	117
215	Maharashtra Nashik 28-Nov-2006	Integrated Rehabilitation Project for the Urban poor staying in slums on public purpose lands & eologically dangerous locations in Nashik (Bhimwadi), under BSUP, Maharashtra	Project Cancelled on 12-Sep-11	NA	-	-	-	NA	NA	NA	NA
216	Maharashtra Nashik 28-Nov-2006	Integrated Rehabilitation Project for the Urban poor staying in slums on public purpose lands & eologically dangerous locations in Nashik (Shivajiwadi), under BSUP, Maharashtra	Project Cancelled on 12-Sep-11	NA	-	-	-	NA	NA	NA	NA
Sub-total of Nashik for 6 project(s)			168.28	70.30	80.70	-	(10.40)	7,460	1,736	5,724	1,515
217	Maharashtra Navi Mumbai 13-Feb-2008	822 DUs Implementation of Basic Services for Urban Poor Scheme (BSUP) at Thane, Maharashtra	34.43	15.65	15.65	-	-	822	-	822	704
218	Maharashtra Navi Mumbai 03-Feb-2009	600 DUs BSUP project for Ulhasnagar, Mumbai (DPR-I), Maharashtra	Project Cancelled on 20-Jan-14	NA	4.02	-	(4.02)	NA	NA	NA	NA
219	Maharashtra Navi Mumbai 12-Jul-2011	BSUP Scheme for construction of 1280 DU's at Belivali, Kulgaon Badlapur, Thane district, Maharashtra (MMR)	Project Cancelled on 20-May-14	NA	-	-	-	NA	NA	NA	NA
220	Maharashtra Navi Mumbai 04-Dec-2009	Implementation of Integrated Housing Projects under BSUP at Kalyan Dombivli Municipal Corporation Area, District Thane, Maharashtra Phase-III	Project Cancelled on 20-May-14	NA	7.89	-	(7.89)	NA	NA	NA	NA
221	Maharashtra Navi Mumbai 29-Dec-2008	Construction of 1634 DU's BSUP Scheme for Kulgaon Badlapur, Distt. Thane, Maharashtra	48.27	21.94	35.15	-	(13.21)	1,020	220	800	-
222	Maharashtra Navi Mumbai 12-Jul-2011	BSUP Scheme for construction of 1728 DU's at Kharval, Kulgaon Badlapur, Thane district, Maharashtra (MMR)	Project Cancelled on 20-May-14	NA	-	-	-	NA	NA	NA	NA

* Project Cost and ACA Committed are recalculated after deducting cost of DUs alongwith proportionate cost of infrastructure dropped by CSMC.

BSUP : State wise Report for latest Progress at Project & City Level

Project Completed											
[as on 16th September 2015]											
Sr. No.	State City Approved Date	Project Name	Financial Progress (Rs in Crores)					Physical Progress (Nos)			
			Project Cost	Central Share	Central Share Released	Central Share Adjusted	ACA Balance for Release (Excess available)	Dwelling Units	DUs In-Progress	Construction Completed	Occupied
223	Maharashtra Navi Mumbai 04-Dec-2009	Implementation of Integrated Housing Projects Under BSUP at Kalyan Dombivli Municipal Corporation Area, District Thane. Maharashtra, Phase-IV	112.06	47.62	47.62	-	-	1,756	1,756	-	-
224	Maharashtra Navi Mumbai 30-Jan-2009	2376 New DUs BSUP Scheme at Kalyan Dombivli, Distt Thane, Maharashtra	104.25	47.39	30.58	-	16.81	1,841	1,841	-	-
225	Maharashtra Navi Mumbai 14-Dec-2006	4179 DU's Proposal for LIG Houses for EWS/ LIG Housing Scheme under BSUP, Mumbai, MHADA (Maharashtra)	163.15	71.23	71.23	-	-	4,179	-	4,179	3,245
226	Maharashtra Navi Mumbai 28-Nov-2006	Revised Integrated Rehabilitation Project for Urban Poor Staying in Slums on public purpose land ecologically dangerous location of nalla banks on 155.62 kms in Thane under BSUP.	182.08	91.04	96.96	-	(5.92)	4,339	1,638	2,701	1,332
227	Maharashtra Navi Mumbai 06-Jan-2010	Additional fund for the additional cost of construction due to change in BUA for the approved 9426 DU at Thane Municipal Corporation. Thane	Project Cancelled on 28-Feb-12	NA	-	-	-	NA	NA	NA	NA
228	Maharashtra Navi Mumbai 14-Dec-2006	Construction 6832 Transit Shelters at Mumbai under JnNURM, Maharashtra	243.41	113.22	114.20	-	(0.99)	6,773	-	6,773	5,304
229	Maharashtra Navi Mumbai 11-Nov-2009	BSUP Scheme for construction of 4136 DU's in Jantanagar & Kashi Church slums in Mira Bhayandar, Greater Mumbai, Maharashtra	158.91	64.97	51.98	23.40	12.99	2,351	2,351	-	-
230	Maharashtra Navi Mumbai 06-Dec-2007	Implementation of Integrated Housing project under BSUP at Kalyan Dombivli Municipal Corp area, District Thane, Mumbai, Maharashtra	191.08	87.17	87.17	9.87	0.00	4,591	4,095	496	489
231	Maharashtra Navi Mumbai 14-Dec-2006	Proposal for LIG Houses for Textile Mill Workers and Transit Shelter for tenants of old dilapidated building at Mumbai . MHADA (Maharashtra)	624.96	209.62	247.46	-	(37.84)	10,165	-	10,165	4,329
232	Maharashtra Navi Mumbai 28-Nov-2006	Integrated Rehabilitation Project for the Urban Staying in Slum of Municipal lands in new Mumbai under BSUP, Maharashtra	Project Cancelled on 12-Sep-11	NA	34.86	-	(34.86)	NA	NA	NA	NA
233	Maharashtra Navi Mumbai 17-Jun-2011	Integrated Delivery of BSUP in Prakash Nagar and Swami Nagar, Ambarnath (Mumbai Metropolitan Region), Thane district, Maharashtra	Project Cancelled on 20-May-14	NA	5.66	-	(5.66)	NA	NA	NA	NA
234	Maharashtra Navi Mumbai 06-Mar-2012	1142 DUs BSUP DPR IV (Implementation of BSUP at Daighar and Kausa), Thane, Maharashtra	98.22	49.11	12.28	-	36.83	1,142	1,142	-	-
235	Maharashtra Navi Mumbai 06-Mar-2012	1160 DUs BSUP DPR III (Redevelopment of slum at Naupada under BSUP), Thane, Maharashtra	52.07	26.04	20.83	8.49	5.21	612	612	-	-
236	Maharashtra Navi Mumbai 20-Mar-2012	792 DUs Integrated Delivery of Basic Services to the Urban Poor in Rajiv Gandhi & Balkrishna Nagar, Ulhasanagar, (DPR-II) Maharashtra	Project Cancelled on 20-Jan-14	NA	-	-	-	NA	NA	NA	NA
Sub-total of Navi Mumbai for 12 project(s)			2,012.90	845.00	883.53	41.77	(38.53)	39,591	13,655	25,936	15,403
237	Maharashtra Pune 28-Nov-2006	Revised in Integrated Rehabilitation Project for the Urban Poor staying in slums on public purpose lands in Pimpri Chinchwad (Udhogynagar Slum) under BSUP.	Project Cancelled on 20-May-14	NA	6.85	-	(6.85)	NA	NA	NA	NA
238	Maharashtra Pune 14-Dec-2006	Revised proposal of Night Shelter Dormitories project for the Urban in Pune under BSUP, Maharashtra	5.39	2.63	2.54	-	0.09	Infra	NA	NA	NA
239	Maharashtra Pune 28-Nov-2006	Revised in Street Vendors Rehabilitation Project for the Urban in Pune Under BSUP, Maharashtra	2.52	1.17	3.14	-	(1.97)	Infra	NA	NA	NA
240	Maharashtra Pune 21-Feb-2009	672 DUs BSUP project at Pimpri Chinchwad (Pune). Maharashtra	23.65	10.75	12.90	-	(2.15)	560	-	560	-
241	Maharashtra Pune 28-Nov-2006	Revised in Integrated Rehabilitation Project for Urban Poor staying in slums on public purpose lands in Pimpri Chinchwad (Milindnagar Slum) under BSUP.	13.75	6.23	14.37	-	(8.15)	560	112	448	336

* Project Cost and ACA Committed are recalculated after deducting cost of DUs alongwith proportionate cost of infrastructure dropped by CSMC.

BSUP : State wise Report for latest Progress at Project & City Level

		Project Completed [as on 16th September 2015]									
Sr. No.	State City Approved Date	Project Name	Financial Progress (Rs in Crores)					Physical Progress (Nos)			
			Project Cost	Central Share	Central Share Released	Central Share Adjusted	ACA Balance for Release (Excess available)	Dwelling Units	DUs In-Progress	Construction Completed	Occupied
242	Maharashtra Pune 28-Sep-2006	1840 DU's BSUP project at Plmpri Chindwad (Project- III). Pune, Maharashtra	13.79	6.57	16.78	-	(10.21)	720	-	720	560
243	Maharashtra Pune 28-Nov-2006	Revised in Integrated Rehabilitation Project for the Urban Poor staying in slums on public purpose lands in Pimpri Chinchwad (Ajantanagar Slum) under BSUP.	19.23	8.64	12.14	-	(3.50)	784	-	784	-
244	Maharashtra Pune 28-Nov-2006	Revised in Integrated Rehabilitation Project for the Urban Poor staying in slums on public purpose lands in Pimpri Chinchwad (Vetalnagar Slum) under BSUP.	25.11	11.36	16.38	-	(5.02)	1,008	112	896	448
245	Maharashtra Pune 28-Nov-2006	Revised in Integrated Rehabilitation Project for the Urban Poor staying in slums on public purpose lands in Pimpri Chinchwad (Vithalnagar Slum) under BSUP.	36.25	16.30	16.43	-	(0.13)	1,456	-	1,456	672
246	Maharashtra Pune 28-Nov-2006	Curtailed Integrated Rehabilitation Project for the Urban Poor staying in slums in ecologically dangerous locations in the Pune (Warje Slum) under BSUP.	32.92	15.31	15.31	-	0.00	1,344	-	1,344	224
247	Maharashtra Pune 28-Sep-2006	4960 DU's Integrated Rehabilitation Project for the urban poor living in dangerous locations in Pimpri chindwad (Project-I), Pune, Maharashtra	29.11	13.86	33.92	-	(20.06)	1,520	240	1,280	960
248	Maharashtra Pune 28-Sep-2006	4960 DU's Integrated Rehabilitation Project for the urban poor living in dangerous locations in Pimpri chindwad (Project -II), Pune, Maharashtra	42.89	20.43	45.23	-	(24.80)	2,240	700	1,540	1,280
249	Maharashtra Pune 28-Aug-2006	Curtailed Integrated Rehabilitation Project for the Urban Poor staying in slums in ecologically dangerous locations in the City of Pune, Hadapsar, Maharashtra	39.83	19.92	24.81	-	(4.90)	2,408	-	2,408	120
250	Maharashtra Pune 05-Feb-2009	Insitu Slum Rehabilitation in the City of Pune under BSUP at Yerwada, Parvati, Mundhwa, Ghorpadi. Kothrud Slum, Pune, Maharashtra	140.82	64.01	64.01	-	-	4,000	738	3,262	2,099
251	Maharashtra Pune 06-Oct-2007	Revised in Integrated Rehabilitation Project for Urban Poor Generation of Affordable Housing Stock for the urban Poor and EWS in Pimpri Chinchwad under BSUP.	203.84	101.92	112.43	-	(10.50)	6,006	426	5,580	2,268
252	Maharashtra Pune 24-Feb-2009	5040 DUs BSUP in Pimpri Chinchwad Sector-12 at Bhosari, Pune on the basis of PPP, Maharashtra	Project Cancelled on 12-Sep-11	NA	-	-	-	NA	NA	NA	NA
253	Maharashtra Pune 28-Sep-2006	Integrated Rehabilitation Project at Lohagaon for the urban poor staying at slums falling under road widening, hill top/ slopes and canal sides in Pune Maharashtra	Project Cancelled on 12-Sep-11	NA	4.10	-	(4.10)	NA	NA	NA	NA
254	Maharashtra Pune 28-Sep-2006	Integrated Rehabilitation Project at Hingne- Kothrud for the urban poor staying at slums falling under road widening, hill top/ slopes and canal sides in Pune Maharashtra	Project Cancelled on 12-Sep-11	NA	10.91	-	(10.91)	NA	NA	NA	NA
255	Maharashtra Pune 28-Nov-2006	Integrated Rehabilitation Project for the Urban Poor staying in Slums in ecologically dangerous locations in Pune (Kondhwa Slum), Maharashtra	Project Cancelled on 12-Sep-11	NA	5.15	-	(5.15)	NA	NA	NA	NA
Sub-total of Pune for 14 project(s)			629.10	299.09	417.40	-	(118.31)	22,606	2,328	20,278	8,967
Total of Maharashtra for 53 project(s)			3,954.89	1,916.54	2,180.71	97.67	(264.16)	93,569	22,054	71,515	44,110
256	Manipur Imphal 11-Feb-2009	1250 DUs BSUP Project for Imphal, Manipur	51.23	43.91	43.91	-	-	1,250	10	1,240	1,240
Total of Manipur for 1 project(s)			51.23	43.91	43.91	-	-	1,250	10	1,240	1,240
257	Meghalaya Shillong 03-Feb-2009	DPR at "Integrated Slum Development Programme in 5 notified slums ie Mawah, Lower Mawprem, Demseiniiong, Kynjat phutbol & Pynthorumkhrah", Shillong	6.08	4.74	12.44	-	(7.70)	48	48	-	-
258	Meghalaya Shillong 27-Dec-2007	Housing for EWS Urban Poor including slum rehabilitation at Nongmynsong, Shillong (Phase II), Meghalaya	16.68	12.31	12.31	-	0.00	300	284	16	16

* Project Cost and ACA Committed are recalculated after deducting cost of DUs alongwith proportionate cost of infrastructure dropped by CSMC.

BSUP : State wise Report for latest Progress at Project & City Level

Project Completed
[as on 16th September 2015]

Sr. No.	State City Approved Date	Project Name	Financial Progress (Rs in Crores)					Physical Progress (Nos)			
			Project Cost	Central Share	Central Share Released	Central Share Adjusted	ACA Balance for Release (Excess available)	Dwelling Units	DUs In-Progress	Construction Completed	Occupied
259	Meghalaya Shillong 21-Aug-2007	Housing for EWS and Urban Poor including Slum rehabilitation at Nongmynsomg, Shillong, Meghalaya	13.76	11.47	11.47	-	(0.00)	300	140	160	80
Total of Meghalaya for 3 project(s)			36.53	28.51	36.21	-	(7.70)	648	472	176	96
260	Mizoram Aizawl 28-Feb-2009	320 DU's Durtlang BSUP Housing Project, Aizawl, Mizoram	26.24	23.57	23.57	-	-	320	35	285	-
261	Mizoram Aizawl 11-Feb-2009	368 DUs BSUP Scheme at Rangvumal, Aizawl, Mizoram	30.75	27.63	27.63	-	-	368	103	265	-
262	Mizoram Aizawl 07.03.2008 & 13-11-2007	Revised (Combined) DPR for Lawipu Housing project, Aizawl, Mizoram	34.03	28.53	28.53	-	-	408	48	360	-
Total of Mizoram for 3 project(s)			91.02	79.73	79.73	-	-	1,096	186	910	-
263	Nagaland Kohima 14-Dec-2006	Revised project of Housing Development in relocation and in-situ up-gradation of slums at Kohima for construction of 3504 dwelling Units, Nagaland	133.08	105.60	105.60	-	-	3,504	80	3,424	1,992
Total of Nagaland for 1 project(s)			133.08	105.60	105.60	-	-	3,504	80	3,424	1,992
264	Odisha Bhubaneswar 24-Feb-2009	192 Dus BSUP Scheme for the town of Bhubaneswar, Odisha	7.45	5.41	5.41	-	-	192	-	192	-
265	Odisha Bhubaneswar 20-Dec-2007	BSUP Scheme for Bharatpur Vikash Nagar at Bhubaneswar, Odisha	29.60	21.50	24.06	-	(2.56)	939	134	805	805
266	Odisha Bhubaneswar 20-Dec-2007	BSUP Scheme for Dumuduma (Raghunath Nagar, Suka Vihar, Satya Nagar, sastrri nagar, Barabari at Bhubaneswar, Odisha	20.77	15.04	11.51	-	3.53	660	209	451	451
267	Odisha Bhubaneswar 26-Sep-2007	BSUP Scheme for Nayapalli Sabar Sahi Slum at Bhubaneswar, Odisha	1.92	1.35	1.36	-	(0.00)	73	12	61	61
Sub-total of Bhubaneswar for 4 project(s)			59.74	43.30	42.33	-	0.97	1,864	355	1,509	1,317
268	Odisha Puri 26-Sep-2007	BSUP Scheme for Mattitota and Mishranolia Sahi Slum at Puri, Odisha	1.37	0.99	1.01	-	(0.02)	47	29	18	18
269	Odisha Puri 13-Feb-2008	BSUP Scheme for the town of Puri (Phase II), Odisha	5.35	3.89	3.37	-	0.51	170	92	78	78
Sub-total of Puri for 2 project(s)			6.71	4.88	4.39	-	0.49	217	121	96	96
Total of Odisha for 6 project(s)			66.45	48.18	46.72	-	1.47	2,081	476	1,605	1,413
270	Pondicherry (UT) Pondicherry 07-Mar-2008	Construction of 168 Multistories tenements at Kuruchikulam (Vazhakulam), Puducherry	6.60	4.25	4.25	-	-	168	-	168	168
271	Pondicherry (UT) Pondicherry 15-Jul-2009	Detail Project Report For Construction Of 1660 Houses With Infrastructure Facilities For Sc Beneficiaries Of Puducherry.	14.52	8.03	12.72	-	(4.69)	262	-	262	-
272	Pondicherry (UT) Pondicherry 06-Oct-2007	Construction of 1136 Houses and provision of infrastructure facilities at Lambert Sarvnanan Nagar, Reddiyar Palayam, Oulgret Municipality, Puducherry	29.48	22.12	21.04	-	1.09	896	608	288	-
Total of Pondicherry (UT) for 3 project(s)			50.60	34.41	38.02	-	(3.60)	1,326	608	718	168
273	Punjab Amritsar 26-Sep-2007	DPR for Slum Development under BSUP 3 Slums at Rasoolpur, Amritsar City, Punjab	2.32	1.15	2.88	0.72	(1.73)	128	-	128	88
274	Punjab Amritsar 28-Mar-2012	Slum relocation project 1328 Dus under BSUP at Amritsar, Punjab	38.57	19.28	23.28	16.01	(4.00)	880	170	710	-
Sub-total of Amritsar for 2 project(s)			40.88	20.44	26.16	16.73	(5.73)	1,008	170	838	88
275	Punjab Ludhiana 26-Sep-2007	DPR for Slum Development under BSUP (Bhagat Singh nagar, Rajiv Gandhi etc Ludhiana City	50.09	25.01	33.27	-	(8.26)	3,632	720	2,912	-

* Project Cost and ACA Committed are recalculated after deducting cost of DUs alongwith proportionate cost of infrastructure dropped by CSMC.

BSUP : State wise Report for latest Progress at Project & City Level

Project Completed											
[as on 16th September 2015]											
Sr. No.	State City Approved Date	Project Name	Financial Progress (Rs in Crores)					Physical Progress (Nos)			
			Project Cost	Central Share	Central Share Released	Central Share Adjusted	ACA Balance for Release (Excess available)	Dwelling Units	DUs In-Progress	Construction Completed	Occupied
276	Punjab Ludhiana 28-Mar-2012	Slum Relocation Project 896 DU's under BSUP at Ludhiana, Punjab	Project Cancelled on 20-Feb-14	NA	4.78	-	(4.78)	NA	NA	NA	NA
Sub-total of Ludhiana for 1 project(s)			50.09	25.01	38.05	-	(13.04)	3,632	720	2,912	-
Total of Punjab for 3 project(s)			90.97	45.44	64.21	16.73	(18.77)	4,640	890	3,750	88
277	Rajasthan Ajmer 21-Mar-2007	DPR for Basic Services to Urban Poor in Ajmer Puskar, Rajasthan	64.45	17.15	42.28	-	(25.14)	1,082	-	1,082	707
Sub-total of Ajmer for 1 project(s)			64.45	17.15	42.28	-	(25.14)	1,082	-	1,082	707
278	Rajasthan Jaipur 29-Sep-2010	2892 DUs BSUP Project on Relocation of 14 Slums under JDA for Jaipur, Rajasthan	87.50	42.48	42.48	8.50	-	2,892	2,892	-	-
279	Rajasthan Jaipur 23-Sep-2010	Construction of 2922 DUs BSUP Project for Relocation of 17 Slums under JDA in Jaipur, Rajasthan	94.00	45.63	45.63	-	0.00	2,922	2,922	-	-
280	Rajasthan Jaipur 21-Mar-2007	Revised Project BSUP Scheme for Sanjay Nagar Batta Basti. Jaipur, Rajasthan.	Project Cancelled on 12-Sep-11	NA	9.75	-	(9.75)	NA	NA	NA	NA
Sub-total of Jaipur for 2 project(s)			181.50	88.11	97.86	8.50	(9.75)	5,814	5,814	-	-
Total of Rajasthan for 3 project(s)			245.95	105.25	140.14	8.50	(34.89)	6,896	5,814	1,082	707
281	Sikkim Gangtok 28-Jan-2009	Integrated Housing & Slum development for Notified Slum area Rangpo Gangtok-I	25.17	21.78	21.78	-	-	202	33	169	58
282	Sikkim Gangtok 07-Nov-2007	Integrated Housing and Slum Development of old Slaughter House Area. Gangtok under BSUP (Phase I). at Gangtok. Sikkim	3.25	2.79	2.79	-	-	52	-	52	52
283	Sikkim Gangtok 30-Jan-2009	Integrated Development of Housing & Slum development of old slaughter House Area Gangtok, Phase-II.	5.16	4.49	4.49	-	-	Infra	NA	NA	NA
Total of Sikkim for 3 project(s)			33.58	29.06	29.06	-	-	254	33	221	110
284	Tamil Nadu Chennai 03-Feb-2009	189 Dussup Project For Anakaputhur. Kancheepuram. Chennai	4.88	2.44	2.44	-	-	189	-	189	189
285	Tamil Nadu Chennai 03-Feb-2009	191 DUs BSUP Project for Poonamallee. Thiruvallur. Tamil Nadu	3.74	1.87	1.87	-	(0.00)	191	-	191	191
286	Tamil Nadu Chennai 03-Feb-2009	276 DUs BSUP Project for Pammal Municipality. Lancheepuram. Chennai, Tamilnadu	6.56	3.05	3.05	-	-	276	-	276	276
287	Tamil Nadu Chennai 03-Feb-2009	440 DUs BSUP Project for Slums in Thiruverkadu. Thiruvallur. Tamil Nadu	7.10	3.55	3.55	-	-	440	-	440	440
288	Tamil Nadu Chennai 27-Feb-2007	Construction of Houses & Infrastructure Facilitise for Alandur Municipality, Chennai, Tamilnadu	10.19	5.09	5.09	-	-	827	289	538	748
289	Tamil Nadu Chennai 28-Nov-2007	Construction of 10452 tenements and infrastructure facilities (Phase I) at Perumbakkam, Chennai, Tamilnadu	440.61	203.38	203.38	-	-	10,452	1,388	9,064	9,064
290	Tamil Nadu Chennai 29-Oct-2007	Construction of 1370 houses and Infrastructure facilities for Chennai corporation. Tamil Nadu.	127.44	50.71	50.71	-	0.00	1,370	212	1,158	1,158
291	Tamil Nadu Chennai 02-Feb-2007	Construction of 197 New houses Mangadu Townpanchayat. (Kancheepuram) Tamilnadu	2.52	1.26	1.26	-	-	197	-	197	197
292	Tamil Nadu Chennai 29-Dec-2008	Construction of 300 new houses & 98 up gradation and infrastructure facilities for PALLAVARAM (CMA). Kancheepuram. Tamilnadu	6.64	3.32	3.32	-	-	398	-	398	398
293	Tamil Nadu Chennai 02-Feb-2007	Revised in sanctioned BSUP Scheme for Construction of 217 New houses Sembakkam Town Panchayat (Kancheepuram) Chennai T.N.	2.37	1.19	1.19	0.18	-	217	-	217	217

* Project Cost and ACA Committed are recalculated after deducting cost of DUs alongwith proportionate cost of infrastructure dropped by CSMC.

BSUP : State wise Report for latest Progress at Project & City Level

Project Completed											
[as on 16th September 2015]											
Sr. No.	State City Approved Date	Project Name	Financial Progress (Rs in Crores)					Physical Progress (Nos)			
			Project Cost	Central Share	Central Share Released	Central Share Adjusted	ACA Balance for Release (Excess available)	Dwelling Units	DUs In-Progress	Construction Completed	Occupied
294	Tamil Nadu Chennai 02-Feb-2007	Construction of 396 New houses Pallikaranai Town Panchayat (Kancheepuram) Chennai (Tamilnadu)	Project Cancelled on 08-Mar-13	NA	0.60	-	(0.60)	NA	NA	NA	NA
295	Tamil Nadu Chennai 29-Dec-2008	Construction of 398 houses and providing infrastructure facilities for Avadi Municipality. Tiruvallur. Tamilnadu	9.50	4.75	4.75	-	-	398	-	398	398
296	Tamil Nadu Chennai 02-Feb-2007	Construction of 405 New houses Thiruneermalai Town Panchayat. TN (Kancheepuram) Chennai	3.45	1.73	1.72	-	0.00	405	-	405	405
297	Tamil Nadu Chennai 29-Dec-2008	Construction of 690 houses and providing infrastructure facilities for Tambaram Municipality (CMA). Kancheepuram. tamilnadu	15.06	7.53	7.53	-	-	690	49	641	641
298	Tamil Nadu Chennai 02-Feb-2007	Revised BSUP Construction of 500 New houses Kunrathur Town Panchayat .TN.(Chennai)	4.78	2.39	2.39	0.60	-	500	-	500	500
299	Tamil Nadu Chennai 09-Jan-2008	Construction of 9476 tenements at Perumbakkam (Phase II) . Chennai corp, Tamilnadu	374.24	159.73	159.73	-	-	9,476	-	9,476	9,476
300	Tamil Nadu Chennai 02-Feb-2007	Construction of 9936 Dwelling units and Provision of Infrastructure facilitise at Ezhil nagar Chennai, Tamilnadu	257.54	96.26	96.26	-	0.00	9,936	-	9,936	9,936
301	Tamil Nadu Chennai 27-Feb-2007	Construction of Houses and Infrastructure facilitise for Madhavaram Municipality .Chennai Metropolitan Area . Tamil Nadu	5.43	2.42	2.42	-	-	433	-	433	433
302	Tamil Nadu Chennai 02-Feb-2007	Construction of Housing and improvement of Infrastructure for Minjur Town Panchayat .Chennai Metropolitan Area .T.N.	2.43	1.22	1.22	-	0.00	182	-	182	182
303	Tamil Nadu Chennai 28-Jan-2009	Provision of Infrastructure facilities for 186 Slums (Ph-II) In Chennai Corporation, Tamilnadu	72.63	34.55	34.55	-	0.00	Infra	NA	NA	NA
304	Tamil Nadu Chennai 02-Feb-2007	Provision of Infrastructure facilitise for Thiruvottiyur Municipality, Chennai, Tamilnadu	1.70	0.85	0.85	-	-	Infra	NA	NA	NA
305	Tamil Nadu Chennai 27-Feb-2007	Provision of Infrastructure facilitise for kathivakkam Municipality .Chennai Metropolitan Area Tamil nadu	0.93	0.47	0.46	-	0.00	Infra	NA	NA	NA
306	Tamil Nadu Chennai 27-Feb-2007	construction of Houses and Infrastructure facilities for Ambattur Municipality . Chennai Metropolitan Area . Tamil Nadu.	4.75	2.38	2.38	-	-	414	-	414	414
307	Tamil Nadu Chennai 13-Mar-2012	BSUP Scheme for the construction of 500 DUs & infrastructure facilities in Avadi Municipality Tiruvallur Distt, Tamilnadu	15.79	7.89	7.89	-	-	500	98	402	402
Sub-total of Chennai for 23 project(s)			1,380.27	598.02	598.61	0.78	(0.60)	37,491	2,036	35,455	35,665
308	Tamil Nadu Coimbatore 29-Dec-2008	Construction of 39 Houses for Saravanampatty Town Panchayat. Coimbatore. Tamilnadu	0.92	0.46	0.46	-	(0.00)	39	-	39	39
309	Tamil Nadu Coimbatore 29-Dec-2008	Construction of 129 New houses for Periyanaickenpalayam Town Panchayat. Coimbatore. Tamil Nadu	2.77	1.38	1.38	-	-	129	-	129	129
310	Tamil Nadu Coimbatore 29-Dec-2008	Construction of 129 houses for Veerapandi (NO-4) Town Panchayat. Coimbatore. Tamilnadu	2.74	1.37	1.37	-	0.00	129	-	129	129
311	Tamil Nadu Coimbatore 29-Dec-2008	Construction of 131 new houses for Vellalore Town Panchayat. Coimbatore. Tamilnadu	2.92	1.46	1.46	-	-	131	-	131	131
312	Tamil Nadu Coimbatore 29-Dec-2008	Construction of 135 New houses for Idigarai Town panchayat. Coimbatore. Tamil Nadu	3.10	1.55	1.55	-	-	135	-	135	135
313	Tamil Nadu Coimbatore 02-Feb-2007	Construction of 1608 Slum tenments at Ammankulam in Coimbatore City, Tamilnadu	41.03	15.56	15.56	-	-	1,608	224	1,384	1,384

* Project Cost and ACA Committed are recalculated after deducting cost of DUs alongwith proportionate cost of infrastructure dropped by CSMC.

BSUP : State wise Report for latest Progress at Project & City Level

Project Completed
[as on 16th September 2015]

Sr. No.	State City Approved Date	Project Name	Financial Progress (Rs in Crores)					Physical Progress (Nos)			
			Project Cost	Central Share	Central Share Released	Central Share Adjusted	ACA Balance for Release (Excess available)	Dwelling Units	DUs In-Progress	Construction Completed	Occupied
314	Tamil Nadu Coimbatore 05-Jan-2009	Construction of 179 new houses and providing infrastructure facilities in Goundampalayan. Municipality. Coimbatore, Tamilnadu	3.95	1.96	1.96	-	-	179	44	135	135
315	Tamil Nadu Coimbatore 02-Feb-2007	Construction of 2232 Slum tenments at Ukkadam Sewrage farm at Coimbatore City, Tamilnadu	55.36	20.69	20.69	-	-	2,232	840	1,392	1,392
316	Tamil Nadu Coimbatore 29-Dec-2008	Construction of 300 houses and providing infrastructure facilities for Kurichi. Coimbatore. Tamilnadu	6.75	3.36	3.36	-	(0.00)	300	140	160	160
317	Tamil Nadu Coimbatore 29-Dec-2008	Construction of 303 New Houses for Kuniyamuthur Municipality. Coimbatore. Tamilnadu	6.37	3.17	3.17	-	-	303	78	225	225
318	Tamil Nadu Coimbatore 29-Dec-2008	Construction of 36 houses for Vedapatti Town Panchayat. Coimbatore. Tamilnadu	0.91	0.46	0.46	-	(0.00)	36	-	36	36
319	Tamil Nadu Coimbatore 29-Dec-2008	Construction of 41 New houses for Kannampalayam Town Panchayat. Coimbatore. Tamilnadu	0.95	0.48	0.48	-	(0.00)	41	-	41	41
320	Tamil Nadu Coimbatore 29-Dec-2008	Construction of 57 New houses for Veerkeralam Town Panchayat. Coimbatore. Tamilnadu	1.38	0.69	0.69	-	-	57	-	57	57
321	Tamil Nadu Coimbatore 29-Dec-2008	Construction of 88 New houses for Madukarai Town Panchayat. Coimbatore. Tamilnadu	2.09	1.04	1.04	-	0.00	88	-	88	88
322	Tamil Nadu Coimbatore 29-Oct-2007	Construction of 9600 houses and Infrastructure facilities (Phase III) at Ukkadam Coimbatore City. Tamil Nadu.	135.68	63.69	63.69	0.03	(0.00)	7,048	3,288	3,760	-
323	Tamil Nadu Coimbatore 21-Mar-2007	Construction of houses and Infrastructure facilities (Phase-II) for Coimbatore	199.94	96.59	96.59	-	-	10,973	4,810	6,163	7,163
324	Tamil Nadu Coimbatore 27-Feb-2007	Construction of houses and Infrastructure facilities (Phase- I)Detailed Project Report for 18 Slums . Coimbatore Municipal Corporation.	58.82	28.66	28.66	-	-	2,907	200	2,707	2,907
Sub-total of Coimbatore for 17 project(s)			525.67	242.56	242.56	0.03	(0.00)	26,335	9,624	16,711	14,151
325	Tamil Nadu Madurai 02-Feb-2007	Construction 1566 Slum tenements at Periyar Nagar at (Madurai), Tamilnadu	39.77	14.17	14.17	-	-	1,566	-	1,566	1,566
326	Tamil Nadu Madurai 29-Dec-2008	Construction of 227 new houses for thirupparankundram Municipality. Madurai. Tamilnadu	4.69	2.33	2.33	-	0.00	227	-	227	227
327	Tamil Nadu Madurai 29-Dec-2008	Construction of 236 houses and providing infrastructure facilities for Avaniapuram Municipality. Madurai. Tamilnadu	4.94	2.46	2.46	-	0.00	236	-	236	236
328	Tamil Nadu Madurai 29-Dec-2008	Construction of 413 New houses for Tirumangalam Municipality. Madurai. Tamilnadu	7.99	3.99	3.99	-	(0.00)	413	7	406	406
329	Tamil Nadu Madurai 29-Dec-2008	Construction of 485 new houses and providing infrastructure facilities for Anaiyur Municipality. Madurai. Tamilnadu	10.38	5.18	5.18	-	(0.00)	485	-	485	485
330	Tamil Nadu Madurai 02-Feb-2007	Construction of Houses and Provision of Infrastructure facilities Package I for 21 Slums at Madurai Ph-I, Tamilnadu	26.86	13.42	13.42	-	0.00	2,515	-	2,515	2,515
331	Tamil Nadu Madurai 27-Feb-2007	Construction of houses and Infrastructure facilities (Ph-II) for Madurai Corporation . Tamil Nadu	103.58	50.92	50.92	-	0.00	9,563	3,485	6,078	6,078
332	Tamil Nadu Madurai 24-Dec-2008	Construction of houses and providing infrastructure facilities for Paravai Town Panchayat. Madurai. Tamilnadu	1.60	0.79	0.79	-	0.00	80	-	80	80
333	Tamil Nadu Madurai 24-Dec-2008	Construction of houses and providing infrastructure facilities for Sholavandan Town Panchayat. Madurai. Tamilnadu	1.72	0.80	0.80	-	-	78	-	78	78

* Project Cost and ACA Committed are recalculated after deducting cost of DUs alongwith proportionate cost of infrastructure dropped by CSMC.

BSUP : State wise Report for latest Progress at Project & City Level

		Project Completed [as on 16th September 2015]									
Sr. No.	State City Approved Date	Project Name	Financial Progress (Rs in Crores)					Physical Progress (Nos)			
			Project Cost	Central Share	Central Share Released	Central Share Adjusted	ACA Balance for Release (Excess available)	Dwelling Units	DUs In-Progress	Construction Completed	Occupied
334	Tamil Nadu Madurai 24-Dec-2008	Construction of houses and providing infrastructure facilities for Vilangudi Town Panchayat, Madurai, Tamilnadu	0.95	0.46	0.46	-	0.00	43	-	43	43
335	Tamil Nadu Madurai 29-Oct-2007	Construction of 10688 houses and infrastructure facilities (Phase-III) for Madurai, Tamilnadu	176.75	87.13	87.13	-	0.00	10,688	4,300	6,388	6,388
Sub-total of Madurai for 11 project(s)			379.21	181.64	181.64	-	0.00	25,894	7,792	18,102	18,102
Total of Tamil Nadu for 51 project(s) including 13 project(s) which are completed			2,285.16	1,022.22	1,022.82	0.81	(0.60)	89,720	19,452	70,268	67,918
336	Telangana Hyderabad 30-Mar-2006	Revised BSUP Project for Construction of 23239 DUs and provision of infrastructural facilities in GHMC area and Ranga Reddy Districts, Phase-I by GHMC, Hyderabad under the 49000 DUs BSUP Project.	315.47	107.97	116.20	-	(8.22)	21,594	72	21,522	19,020
337	Telangana Hyderabad 30-Mar-2006	Revised BSUP Project for Construction of 25761 DUs and provision of infrastructural facilities in GHMC area and Ranga Reddy Districts, Phase-II by GHMC, Hyderabad under the 49000 DUs BSUP Project.	414.62	128.81	128.81	-	-	25,761	-	25,761	24,236
338	Telangana Hyderabad 13-Feb-2008	Revised BSUP project for construction of 4550 DUs and provision of infrastructure facilities in GHMC area and Ranga Reddy Districts, by GHMC, Hyderabad, Telangana	120.27	59.30	59.30	-	0.00	4,550	456	4,094	1,269
339	Telangana Hyderabad 30-Mar-2006	Providing Infrastructure Development Of Houses Constructed Under VAMBAY Intrrenal Roads & Site Leveling Etc, Telangana	49.73	24.86	24.86	-	0.00	Infra	NA	NA	NA
340	Telangana Hyderabad 29-Dec-2008	Revised BSUP Project Phase-I for construction of 1976 DU's and provision of infrastructure facilities by GHMC, Telangana	65.38	31.37	31.37	5.37	0.00	1,952	960	992	51
341	Telangana Hyderabad 29-Dec-2008	Revised BSUP Project Phase-III for 1942 DU's and provision of infrastructure facilities by in GHMC area and Ranga Reddy Districts, Telangana	46.76	22.44	25.84	-	(3.39)	1,494	790	704	108
342	Telangana Hyderabad 29-Dec-2008	Revised BSUP Project Phase-II for construction of 1712 DU's and provision of infrastructure facilities by GHMC, Telangana	53.64	26.49	31.45	-	(4.96)	1,616	624	992	12
343	Telangana Hyderabad 29-Dec-2008	Revised BSUP Project Hyderabad Ph-IV for the construction of 1576 DU's & Provision of Infrastructure facilities in GHMC area, Telangana	37.58	18.62	33.82	-	(15.20)	1,184	58	1,126	121
344	Telangana Hyderabad 30-Jan-2009	Revised BSUP Project Phase-V for 2756 DU's and provision of infrastructure facilities in GHMC area and Ranga Reddy Districts, Telangana	82.42	40.88	48.13	-	(7.25)	2,740	452	2,288	480
345	Telangana Hyderabad 30-Jan-2009	Revised BSUP Project Phase-VI for construction of 2755 DU's and provision of infrastructure facilities in GHMC area and Ranga Reddy Districts, by GHMC, Telangana	84.49	41.93	47.97	-	(6.05)	2,755	32	2,723	158
346	Telangana Hyderabad 30-Jan-2009	Revised in BSUP project Hyderabad Phase-VII for 2800 Houses and provision of infrastructure facilities in GHMC area & Ranga Reddy Districts Telangana	86.17	42.64	48.08	-	(5.45)	2,800	1,118	1,682	8
347	Telangana Hyderabad 24-Feb-2009	Revised BSUP project (Jawaharnagar & Gachi Bowl) Phase-VIII for construction of 2328 DU's in GHMC area by GHMC, Telangana	67.81	32.72	33.92	-	(1.20)	2,048	944	1,104	365
348	Telangana Hyderabad 24-Feb-2009	Revised BSUP Project Hyderabad Phase-IX for 2352 DU's and provision of infrastructure facilities in GHMC area and Ranga Reddy Districts, Telangana	45.80	21.98	23.90	-	(1.92)	1,384	872	512	24
349	Telangana Hyderabad 24-Feb-2009	Revised BSUP Project Phase-X for construction of 2624 DU's and provision of infrastructure facilities in GHMC area by GHMC, Telangana	82.80	40.95	40.95	6.30	(0.00)	2,512	1,712	800	93
350	Telangana Hyderabad 30-Mar-2006	Revised BSUP project for provision of infrastructure facilities in the slums of MCH divisions I to IV, by GHMC, Hyderabad, Telangana	22.65	11.32	11.32	-	(0.00)	Infra	NA	NA	NA
351	Telangana Hyderabad 30-Mar-2006	Revised BSUP project for provision of infrastructure facilities in the slums of MCH divisions V to VIII, by GHMC, Hyderabad, Telangana	29.88	14.94	14.94	-	0.00	Infra	NA	NA	NA

* Project Cost and ACA Committed are recalculated after deducting cost of DUs alongwith proportionate cost of infrastructure dropped by CSMC.

BSUP : State wise Report for latest Progress at Project & City Level

		Project Completed [as on 16th September 2015]										
Sr. No.	State City Approved Date	Project Name	Financial Progress (Rs in Crores)					Physical Progress (Nos)				
			Project Cost	Central Share	Central Share Released	Central Share Adjusted	ACA Balance for Release (Excess available)	Dwelling Units	DUs In-Progress	Construction Completed	Occupied	
352	Telangana Hyderabad 30-Mar-2006	Revised BSUP project for provision of infrastructure facilities in the slums of MCH divisions IX to XII, by GHMC, Hyderabad, Telangana	26.34	13.17	13.17	-	0.00	116	NA	NA	NA	
Sub-total of Hyderabad for 17 project(s)			1,631.81	680.39	734.03	11.67	(53.64)	72,390	8,090	64,300	45,945	
Total of Telangana for 17 project(s) including 5 project(s) which are completed			1,631.81	680.39	734.03	11.67	(53.64)	72,390	8,090	64,300	45,945	
353	Tripura Agartala 27-Apr-2007	256 DU's DPR for Mouza Kunjaban Slum Improvement Scheme At Agartala, Tripura	16.73	13.96	13.96	-	-	256	-	256	256	
Total of for 1 project(s)			16.73	13.96	13.96	-	-	256	-	256	256	
354	Uttar Pradesh Agra 14-Feb-2009	Revised in Sanctioned DPR- BSUP project at Agra (1172 DU's), Uttar Pradesh	54.42	25.20	25.20	0.43	-	1,172	105	1,067	1,067	
355	Uttar Pradesh Agra 14-Feb-2009	Revised in Sanctioned DPR- BSUP project at Agra (1285 DU's), Uttar Pradesh	52.21	24.17	24.17	2.14	-	1,285	362	923	923	
356	Uttar Pradesh Agra 21-Feb-2009	Revised in Sanctioned DPR- BSUP project at Agra (2151 DU's), Uttar Pradesh	32.38	14.99	14.99	2.91	-	2,151	74	2,077	2,151	
357	Uttar Pradesh Agra 03-Feb-2009	Revised in Sanctioned DPR- BSUP project at Agra (1908 DU's), Uttar Pradesh	81.12	37.55	37.55	10.64	-	1,908	833	1,075	1,075	
358	Uttar Pradesh Agra 03-Feb-2009	Revised in Sanctioned DPR- BSUP project at Agra (484 DU's), Uttar Pradesh	26.71	12.37	12.37	0.16	-	484	31	453	453	
359	Uttar Pradesh Agra 21-Feb-2009	Revised in Sanctioned DPR- BSUP project at Agra (737 DU's), Uttar Pradesh	30.41	14.08	14.08	0.27	-	737	82	655	655	
360	Uttar Pradesh Agra 30-Jul-2008	1360 DU's BSUP Scheme for the city of Agra, (Phase-III), Uttar Pradesh	51.98	24.64	24.64	-	-	1,360	750	610	-	
361	Uttar Pradesh Agra 30-Jul-2008	Basic Services to the Urban Poor scheme for construction of 3640 DU's at Naraich, Agra, Uttar Pradesh	127.27	59.47	59.47	-	-	3,640	1,048	2,592	-	
362	Uttar Pradesh Agra 13-Feb-2008	608 DU's DPR for Integrated Development of Kanshi Ram Taj Nagari Phase II, Agra, Uttar Pradesh	14.79	6.78	6.78	-	-	608	-	608	-	
363	Uttar Pradesh Agra 14-Mar-2008	632 DU's DPR for Integrated Development of Manniya Shri Kanshi Ram Jee Kalindi Vihar I & II, Agra, Uttar Pradesh	19.04	7.88	7.88	-	-	632	207	425	-	
Sub-total of Agra for 10 project(s)			490.33	227.12	227.12	16.56	-	13,977	3,492	10,485	6,324	
364	Uttar Pradesh Allahabad 14-Feb-2009	BSUP Scheme for the construction of 233 DUs in Naini, Allahabad, Uttar Pradesh.	7.39	3.42	3.42	0.85	-	233	-	233	-	
365	Uttar Pradesh Allahabad 14-Feb-2009	210 DU's Revised in Sanctioned DPR - BSUP Project at Allahabad, Uttar Pradesh	10.02	4.64	5.26	-	(0.62)	210	-	210	210	
366	Uttar Pradesh Allahabad 03-Feb-2009	Revised in Sanctioned DPR- BSUP Project at Allahabad (345 DU's), Dist Lucknow, Uttar Pradesh	11.92	5.52	5.52	1.08	-	345	-	345	345	
367	Uttar Pradesh Allahabad 03-Feb-2009	Revised in Sanctioned DPR- BSUP Project at Allahabad City, Dist. Allahabad, UP.	13.85	6.41	8.14	-	(1.73)	438	45	393	393	
368	Uttar Pradesh Allahabad 29-Dec-2006	Revised in Sanctioned DPR - BSUP Project at Allahabad, (56 DU's) Uttar Pradesh	0.71	0.32	0.38	-	(0.06)	56	-	56	-	
Sub-total of Allahabad for 5 project(s)			43.88	20.31	22.71	1.94	(2.40)	1,282	45	1,237	948	
369	Uttar Pradesh Kanpur 21-Feb-2009	Revised in Implementation of BSUP Project at Kanpur (343 DU's), Uttar Pradesh	12.00	5.56	6.49	-	(0.93)	292	13	279	279	

* Project Cost and ACA Committed are recalculated after deducting cost of DUs alongwith proportionate cost of infrastructure dropped by CSMC.

BSUP : State wise Report for latest Progress at Project & City Level

Project Completed											
[as on 16th September 2015]											
Sr. No.	State City Approved Date	Project Name	Financial Progress (Rs in Crores)					Physical Progress (Nos)			
			Project Cost	Central Share	Central Share Released	Central Share Adjusted	ACA Balance for Release (Excess available)	Dwelling Units	DUs In-Progress	Construction Completed	Occupied
370	Uttar Pradesh Kanpur 03-Feb-2009	Revised in Implementation of BSUP Project at Kanpur (284 DU's), Uttar Pradesh	13.58	6.29	9.13	-	(2.84)	284	-	284	284
371	Uttar Pradesh Kanpur 03-Feb-2009	Revised in Implementation of BSUP Project at Kanpur (439 DU's), Uttar Pradesh	24.39	11.67	16.99	-	(5.32)	439	17	422	422
372	Uttar Pradesh Kanpur 21-Feb-2009	Revised in Implementation of BSUP Project at Kanpur (554 DU's), Uttar Pradesh	23.27	10.78	13.61	-	(2.83)	554	75	479	479
373	Uttar Pradesh Kanpur 26-Feb-2009	Revised in Implementation of BSUP Project at Kanpur (234 DU's), Uttar Pradesh	9.88	4.64	10.80	-	(6.16)	234	9	225	225
374	Uttar Pradesh Kanpur 21-Feb-2009	Revised in Implementation of BSUP Project at Kanpur (499 DU's), Uttar Pradesh	19.01	8.80	13.22	-	(4.42)	499	44	455	455
375	Uttar Pradesh Kanpur 26-Feb-2009	Revised in Implementation of BSUP Project at Kanpur (604 DU's), Uttar Pradesh	23.89	11.21	14.72	-	(3.51)	604	45	559	559
376	Uttar Pradesh Kanpur 21-Feb-2009	Revised in Implementation of BSUP Project at Kanpur (683 DU's), Uttar Pradesh	23.86	11.05	13.20	-	(2.15)	683	40	643	643
377	Uttar Pradesh Kanpur 24-Feb-2009	Revision in Sanctioned DPR . BSUP project at Kanpur - (854 Dus to 677 Dus) , Dist. Kanpur, UP	28.60	13.43	16.93	-	(3.51)	677	49	628	628
378	Uttar Pradesh Kanpur 28-Feb-2009	Revision in Sanctioned DPR . BSUP project at Kanpur - (871 DU's to 504 DU's) , Dist. Kanpur, UP	21.10	9.90	12.86	-	(2.95)	504	10	494	494
379	Uttar Pradesh Kanpur 21-Feb-2009	Revision in Sanctioned DPR . BSUP project at Kanpur - (887 Dus to 681 Dus) , Dist. Kanpur, UP	28.25	13.08	16.98	-	(3.90)	681	16	665	665
380	Uttar Pradesh Kanpur 26-Sep-2007	Revised in Implementation of BSUP project at Kanpur (646 DU's) Phase II, Uttar Pradesh	12.39	5.63	6.80	-	(1.17)	646	-	646	646
381	Uttar Pradesh Kanpur 26-Sep-2007	Revised in Implementation of BSUP project at Kanpur (32 DU's) Phase III, Uttar Pradesh	0.63	0.29	6.87	-	(6.58)	32	-	32	32
382	Uttar Pradesh Kanpur 02-Feb-2007	544 DU's Integrated Rehabilitation Project for the Urban Poor Staying in Slums in Kanpur, Uttar Pradesh	Project Cancelled on 26-Sep-13	NA	1.01	-	(1.01)	NA	NA	NA	NA
Sub-total of Kanpur for 13 project(s)			240.85	112.32	159.60	-	(47.28)	6,129	318	5,811	5,811
383	Uttar Pradesh Lucknow 03-Feb-2009	336 DUs for the town of Chak Malhauri, Lucknow, Uttar Pradesh	12.56	5.96	5.96	-	-	336	80	256	80
384	Uttar Pradesh Lucknow 03-Feb-2009	Revision in Sanctioned DPR . BSUP project at Lucknow - (487 Dus to 364 Dus) , Dist. Lucknow, UP	19.86	9.19	9.24	-	(0.05)	364	-	364	364
385	Uttar Pradesh Lucknow 03-Feb-2009	Revised in Implementation of BSUP project at Lucknow (593 DU's), Uttar Pradesh	27.95	12.94	12.94	0.45	-	593	1	592	592
386	Uttar Pradesh Lucknow 29-Dec-2006	1488 DU's Revised BSUP Project at Lucknow, Uttar Pradesh	26.96	13.48	13.48	-	-	1,488	-	1,488	551
387	Uttar Pradesh Lucknow 05-Aug-2010	Additional Infrastructure component in BSUP Scheme of Lucknow, Uttar Pradesh.	11.67	5.40	5.40	-	-	Infra	NA	NA	NA
388	Uttar Pradesh Lucknow 03-Feb-2009	Revised in Sanctioned DPR- BSUP project for 181 DUs at Lucknow City, Uttar Pradesh	10.11	4.68	4.68	0.21	-	181	21	160	160
389	Uttar Pradesh Lucknow 13-Sep-2007	Revised in Implementation of BSUP Scheme at Lucknow (2432 DU's) Distt. Lucknow, Uttar Pradesh	48.53	22.47	61.64	-	(39.17)	2,432	32	2,400	299

* Project Cost and ACA Committed are recalculated after deducting cost of DUs alongwith proportionate cost of infrastructure dropped by CSMC.

BSUP : State wise Report for latest Progress at Project & City Level

Project Completed
[as on 16th September 2015]

Sr. No.	State City Approved Date	Project Name	Financial Progress (Rs in Crores)					Physical Progress (Nos)			
			Project Cost	Central Share	Central Share Released	Central Share Adjusted	ACA Balance for Release (Excess available)	Dwelling Units	DUs In-Progress	Construction Completed	Occupied
390	Uttar Pradesh Lucknow 03-Feb-2009	Under Relocation 1408 DUs at Nai Basti, Lucknow, Uttar Pradesh	Project Cancelled on 26-Sep-13	NA	5.87	-	(5.87)	NA	NA	NA	NA
391	Uttar Pradesh Lucknow 03-Feb-2009	Under Relocation. 176 DUs at UMRAO HATA. NISHATGANJ. Lucknow, Uttar Pradesh	5.95	2.82	2.82	-	0.00	176	96	80	48
Sub-total of Lucknow for 8 project(s)			163.59	76.94	122.04	0.66	(45.10)	5,570	230	5,340	2,094
392	Uttar Pradesh Mathura 21-Feb-2009	Revised in Sanctioned DPR . BSUP project at Radheshyam Colony, (1580 DU's) Dist Mathura, Uttar Pradesh	69.05	51.15	51.15	2.21	-	1,580	190	1,390	1,390
393	Uttar Pradesh Mathura 28-Feb-2009	Revision in Sanctioned DPR . BSUP project at Bhainsbahora, (530 dus to 157 dus) Dist Mathura, UP	6.94	5.14	8.66	-	(3.52)	157	-	157	157
394	Uttar Pradesh Mathura 28-Feb-2009	Revision in Sanctioned DPR . BSUP project at Navneet Nagar, (534 dus to 274 dus) Dist Mathura, UP	12.14	8.99	13.14	-	(4.15)	274	-	274	274
395	Uttar Pradesh Mathura 03-Feb-2009	Revision in Sanctioned DPR . BSUP project at Gopal Nagar, (560 dus to 265 dus) Dist Mathura, UP	14.28	10.58	17.61	-	(7.03)	265	-	265	265
396	Uttar Pradesh Mathura 03-Feb-2009	Revision in Sanctioned DPR . BSUP project at Laxmi Nagar, (608 dus to 482 dus) Dist Mathura, UP	28.41	21.04	21.04	0.14	-	482	-	482	482
397	Uttar Pradesh Mathura 16-Dec-2008	108 DU's BSUP Scheme at Jaisinghpura. Mathura, Uttar Pradesh	5.01	3.71	3.71	0.93	-	108	-	108	-
398	Uttar Pradesh Mathura 29-Dec-2006	Revision in Sanctioned DPR . BSUP project at Govindpur, (156 DU's) Dist Mathura, Uttar Pradesh	2.97	2.16	3.33	-	(1.17)	156	60	96	96
Sub-total of Mathura for 7 project(s)			138.80	102.77	118.65	3.27	(15.87)	3,022	250	2,772	2,664
399	Uttar Pradesh Meerut 24-Feb-2009	500 DU's BSUP Scheme at Achronda and Kanshi. Meerut. Uttar Pradesh	22.18	8.94	8.94	-	0.00	500	4	496	496
400	Uttar Pradesh Meerut 03-Feb-2009	629 DUs BSUP Scheme for the City of Meerut, Uttar Pradesh	30.98	14.82	14.82	-	0.00	629	62	567	567
401	Uttar Pradesh Meerut 24-Feb-2009	632 Dus BSUP Scheme for Abdullapur & Karimnagar. Meerut. UP	27.32	11.01	11.01	-	-	632	15	617	617
402	Uttar Pradesh Meerut 03-Feb-2009	677 DUs BSUP Project at Meerut, Uttar Pradesh.	31.66	14.91	14.91	-	(0.00)	677	7	670	670
403	Uttar Pradesh Meerut 24-Feb-2009	Implementation of 852 DU's (681 new & 171 Upgrade) BSUP Scheme at Meerut. Uttar Pradesh.	30.45	14.36	14.36	-	(0.00)	852	14	838	822
404	Uttar Pradesh Meerut 03-Feb-2009	694 DUs BSUP project for Meerut City, Uttar Pradesh.	28.84	13.80	13.80	-	0.00	694	-	694	694
405	Uttar Pradesh Meerut 03-Feb-2009	723 DUs BSUP Scheme for Meerut City, Uttar Pradesh	37.70	18.04	18.04	-	-	723	7	716	693
406	Uttar Pradesh Meerut 03-Feb-2009	731 DUs BSUP Project at Meerut, Uttar Pradesh	34.71	15.98	15.98	-	(0.00)	731	25	706	706
407	Uttar Pradesh Meerut 03-Feb-2009	Implementation of BSUP Project for construction of 768 DUs with infrastructure facilities at Meerut, Distt. Meerut, Uttar Pradesh.	33.08	15.83	15.83	-	0.00	768	13	755	748
408	Uttar Pradesh Meerut 30-Jul-2008	BSUP Scheme for the Urban Poor at Lohiya Nagar, Meerut, Uttar Pradesh	23.56	10.81	10.81	-	-	1,008	-	1,008	192
409	Uttar Pradesh Meerut 07-Mar-2008	BSUP scheme for Meerut Phase II	18.25	8.37	8.37	-	0.00	744	70	674	168
410	Uttar Pradesh Meerut 03-Feb-2009	Insitu 655 DUs for the City of Meerut	29.01	13.88	13.88	-	(0.00)	655	15	640	640

* Project Cost and ACA Committed are recalculated after deducting cost of DUs alongwith proportionate cost of infrastructure dropped by CSMC.

BSUP : State wise Report for latest Progress at Project & City Level

Project Completed
[as on 16th September 2015]

Sr. No.	State City Approved Date	Project Name	Financial Progress (Rs in Crores)					Physical Progress (Nos)			
			Project Cost	Central Share	Central Share Released	Central Share Adjusted	ACA Balance for Release (Excess available)	Dwelling Units	DUs In-Progress	Construction Completed	Occupied
411	Uttar Pradesh Meerut 29-Dec-2006	Integrated Upgradation and Housing Project for 5 slums Meerut, Uttar Pradesh	32.84	14.93	14.93	-	-	2,000	-	2,000	2,000
412	Uttar Pradesh Meerut 30-May-2011	Revised in Sanctioned DPR- BSUP Project at Kidwai Nagar, (160 DU's) Meerut, Uttar Pradesh	7.39	3.14	3.14	1.94	-	160	82	78	78
Sub-total of Meerut for 14 project(s)			387.97	178.83	178.83	1.94	0.00	10,773	314	10,459	9,091
413	Uttar Pradesh Varanasi 26-Feb-2009	Revised in Implementation of BSUP project at Varanasi (677 DU's), Uttar Pradesh	26.88	12.44	12.44	2.41	-	677	331	346	346
414	Uttar Pradesh Varanasi 03-Feb-2009	Revised in Implementation of BSUP project at Varanasi (1167 DU's), Uttar Pradesh	41.20	19.07	19.70	-	(0.63)	1,167	502	665	665
415	Uttar Pradesh Varanasi 03-Feb-2009	Revised in Implementation of BSUP project at Varanasi (558 DU's), Uttar Pradesh	18.42	8.53	8.61	-	(0.09)	558	298	260	260
416	Uttar Pradesh Varanasi 03-Feb-2009	Revised in Implementation of BSUP project at Varanasi (575 DU's), Uttar Pradesh	23.18	10.73	10.73	2.79	-	575	340	235	235
417	Uttar Pradesh Varanasi 26-Feb-2009	Revised in Implementation of BSUP project at Varanasi (638 DU's), Uttar Pradesh	22.91	10.61	10.61	3.14	-	638	328	310	310
418	Uttar Pradesh Varanasi 03-Feb-2009	Revised in Implementation of BSUP project at Varanasi (612 DU's), Uttar Pradesh	20.74	9.60	10.62	-	(1.02)	612	396	216	216
419	Uttar Pradesh Varanasi 10-Dec-2008	Revised in BSUP Scheme for Jaiprakash Nagar slum in the city of Varanasi. Distt. Varanasi. UP	4.05	1.88	1.88	0.10	-	135	23	112	112
420	Uttar Pradesh Varanasi 10-Dec-2008	Revised in BSUP Scheme for Maheshpur Slum in the City of Varanasi. Distt. Varanasi. UP	4.04	1.87	1.87	0.25	-	115	13	102	102
421	Uttar Pradesh Varanasi 10-Dec-2008	Revised in BSUP Scheme for Rupanpur slum in the City of Varanasi. Distt. Varanasi. UP	7.33	3.39	3.39	0.46	-	225	16	209	209
422	Uttar Pradesh Varanasi 27-Feb-2008	Revised in Sanctioned DPR- BSUP Project at Newada NAT BASTI (144 DU's), Varanasi, Uttar Pradesh	3.49	1.62	1.62	0.32	-	144	13	131	131
Sub-total of Varanasi for 10 project(s)			172.24	79.74	81.48	9.46	(1.73)	4,846	2,260	2,586	2,586
Total of Uttar Pradesh for 67 project(s)			1,637.66	798.04	910.43	33.83	(112.39)	45,599	6,909	38,690	29,518
423	Uttarakhand Dehradun 30-Jan-2009	28 DU's DPR for Shanti kuth Ashram (Main Basti) Dehradun, Uttarakhand	1.37	1.10	1.10	-	-	28	2	26	26
424	Uttarakhand Dehradun 30-Jan-2009	34 DU's BSUP DPR for Rotary Kussthrog Ashram. Dehradun, Uttarakhand	1.63	1.16	1.16	0.58	-	34	6	28	28
425	Uttarakhand Dehradun 30-Jan-2009	27 DU's DPR for Ram Mandir Kuth Ashram (Malin Basti) Dehradun, Uttarakhand	1.64	1.12	1.12	-	-	27	-	27	27
426	Uttarakhand Dehradun 20-Dec-2007	80 DU's Revised detailed project report, Khala Basti, Dehradun, Uttarakhand	Project Cancelled on 20-May-14	NA	0.73	-	(0.73)	NA	NA	NA	NA
427	Uttarakhand Dehradun 20-Dec-2007	148 DU's BSUP Scheme at Kaath Bangla Slum (Malin Basti), Dehradun, Uttarakhand	6.23	4.85	3.88	2.67	0.97	148	148	-	-
428	Uttarakhand Dehradun 30-Jan-2009	160 DU's Revised Detailed Project Report, Chaksha Nagar, Dehradun, Uttarakhand	Project Cancelled on 20-May-14	NA	1.64	-	(1.64)	NA	NA	NA	NA
429	Uttarakhand Dehradun 08-Feb-2010	240 DU's Slum Upgradation of Niranjapur. Barhmpuri. Phase-1 Dehradun State of Uttarakhand	2.60	2.04	2.19	-	(0.15)	56	-	56	-
430	Uttarakhand Dehradun 27-Jan-2010	224 DU's BSUP DPR for Ram Nagar Slum (Main Basti). Dehradun. State of Uttarakhand	3.31	2.44	4.27	-	(1.83)	64	-	64	-

* Project Cost and ACA Committed are recalculated after deducting cost of DUs alongwith proportionate cost of infrastructure dropped by CSMC.

BSUP : State wise Report for latest Progress at Project & City Level

Project Completed
[as on 16th September 2015]

Sr. No.	State City Approved Date	Project Name	Financial Progress (Rs in Crores)					Physical Progress (Nos)				
			Project Cost	Central Share	Central Share Released	Central Share Adjusted	ACA Balance for Release (Excess available)	Dwelling Units	DUs In-Progress	Construction Completed	Occupied	
431	Uttarakhand Dehradun 05-Mar-2010	421 DUs DPR for Slum upgradation of Niranjapur. Barhmpuri. Phase0II. Dehradun. State of Uttarakhand	Project Cancelled on 20-May-14	NA	3.26	-	(3.26)	NA	NA	NA	NA	
Sub-total of Dehradun for 6 project(s)			16.79	12.71	19.34	3.25	(6.64)	357	156	201	81	
432	Uttarakhand Haridwar 13-Feb-2008	Construction of 96 DU's DPR for Pandewala, Haridwar for the State of Uttarakhand, under BSUP		3.62	2.90	2.90	-	-	96	-	96	-
Sub-total of Haridwar for 1 project(s)			3.62	2.90	2.90	-	-	96	-	96	-	
433	Uttarakhand Nainital 27-Feb-2008	200 DU's Detailed Project Report (DPR) for Durgapur, Nainital, Uttarakhand		9.30	7.43	7.43	-	-	200	128	72	72
434	Uttarakhand Nainital 22-Feb-2010	Construction of 141 Dwelling Units and Infrastructure works for slum Dwellers at Naryan Nagar. Nainital under BSUP	Project Cancelled on 23-Mar-12	NA	1.74	-	(1.74)	NA	NA	NA	NA	
Sub-total of Nainital for 1 project(s)			9.30	7.43	9.17	-	(1.74)	200	128	72	72	
Total of Uttarakhand for 8 project(s)			29.71	23.03	31.41	3.25	(8.38)	653	284	369	153	
435	West Bengal Asansol 15-Jan-2009	BSUP Scheme for Durgapur. Distt. Bardhaman, Asansol Urban Region, West Bengal		11.55	5.77	5.77	-	-	400	-	400	400
436	West Bengal Asansol 29-Dec-2006	BSUP Scheme for the Town of Kulti Asansol (West Bengal)		11.99	5.63	8.22	0.97	(2.58)	702	448	254	254
437	West Bengal Asansol 21-Mar-2007	BSUP Scheme for the Town of Jamuria Municipality (Phase.I), Asansol, West Bengal		11.46	5.21	5.21	1.12	0.00	673	284	389	389
438	West Bengal Asansol 21-Mar-2007	BSUP Scheme for the Town Raniganj Municipality (Phase.I), Asansol . West Bengal		10.24	4.65	4.37	-	0.28	520	13	507	507
439	West Bengal Asansol 24-Jan-2008	BSUP Scheme for Jamuria (Phase II) under JnNURM, West Bengal		13.08	6.54	5.23	1.76	1.31	550	399	151	151
440	West Bengal Asansol 05-Feb-2008	BSUP Scheme for the town of Raniganj (Phase-II) under Asansol region, West Bengal.		17.97	8.98	7.78	-	1.20	754	224	530	530
441	West Bengal Asansol 29-Dec-2006	1371 DUs Low Cost Housing For Urban Poor Under BSUP Component Asansol, West Bengal		10.70	5.09	8.05	-	(2.95)	434	38	396	396
442	West Bengal Asansol 25-Feb-2011	912 Relocation DUs BSUP Scheme for the Town of Durgapur (Phase-IV), Burdwan. West Bengal.		35.78	17.89	17.89	-	-	912	408	504	504
443	West Bengal Asansol 13-Feb-2009	1616 DUs BSUP Scheme for the town of Durgapur, Bardhaman, West Bengal	Project Cancelled on 28-Feb-12	NA	5.58	-	(5.58)	NA	NA	NA	NA	
444	West Bengal Asansol 27-Feb-2008	1937 DU's BSUP Scheme for the town of Kulti Phase-II, West Bengal		24.80	12.40	12.43	-	(0.03)	966	591	375	375
445	West Bengal Asansol 13-Feb-2009	2232 DUs BSUP Scheme for the town of Asansol Phase-II, Barddhaman, West Bengal.		58.16	29.08	29.08	7.27	-	2,232	1,257	975	975
446	West Bengal Asansol 28-Nov-2006	Rehabilitation of Slums in Asansol, Asansol Urban Area (through ADDA), West Bengal		88.95	44.46	44.46	-	0.00	4,000	1,895	2,105	2,105
447	West Bengal Asansol 28-Nov-2006	Rehabilitation of Slums in Durgapur . Asansol Urban Area (through ADDA), West Bengal		106.02	53.01	53.01	-	(0.00)	4,000	111	3,889	3,889
448	West Bengal Asansol 13-Feb-2009	BSUP Scheme for the town of 4626 DUs BSUP Phase-III for Asansol, Bardhaman. West Bengal		130.86	65.43	65.43	-	-	4,626	1,481	3,145	3,145
Sub-total of Asansol for 13 project(s)			531.56	264.17	272.52	11.12	(8.36)	20,769	7,149	13,620	13,620	

* Project Cost and ACA Committed are recalculated after deducting cost of DUs alongwith proportionate cost of infrastructure dropped by CSMC.

BSUP : State wise Report for latest Progress at Project & City Level

Project Completed											
[as on 16th September 2015]											
Sr. No.	State City Approved Date	Project Name	Financial Progress (Rs in Crores)					Physical Progress (Nos)			
			Project Cost	Central Share	Central Share Released	Central Share Adjusted	ACA Balance for Release (Excess available)	Dwelling Units	DUs In-Progress	Construction Completed	Occupied
449	West Bengal Kolkata 27-Feb-2007	Rehabilitation of 2 Slums in Konnagar Municipality (Phase-I). Kolkata . West Bengal.	2.28	1.04	1.04	-	-	128	-	128	128
450	West Bengal Kolkata 02-Feb-2007	BSUP Scheme for Rishra Housing project in Rishra Municipal Area Phase-I (1-Slum), West Bengal	2.25	1.02	1.09	-	(0.07)	120	-	120	120
451	West Bengal Kolkata 21-Mar-2007	BSUP Scheme for Bally Housing Project in Bally Municipality (Phase-I), Kolkata, West Bengal	2.65	1.20	1.20	-	(0.00)	136	-	136	136
452	West Bengal Kolkata 29-Dec-2008	78 DUs BSUP Scheme for Baruipur (Relocation), KMA, Kolkata, West Bengal	2.66	1.33	1.07	-	0.27	78	32	46	46
453	West Bengal Kolkata 27-Feb-2007	Rehabilitation of 1 slums in Bidhannagar Municipality Phase- I (210 DUs), Kolkata, West Bengal	3.02	1.37	1.33	-	0.04	162	-	162	162
454	West Bengal Kolkata 09-Jan-2008	202 DUs BSUP Scheme for the town of Baranagar (Phase-I) in Kolkata Metropolitan Area, West Bengal	4.31	2.16	2.16	-	0.00	202	-	202	202
455	West Bengal Kolkata 21-Mar-2007	190 DUs BSUP Scheme for the town of Budge Budge, West Bengal	4.32	1.96	1.47	-	0.49	190	-	190	190
456	West Bengal Kolkata 29-Dec-2006	Relocation slums in Chandannagar Municipal Corp (Phase-II) Kolkata, West Bengal	Project Cancelled on 28-Feb-12	NA	0.65	-	(0.65)	NA	NA	NA	NA
457	West Bengal Kolkata 24-Jan-2008	BSUP Project for Slum dwellers at KMC Ward No. 94, Jhorobasti Golf Green Kolkata, West Bengal	Project Cancelled on 28-Feb-12	NA	0.71	-	(0.71)	NA	NA	NA	NA
458	West Bengal Kolkata 27-Dec-2007	Integrated Housing Project for Slum Dwellers of Kamarhati (Phase-II) Under BSUP, West Bengal	Project Cancelled on 20-May-14	NA	0.94	-	(0.94)	NA	NA	NA	NA
459	West Bengal Kolkata 14-Dec-2006	416 DUs Rehabilitation of slums in Chetla Housing Project at Kolkata, West Bengal	1.27	0.59	1.91	-	(1.32)	64	-	64	-
460	West Bengal Kolkata 07-Nov-2007	BSUP Scheme for the town of Baruipur (543 DUs), Kolkata region KMDA, West Bengal	10.08	4.85	4.85	-	-	543	-	543	543
461	West Bengal Kolkata 27-Feb-2007	631 DUs Rehabilitation of 5 slums in Baidyabati Municipality (Phase-I) Kolkata, West Bengal	9.50	4.32	4.32	0.83	0.00	586	-	586	586
462	West Bengal Kolkata 17-Feb-2011	240 DUs BSUP Scheme for the Town of Kanchrapara (Phase-2), North 24 Paraganas, West Bengal	10.77	5.38	5.38	-	-	240	-	240	240
463	West Bengal Kolkata 21-Mar-2007	Revised in BSUP Scheme for the town of Serampore Municipality (Phase.I) Kolkata . West Bengal.	6.44	2.51	2.51	-	(0.00)	320	320	-	-
464	West Bengal Kolkata 02-Feb-2007	Revised in BSUP Scheme for the town of South Dum Dum (Phase-I), West Bengal	1.61	0.47	1.26	-	(0.79)	55	1	54	54
465	West Bengal Kolkata 05-Feb-2009	428 DUs BSUP Scheme for the town of Konnagar Phase-II, (Kolkata MA), West Bengal	10.73	5.36	4.73	-	0.63	364	2	362	362
466	West Bengal Kolkata 27-Feb-2008	550 DUs BSUP Scheme for the town of Pujali (Phase-II) under Kolkata Region, West Bengal	11.31	5.65	4.88	-	0.77	478	46	432	432
467	West Bengal Kolkata 26-Feb-2009	500 Dus BSUP Scheme for the town of Bidhannagar Phase-II, North 24 Paragans. West Bengal	2.28	1.14	1.70	-	(0.56)	84	66	18	18
468	West Bengal Kolkata 27-Dec-2007	562 DUs BSUP Scheme for the town of Bansberia Phase-II, Kolkata Region KMDA, West Bengal	13.78	6.89	6.37	-	0.52	562	59	503	503
469	West Bengal Kolkata 27-Feb-2007	882 DUs Rehabilitation of 1 Slum in Champdany Municipality (Phase-I), Kolkata, West Bengal	13.61	6.19	6.36	-	(0.17)	858	24	834	834

* Project Cost and ACA Committed are recalculated after deducting cost of DUs alongwith proportionate cost of infrastructure dropped by CSMC.

BSUP : State wise Report for latest Progress at Project & City Level

Project Completed
[as on 16th September 2015]

Sr. No.	State City Approved Date	Project Name	Financial Progress (Rs in Crores)					Physical Progress (Nos)			
			Project Cost	Central Share	Central Share Released	Central Share Adjusted	ACA Balance for Release (Excess available)	Dwelling Units	DUs In-Progress	Construction Completed	Occupied
470	West Bengal Kolkata 02-Feb-2007	868 DUs Rehabilitation of 3 Slums in Barasat Municipality Area Phase-I, Kolkata, West Bengal	14.38	6.54	6.54	-	-	868	-	868	868
471	West Bengal Kolkata 02-Feb-2007	740 DUs Rehabilitation of 16 Slums in Barrackpore Municipality Area Phase-I, Kolkata, West Bengal	10.29	4.68	4.94	-	(0.26)	526	-	526	526
472	West Bengal Kolkata 26-Sep-2007	748 DU's BSUP Scheme for the town of Dum Dum, Kolkata Region KMDA, West Bengal	6.01	2.75	3.46	-	(0.71)	297	1	296	296
473	West Bengal Kolkata 27-Feb-2007	1280 DUs Reconsideration of Housing for Urban Poor within Kolkata Municipal Corporation (KEIP), Kolkata, West Bengal	14.59	7.30	5.92	-	1.38	1,184	-	1,184	1,184
474	West Bengal Kolkata 29-Dec-2006	BSUP Scheme for the town of Khardah, West Bengal	9.57	4.70	6.55	1.83	(1.86)	720	78	642	642
475	West Bengal Kolkata 29-Dec-2006	721 DUs Rehabilitation of 6 slums in North Dum Dum (Phase-I), Kolkata, West Bengal	16.68	8.34	8.34	-	-	721	-	721	721
476	West Bengal Kolkata 13-Feb-2009	562 DUs BSUP Scheme for Titagarh Phase-I, 24 Pargana (North), Kolkata, West Bengal	16.74	8.37	8.37	-	-	562	-	562	562
477	West Bengal Kolkata 21-Mar-2007	1103 DU's BSUP Scheme for the Town of Pujali, Phase-I, West Bengal .	15.57	7.72	8.46	1.62	(0.74)	1,006	4	1,002	1,002
478	West Bengal Kolkata 29-Dec-2006	899 DUs Rehabilitation of 13 Slums in Kalyani, (Phase-I), Kolkata, West Bengal	17.81	8.90	8.90	-	-	899	-	899	899
479	West Bengal Kolkata 29-Dec-2006	BSUP Scheme for Rehabilitation of 6 slums in the town of Bhatpara Phase-I, North 24 Paraganas, West bengal	17.91	8.96	8.96	-	-	797	-	797	797
480	West Bengal Kolkata 29-Dec-2006	787 DUs Integrated Development of Rehabilitation of 10 slums in Kanchrapa (Phase-I) Kolkata, West Bengal	18.03	9.01	9.01	-	-	787	-	787	787
481	West Bengal Kolkata 02-Feb-2007	Rehabilitation of 9 slums in Rajarhat Gopalpur Municipality Phase-I, Kolkata, West Bengal	18.85	8.57	8.57	-	-	973	13	960	960
482	West Bengal Kolkata 28-Nov-2006	958 DUs Improvement of Slum in Gayeshpur through KMDA, Kolkata, West Bengal	20.03	10.01	10.01	-	-	958	-	958	958
483	West Bengal Kolkata 24-Jan-2008	BSUP Scheme for Hooghly Chinsurah (Phase-II) under Kolkata Region, West Bengal	21.30	10.65	10.65	-	-	858	48	810	810
484	West Bengal Kolkata 29-Dec-2006	Rehabilitation of 25 slums in Uttarpara Kotrung Municipality (Phase-I) Kolkata, West Bengal	21.67	10.84	10.84	-	-	1,286	58	1,228	1,228
485	West Bengal Kolkata 29-Dec-2006	BSUP Scheme for the town Madhyamgram, Kolkata, West Bengal.	24.54	11.86	11.86	1.84	-	1,253	-	1,253	1,253
486	West Bengal Kolkata 29-Dec-2006	1412 DUs BSUP Scheme Rehabilitation of 6 slums in Kalyani (Phase-II), Kolkata, West Bengal	26.82	13.41	13.41	-	-	1,412	-	1,412	1,412
487	West Bengal Kolkata 17-Feb-2011	500 DUs BSUP Scheme for the town of Halisahar (Phase-2). North 24 Paraganas, West Bengal.	26.82	13.41	13.41	-	-	500	-	500	500
488	West Bengal Kolkata 13-Sep-2007	BSUP Scheme for 29 slums in 3 clusters in the towns of North Barrackpore, Kolkata region KMDA, West Bengal	28.01	13.32	13.32	3.33	-	1,526	134	1,392	1,392
489	West Bengal Kolkata 21-Mar-2007	1341 DUs BSUP Scheme Scheme for the town of Bansberia, Kolkata, West Bengal	28.07	12.70	12.70	-	-	1,341	11	1,330	1,330
490	West Bengal Kolkata 27-Dec-2007	BSUP Scheme for the town of Ultadanga. Kolkata region KMDA, West Bengal	Project Cancelled on 28-Feb-12	NA	3.53	-	(3.53)	NA	NA	NA	NA

* Project Cost and ACA Committed are recalculated after deducting cost of DUs alongwith proportionate cost of infrastructure dropped by CSMC.

BSUP : State wise Report for latest Progress at Project & City Level

Project Completed											
[as on 16th September 2015]											
Sr. No.	State City Approved Date	Project Name	Financial Progress (Rs in Crores)					Physical Progress (Nos)			
			Project Cost	Central Share	Central Share Released	Central Share Adjusted	ACA Balance for Release (Excess available)	Dwelling Units	DUs In-Progress	Construction Completed	Occupied
491	West Bengal Kolkata 21-Mar-2007	BSUP Scheme for the town of Hooghly Chinsurah, Kolkata, West Bengal	29.65	13.44	13.44	-	-	2,021	54	1,967	1,967
492	West Bengal Kolkata 14-Mar-2008	Revised of BSUP Scheme for construction of 1177 DU's in the town of Chandernagore Phase-III, Distt. Hooghly, West Bengal.	30.41	15.20	15.20	-	-	1,177	112	1,065	1,065
493	West Bengal Kolkata 02-Feb-2007	BSUP Scheme for the town of Kamarhati . Kolkata. West Bengal.	18.99	9.47	12.75	2.56	(3.28)	1,019	5	1,014	1,014
494	West Bengal Kolkata 26-Feb-2009	1108 DUs BSUP Scheme for the town of Bally Phase-2. Kolkata Metropolitan Area, Howrah West Bengal	14.52	7.26	8.11	-	(0.85)	496	-	496	496
495	West Bengal Kolkata 05-Feb-2009	1120 DUs BSUP Scheme for the town of Garulia (Kolkata MA), West Bengal	32.76	16.38	16.38	-	-	1,120	146	974	974
496	West Bengal Kolkata 21-Jan-2009	BSUP Scheme for the town of Budge Budge Ph-II. Distt. 24 Parganas (South). Kolkata Metropolitan Area. West Bengal	9.57	4.78	4.10	-	0.69	330	178	152	152
497	West Bengal Kolkata 09-Jan-2008	BSUP Scheme for the town of Khardah Phase II, Kolkata, West Bengal	33.55	16.78	16.78	-	-	1,330	20	1,310	1,310
498	West Bengal Kolkata 05-Feb-2008	BSUP Scheme for the town of Barrackpore (Phase II) under Kolkata region, West Bengal	19.52	9.76	8.76	-	1.00	799	-	799	799
499	West Bengal Kolkata 14-Mar-2008	BSUP Scheme for the town of Panihati (Phase II) under Kolkata region, West Bengal	35.51	17.75	17.75	4.44	-	1,206	351	855	855
500	West Bengal Kolkata 29-Dec-2006	Revised of BSUP Scheme for construction of 1905 DU's in the town of Chandernagore Phase-I, Distt. Hooghly, West Bengal	39.13	19.56	19.56	-	-	1,905	10	1,895	1,895
501	West Bengal Kolkata 09-Jan-2008	BSUP Scheme for the town of Madhyamgram Phase-II in Kolkata Metropolitan Area, West Bengal	39.73	19.87	19.87	-	-	1,435	5	1,430	1,430
502	West Bengal Kolkata 05-Feb-2008	BSUP Scheme for the town of Rishra (Phase II) under kolkata region, West Bengal	41.29	20.65	20.65	-	-	1,643	-	1,643	1,643
503	West Bengal Kolkata 29-Dec-2006	BSUP Scheme for Nonadanga Housing Project (KMDA) Kolkata Metropolitan Development Authority, West Bengal	41.72	20.86	20.86	-	-	2,848	-	2,848	2,656
504	West Bengal Kolkata 27-Feb-2007	Integrated Development of slums in Uluberia Municipality Area (Phase-I) (7 slums), Kolakata, West Bengal.	42.18	19.17	19.17	-	-	2,120	-	2,120	2,120
505	West Bengal Kolkata 25-Feb-2011	899 DUs Detailed Project Report under BSUP in 17 slums for Titagarh Municipal Area, Kolkata, West Bengal	43.81	21.90	21.90	10.95	-	899	574	325	324
506	West Bengal Kolkata 07-Mar-2008	BSUP Scheme for the town of Rajpur Sonarpur (Phase-II) under Kolkata Region, West Bengal	31.09	15.55	16.68	-	(1.13)	1,250	20	1,230	1,230
507	West Bengal Kolkata 27-Feb-2007	Revised BSUP Scheme for the Town of Panihati. Phase-I, KMDA, West Bengal	37.55	15.88	15.88	3.97	-	1,700	34	1,666	1,666
508	West Bengal Kolkata 27-Feb-2008	BSUP Scheme for the town of Serampore (Phase-II) under Kolkata region, West Bengal	48.66	24.33	24.33	-	-	2,002	-	2,002	2,002
509	West Bengal Kolkata 02-Feb-2007	Rehabilitation of 15 slums in Rajpur Sonarpur (Phase-1), Kolkata, West Bengal	46.20	21.00	22.23	-	(1.23)	2,017	22	1,995	1,995
510	West Bengal Kolkata 17-Feb-2011	1197 DUs BSUP Scheme for the Town of Konnagar (Phase-3). Hooghly. West Bengal	16.97	8.49	6.16	-	2.32	412	68	344	344
511	West Bengal Kolkata 09-Jan-2008	2325 DUs BSUP Scheme for the town of Naihati in Kolkata Metropolitan Area, West Bengal	26.29	13.15	13.14	-	0.01	1,163	5	1,158	1,158

* Project Cost and ACA Committed are recalculated after deducting cost of DUs alongwith proportionate cost of infrastructure dropped by CSMC.

BSUP : State wise Report for latest Progress at Project & City Level

Project Completed											
[as on 16th September 2015]											
Sr. No.	State City Approved Date	Project Name	Financial Progress (Rs in Crores)					Physical Progress (Nos)			
			Project Cost	Central Share	Central Share Released	Central Share Adjusted	ACA Balance for Release (Excess available)	Dwelling Units	DUs In-Progress	Construction Completed	Occupied
512	West Bengal Kolkata 07-Mar-2008	BSUP Scheme for the town of Uluberia (Phase-II) under Kolkata region, West Bengal	35.97	17.99	20.13	-	(2.15)	1,407	-	1,407	1,407
513	West Bengal Kolkata 28-Nov-2006	Slum Development Programe in Barrackpore, under BSUP through KMDA, West bengal	26.00	13.00	13.54	-	(0.54)	1,052	-	1,052	1,052
514	West Bengal Kolkata 29-Dec-2008	Revised in Sanctioned DPR - BSUP Scheme for Baruiapur (Ph-II). KMA. Kolkata. West Bengal	38.71	19.36	20.94	-	(1.58)	1,419	101	1,318	1,318
515	West Bengal Kolkata 09-Jan-2008	Integrated Housing and slum Development Project for Anandnagar (ward 59) Jalpara (ward 58) Garden Reach I (ward 138) under BSUP in Kolkata, West Bengal	7.15	3.25	6.35	-	(3.10)	320	100	220	100
516	West Bengal Kolkata 07-Mar-2008	BSUP Scheme for the town of Maheshtala (Phase II), Kolkata, West Bengal	56.00	28.00	28.00	7.00	-	2,167	282	1,885	1,885
517	West Bengal Kolkata 26-Sep-2007	Curtailment of BSUP Scheme for the town of Halisahar Ph-I, 24 Paraganas (North), West Bengal.	27.99	13.99	13.99	-	0.00	2,253	-	2,253	2,253
518	West Bengal Kolkata 16-Dec-2008	BSUP Scheme for the town of Rajarhat Gopalpur (Phase-II), KMA, Kolkata, West Bengal	57.28	28.64	28.64	-	-	2,180	28	2,152	2,152
519	West Bengal Kolkata 16-Dec-2008	1974 DUs BSUP Scheme for North Dum Dum (Phase-II), KMA, Kolkata, West Bengal	58.13	29.06	29.06	-	-	1,974	-	1,974	1,974
520	West Bengal Kolkata 27-Feb-2008	2486 DUs BSUP Scheme for the town of Barasat (Phase-II) under Kolkata region, West Bengal	58.85	29.43	29.43	-	-	2,486	-	2,486	2,486
521	West Bengal Kolkata 29-Dec-2006	BSUP Scheme for the town of Bhadreswar Municipalty. Kolkata West Bengal.	62.62	28.75	28.75	3.09	-	4,110	480	3,630	3,630
522	West Bengal Kolkata 21-Mar-2007	Revised BSUP Scheme for the town of Maheshtala (Phase.I). South 24 Paraganas, West Bengal	50.28	25.14	28.73	-	(3.59)	2,622	240	2,382	2,382
523	West Bengal Kolkata 02-Feb-2007	Rehabilitation of 16 Slums in Howrah Municipal Corporation Phase-I, Kolkata, West Bengal	8.20	3.73	7.28	-	(3.55)	416	32	384	384
524	West Bengal Kolkata 24-Jan-2008	Revised of BSUP Scheme for construction of 2092 DU's in the town of Champdani Phase-II, Distt. Hooghly, West Bengal (KMDA)	42.82	21.41	21.41	4.39	-	2,092	720	1,372	1,372
525	West Bengal Kolkata 17-Feb-2011	1947 DUs BSUP Scheme for the Town of Bhatpara (Ph-2). North 24 Paraganas. West Bengal	69.56	34.78	34.78	-	-	1,947	-	1,947	1,947
526	West Bengal Kolkata 05-Feb-2008	BSUP Scheme for the town of Gayeshpur (Phase II) under Kolkata region, West Bengal	70.15	35.07	35.07	-	-	2,485	383	2,102	2,102
527	West Bengal Kolkata 25-Feb-2011	1469 DUs BSUP Scheme for the Town of Rajarhat Gopalpur (Phase IV). North 24 Parganas. West Bengal	71.36	35.68	35.68	-	-	1,469	466	1,003	1,003
528	West Bengal Kolkata 17-Feb-2011	1406 Units Detailed Project Report for "BSUP Scheme for the town of Madhyamgram (Phase-III). West Bengal	75.01	37.51	37.51	-	-	1,406	7	1,399	1,399
529	West Bengal Kolkata 17-Feb-2011	Revised BSUP Scheme for the Town of Dankuni (Phase-1). Hooghly, West Bengal	76.31	38.16	38.16	19.08	0.00	1,499	411	1,088	1,088
530	West Bengal Kolkata 25-Feb-2011	1573 DUs BSUP Scheme for the Town of Rajarhat Gopalpur (Phase- III). North 24 Paraganas. West Bengal	77.45	38.72	38.72	-	-	1,573	456	1,117	1,117
531	West Bengal Kolkata 17-Feb-2011	1598 DUs BSUP Scheme for the Town of Serampore (Phase 3). Hoogly. West Bengal	77.88	38.74	38.74	-	-	1,598	-	1,598	1,598

* Project Cost and ACA Committed are recalculated after deducting cost of DUs alongwith proportionate cost of infrastructure dropped by CSMC.

BSUP : State wise Report for latest Progress at Project & City Level

Project Completed
[as on 16th September 2015]

Sr. No.	State City Approved Date	Project Name	Financial Progress (Rs in Crores)					Physical Progress (Nos)			
			Project Cost	Central Share	Central Share Released	Central Share Adjusted	ACA Balance for Release (Excess available)	Dwelling Units	DUs In-Progress	Construction Completed	Occupied
532	West Bengal Kolkata 27-Feb-2008	BSUP Scheme for the town of Kalyani (Phase-III) under Kolkata region, West Bengal	84.04	42.02	42.02	10.51	-	3,488	1,683	1,805	1,805
533	West Bengal Kolkata 17-Feb-2011	2000 DUs Integrated Development of Slums under BSUP Scheme of JNNURM for the town of North Dum Dum (Phase-3), 24 Paraganas (North), West Bengal	90.55	45.27	45.27	11.32	-	2,000	36	1,964	1,964
534	West Bengal Kolkata 19-Oct-2007	Integrated Housing Project for Slum Dwellers of Rajarghat, Kachharipara and Hatgachia area at Mouza Boinchatala in Kolkata (KMC), West Bengal	3.73	1.70	13.74	-	(12.04)	200	-	200	200
535	West Bengal Kolkata 05-Feb-2009	4936 New DUs (Relocation) BSUP Scheme for the town of Kolkata, West Bengal	Project Cancelled on 28-Mar-12	NA	40.22	-	(40.22)	NA	NA	NA	NA
536	West Bengal Kolkata 28-Sep-2006	524 DUs Rehabilitation of slums in Kumortuli, through KMDA, West Bengal	Project Cancelled on 20-May-14	NA	1.48	-	(1.48)	NA	NA	NA	NA
537	West Bengal Kolkata 02-Feb-2007	Rehabilitation of Kumartuli Slums in Kolkata, West Bengal (Additional Project)	8.33	4.17	1.04	-	3.12	Infra	NA	NA	NA
538	West Bengal Kolkata 25-Feb-2011	200 Transit DUs Rehabilitation Project of Kumartuli for the artisans of Kumartuli under BSUP at Rabindra Sarani, Kolkata by KMDA. (Additional Project)	6.08	3.04	3.04	-	0.00	200	-	200	200
539	West Bengal Kolkata 21-Oct-2011	Revised in Sanctioned Scheme- BSUP Scheme for the Town of Baranagar (Phase-II), 24 Paragans (North), West Bengal.	10.39	5.20	5.20	0.58	-	280	5	275	275
540	West Bengal Kolkata 09-Feb-2012	Detailed Project Report for "BSUP Project for Rajpur-Sonarpur Municipality (Phase-III) for 1728 DUs." West Bengal	Project Cancelled on 20-May-14	NA	12.23	-	(12.23)	NA	NA	NA	NA
541	West Bengal Kolkata 09-Feb-2012	BSUP Scheme for the town of Halisahar, Phase-III, 24 Paraganas (North) West Bengal	98.48	49.24	49.24	-	-	2,192	130	2,062	2,062
542	West Bengal Kolkata 09-Feb-2012	BSUP Scheme for the town of Maheshtala, Phase-III 24 paraganas (South), West Bengal	15.68	7.84	7.84	-	-	500	191	309	309
543	West Bengal Kolkata 13-Mar-2012	500 DU's Detailed project report for "BSUP Project for Canal South road.", West Bengal	Project Cancelled on 11-Nov-14	NA	3.62	-	(3.62)	NA	NA	NA	NA
544	West Bengal Kolkata 13-Mar-2012	16 DU's Detailed project report for "BSUP Project for Chetta Haat." West Bengal	1.72	0.83	0.21	-	0.63	16	16	-	-
545	West Bengal Kolkata 13-Mar-2012	112 DUs Detailed project report for BSUP Project for Dhara Para.", West Bengal	Project Cancelled on 20-May-14	NA	0.89	-	(0.89)	NA	NA	NA	NA
546	West Bengal Kolkata 13-Mar-2012	300 DUs Detailed project report for "BSUP Project for Mahendra Roy Lane.", West Bengal	Project Cancelled on 20-May-14	NA	2.12	-	(2.12)	NA	NA	NA	NA
547	West Bengal Kolkata 13-Mar-2012	36 DU's Detailed project report for "BSUP Project for Sen Pally (Sardar Bustee), West Bengal	1.87	0.91	0.82	0.56	0.09	32	-	32	32
548	West Bengal Kolkata 13-Mar-2012	Revised BSUP Project for Maheshtala Municipality (Phase-IV) for 1184 DUs, Kolkata, West Bengal	21.05	10.21	8.17	0.61	2.04	400	192	208	160
549	West Bengal Kolkata 13-Mar-2012	BSUP project for construction of 1034 DUs (in-situ) in 8 slums of Bhatpara Municipality (Phase-III), West Bengal	43.19	21.59	21.59	4.32	-	1,034	17	1,017	1,017
550	West Bengal Kolkata 13-Mar-2012	Revised BSUP Phase-IV for construction of 154 DU's in 3 slums of Chandernagore Municipality, West Bengal	5.92	2.96	2.96	1.48	-	154	45	109	109
551	West Bengal Kolkata 28-Mar-2012	BSUP project for construction of 799 DUs (in-situ) in 5 slum of Bhatpara Municipality (Phase-IV), West Bengal	38.11	19.06	19.06	3.81	-	799	11	788	788

* Project Cost and ACA Committed are recalculated after deducting cost of DUs alongwith proportionate cost of infrastructure dropped by CSMC.

BSUP : State wise Report for latest Progress at Project & City Level

Project Completed											
[as on 16th September 2015]											
Sr. No.	State City Approved Date	Project Name	Financial Progress (Rs in Crores)					Physical Progress (Nos)			
			Project Cost	Central Share	Central Share Released	Central Share Adjusted	ACA Balance for Release (Excess available)	Dwelling Units	DUs In-Progress	Construction Completed	Occupied
552	West Bengal Kolkata 28-Mar-2012	BSUP Project for construction of 1031 DUs (in-situ) in 7 slums of Kanchrapara Municipality (Phase-III), West Bengal	43.33	21.66	21.66	4.33	-	1,031	245	786	786
553	West Bengal Kolkata 28-Mar-2012	BSUP Scheme for the town of Ultadanga, under Kolkata improvement construct for 1000 DU's, West Bengal.	15.06	7.53	5.88	-	1.65	320	100	220	-
Sub-total of Kolkata for 95 project(s)			2,700.93	1,330.31	1,420.54	102.45	(90.23)	1,01,657	8,878	92,779	92,134
Total of West Bengal for 108 project(s) including 4 project(s) which are completed			3,232.49	1,594.47	1,693.06	113.57	(98.59)	1,22,426	16,027	1,06,399	1,05,754
Total of BSUP for 478 project(s) including 45 project(s) which are completed			22,659.24	11,157.68	11,924.26	463.33	(766.58)	7,87,973	1,61,747	6,26,226	4,70,555

* Project Cost and ACA Committed are recalculated after deducting cost of DUs alongwith proportionate cost of infrastructure dropped by CSMC.