

IHSDP : State wise Report for latest Progress at Project & Town Level

Project Completed
(as on 16th September 2015)

| Sr. No. | State City/ Town Approved Date | Project Title | Financial Progress (Rs in Crores) | | | | | Physical Progress (Nos) | | | |
|---|---|--|-----------------------------------|---------------|------------------------|------------------------|--|-------------------------|-----------------|------------------------|--------------|
| | | | Project Cost | Central Share | Central Share Released | Central Share Adjusted | ACA Balance for Release (Excess available) | Dwelling Units | DUs In-Progress | Construction Completed | Occupied |
| 1 | A&N Island Port Blair 24-Mar-2008 | 40 DUs IHSDP Scheme at Port Blair, Andman & Nicobar Islands | Project Cancelled on 20-May-14 | NA | 2.37 | - | (2.37) | NA | NA | NA | NA |
| 2 | A&N Island Port Blair 26-Feb-2009 | IHSDP Scheme at Port Blair, Andman & Nicobar Islands (infra only). | 9.88 | 8.90 | 3.16 | - | 5.74 | Infra | NA | NA | NA |
| Total of A&N Island for 1 project(s) | | | 9.88 | 8.90 | 5.53 | - | 3.37 | - | - | - | - |
| 3 | Andhra Pradesh Adoni 27-Dec-2007 | Revised in sanctioned IHSDP scheme under JNNURM Providing Infrastructure facilities and basic amenities in Indiramma colonies at Adoni, Kurnool district, Andhra Pradesh | 4.75 | 3.80 | 3.80 | - | (0.00) | Infra | NA | NA | NA |
| 4 | Andhra Pradesh Anakapalle 27-Feb-2007 | Revised in sanctioned DPR for construction of 384 DUs under IHSDP at Anakapalli Municipality, Dist, Visakhapatnam, Andhra Pradesh | 1.65 | 1.23 | 1.23 | - | - | 384 | - | 384 | 384 |
| 5 | Andhra Pradesh Anakapalle 07-Nov-2007 | Revised in sanctioned IHSDP project of Infrastructure facilities in 24 slums at Anakapalle, Visakhapatnam Distt. Andhra Pradesh | 3.50 | 2.80 | 2.80 | - | - | Infra | NA | NA | NA |
| Sub-total of Anakapalle for 2 project(s) | | | 5.15 | 4.03 | 4.03 | - | - | 384 | - | 384 | 384 |
| 6 | Andhra Pradesh Bapatla 27-Dec-2007 | Revised in sanctioned IHSDP project for infrastructure facilities to the 43 slums (39 notified & 4 non-notified) at Bapatla, Guntur district, Andhra Pradesh | 8.32 | 6.10 | 6.10 | - | - | Infra | NA | NA | NA |
| 7 | Andhra Pradesh Bheemunipatnam 27-Dec-2007 | Provision of Infrastructure facilities in 39 Slums Beemunipatnam, Andhra Pradesh (Infra Only) | 3.39 | 2.72 | 2.72 | - | - | Infra | NA | NA | NA |
| 8 | Andhra Pradesh Chilakaluripet 27-Dec-2007 | Revised in sanctioned IHSDP project for provision of infrastructure facilities at Chilakaluripet, Guntur, Dist. Andhra Pradesh | 15.38 | 12.00 | 12.00 | - | 0.00 | Infra | NA | NA | NA |
| 9 | Andhra Pradesh Chirala 27-Dec-2007 | Revised - IHSDP Project for provisions of infrastructure facilities in 12 slums at Chirala Prakasam Dist. AP. | 3.47 | 2.78 | 2.82 | - | (0.04) | Infra | NA | NA | NA |
| 10 | Andhra Pradesh Chittoor 27-Dec-2007 | Revised in sanctioned DPR - providing infrastructure facilities (Stand Alone Project) in relocation site at Thimmasanipalle village of Anupalle Revenue Village, Chittoor under IHSDP. | 3.73 | 2.99 | 3.38 | - | (0.39) | Infra | NA | NA | NA |
| 11 | Andhra Pradesh Kadappa 29-Oct-2007 | Revised in sanctioned IHSDP project for provision of infrastructure facilities in Kadappa, Dist, Andhra Pradesh. | 9.38 | 7.51 | 7.51 | - | 0.00 | Infra | NA | NA | NA |
| 12 | Andhra Pradesh Kadappa 28-Sep-2006 | Revised in sanctioned DPR- Construction of 534 houses and infrastructure facilities Mamillipalli layout Mrityunjayakunta colony, Kadapa, Andhra Pradesh | 8.18 | 6.54 | 6.54 | - | - | 534 | - | 534 | 534 |
| 13 | Andhra Pradesh Kadappa 28-Sep-2006 | Revised in sanctioned DPR- Construction of 600 houses and infrastructure facilities in rehabilitation of Buggavanka Settlers at Kadappa Distt, Andhra Pradesh | 6.94 | 5.55 | 5.55 | - | - | 600 | - | 600 | 600 |
| 14 | Andhra Pradesh Kadappa 22-Oct-2008 | Revised in sanctioned DPR - IHSDP Scheme for provision of infrastructure facilities Azad Nagar Housing colony Kadapa Dist, Andhra Pradesh. | 2.23 | 1.78 | 1.78 | - | 0.00 | Infra | NA | NA | NA |
| 15 | Andhra Pradesh Kadappa 22-Oct-2008 | Revised in sanctioned DPR- IHSDP project for provision of infrastructure facilities at Mamillapalli, Housing colony Kadapa Municipal corporation, Y.S.R. Dist, Andhra Pradesh. | 5.84 | 4.67 | 4.67 | - | - | Infra | NA | NA | NA |
| Sub-total of Kadappa for 5 project(s) | | | 32.56 | 26.05 | 26.05 | - | 0.00 | 1,134 | - | 1,134 | 1,134 |
| 16 | Andhra Pradesh Rajampet 11-Oct-2006 | Revised in sanctioned DPR- Construction of 510 DUs with independent pattern in new layouts neat periphery of Rajampet Municipality, Kadappa Dist, Andhra Pradesh | 5.63 | 4.50 | 4.50 | - | - | 510 | 5 | 505 | 411 |
| 17 | Andhra Pradesh Pulivendula 27-Dec-2007 | Revised in sanctioned IHSDP project for provision of infrastructure facilities Pulivendula Kadapa Dist, Andhra Pradesh. | 14.69 | 11.75 | 11.75 | - | 0.00 | Infra | NA | NA | NA |
| 18 | Andhra Pradesh Guduru 27-Feb-2007 | Revised in sanctioned DPR - construction of 1536 DUs under IHSDP project at GUDURU Municipality of SPSR Nellore District, Andhra Pradesh | 17.84 | 9.53 | 9.53 | - | - | 1,536 | 192 | 1,344 | 748 |
| 19 | Andhra Pradesh Guntur 29-Oct-2007 | Revised IHSDP Project for providing Infrastructure facilities to 36 slums (Stand Alone Infrastructure) at Guntur, Guntur Distt., Andhra Pradesh | 18.23 | 14.58 | 14.58 | 2.68 | - | Infra | NA | NA | NA |

* Project Cost and ACA Committed are recalculated after deducting cost of DUs alongwith proportionate cost of infrastructure dropped by CSMC.

IHSDP : State wise Report for latest Progress at Project & Town Level

Project Completed
(as on 16th September 2015)

| Sr. No. | State City/ Town Approved Date | Project Title | Financial Progress (Rs in Crores) | | | | | Physical Progress (Nos) | | | |
|--|--|---|-----------------------------------|---------------|------------------------|------------------------|--|-------------------------|-----------------|------------------------|--------------|
| | | | Project Cost | Central Share | Central Share Released | Central Share Adjusted | ACA Balance for Release (Excess available) | Dwelling Units | DUs In-Progress | Construction Completed | Occupied |
| 20 | Andhra Pradesh Guntur 21-Jan-2009 | Revised DPR - construction of 2432 Houses in G+3 pattern (76 block@each 32 flats) relocated at Adavittakellapadu (1152) and Chowdavaram (1280) nos layouts near Guntur MC., Andhra Pradesh | 47.45 | 24.47 | 24.47 | - | - | 2,432 | - | 2,432 | - |
| Sub-total of Guntur for 2 project(s) | | | 65.67 | 39.05 | 39.05 | 2.68 | - | 2,432 | - | 2,432 | - |
| 21 | Andhra Pradesh Kakinada 11-Oct-2006 | Revised in sanctioned DPR- construction of 662 Houses under IHSDP at Kakinada Municipal Corporation, East Godavari Dist., Andhra Pradesh | 10.70 | 6.32 | 6.32 | - | - | 662 | - | 662 | 398 |
| 22 | Andhra Pradesh Kakinada 27-Dec-2007 | Revised in sanctioned IHSDP project for provision of infrastructure facilities at Yetimoga Kakinada East Godavari, Andhra Pradesh | 11.79 | 8.51 | 8.51 | - | (0.00) | Infra | NA | NA | NA |
| 23 | Andhra Pradesh Kakinada 21-Jan-2009 | Revised DPR - Construction of 3120 houses under IHSDP phase-II at Yetimoga Parlovaepet and Ssambhamurthy nagar layouts of Kakinada Municipal Corporation, East Godavari Dist. AP. | 31.98 | 11.98 | 14.29 | - | (2.31) | 1,308 | 48 | 1,260 | - |
| Sub-total of Kakinada for 3 project(s) | | | 54.47 | 26.81 | 29.12 | - | (2.31) | 1,970 | 48 | 1,922 | 398 |
| 24 | Andhra Pradesh Kavali 27-Dec-2007 | IHSDP Scheme for the town of Kavali (Phase-I), Nellore Distt, Andhra Pradesh | 1.53 | 1.22 | 1.22 | - | - | Infra | NA | NA | NA |
| 25 | Andhra Pradesh Kavali 27-Dec-2007 | Revised in Sanctioned DPR - IHSDP project for provision of Infrastructure facilities at Satellite Town ship, Budamagunta layout of Kavali Municipality, Nellore District, Andhra Pradesh. | 3.47 | 2.78 | 3.46 | - | (0.68) | Infra | NA | NA | NA |
| Sub-total of Kavali for 2 project(s) | | | 5.00 | 4.00 | 4.68 | - | (0.68) | - | - | - | - |
| 26 | Andhra Pradesh Kurnool 11-Oct-2006 | Revised in sanctioned DPR- construction of 2112 DUs along with development of infrastructure facilities in DalMil Joharapuram with in Kurnool Municipal Corporation, Andhra Pradesh | 21.24 | 16.99 | 16.99 | - | (0.00) | 2,112 | 58 | 2,054 | 637 |
| 27 | Andhra Pradesh Kurnool 30-Jan-2009 | Revision in sanctioned IHSDP project for providing infrastructure facilities and basic amenities in slums of Kurnool Municipal Corporation at Kurnool Distt. Andhra Pradesh | 18.55 | 14.84 | 14.84 | - | - | Infra | NA | NA | NA |
| Sub-total of Kurnool for 2 project(s) | | | 39.80 | 31.83 | 31.83 | - | (0.00) | 2,112 | 58 | 2,054 | 637 |
| 28 | Andhra Pradesh Macherla 27-Dec-2007 | Revised in sanctioned IHSDP of provision of infrastructure facilities for 13 slums in Macherla Municipality, Guntur district, Andhra Pradesh | 16.81 | 11.99 | 11.99 | - | (0.00) | Infra | NA | NA | NA |
| 29 | Andhra Pradesh Machilipatnam 28-Feb-2009 | Revised in sanctioned IHSDP project for provision of infrastructure facilities Machilipatnam town, Krishna Dist, Andhra Pradesh | 9.17 | 7.34 | 7.34 | - | - | Infra | NA | NA | NA |
| 30 | Andhra Pradesh Madanapalle 27-Dec-2007 | Revision in sanctioned IHSDP project at Madanapalle, Andhra Pradesh | 4.29 | 3.43 | 3.43 | - | (0.00) | Infra | NA | NA | NA |
| 31 | Andhra Pradesh Narasaraopet 29-Oct-2007 | Revised in sanctioned IHSDP project for provision of infrastructure facilities in 41 slums at Narasapet, Guntur Dist. Andhra Pradesh. | 19.67 | 15.68 | 15.68 | - | - | Infra | NA | NA | NA |
| 32 | Andhra Pradesh Ongole 27-Dec-2007 | Revised - IHSDP project for provision of infrastructure facilities in 9 slums at Ongole, Prakasam Dist. Andhra Pradesh. | 2.33 | 1.87 | 2.27 | - | (0.40) | Infra | NA | NA | NA |
| 33 | Andhra Pradesh Peddapuram 21-Jan-2009 | Revision in sanctioned IHSDP scheme at Peddapuram, East Godavari, Andhra Pradesh | 28.18 | 15.41 | 15.41 | - | - | 1,416 | - | 1,416 | 920 |
| 34 | Andhra Pradesh Ponnur 28-Feb-2009 | Revised in Sanctioned IHSDP project for provision of infrastructure facilities in 25 slums at Ponnur, Guntur Dist Andhra Pradesh. | 13.27 | 10.62 | 10.62 | - | - | Infra | NA | NA | NA |
| 35 | Andhra Pradesh Proddatur 11-Oct-2006 | Revised in sanctioned DPR - construction of 1500 houses and in Amruthanagar of Proddatur Municipality, Kadapa Dist., Andhra Pradesh. | 18.12 | 12.84 | 12.84 | - | - | 1,500 | - | 1,500 | 1,431 |
| 36 | Andhra Pradesh Rajahmundry 11-Oct-2006 | Revised DPR- IHSDP G+2, G+3 patterns Phase-I project for constion of 3023 DUs and provision of infrastructural facilities in Rajahmundry Municipal Corporation in East Godavari Dist., Andhra Pradesh. | 40.17 | 24.52 | 24.52 | - | - | 3,023 | 269 | 2,754 | 1,441 |
| 37 | Andhra Pradesh Rajahmundry 21-Jan-2009 | Revised DPR- IHSDP G+2, G+3 patterns Phase-II project for constion of 2832 DUs and provision of infrastructural facilities in Rajahmundry Municipal Corporation in East Godavari Dist., Andhra Pradesh. | 58.74 | 29.40 | 29.40 | - | - | 2,832 | 120 | 2,712 | - |
| Sub-total of Rajahmundry for 2 project(s) | | | 98.91 | 53.92 | 53.92 | - | - | 5,855 | 389 | 5,466 | 1,441 |
| 38 | Andhra Pradesh Ramachandrapuram 11-Oct-2006 | Revised DPR - Construction of 720 houses and provision of infrastructure facilities at Muchchumilli & Utrumilli layouts of Ramchandrapuram Municipality of East Godavari Distt. Andhra Pradesh | 9.62 | 5.84 | 5.84 | - | - | 720 | - | 720 | 672 |

* Project Cost and ACA Committed are recalculated after deducting cost of DUs alongwith proportionate cost of infrastructure dropped by CSMC.

IHSDP : State wise Report for latest Progress at Project & Town Level

Project Completed
[as on 16th September 2015]

| Sr. No. | State City/ Town Approved Date | Project Title | Financial Progress (Rs in Crores) | | | | | Physical Progress (Nos) | | | |
|--|---|---|-----------------------------------|---------------|------------------------|------------------------|--|-------------------------|-----------------|------------------------|--------------|
| | | | Project Cost | Central Share | Central Share Released | Central Share Adjusted | ACA Balance for Release (Excess available) | Dwelling Units | DUs In-Progress | Construction Completed | Occupied |
| 39 | Andhra Pradesh Rayachoti 11-Oct-2006 | Revised in sanctioned DPR- Construction of 1013 relocation DUs in four layouts under IHSDP in Rayachoty Municipality Kadapa Dist., Andhra Pradesh. | 11.96 | 9.57 | 9.57 | - | - | 1,013 | 36 | 977 | 888 |
| 40 | Andhra Pradesh Repalle 22-Oct-2008 | Revised in sanctioned IHSDP project for provision of infrastructure facilities in 25 slums at Repalle, Guntur Dist, Andhra Pradesh. | 5.82 | 4.65 | 4.65 | - | - | Infra | NA | NA | NA |
| 41 | Andhra Pradesh Samalkota 11-Oct-2006 | Revised DPR Construction of 912 Houses and provision of infrastructure facilities in development of Jaggammagari Peta of Samalkota Municipality, East Godavari Distirct, Andhra Pradesh | 13.02 | 8.30 | 8.30 | - | - | 912 | - | 912 | - |
| 42 | Andhra Pradesh Samalkota 21-Jan-2009 | Revised DPR- Construction of 888 houses and provision of infrastructure facilities in development of Jaggammagari Peta Phase-II of Samalkota Municipality, East Godavari District Andhra Pradesh. | Project Cancelled on 20-May-14 | NA | 9.30 | - | (9.30) | NA | NA | NA | NA |
| Sub-total of Samalkota for 1 project(s) | | | 13.02 | 8.30 | 17.60 | - | (9.30) | 912 | - | 912 | - |
| 43 | Andhra Pradesh Sattenapalle 27-Dec-2007 | Revised in sanctioned IHSDP project for provision of infrastructure facilities in 22 slums at Sattenapalle, Guntur Dist, Andhra Pradesh. | 14.10 | 11.14 | 11.14 | - | - | Infra | NA | NA | NA |
| 44 | Andhra Pradesh Tenali 22-Oct-2008 | Revision in sanctioned IHSDP project for provision of infrastructure facilities in 23 slums at Tenali, Guntur Dist, Andhra Pradesh. | 5.16 | 4.13 | 4.13 | - | (0.00) | Infra | NA | NA | NA |
| 45 | Andhra Pradesh Tirupati 21-Feb-2009 | 1560 DUs IHSDP Scheme at relocation sites at Damineedu-II at Tirupati, Andhra Pradesh | Project Cancelled on 28-Mar-12 | NA | - | - | - | NA | NA | NA | NA |
| 46 | Andhra Pradesh Tirupati 21-Feb-2009 | 2136 DUs IHSDP Project at relocation site at Damineedu-I, Tirupati, Andhra Pradesh | Project Cancelled on 28-Mar-12 | NA | - | - | - | NA | NA | NA | NA |
| 47 | Andhra Pradesh Tirupati 18-May-2007 | Revised DPR for 4056 DUs & provision of Infrastructure facilities under IHSDP for Tirupati Municipal corporation at Avilala & Damineedu Layouts, Chittoor districts, Andhra Pradesh | 70.81 | 37.18 | 37.75 | - | (0.58) | 4,056 | 3,528 | 528 | 528 |
| 48 | Andhra Pradesh Vinukonda 27-Dec-2007 | Revision in sanctioned IHSDP project for provision of infrastructure facilities in 34 slums at Virukonda, Guntur Dist, Andhra Pradesh. | 14.71 | 11.75 | 11.75 | - | - | Infra | NA | NA | NA |
| 49 | Andhra Pradesh Dhone 22-Oct-2008 | Revised in sanctioned DPR - IHSDP Project for provision of infrastructure facilities in 6 slums at Dhone, Kurnool Dist, Andhra Pradesh. | 1.12 | 0.89 | 0.89 | - | 0.00 | Infra | NA | NA | NA |
| Total of Andhra Pradesh for 44 project(s) including 27 project(s) which are completed | | | 636.93 | 414.48 | 428.18 | 2.68 | (13.70) | 25,550 | 4,256 | 21,294 | 9,592 |
| 50 | Arunachal Pradesh Roing 26-Nov-2008 | IHSDP Scheme for the Roing Town at Distt Dibang Valley (Arunachal Pradesh) | 9.95 | 8.96 | 8.96 | - | - | 176 | - | 176 | - |
| Total of Arunachal Pradesh for 1 project(s) | | | 9.95 | 8.96 | 8.96 | - | - | 176 | - | 176 | - |
| 51 | Assam Badarpur 27-Feb-2007 | 56 DUs IHSDP Scheme for the town of Badarpur, Assam | 1.23 | 1.11 | 1.11 | - | - | 56 | 42 | 14 | 14 |
| 52 | Assam Bokajan 26-Feb-2009 | 1010 DUs (244- New & 766- Upgrade) IHSDP Scheme for Bokajan, Karbi Anglong Distt, Assam | 10.49 | 8.61 | 8.61 | - | - | 1,010 | 671 | 339 | 832 |
| 53 | Assam Dhing 26-Sep-2007 | 790 DUs (72-new & 718- upgrade) IHSDP Scheme for the town of Dhing, Nagaon Distt, Assam | 1.86 | 1.55 | 1.28 | - | 0.27 | 72 | - | 72 | 72 |
| 54 | Assam Dhubri 27-Feb-2007 | 99 DUs IHSDP Scheme for the town of Dhubri, Assam | 2.15 | 1.85 | 2.34 | - | (0.50) | 39 | - | 39 | 39 |
| 55 | Assam Golaghat 06-Oct-2007 | 839 DUs (104-new & 735-upgrade) Implementation of IHSDP Scheme (839 DUs) at Golaghat, Assam | 2.60 | 2.19 | 2.77 | - | (0.58) | 210 | - | 210 | 210 |
| 56 | Assam Kampur 26-Sep-2007 | 384 DUs (62-new & 322- upgrade) IHSDP Scheme for the town of Kampur, Assam | 0.51 | 0.46 | 0.78 | - | (0.32) | 322 | 83 | 239 | 322 |
| 57 | Assam Karimganj 27-Feb-2007 | 458 DUs Implementation of IHSDP Scheme for the town of Karimganj, Assam | 3.51 | 3.16 | 4.49 | - | (1.33) | 290 | - | 290 | 290 |
| 58 | Assam Kokrajhar 18-Dec-2009 | 1301 DUs (674- New & 627- Upgrade) IHSDP Scheme for Kokrajhar, Assam | 10.56 | 8.04 | 6.87 | - | 1.17 | 513 | 91 | 422 | 270 |
| 59 | Assam Lanka 06-Oct-2007 | 409 DUs (127- new & 282- upgrade) Implementation of IHSDP Scheme for the town of Lanka, Assam | 0.32 | 0.29 | 1.14 | - | (0.85) | 204 | - | 204 | 204 |
| 60 | Assam Mangaldoi 06-Oct-2007 | 949 DUs (104-new & 845-upgrade) Implementation of IHSDP Scheme for the town of Mangaldoi, Assam | 1.21 | 1.01 | 1.65 | - | (0.64) | 50 | 50 | - | - |

* Project Cost and ACA Committed are recalculated after deducting cost of DUs alongwith proportionate cost of infrastructure dropped by CSMC.

IHSDP : State wise Report for latest Progress at Project & Town Level

Project Completed
(as on 16th September 2015)

| Sr. No. | State City/ Town Approved Date | Project Title | Financial Progress (Rs in Crores) | | | | | Physical Progress (Nos) | | | |
|---|--------------------------------|---|-----------------------------------|---------------|------------------------|------------------------|--|-------------------------|-----------------|------------------------|--------------|
| | | | Project Cost | Central Share | Central Share Released | Central Share Adjusted | ACA Balance for Release (Excess available) | Dwelling Units | DUs In-Progress | Construction Completed | Occupied |
| 61 | Assam Nagaon 11-Feb-2009 | 802 DUs (528- New & 274- Upgrade) IHSDP Scheme for the town of Nagaon Slums, Assam | 13.31 | 10.57 | 5.74 | - | 4.83 | 528 | 292 | 236 | 236 |
| 62 | Assam Nalbari 27-Apr-2007 | 201 DUs IHSDP Programme at Nalbari town, Assam | 2.19 | 1.88 | 2.27 | - | (0.39) | 150 | - | 150 | 150 |
| 63 | Assam Palasbari 27-Apr-2007 | 108 DUs IHSDP Programme for Palasbari town, Assam | 1.06 | 0.89 | 1.58 | - | (0.69) | 55 | - | 55 | 55 |
| 64 | Assam Sarthebari 26-Sep-2007 | 260 DUs (80-new & 180- upgrade) IHSDP Scheme for the town of Sarthebari town, Assam | 0.28 | 0.26 | 0.70 | - | (0.44) | 180 | 7 | 173 | 180 |
| 65 | Assam Tihu 11-Feb-2009 | Integrated Housing & Slum Development Programme (162 DUs) at Tihu town, Nabari, Assam | 3.89 | 3.29 | 3.29 | - | - | 162 | 65 | 97 | 97 |
| 66 | Assam Tinsukia 06-Oct-2007 | 840 DUs (197-new & 643- upgrade) Implementation of IHSDP Scheme at Tinsukia, Assam | 2.48 | 2.12 | 1.94 | - | 0.19 | 422 | - | 422 | 422 |
| Total of Assam for 16 project(s) | | | 57.67 | 47.27 | 46.55 | - | 0.72 | 4,263 | 1,301 | 2,962 | 3,393 |
| 67 | Bihar Araria 30-Mar-2010 | 728 DUs Detailed Project Report for IHSDP Araria City, Bihar. | 21.26 | 11.13 | 11.13 | - | - | 728 | 728 | - | 728 |
| 68 | Bihar Arrah 28-Feb-2009 | 754 DUs IHSDP Scheme for the town of Ara, Distt. Bhojpur, Bihar | 31.22 | 15.06 | 15.06 | - | - | 754 | 534 | 220 | 754 |
| 69 | Bihar Aurangabad 21-Mar-2007 | Construction of 247 DUs under IHSDP, Aurangabad, Bihar | 3.08 | 2.43 | 2.43 | - | - | 247 | 1 | 246 | 247 |
| 70 | Bihar Bahadurganj 21-Aug-2007 | IHSDP Programme at Bahadurganj, Distt. Kishanganj, Bihar | 5.00 | 3.63 | 3.63 | - | - | 294 | 1 | 293 | 294 |
| 71 | Bihar Barh 28-Mar-2011 | Detail Project Report for IHSDP Barh (1154 DUs), Bihar | 34.66 | 15.42 | 15.42 | - | - | 1,154 | 934 | 220 | 1,154 |
| 72 | Bihar Barh 28-Mar-2012 | Detailed project report for the construction of 500 DUs at Barh Nagar Parishad, District- Patna | 20.30 | 10.69 | 10.69 | - | - | 500 | 411 | 89 | 500 |
| Sub-total of Barh for 2 project(s) | | | 54.96 | 26.10 | 26.10 | - | - | 1,654 | 1,345 | 309 | 1,654 |
| 73 | Bihar Begusarai 21-Feb-2009 | 853 DUs IHSDP Scheme for the town of Begusarai, District Begusarai, Bihar | 24.50 | 15.86 | 15.86 | - | - | 853 | 1 | 852 | 853 |
| 74 | Bihar Belsand 28-Mar-2012 | Detailed project report for the construction of 1487 DUs at Belsand Nagar Panchayat, District- Sitamarhi, Bihar | 50.55 | 20.87 | 20.87 | - | - | 1,487 | 1,156 | 331 | 1,487 |
| 75 | Bihar Bhagalpur 21-Mar-2007 | Integrated Housing and slum development programme at Bhagalpur, Bihar | 16.56 | 11.72 | 11.72 | - | - | 1,188 | 1 | 1,187 | 1,188 |
| 76 | Bihar Biharsharif 21-Feb-2009 | 810 DUs IHSDP Scheme for The Town Of Biharsharif, Bihar | 24.54 | 16.08 | 16.08 | - | - | 810 | 1 | 809 | 810 |
| 77 | Bihar Forbesganj 28-Mar-2011 | 870 DUs IHSDP Scheme for The Town of forbesganj, Bihar | 21.53 | 9.02 | 9.02 | 2.13 | - | 870 | 820 | 50 | 870 |
| 78 | Bihar Gaya 28-Mar-2011 | IHSDP Scheme for the town of Gaya (1747 DUs), Bihar | 44.59 | 19.18 | 19.18 | 9.59 | - | 1,747 | 1,741 | 6 | 1,747 |
| 79 | Bihar Jamui 28-Mar-2011 | IHSDP Scheme for the town of Jamui (960 DUs), Bihar | 25.30 | 11.17 | 5.58 | - | 5.58 | 960 | 723 | 237 | 960 |
| 80 | Bihar Jogbani 28-Feb-2009 | 321 DUs Implementation of IHSDP at Jogbani, Distt. Araria, Bihar | 12.71 | 6.64 | 6.64 | - | - | 321 | 1 | 320 | 321 |
| 81 | Bihar Kanti 27-Feb-2007 | Integrated Housing & Slum Development Programme at Kanti (143 DUs), Bihar | 3.20 | 2.56 | 2.56 | - | - | 143 | 1 | 142 | 143 |
| 82 | Bihar Kishanganj 27-Apr-2007 | Construction of 522 DUs under IHSDP, Kishanganj, Bihar | 12.02 | 8.74 | 8.74 | - | 0.00 | 552 | 1 | 551 | 552 |
| 83 | Bihar Kishanganj 28-Mar-2011 | 1255 New DUs- DPR for IHSDP Scheme Kishanganj, Bihar | 30.55 | 12.62 | 12.62 | 6.31 | - | 1,255 | 1,119 | 136 | 1,255 |
| Sub-total of Kishanganj for 2 project(s) | | | 42.58 | 21.36 | 21.36 | 6.31 | 0.00 | 1,807 | 1,120 | 687 | 1,807 |
| 84 | Bihar Madhepura 28-Feb-2009 | 319 DUs Implementation of IHSDP at Madhepura, Bihar | 12.43 | 6.44 | 6.44 | - | - | 319 | 1 | 318 | 319 |
| 85 | Bihar Madhepura 30-Mar-2010 | 776 DUs Project Report for IHSDP Scheme for Nagar Parisad Phase-II, Madhepura, Bihar | 20.32 | 9.99 | 9.99 | 4.99 | - | 776 | 432 | 344 | 776 |
| Sub-total of Madhepura for 2 project(s) | | | 32.76 | 16.43 | 16.43 | 4.99 | - | 1,095 | 433 | 662 | 1,095 |
| 86 | Bihar Mokama 28-Mar-2012 | DPR for the construction of 1950 DUs at Mokama Nagar Parishad, District- Patna, Bihar | 69.54 | 34.25 | 17.13 | - | 17.13 | 1,950 | 1,950 | - | 1,950 |

* Project Cost and ACA Committed are recalculated after deducting cost of DUs alongwith proportionate cost of infrastructure dropped by CSMC.

IHSDP : State wise Report for latest Progress at Project & Town Level

Project Completed
(as on 16th September 2015)

| Sr. No. | State City/ Town Approved Date | Project Title | Financial Progress (Rs in Crores) | | | | | Physical Progress (Nos) | | | |
|---|-------------------------------------|---|-----------------------------------|---------------|------------------------|------------------------|--|-------------------------|-----------------|------------------------|---------------|
| | | | Project Cost | Central Share | Central Share Released | Central Share Adjusted | ACA Balance for Release (Excess available) | Dwelling Units | DUs In-Progress | Construction Completed | Occupied |
| 87 | Bihar Motipur 21-Mar-2007 | 520 DUs IHSDP Scheme for the town of Motipur, Bihar | 5.44 | 4.29 | 4.29 | - | - | 520 | 1 | 519 | 520 |
| 88 | Bihar Munger 30-Mar-2010 | 868 DUs Project Report for IHSDP Scheme for Nagar Nigam, Munger, Bihar | 20.19 | 8.55 | 8.55 | 4.28 | - | 868 | 868 | - | 868 |
| 89 | Bihar Nabi Nagar 28-Mar-2012 | DPR for the construction of 1277 DUs at NabiNagar Nagar Parishad, District- Aurangabad, Bihar | 43.67 | 21.70 | 21.70 | 10.85 | - | 1,277 | 1,036 | 241 | 1,277 |
| 90 | Bihar Narkatiaganj 21-Mar-2007 | 300 DUs IHSDP Scheme for the town of Narkatiaganj, Bihar | 3.84 | 2.92 | 1.46 | - | 1.46 | 300 | 300 | - | 300 |
| 91 | Bihar NaubatPur 28-Mar-2012 | Detailed project report for the construction of 1500 DUs at NaubatPur Nagar Parishad, District- Patna, Bihar | 49.07 | 22.21 | 22.21 | 11.11 | - | 1,500 | 1,090 | 410 | 1,500 |
| 92 | Bihar Purnea 28-Mar-2012 | Detailed project report for the construction of 1615 DUs at Purnia Nagar Nigam, District- Purnia, Bihar | 50.87 | 22.65 | 22.65 | 11.33 | - | 1,615 | 1,539 | 76 | 1,615 |
| 93 | Bihar Purnea 21-Aug-2007 | 1487 DUs IHSDP programme at Purnea, Distt. Purnea, Bihar | 14.90 | 10.83 | 10.83 | - | - | 1,487 | 1 | 1,486 | 1,487 |
| Sub-total of Purnea for 2 project(s) | | | 65.76 | 33.48 | 33.48 | 11.33 | - | 3,102 | 1,540 | 1,562 | 3,102 |
| 94 | Bihar Rosera 21-Mar-2007 | 1562 DUs IHSDP Scheme for the town of Rosera, Bihar | 14.32 | 10.76 | 5.38 | - | 5.38 | 1,562 | 1,562 | - | 1,562 |
| 95 | Bihar Saharsa 30-Mar-2010 | 820 DUs Detailed Project Report for IHSDP Saharsa, Bihar | 19.33 | 8.84 | 8.84 | 4.42 | - | 820 | 820 | - | 820 |
| 96 | Bihar Sheikhpura 21-Mar-2007 | Integrated Housing and slum development programme at Sheikhpura, Bihar | 2.38 | 1.87 | 1.87 | - | - | 207 | 1 | 206 | 207 |
| 97 | Bihar Supual 28-Feb-2009 | 207 DUs Implementation of IHSDP at Supual, Bihar | 7.99 | 4.12 | 4.12 | - | - | 207 | 1 | 206 | 207 |
| 98 | Bihar Thakurganj 28-Mar-2012 | Detailed project report for the construction of 1352 DUs at Thakurganj Nagar Panchayat, District- Kishanganj, Bihar | 42.04 | 18.54 | 18.54 | 9.27 | - | 1,352 | 1,244 | 108 | 1,352 |
| Total of Bihar for 32 project(s) | | | 757.89 | 380.79 | 351.24 | 74.27 | 29.55 | 28,623 | 19,020 | 9,603 | 28,623 |
| 99 | Chhattisgarh Abhanpur 28-Sep-2006 | 210 DUs IHSDP Scheme for Abhanpur, Chhattisgarh | 2.38 | 1.75 | 1.92 | - | (0.16) | 192 | - | 192 | - |
| 100 | Chhattisgarh Balod 28-Sep-2006 | 200 DUs IHSDP Scheme for Balod, Chhattisgarh | 2.25 | 1.66 | 1.91 | - | (0.25) | 174 | - | 174 | - |
| 101 | Chhattisgarh Bemetra 11-Oct-2006 | 200 DUs IHSDP Scheme for Bemetara, Chhattisgarh | 2.58 | 1.91 | 1.91 | - | - | 200 | 4 | 196 | 192 |
| 102 | Chhattisgarh Bhatapara 28-Sep-2006 | 450 DUs IHSDP Scheme for Bhatapara, Chhattisgarh | 4.32 | 3.14 | 3.62 | - | (0.48) | 390 | 162 | 228 | 88 |
| 103 | Chhattisgarh Bhilai 28-Sep-2006 | 1168 DUs IHSDP Scheme for Bhilai, Chhattisgarh | 12.16 | 8.79 | 8.79 | - | - | 1,168 | - | 1,168 | 1,168 |
| 104 | Chhattisgarh Bilaspur 28-Sep-2006 | IHSDP Scheme for the Town of (1344 DUs) Bilaspur (Phase-I), Chhattisgarh | 17.85 | 12.13 | 12.15 | - | (0.02) | 1,344 | 552 | 792 | 283 |
| 105 | Chhattisgarh Bilaspur 28-Sep-2006 | IHSDP Scheme for the Town of (6492 DUs) Bilaspur (Phase-II), Chhattisgarh | 64.37 | 43.07 | 53.08 | - | (10.01) | 5,268 | 2,460 | 2,808 | 964 |
| Sub-total of Bilaspur for 2 project(s) | | | 82.22 | 55.20 | 65.23 | - | (10.03) | 6,612 | 3,012 | 3,600 | 1,247 |
| 106 | Chhattisgarh Dongargaon 28-Feb-2009 | 480 DUs IHSDP Scheme for the town of Dongargaon, Chhattisgarh | 5.46 | 4.10 | 6.01 | - | (1.90) | 328 | 128 | 200 | - |
| 107 | Chhattisgarh Dongargarh 28-Sep-2006 | IHSDP Scheme for the townn of Dongargarh, Chhattisgarh | 1.89 | 1.39 | 1.91 | - | (0.51) | 146 | 46 | 100 | 94 |
| 108 | Chhattisgarh Durg 28-Sep-2006 | IHSDP Scheme for the townn of Durg (1638 DUs), Chhattisgarh | 18.14 | 13.20 | 13.20 | - | - | 1,638 | - | 1,638 | 388 |
| 109 | Chhattisgarh Jagdalpur 28-Sep-2006 | IHSDP Scheme for the townn of Jabalpur (800 DUs), Chhattisgarh | 9.02 | 6.51 | 6.51 | - | - | 880 | 36 | 844 | 736 |
| 110 | Chhattisgarh Jamul 11-Oct-2006 | IHSDP Scheme for the townn of Jamul (228 DUs), Chhattisgarh | 2.95 | 2.18 | 2.18 | - | - | 228 | - | 228 | 165 |
| 111 | Chhattisgarh Kawardha 28-Feb-2009 | 1032 DUs IHSDP Scheme for the town of Kawardha, Chhattisgarh | 8.00 | 5.98 | 11.68 | - | (5.70) | 528 | 120 | 408 | 27 |
| 112 | Chhattisgarh Khairagarh 28-Feb-2009 | 492 DUs IHSDP Scheme for the town of Khairagarh, Chhattisgarh | 7.52 | 5.62 | 5.62 | - | - | 492 | 252 | 240 | - |

* Project Cost and ACA Committed are recalculated after deducting cost of DUs alongwith proportionate cost of infrastructure dropped by CSMC.

IHSDP : State wise Report for latest Progress at Project & Town Level

Project Completed
(as on 16th September 2015)

| Sr. No. | State City/ Town Approved Date | Project Title | Financial Progress (Rs in Crores) | | | | | Physical Progress (Nos) | | | |
|--|--------------------------------------|--|-----------------------------------|---------------|------------------------|------------------------|--|-------------------------|-----------------|------------------------|--------------|
| | | | Project Cost | Central Share | Central Share Released | Central Share Adjusted | ACA Balance for Release (Excess available) | Dwelling Units | DUs In-Progress | Construction Completed | Occupied |
| 113 | Chhattisgarh Kumhari 28-Sep-2006 | 320 DUs IHSDP Scheme for the town of Kumhari, Chhattisgarh | 3.40 | 2.46 | 2.46 | - | - | 320 | - | 320 | 318 |
| 114 | Chhattisgarh Kurud 28-Sep-2006 | 204 DUs IHSDP Scheme for the town of Kurud, Chhattisgarh | 1.19 | 0.87 | 1.74 | - | (0.87) | 102 | - | 102 | 40 |
| 115 | Chhattisgarh Raigarh 11-Oct-2006 | Integrated Housing and Slum Development Programme at Raigarh, Chhattisgarh | 15.93 | 10.65 | 10.65 | - | (0.00) | 1,312 | 576 | 736 | 448 |
| 116 | Chhattisgarh Rajnandgaon 28-Feb-2009 | 1072 DUs IHSDP Scheme for the Town of Rajnandgaon, Chhattisgarh | 17.97 | 13.52 | 13.52 | - | - | 1,072 | 456 | 616 | - |
| Total of Chhattisgarh for 18 project(s) | | | 197.37 | 138.93 | 158.85 | - | (19.92) | 15,782 | 4,792 | 10,990 | 4,911 |
| 117 | D&N Haveli Silvassa 24-Mar-2008 | IHSDP Scheme for Silvassa Municipal Council, UT of Dadra & Nagar Haveli. | 0.50 | 0.45 | 0.23 | - | 0.23 | Infra | NA | NA | NA |
| 118 | D&N Haveli Silvassa 16-Feb-2010 | 144 DUs Implementation of IHSDP at Silvassa, UT of Dadra & Nagar Haveli | 5.24 | 2.89 | 1.45 | - | 1.45 | 144 | 96 | 48 | - |
| Total of D&N Haveli for 2 project(s) including 1 project(s) which are completed | | | 5.74 | 3.34 | 1.67 | - | 1.67 | 144 | 96 | 48 | - |
| 119 | Daman & DIU Daman 24-Mar-2008 | 16 DUs IHSDP Scheme for the town of Daman Municipal Council UT, Daman & Diu | 0.60 | 0.51 | 0.29 | - | 0.22 | 14 | - | 14 | 14 |
| Total of Daman & DIU for 1 project(s) | | | 0.60 | 0.51 | 0.29 | - | 0.22 | 14 | - | 14 | 14 |
| 120 | Goa Cuncolim 09-Nov-2011 | Detailed Project Report of 70 DUs "Integrated Housing and slum upgradations Programme (IHSDP) at Cuncolim, Goa". | Project Cancelled on 20-May-14 | NA | 0.70 | - | (0.70) | NA | NA | NA | NA |
| Total of Goa for 0 project(s) | | | - | - | 0.70 | - | (0.70) | - | - | - | - |
| 121 | Gujarat Amreli 27-Feb-2007 | Revision in sanctioned DPR - Construction of houses and provision of infrastructure facilities at Amreli, Gujarat | 3.39 | 2.40 | 3.65 | - | (1.25) | 281 | - | 281 | 45 |
| 122 | Gujarat Anand 24-Nov-2011 | Detailed Project Report of "IHSDP Scheme for construction of 464 dwelling units in ANAND MUNICIPALITY, Gujarat". | 11.64 | 6.16 | 6.16 | - | 0.00 | 464 | 134 | 330 | - |
| 123 | Gujarat Ankav 26-Feb-2009 | Revised in sanctioned DPR - IHSDP Project for provision of infrastructure facilities Ankav, Dist- Anand, Gujarat | 5.61 | 4.31 | 4.31 | 0.45 | - | 416 | 256 | 160 | - |
| 124 | Gujarat Bagasara 27-Feb-2007 | Revised in sanctioned DPR - 376 DUs IHSDP project at Bagasara, Amreli District, Gujarat | 5.28 | 3.62 | 3.69 | - | (0.07) | 376 | - | 376 | 164 |
| 125 | Gujarat Boriavi 21-Aug-2007 | 611 DUs IHSDP programme for Boriavi, Gujarat. | 8.33 | 4.40 | 4.40 | - | - | 611 | 195 | 416 | - |
| 126 | Gujarat Chorwad 21-Oct-2011 | 1088 DUs Detailed project report of IHSDP Scheme in CHORWAD MUNICIPALITY, Junagadh Distt, Gujarat | Project Cancelled on 11-Nov-14 | NA | 7.89 | - | (7.89) | NA | NA | NA | NA |
| 127 | Gujarat Chotila 21-Oct-2011 | 240 DUs Detailed Project report of IHSDP Scheme for construction of 240 dwelling units in CHOTILA MUNICIPALITY, Gujarat | 5.61 | 3.17 | 3.17 | - | - | 240 | 132 | 108 | - |
| 128 | Gujarat Dehgam 24-Nov-2011 | DPR of "IHSDP Scheme for construction of 256 dwelling units in Dehgam MUNICIPALITY, Gandhi Nagar Distt, Gujarat". | 7.45 | 4.45 | 4.45 | - | 0.00 | 256 | - | 256 | - |
| 129 | Gujarat Dhandhuka 26-Sep-2007 | Revised DPR - 96 DUs IHSDP Project for provision of infrastructure facilities Dhandhuka nagarpalika, Dist Ahmedabad, Gujarat | 1.33 | 0.72 | 3.16 | - | (2.44) | 96 | 96 | - | - |
| 130 | Gujarat Dhrangadhra 27-Feb-2007 | 564 DUs IHSDP Scheme for the Town of Dhrangadhra, Gujarat | 4.16 | 3.30 | 4.85 | - | (1.55) | 384 | 36 | 348 | - |
| 131 | Gujarat Dohad 26-Feb-2009 | 480 DUs Implementation of IHSDP at Dahod, Gujarat | 12.32 | 8.01 | 8.01 | - | - | 480 | 432 | 48 | - |
| 132 | Gujarat Gondal 26-Sep-2007 | IHSDP Scheme for the town of Gondal Municipality, Gujarat | 18.68 | 14.46 | 14.46 | - | - | 1,775 | 525 | 1,250 | - |
| 133 | Gujarat Halol 21-Mar-2007 | IHSDP Scheme for the town of Halol Municipality, Gujarat | 6.09 | 4.87 | 4.87 | - | - | 446 | 112 | 334 | - |
| 134 | Gujarat Halvad 26-Feb-2009 | 828 DUs Implementation of IHSDP at Halvad, Gujarat | 14.86 | 9.82 | 9.82 | 4.91 | - | 828 | 372 | 456 | - |
| 135 | Gujarat Himatnagar 13-Feb-2008 | IHSDP scheme for Himatnagar Nagarpalika, Dist. Sabarkantha, Gujarat | 10.56 | 6.82 | 9.82 | - | (3.00) | 900 | - | 900 | 900 |

* Project Cost and ACA Committed are recalculated after deducting cost of DUs alongwith proportionate cost of infrastructure dropped by CSMC.

IHSDP : State wise Report for latest Progress at Project & Town Level

Project Completed
[as on 16th September 2015]

| Sr. No. | State City/ Town Approved Date | Project Title | Financial Progress (Rs in Crores) | | | | | Physical Progress (Nos) | | | |
|---|--------------------------------|--|-----------------------------------|---------------|------------------------|------------------------|--|-------------------------|-----------------|------------------------|------------|
| | | | Project Cost | Central Share | Central Share Released | Central Share Adjusted | ACA Balance for Release (Excess available) | Dwelling Units | DUs In-Progress | Construction Completed | Occupied |
| 136 | Gujarat Idar 29-Dec-2011 | DPR of "IHSDP Scheme for construction of 1056 DUs in Idar Municipality, Sabarkantha Distt, Gujarat". | Project Cancelled on 20-May-14 | NA | 6.99 | - | (6.99) | NA | NA | NA | NA |
| 137 | Gujarat Jamnagar 27-Feb-2007 | 864 DUs IHSDP scheme for Jamnagar Town, Gujarat | 10.06 | 7.33 | 7.33 | - | - | 864 | 22 | 842 | 420 |
| 138 | Gujarat Jamnagar 21-May-2009 | GOI Subsidy Recommended from JNNURM lfor Jamnagar MC Scheme No 18631 for Complete construction of 254 DU under VAMBAY Scheme. | 3.31 | 0.51 | 0.51 | - | - | 254 | - | 254 | 254 |
| Sub-total of Jamnagar for 2 project(s) | | | 13.37 | 7.84 | 7.84 | - | - | 1,118 | 22 | 1,096 | 674 |
| 139 | Gujarat Jetpur 18-May-2007 | Revised in Sanctioned DPR - IHSDP Project at Jetpur, Rajkot District, Gujarat | 14.10 | 9.41 | 9.41 | - | - | 963 | - | 963 | - |
| 140 | Gujarat Kadi 26-Feb-2009 | 664 DUs Implementation of IHSDP at Kadi, Gujarat | 14.06 | 8.62 | 8.62 | - | - | 664 | - | 664 | - |
| 141 | Gujarat Kalol 26-Feb-2009 | 400 DUs Implementation of IHSDP at Kaalol, Gujarat | Project Cancelled on 20-May-14 | NA | 2.02 | - | (2.02) | NA | NA | NA | NA |
| 142 | Gujarat Karjan 09-Nov-2011 | DPR of "IHSDP Scheme for construction of 512 dwelling units in KARJAN MUNICIPALITY, Vadodara Distt, Gujarat". | 12.28 | 6.52 | 6.52 | - | - | 512 | 352 | 160 | - |
| 143 | Gujarat Kodinar 24-Nov-2011 | DPR of "IHSDP Scheme for construction of 512 dwelling units in KODINAR MUNICIPALITY, Junagadh Distt, Gujarat". | 13.76 | 7.92 | 7.92 | 3.96 | - | 512 | 512 | - | - |
| 144 | Gujarat Kutiana 09-Nov-2011 | DPR of "IHSDP Scheme for construction of 608 dwelling units in Kutiana Municipality, Porbandar Distt, Gujarat". | 11.90 | 6.73 | 6.73 | - | - | 608 | 352 | 256 | - |
| 145 | Gujarat Limbdi 24-Jan-2008 | 384 DUs IHSDP Scheme for the town of Limdi, Gujarat | 3.88 | 2.21 | 1.48 | - | 0.74 | 288 | 288 | - | - |
| 146 | Gujarat Mahuva 24-Jan-2008 | 500 DUs IHSDP Scheme for the town of Mahuva Municipality, Gujarat | 6.66 | 3.65 | 1.83 | - | 1.83 | 500 | 500 | - | - |
| 147 | Gujarat Modasa 26-Feb-2009 | Revised in sanctioned DPR (240 DUs) - IHSDP Project for provision of infrastructure facilities for Modasa layout for Sabarkantha Dist, Gujarat | Project Cancelled on 20-May-14 | NA | 4.88 | - | (4.88) | NA | NA | NA | NA |
| 148 | Gujarat Morbi 09-Nov-2011 | Detailed Project report of "IHSDP Scheme for construction of 1008 DUs in MORBI MUNICIPALITY, Rajkot Distt, Gujarat". | 27.52 | 15.53 | 15.53 | - | - | 1,008 | 608 | 400 | - |
| 149 | Gujarat Navsari 26-Feb-2009 | Revised DPR - IHSDP Project for provision of infrastructure facilities Navsari Nagarpalika, Navsari District, Gujarat | 5.48 | 3.71 | 4.96 | - | (1.25) | 368 | 112 | 256 | - |
| 150 | Gujarat Navsari 21-May-2009 | GOI Subsidy Recommended from JNNURM lfor Navsari MC Scheme No 18794 for Complete construction of 387 DU under VAMBAY Scheme. | 2.27 | 0.77 | 0.77 | - | - | 387 | - | 387 | 387 |
| Sub-total of Navsari for 2 project(s) | | | 7.75 | 4.49 | 5.73 | - | (1.25) | 755 | 112 | 643 | 387 |
| 151 | Gujarat Padra 24-Nov-2011 | Detailed Project Report of "IHSDP Scheme for construction of 168 DUs in PADRA MUNICIPALITY, Vadodara Distt, Gujarat". | 4.14 | 2.25 | 2.25 | 1.12 | - | 168 | 136 | 32 | - |
| 152 | Gujarat Patan 21-Mar-2007 | Revised in sanctioned DPR - IHSDP Project for dropped out unit for Patan, Gujarat. | 3.20 | 2.31 | 4.57 | - | (2.25) | 240 | - | 240 | - |
| 153 | Gujarat Petlad 26-Feb-2009 | Revised in sanctioned DPR - IHSDP Project AT Petlad, Anand District, Gujarat | 5.21 | 3.28 | 4.10 | - | (0.82) | 224 | 224 | - | - |
| 154 | Gujarat Prantij 26-Sep-2007 | 449 DUs IHSDP Scheme for the town of Prantij, Gujarat | 5.09 | 3.45 | 3.45 | - | - | 449 | 149 | 300 | - |
| 155 | Gujarat Rajkot 21-May-2009 | GOI Subsidy Recommended from JNNURM lfor Rajkot MC Scheme No 18881 for Complete construction of 1160 DU under VAMBAY Scheme. | 11.60 | 2.90 | 2.90 | - | - | 1,160 | - | 1,160 | 1,160 |
| 156 | Gujarat Santrampur 09-Nov-2011 | Detailed Project report of "IHSDP Scheme for construction of 272 dwelling units in Santrampur, Gujarat". | 5.38 | 3.05 | 3.05 | - | - | 272 | 272 | - | - |
| 157 | Gujarat Songadh 26-Feb-2009 | 784 DUs Implementation of IHSDP at Songadh, Gujarat | 11.54 | 7.16 | 7.16 | - | - | 784 | 784 | - | - |
| 158 | Gujarat Una 21-Mar-2007 | Revised in sanctioned DPR - IHSDP Project for provision of infrastructure facilities for Una layout for Junagadh Dist, Gujarat | 10.76 | 7.75 | 7.75 | - | - | 1,008 | - | 1,008 | - |

* Project Cost and ACA Committed are recalculated after deducting cost of DUs alongwith proportionate cost of infrastructure dropped by CSMC.

IHSDP : State wise Report for latest Progress at Project & Town Level

Project Completed
[as on 16th September 2015]

| Sr. No. | State City/ Town Approved Date | Project Title | Financial Progress (Rs in Crores) | | | | | Physical Progress (Nos) | | | |
|---|-----------------------------------|---|-----------------------------------|---------------|------------------------|------------------------|--|-------------------------|-----------------|------------------------|--------------|
| | | | Project Cost | Central Share | Central Share Released | Central Share Adjusted | ACA Balance for Release (Excess available) | Dwelling Units | DUs In-Progress | Construction Completed | Occupied |
| 159 | Gujarat Uncha 18-May-2007 | IHSDP programme for Uncha town, Mehsana Distt. Gujarat. | 9.40 | 5.55 | 5.55 | - | - | 624 | - | 624 | 624 |
| 160 | Gujarat Upleta 24-Jan-2008 | 396 DUs IHSDP Scheme for the town of Upleta, Gujarat | Project Cancelled on 20-May-14 | NA | 1.74 | - | (1.74) | NA | NA | NA | NA |
| 161 | Gujarat Vadodara 21-May-2009 | GOI Subsidy Recommended from JNNURM lfor Vadodara MC Scheme No 18021 for Complete construction of 86 DU under VAMBAY Scheme. | 0.88 | 0.22 | 0.22 | - | - | 86 | - | 86 | 86 |
| 162 | Gujarat Vadodara 21-May-2009 | GOI Subsidy Recommended from JNNURM lfor Vadodara MC Scheme No 18021 for Complete construction of 768 DU under VAMBAY Scheme. | 5.76 | 1.92 | 1.92 | - | - | 768 | - | 768 | 768 |
| Sub-total of Vadodara for 2 project(s) | | | 6.64 | 2.14 | 2.14 | - | - | 854 | - | 854 | 854 |
| 163 | Gujarat Valsad 24-Jan-2008 | 926 DUs IHSDP Scheme for Valsad Municipality, Gujarat | 3.10 | 1.91 | 3.73 | - | (1.82) | 237 | 160 | 77 | - |
| 164 | Gujarat VERAVAL-PATAN 21-Oct-2011 | 960 DUs "Detailed Project report of "IHSDP Scheme in VERAVAL-PATAN MUNICIPALITY, Gujarat". | 24.01 | 13.28 | 13.28 | 4.65 | - | 960 | 960 | - | - |
| 165 | Gujarat Bhavnagar 19-Nov-2009 | 1000 DUs Relocation IHSDP Scheme for construction at Bhavnagar, Gujarat | Project Cancelled on 28-Mar-12 | NA | 5.41 | - | (5.41) | NA | NA | NA | NA |
| 166 | Gujarat Dharampur 26-Sep-2007 | 132 DUs IHSDP programme for Dharampur, Valasad Distt, Gujarat | Project Cancelled on 28-Mar-12 | NA | 0.58 | - | (0.58) | NA | NA | NA | NA |
| 167 | Gujarat Khambhat 21-Mar-2007 | 606 DUs IHSDP programme for Khambhat, Anand Distt, Gujarat | Project Cancelled on 28-Mar-12 | NA | 2.35 | - | (2.35) | NA | NA | NA | NA |
| 168 | Gujarat Mandavi 21-Aug-2007 | 1548 DUs IHSDP programme for Mandvi, Kachchh district, Gujarat | Project Cancelled on 28-Mar-12 | NA | 6.58 | - | (6.58) | NA | NA | NA | NA |
| 169 | Gujarat Umreth 24-Jan-2008 | 760 DUs IHSDP Programme for Umreth, Anand district Gujarat | Project Cancelled on 28-Mar-12 | NA | 3.75 | - | (3.75) | NA | NA | NA | NA |
| 170 | Gujarat Vapi 18-May-2007 | 1008 DUs IHSDP programme for Vapi, Valasad district Gujarat | Project Cancelled on 28-Mar-12 | NA | 3.59 | - | (3.59) | NA | NA | NA | NA |
| Total of Gujarat for 39 project(s) | | | 340.65 | 204.45 | 262.10 | 15.10 | (57.65) | 21,461 | 7,721 | 13,740 | 4,808 |
| 171 | Haryana Ambala City 28-Sep-2006 | 495 DUs IHSDP Program Scheme for the town of Ambala City, Haryana | 15.40 | 12.32 | 12.32 | - | (0.00) | 495 | 34 | 461 | 461 |
| 172 | Haryana Ambala City 20-Mar-2012 | IHSDP Scheme Phase-II for providing infrastructure facilities in identified slums of Ambala City, Haryana. | 5.94 | 4.70 | 4.70 | 2.35 | - | Infra | NA | NA | NA |
| Sub-total of Ambala City for 2 project(s) | | | 21.34 | 17.02 | 17.02 | 2.35 | (0.00) | 495 | 34 | 461 | 461 |
| 173 | Haryana Ambala Sadar 28-Aug-2006 | Relocation of 192 slum dwellers in Bandhu nagar, Ambala Sadar, Haryana | Project Cancelled on 17-Feb-12 | NA | 1.27 | - | (1.27) | NA | NA | NA | NA |
| 174 | Haryana Ambala Sadar 28-Aug-2006 | Insitu construction of 423 Dwelling units in 28 slums pockets in Ambala Sadar, Haryana | 11.41 | 9.13 | 9.13 | - | (0.00) | 423 | 31 | 392 | 392 |
| 175 | Haryana Ambala Sadar 20-Mar-2012 | IHSDP Scheme Phase-II for providing infrastructure facilities in identified slums of Ambala Sadar, Haryana. | 6.15 | 4.87 | 4.87 | 2.44 | - | Infra | NA | NA | NA |
| Sub-total of Ambala Sadar for 2 project(s) | | | 17.57 | 14.00 | 15.27 | 2.44 | (1.27) | 423 | 31 | 392 | 392 |
| 176 | Haryana Bhiwani 28-Aug-2006 | Insitu construction of 1679 Dwelling Units in 21 slums pockets in Bhiwani, Haryana | 28.92 | 23.14 | 23.14 | - | (0.00) | 1,679 | - | 1,679 | 1,679 |
| 177 | Haryana Dadri 28-Sep-2006 | 605 DUs IHSDP Scheme for the town of Dadri, Distt. Bhiwani, Haryana | 12.11 | 9.69 | 9.69 | - | - | 605 | - | 605 | 605 |
| 178 | Haryana Hisar 28-Nov-2006 | Revision in Sanctioned DPR - IHSDP project, Hisar Ph-I, District Hisar, Haryana | 12.36 | 5.91 | 9.48 | - | (3.57) | 424 | 48 | 376 | 376 |
| 179 | Haryana Hisar 28-Mar-2012 | 195 DUs IHSDP Scheme for the town of Hisar Phase-II, Haryana | 17.93 | 12.88 | 12.88 | - | - | 195 | 55 | 140 | 140 |
| Sub-total of Hisar for 2 project(s) | | | 30.29 | 18.78 | 22.35 | - | (3.57) | 619 | 103 | 516 | 516 |
| 180 | Haryana Jagadhri 28-Nov-2006 | 968 DUs (885- New & 83- Upgrade) IHSDP Scheme for the town of Jagadhri, Distt. Yamuna Nagar, Haryana | 26.52 | 18.80 | 18.80 | - | - | 968 | 36 | 932 | 932 |

* Project Cost and ACA Committed are recalculated after deducting cost of DUs alongwith proportionate cost of infrastructure dropped by CSMC.

IHSDP : State wise Report for latest Progress at Project & Town Level

Project Completed
[as on 16th September 2015]

| Sr. No. | State City/ Town Approved Date | Project Title | Financial Progress (Rs in Crores) | | | | | Physical Progress (Nos) | | | |
|--|--|--|-----------------------------------|---------------|------------------------|------------------------|--|-------------------------|-----------------|------------------------|--------------|
| | | | Project Cost | Central Share | Central Share Released | Central Share Adjusted | ACA Balance for Release (Excess available) | Dwelling Units | DUs In-Progress | Construction Completed | Occupied |
| 181 | Haryana Jagadhri 20-Mar-2012 | Detailed Project Report for IHSDP Scheme Jagadhri Phase-II, Yamunanagar Distt, Haryana | 5.94 | 4.76 | 4.76 | 2.38 | - | Infra | NA | NA | NA |
| Sub-total of Jagadhri for 2 project(s) | | | 32.46 | 23.56 | 23.56 | 2.38 | - | 968 | 36 | 932 | 932 |
| 182 | Haryana Jhajjar 28-Nov-2006 | 431 DUs IHSDP Scheme for the town of Jhajjar, Haryana | 8.07 | 5.73 | 5.73 | - | - | 431 | 73 | 358 | 358 |
| 183 | Haryana Jind 28-Feb-2009 | 933 DUs IHSDP Scheme for the town of Jind, Haryana | 18.67 | 14.93 | 14.93 | - | - | 933 | 59 | 874 | 874 |
| 184 | Haryana Kalka 28-Sep-2006 | Revised in Sanctioned DPR - IHSDP project at Kalka, Dist Panchkula (83 DUs), Haryana | 1.19 | 0.95 | 1.04 | - | (0.08) | 83 | 35 | 48 | 42 |
| 185 | Haryana Kalka 28-Mar-2012 | IHSDP Scheme for construction of Infrastructure works in slum area of Kalka Town, Haryana | 0.98 | 0.71 | 0.36 | - | 0.36 | Infra | NA | NA | NA |
| Sub-total of Kalka for 2 project(s) | | | 2.17 | 1.66 | 1.39 | - | 0.27 | 83 | 35 | 48 | 42 |
| 186 | Haryana Ladwa 20-Feb-2009 | 200 DUs IHSDP Scheme for the town of Ladwa, Haryana | 3.56 | 2.85 | 2.85 | - | - | 200 | - | 200 | 200 |
| 187 | Haryana Naraingarh 28-Sep-2006 | Integrated Housing and Slum Development Program scheme for the town of Naraingarh, Distt. Ambala, Haryana | 7.19 | 5.76 | 5.76 | - | 0.00 | 611 | 150 | 461 | 461 |
| 188 | Haryana Naraingarh 20-Mar-2012 | Detailed project report for IHSDP Scheme Phase-II for providing infrastructure facilities in identified slums of Naraingarh, Haryana | 5.18 | 4.11 | 4.11 | 2.05 | - | Infra | NA | NA | NA |
| Sub-total of Naraingarh for 2 project(s) | | | 12.38 | 9.86 | 9.86 | 2.05 | 0.00 | 611 | 150 | 461 | 461 |
| 189 | Haryana Panchkula 28-Sep-2006 | Relocation of 8 No. slums IHSDP Scheme at Panchkula (Phase-I) (2388 DUs), Haryana | 18.68 | 14.94 | 8.61 | - | 6.33 | 2,072 | - | 2,072 | 1,971 |
| 190 | Haryana Panchkula 28-Sep-2006 | Relocation of 3 No. slums 2457 DUs IHSDP Scheme at Panchkula (Phase-II), Haryana | Project Cancelled on 20-May-14 | NA | 2.42 | - | (2.42) | NA | NA | NA | NA |
| 191 | Haryana Panchkula 28-Sep-2006 | Relocation of 2 No. slums 2449 DUs IHSDP Scheme at Panchkula (Phase-III), Haryana | Project Cancelled on 20-May-14 | NA | 8.84 | - | (8.84) | NA | NA | NA | NA |
| Sub-total of Panchkula for 1 project(s) | | | 18.68 | 14.94 | 19.87 | - | (4.93) | 2,072 | - | 2,072 | 1,971 |
| 192 | Haryana Pinjore 28-Sep-2006 | Revised in Sanctioned DPR - IHSDP project at Pinjore, Dist Panchkula (71 DUs), Haryana | 0.88 | 0.71 | 1.51 | - | (0.81) | 71 | 24 | 47 | 43 |
| 193 | Haryana Pinjore 28-Mar-2012 | IHSDP Scheme for construction of Infrastructure works in slum Area of Pinjore Town (Phase-II), Haryana | 0.83 | 0.60 | 0.30 | - | 0.30 | Infra | NA | NA | NA |
| Sub-total of Pinjore for 2 project(s) | | | 1.71 | 1.31 | 1.82 | - | (0.51) | 71 | 24 | 47 | 43 |
| 194 | Haryana Rewari 14-Dec-2006 | 485 DUs IHSDP Scheme for the town of Rewari, Haryana | 27.09 | 19.20 | 19.20 | - | - | 485 | 38 | 447 | 447 |
| 195 | Haryana Yamunanagar 20-Feb-2009 | 652 DUs IHSDP Scheme for The Town of Yamunanagar, Haryana | 11.20 | 8.96 | 8.96 | - | - | 652 | 24 | 628 | 628 |
| 196 | Haryana Yamunanagar 20-Mar-2012 | Detailed Project Report for IHSDP Scheme Yamunanagar Phase-II, Haryana | 6.37 | 5.10 | 5.10 | 2.55 | - | Infra | NA | NA | NA |
| Sub-total of Yamunanagar for 2 project(s) | | | 17.57 | 14.06 | 14.06 | 2.55 | - | 652 | 24 | 628 | 628 |
| Total of Haryana for 23 project(s) | | | 252.58 | 190.73 | 200.73 | 11.77 | (10.00) | 10,327 | 607 | 9,720 | 9,609 |
| 197 | Himachal Pradesh Baddi 21-Feb-2009 | 480 DUs IHSDP Scheme for the town of Baddi, Himachal Pradesh | 14.75 | 8.91 | 4.45 | - | 4.45 | 480 | 480 | - | - |
| 198 | Himachal Pradesh Dharmsala 27-Feb-2008 | 328 DUs IHSDP Scheme for the town of Dharmsala, Himachal Pradesh | 9.42 | 6.62 | 3.31 | - | 3.31 | 328 | 328 | - | - |
| 199 | Himachal Pradesh Hamirpur 27-Feb-2008 | IHSDP Scheme for the town of Hamirpur, Himachal Pradesh | 4.43 | 3.41 | 3.41 | - | 0.00 | 152 | 80 | 72 | - |
| 200 | Himachal Pradesh Nalagarh 21-Feb-2009 | 128 DUs IHSDP Scheme for the town of Nalagarh, Solan, Himachal Pradesh | 5.47 | 3.75 | 3.75 | - | - | 128 | - | 128 | - |
| 201 | Himachal Pradesh Parwanoo 21-Feb-2009 | 192 DUs IHSDP Scheme for the town of Parwanoo distt Solan, Himachal Pradesh | 11.68 | 8.22 | 8.22 | - | - | 192 | - | 192 | 76 |

* Project Cost and ACA Committed are recalculated after deducting cost of DUs alongwith proportionate cost of infrastructure dropped by CSMC.

IHSDP : State wise Report for latest Progress at Project & Town Level

Project Completed
[as on 16th September 2015]

| Sr. No. | State City/ Town Approved Date | Project Title | Financial Progress (Rs in Crores) | | | | | Physical Progress (Nos) | | | |
|---|--|---|-----------------------------------|---------------|------------------------|------------------------|--|-------------------------|-----------------|------------------------|------------|
| | | | Project Cost | Central Share | Central Share Released | Central Share Adjusted | ACA Balance for Release (Excess available) | Dwelling Units | DUs In-Progress | Construction Completed | Occupied |
| 202 | Himachal Pradesh Sarkaghat 25-Feb-2011 | IHSDP Scheme for the Town of Sarkaghat, District Mandi, Himachal Pradesh. | 7.39 | 5.08 | 5.08 | - | - | 130 | - | 130 | 106 |
| 203 | Himachal Pradesh Solan 27-Feb-2008 | 336 DUs IHSDP Scheme for the town of Solan, Himachal Pradesh | 9.58 | 6.16 | 3.08 | - | 3.08 | 336 | 336 | - | - |
| 204 | Himachal Pradesh Sundarnagar 25-Feb-2011 | IHSDP Scheme for the Town of Sundarnagar, District Mandi, Himachal Pradesh. | 9.99 | 6.63 | 6.63 | - | - | 208 | - | 208 | 120 |
| 205 | Himachal Pradesh Sarkaghat 28-Mar-2012 | IHSDP Scheme, Phase-II for 89 DUs and infrastructure facilities in seven slums in Sarkaghat, Himachal Pradesh | Project Cancelled on 20-Jan-14 | NA | - | - | - | NA | NA | NA | NA |
| Total of Himachal Pradesh for 8 project(s) | | | 72.71 | 48.79 | 37.94 | - | 10.84 | 1,954 | 1,224 | 730 | 302 |
| 206 | J&K Anantnag 27-Apr-2007 | 53 DUs IHSDP Scheme for the town of Anantnag, J&K | 3.47 | 3.08 | 3.08 | - | - | 53 | - | 53 | 53 |
| 207 | J&K Arnia 10-Mar-2011 | IHSDP Scheme for Arnia Town, Distt. Jammu, J&K. | 2.81 | 2.08 | 2.08 | 0.78 | - | 124 | 38 | 86 | 63 |
| 208 | J&K Badgam 30-Jan-2009 | IHSDP Scheme for Budgam Town, Distt. Budgam, Jammu & Kashmir | 1.06 | 0.86 | 0.86 | - | - | 85 | - | 85 | 85 |
| 209 | J&K Badgam 05-Aug-2010 | IHSDP Scheme for Budgam Town, Distt. Budgam, J&K (Infra Only) | 0.75 | 0.67 | 0.67 | 0.34 | - | Infra | NA | NA | NA |
| Sub-total of Badgam for 2 project(s) | | | 1.81 | 1.54 | 1.54 | 0.34 | - | 85 | - | 85 | 85 |
| 210 | J&K Bandipore 30-Jan-2009 | IHSDP Scheme for Bandipora Town, Jammu & Kashmir | 5.16 | 4.18 | 4.18 | - | - | 413 | - | 413 | 413 |
| 211 | J&K Banihal 27-Apr-2007 | 57 New Houses IHSDP programme for Banihal town, J&K | 4.13 | 3.11 | 3.11 | - | - | 57 | 15 | 42 | 42 |
| 212 | J&K Baramula 30-Jan-2009 | IHSDP Project for Baramulla Dist. Baramulla Jammu & Kashmir | 8.40 | 6.80 | 6.80 | - | - | 672 | 266 | 406 | 406 |
| 213 | J&K Baramula 11-Nov-2009 | IHSDP Scheme for Baramulla Town, J&K (Infra only) | 3.47 | 3.12 | 3.12 | 1.56 | - | Infra | NA | NA | NA |
| Sub-total of Baramula for 2 project(s) | | | 11.87 | 9.92 | 9.92 | 1.56 | - | 672 | 266 | 406 | 406 |
| 214 | J&K Bashohli 27-Apr-2007 | 592 DUs (281-new & 311- upgrade) IHSDP Programme for Basoli Town, J&K | 4.64 | 3.34 | 3.34 | - | - | 592 | 315 | 277 | 588 |
| 215 | J&K Batote 27-Apr-2007 | 114 New Houses IHSDP project for Batote town, J&K | 3.57 | 3.02 | 3.02 | - | - | 114 | 21 | 93 | 93 |
| 216 | J&K Bhaaderwah 10-Mar-2011 | IHSDP Scheme for Bhaaderwah Town, Distt. Doda, J&K. | 2.45 | 1.83 | 1.83 | - | - | 103 | 49 | 54 | 54 |
| 217 | J&K Billawar 10-Mar-2011 | IHSDP Scheme for Billawar Town, Distt. Kathua, J&K | 3.53 | 2.54 | 2.54 | - | - | 175 | 159 | 16 | 16 |
| 218 | J&K Chenani 10-Mar-2011 | IHSDP Scheme for Chenani Town, Distt. Udhampur, J&K. | 2.38 | 1.77 | 1.77 | - | - | 103 | 43 | 60 | 60 |
| 219 | J&K Duru-Verinag 10-Mar-2011 | IHSDP Scheme for Dooru Verinag Town, Distt. Anantnag, J&K | 2.49 | 1.94 | 1.94 | - | - | 82 | 39 | 43 | 43 |
| 220 | J&K Ganderbal 30-Jan-2009 | IHSDP Scheme for Ganderbal Town, Distt. Ganderbal, Jammu & Kashmir | 1.38 | 1.11 | 1.11 | - | - | 110 | 17 | 93 | 93 |
| 221 | J&K Ganderbal 05-Aug-2010 | IHSDP Scheme for Ganderbal Town, Distt. Srinagar, J&K (Infra only). | 1.34 | 1.20 | 1.20 | 0.60 | - | Infra | NA | NA | NA |
| Sub-total of Ganderbal for 2 project(s) | | | 2.71 | 2.32 | 2.32 | 0.60 | - | 110 | 17 | 93 | 93 |
| 222 | J&K Hajin 30-Jan-2009 | IHSDP Scheme for the town of Hajin Town, Distt Bandipora, Jammu & Kashmir | 0.89 | 0.72 | 0.72 | - | - | 71 | - | 71 | 71 |
| 223 | J&K Hajin 11-Nov-2009 | IHSDP Scheme for Hajin Town, J&K (Infra only) | 0.75 | 0.68 | 0.68 | - | - | Infra | NA | NA | NA |
| Sub-total of Hajin for 2 project(s) | | | 1.64 | 1.40 | 1.40 | - | - | 71 | - | 71 | 71 |
| 224 | J&K Handwara 30-Jan-2009 | IHSDP Scheme for Handwara Town, Distt. Handwara, Jammu & Kashmir. | 2.45 | 1.98 | 1.98 | - | - | 196 | 2 | 194 | 194 |
| 225 | J&K Handwara 11-Nov-2009 | IHSDP Scheme for Handwara town, Distt. Handwara, J&K (Infra only) | 1.77 | 1.59 | 1.59 | - | - | Infra | NA | NA | NA |
| Sub-total of Handwara for 2 project(s) | | | 4.22 | 3.58 | 3.58 | - | - | 196 | 2 | 194 | 194 |

* Project Cost and ACA Committed are recalculated after deducting cost of DUs alongwith proportionate cost of infrastructure dropped by CSMC.

IHSDP : State wise Report for latest Progress at Project & Town Level

Project Completed
(as on 16th September 2015)

| Sr. No. | State City/ Town Approved Date | Project Title | Financial Progress (Rs in Crores) | | | | | Physical Progress (Nos) | | | |
|--|-------------------------------------|---|-----------------------------------|---------------|------------------------|------------------------|--|-------------------------|-----------------|------------------------|----------|
| | | | Project Cost | Central Share | Central Share Released | Central Share Adjusted | ACA Balance for Release (Excess available) | Dwelling Units | DUs In-Progress | Construction Completed | Occupied |
| 226 | J&K DLB, Kashmir VAMBAY 21-May-2009 | GOI Subsidy Recommended from JnNURM for DLB, Kashmir Scheme No-18064 to Complete Construction of 292 DU under VAMBAY Scheme. | 1.58 | 0.66 | 0.66 | - | 0.00 | 292 | - | 292 | 292 |
| 227 | J&K Khour 27-Apr-2007 | 313 New Houses IHSDP programme for Khour town, J&K. | 4.53 | 3.43 | 3.43 | - | - | 313 | 33 | 280 | 280 |
| 228 | J&K Chak Malal 10-Mar-2011 | 92 DUs IHSDP Scheme for Chak Malal Town, Distt. Jammu, J&K | Cancelled on 20-May-14 | NA | 0.78 | - | (0.78) | NA | NA | NA | NA |
| 229 | J&K Kalakote 10-Mar-2011 | 140 DUs IHSDP Scheme for Kalakote Town, Distt. Rajouri, J&K | 3.34 | 2.49 | 2.49 | - | - | 140 | 77 | 63 | 63 |
| 230 | J&K Kukernag 10-Mar-2011 | IHSDP Scheme for Kokernag Town, Distt. Anantnag, J&K | 2.63 | 2.07 | 2.07 | - | - | 83 | 16 | 67 | 67 |
| 231 | J&K Kulgam 30-Jan-2009 | IHSDP Scheme for Kulgam Town, Jammu & Kashmir | 3.20 | 2.59 | 2.59 | - | - | 256 | - | 256 | 256 |
| 232 | J&K Kulgam 11-Nov-2009 | IHSDP Scheme for Kulgam Town, Distt. Kulgam, J&K (Infra only) | 2.24 | 2.01 | 2.01 | - | - | Infra | NA | NA | NA |
| Sub-total of Kulgam for 2 project(s) | | | 5.44 | 4.60 | 4.60 | - | - | 256 | - | 256 | 256 |
| 233 | J&K Kupwara 30-Jan-2009 | IHSDP Scheme for Kupwara Town, Distt. Kupwara, Jammu & Kashmir | 2.83 | 2.29 | 2.29 | - | - | 226 | 51 | 175 | 175 |
| 234 | J&K Leh 28-Mar-2011 | DPR for "Slum improvement Programme for Leh under IHSDP to be implemented in Ladakh Autonomus Hill Development Council (LAHDC)/PWD Circle, Leh" | 9.85 | 8.86 | 8.86 | - | - | Infra | NA | NA | NA |
| 235 | J&K Magam 30-Jan-2009 | IHSDP Scheme for Magam Town, Distt. Budgam, Jammu & Kashmir | 1.75 | 1.42 | 1.42 | - | - | 140 | - | 140 | 140 |
| 236 | J&K Magam 11-Nov-2009 | IHSDP Scheme for Magam Town, Distt. Budgam, J&K (Infra only) | 0.84 | 0.76 | 0.76 | - | - | Infra | NA | NA | NA |
| Sub-total of Magam for 2 project(s) | | | 2.59 | 2.18 | 2.18 | - | - | 140 | - | 140 | 140 |
| 237 | J&K Mattan 30-Jan-2009 | IHSDP Scheme for Mattan Town, Distt. Anantnag, Jammu & Kashmir | 0.55 | 0.45 | 0.45 | - | - | 44 | 3 | 41 | 41 |
| 238 | J&K Mattan 11-Nov-2009 | IHSDP Scheme for Mattan Town, Distt. Anantnag, Jammu & Kashmir. (Infra only) | 0.63 | 0.57 | 0.57 | - | - | Infra | NA | NA | NA |
| Sub-total of Mattan for 2 project(s) | | | 1.18 | 1.01 | 1.01 | - | - | 44 | 3 | 41 | 41 |
| 239 | J&K Nowshera 27-Apr-2007 | 110 New Houses IHSDP programme for Nowshera town, J&K | 3.24 | 2.24 | 2.24 | - | - | 110 | 20 | 90 | 90 |
| 240 | J&K Parole 27-Apr-2007 | 1001 DUs (428-new & 573- upgrade) IHSDP Scheme for the town of Parole, J&K | 6.70 | 4.84 | 4.84 | - | - | 1,001 | 597 | 404 | 977 |
| 241 | J&K Punch 27-Apr-2007 | 270 DUs IHSDP Programme for Poonch Town, J&K | 7.06 | 5.06 | 5.06 | - | - | 270 | 40 | 230 | 230 |
| 242 | J&K Ram Garh 27-Apr-2007 | 50 New Houses IHSDP project at Ramgarh town in Jammu. | 1.29 | 1.05 | 1.05 | - | - | 50 | 10 | 40 | 40 |
| 243 | J&K Ramnagar 30-Jan-2009 | 187 DUs IHSDP Scheme for Ramnagar Town, Distt. Udhampur Jammu & Kashmir | 2.34 | 1.89 | 1.89 | - | - | 187 | 77 | 110 | 110 |
| 244 | J&K Ramnagar 11-Nov-2009 | IHSDP Scheme for Ramnagar Town, Distt. Udhampur, J&K (Infra only) | 2.24 | 2.02 | 2.02 | - | - | Infra | NA | NA | NA |
| Sub-total of Ramnagar for 2 project(s) | | | 4.58 | 3.91 | 3.91 | - | - | 187 | 77 | 110 | 110 |
| 245 | J&K Reasi 30-Jan-2009 | 223 DUs IHSDP Scheme for Reasi Town, Distt. Reasi, Jammu & Kashmir | 2.79 | 2.26 | 2.26 | - | - | 223 | 32 | 191 | 191 |
| 246 | J&K Reasi 11-Nov-2009 | IHSDP Scheme for Reasi town, Distt. Reasi, J&K, (Infra only) | 2.72 | 1.39 | 1.39 | - | - | Infra | NA | NA | NA |
| Sub-total of Reasi for 2 project(s) | | | 5.50 | 3.65 | 3.65 | - | - | 223 | 32 | 191 | 191 |
| 247 | J&K Shupiyon 30-Jan-2009 | 132 DUs IHSDP Scheme for Shopian Town, Jammu & Kashmir | 1.65 | 1.34 | 1.34 | - | - | 132 | 4 | 128 | 128 |
| 248 | J&K Shupiyon 11-Nov-2009 | IHSDP Scheme for Shopian Town, Distt. Shopian, Jammu & Kashmir., J&K (Infra only) | 1.43 | 1.29 | 1.29 | - | - | Infra | NA | NA | NA |
| Sub-total of Shupiyon for 2 project(s) | | | 3.08 | 2.62 | 2.62 | - | - | 132 | 4 | 128 | 128 |
| 249 | J&K Sopore 30-Jan-2009 | 446 DUs IHSDP Scheme for Sopore Town, Distt. Baramulla, Jammu & Kashmir | 5.58 | 4.52 | 4.52 | - | 0.00 | 446 | 49 | 397 | 397 |

* Project Cost and ACA Committed are recalculated after deducting cost of DUs alongwith proportionate cost of infrastructure dropped by CSMC.

IHSDP : State wise Report for latest Progress at Project & Town Level

Project Completed
(as on 16th September 2015)

| Sr. No. | State City/ Town Approved Date | Project Title | Financial Progress (Rs in Crores) | | | | | Physical Progress (Nos) | | | |
|---|--------------------------------------|--|-----------------------------------|---------------|------------------------|------------------------|--|-------------------------|-----------------|------------------------|--------------|
| | | | Project Cost | Central Share | Central Share Released | Central Share Adjusted | ACA Balance for Release (Excess available) | Dwelling Units | DUs In-Progress | Construction Completed | Occupied |
| 250 | J&K Sopore 11-Nov-2009 | IHSDP Scheme for Sopore Town, Distt Baramulla, J&K (Infra only) | 3.41 | 3.07 | 3.07 | - | - | Infra | NA | NA | NA |
| Sub-total of Sopore for 2 project(s) | | | 8.98 | 7.58 | 7.58 | - | 0.00 | 446 | 49 | 397 | 397 |
| 251 | J&K Sumbal 30-Jan-2009 | 207 DUs IHSDP Scheme for Sumbal Town, Jammu & Kashmir | 2.59 | 2.10 | 2.10 | - | - | 207 | - | 207 | 207 |
| 252 | J&K Sumbal 05-Aug-2010 | IHSDP at Sumbal in District Bandipora, J&K (Infra Only). | 1.66 | 1.49 | 1.49 | 0.75 | - | Infra | NA | NA | NA |
| Sub-total of Sumbal for 2 project(s) | | | 4.25 | 3.59 | 3.59 | 0.75 | - | 207 | - | 207 | 207 |
| 253 | J&K Thanamandi 27-Apr-2007 | 94 DUs IHSDP Project at Thana Mandi Distt. Rajouri, J&K | 3.76 | 3.07 | 3.07 | - | - | 94 | 1 | 93 | 93 |
| 254 | J&K Uri 10-Mar-2011 | 51 DUs IHSDP Scheme for Uri Town, Distt. Baramulla, J&K. | 1.55 | 1.21 | 1.21 | - | - | 51 | 19 | 32 | 32 |
| 255 | J&K Srinagar DA VAMBAY 21-May-2009 | GOI subsidy Recommended from JNNURM Ifor Srinagar DA Scheme No 18632 for Complete construction of 316 DUs under VAMBAY Scheme. | 4.64 | 0.71 | 0.71 | - | - | 316 | - | 316 | 316 |
| Total of J&K for 49 project(s) | | | 145.49 | 112.75 | 113.53 | 4.03 | (0.78) | 7,531 | 1,993 | 5,538 | 6,399 |
| 256 | Jharkhand Chaibasa 05-Jan-2009 | IHSDP Scheme for Chaibasa, Distt. W Singhum, Jharkhand | 6.71 | 3.88 | 3.76 | - | 0.12 | 380 | 4 | 376 | 270 |
| 257 | Jharkhand Chatra 05-Aug-2010 | 932 insitu DUs Integrated Housing & Slum Development Programme at Chatra (Phase-I), Jharkhand | 19.08 | 11.28 | 11.72 | - | (0.44) | 897 | 684 | 213 | 213 |
| 258 | Jharkhand Daltonganj 26-Feb-2009 | 969 DUs IHSDP Scheme for Medininagar, Distt. Palamu, Jharkhand | 8.63 | 5.37 | 6.19 | - | (0.82) | 420 | 9 | 411 | 411 |
| 259 | Jharkhand Giridih 26-Feb-2009 | 1132 DUs Integrated Housing & Slum Development Programme at Giridih, Jharkhand | 19.96 | 12.24 | 12.24 | 6.12 | - | 1,132 | 126 | 1,006 | 1,006 |
| 260 | Jharkhand Gumla 24-Jan-2008 | 1292 DUs Integrated Housing & Slum Development Programme at Gumla, Jharkhand | 13.14 | 10.41 | 10.41 | 2.62 | 0.00 | 863 | 503 | 360 | 360 |
| 261 | Jharkhand Hazaribag 21-Jan-2009 | 1230 DUs IHSDP Scheme for Hazaribagh, Distt. Hazaribagh, Jharkhand | 15.27 | 8.76 | 11.38 | - | (2.62) | 947 | 262 | 685 | 685 |
| 262 | Jharkhand Lohardaga 21-Jan-2009 | 1623 DUs IHSDP Scheme for Lohardagga, Distt. Lohardagga, Jharkhand | 35.05 | 19.54 | 19.54 | - | - | 1,623 | 611 | 1,012 | 1,012 |
| 263 | Jharkhand Mihijam 17-Jan-2011 | 1391 DUs Integrated Housing and Slum Development Programme at Mihijam, Jamtara, Jharkhand | 15.88 | 9.08 | 9.08 | 1.34 | 0.00 | 816 | 609 | 207 | 207 |
| 264 | Jharkhand Phusro 26-Feb-2009 | 886 DUs Integrated Housing & Slum Development Programme at Phushro, Bokaro, Jharkhand | 3.67 | 2.15 | 4.67 | - | (2.52) | 204 | 86 | 118 | 118 |
| 265 | Jharkhand Seraikela 05-Aug-2010 | 1353 New Dwelling Units Integrated Housing & Slum Development Programme at Saraikela, Distt Sarikela-Kharsawan, Jharkhand | 6.77 | 3.95 | 8.07 | - | (4.12) | 331 | 296 | 35 | 35 |
| Total of Jharkhand for 10 project(s) | | | 144.15 | 86.66 | 97.06 | 10.08 | (10.40) | 7,613 | 3,190 | 4,423 | 4,317 |
| 266 | Karnataka Bagalkot 10-Feb-2009 | Revised 240 DUs Integrated Housing and Slum Development Programme at Bagalkot town in Bagalkot district of Karnataka State | 8.43 | 4.78 | 4.78 | - | 0.00 | 240 | - | 240 | 240 |
| 267 | Karnataka Basavakalyan 18-May-2007 | 170 DUs IHSDP Scheme at Basavakalya, Bidar Distt., Karnataka | 2.37 | 1.68 | 1.68 | - | - | 170 | - | 170 | 170 |
| 268 | Karnataka Belgaum 25-Jul-2007 | 138 DUs IHSDP scheme at Belgaum, Belgaum Dist., Karnataka | 3.03 | 1.67 | 1.67 | - | - | 138 | - | 138 | 138 |
| 269 | Karnataka Bellary 27-Feb-2007 | 520 DUs IHSDP Scheme at Bellary, Karnataka | 8.66 | 5.37 | 5.37 | - | - | 520 | - | 520 | 501 |
| 270 | Karnataka Bhalki 25-Jul-2007 | 150 DUs IHSDP Scheme at Bhalki, Bidar Distt., Karnataka | 3.56 | 2.03 | 2.03 | - | (0.00) | 150 | - | 150 | 150 |
| 271 | Karnataka Chincholi 25-Jul-2007 | Revised Detailed Project Report of "IHSDP Scheme at Chincholi, Karnataka". | 4.24 | 2.33 | 2.33 | - | - | 200 | - | 200 | - |
| 272 | Karnataka Chinthamani 24-Jan-2008 | Revised Detailed Project Report of "IHSDP Scheme at Chinthamani, Karnataka". | 19.49 | 10.58 | 10.58 | - | 0.00 | 798 | - | 798 | 798 |
| 273 | Karnataka Doddaballapura 18-May-2007 | Revised Detailed Project Report of "IHSDP Scheme at Doddaballapura, Karnataka". | 12.56 | 6.37 | 6.37 | - | - | 648 | - | 648 | 648 |
| 274 | Karnataka Gadag-Betigeri 09-Jan-2008 | 738 DUs IHSDP Scheme for the town of Gadag-Betagiri, Karnataka | 22.77 | 13.13 | 13.13 | - | - | 738 | - | 738 | 738 |
| 275 | Karnataka Gajendragarh 18-May-2007 | 500 DUs IHSDP Scheme at Gajendragada, Gadag Distt, Karnataka | 9.17 | 4.54 | 4.54 | - | 0.00 | 500 | - | 500 | 500 |

* Project Cost and ACA Committed are recalculated after deducting cost of DUs alongwith proportionate cost of infrastructure dropped by CSMC.

IHSDP : State wise Report for latest Progress at Project & Town Level

Project Completed
[as on 16th September 2015]

| Sr. No. | State City/ Town Approved Date | Project Title | Financial Progress (Rs in Crores) | | | | | Physical Progress (Nos) | | | |
|--|---|---|-----------------------------------|---------------|------------------------|------------------------|--|-------------------------|-----------------|------------------------|---------------|
| | | | Project Cost | Central Share | Central Share Released | Central Share Adjusted | ACA Balance for Release (Excess available) | Dwelling Units | DUs In-Progress | Construction Completed | Occupied |
| 276 | Karnataka Gauribidanur 25-Jul-2007 | Revised Detailed Project Report of "IHSDP Scheme at Gowribidanur, Karnataka". | 1.94 | 1.44 | 1.44 | - | - | Infra | NA | NA | NA |
| 277 | Karnataka Gulbarga 25-Jul-2007 | 786 DUs IHSDP Scheme at Gulbarga, Gulbarga distt, Karnataka | 16.63 | 9.12 | 9.12 | - | 0.00 | 786 | - | 786 | 754 |
| 278 | Karnataka Hassan 18-May-2007 | 1000 DUs IHSDP Scheme for Hassan, Karnataka | 18.40 | 9.17 | 9.17 | - | - | 1,000 | - | 1,000 | 1,000 |
| 279 | Karnataka Hiriyur 24-Jan-2008 | Integrated Housing and slum development programme (IHSDP) at Hiriyur town of Chitradurga district of Karnataka State. | 3.93 | 2.16 | 2.16 | - | - | 123 | - | 123 | 123 |
| 280 | Karnataka Holenarasipur 18-May-2007 | 1000 DUs IHSDP Scheme for Holenarasipura, Karnataka | 18.40 | 9.17 | 9.17 | - | 0.00 | 1,000 | - | 1,000 | 1,000 |
| 281 | Karnataka Hubli-Dharwad 09-Jan-2008 | 600 DUs IHSDP Scheme for the town of Hubli Phase-I in Dharwad District of Karnataka. | 16.00 | 7.41 | 7.41 | - | - | 600 | - | 600 | - |
| 282 | Karnataka Hubli-Dharwad 10-Feb-2009 | 109 DUs IHSDP Scheme for the town of Hubli Phase-II in Dharwad District of Karnataka. | 3.50 | 1.84 | 1.84 | - | - | 109 | - | 109 | 109 |
| 283 | Karnataka Hubli-Dharwad 10-Feb-2009 | 430 DUs IHSDP Programme for Hubli (Phase-III) town in Dharwad district of Karnataka | 14.86 | 7.81 | 7.81 | - | - | 430 | - | 430 | 430 |
| Sub-total of Hubli-Dharwad for 3 project(s) | | | 34.35 | 17.07 | 17.07 | - | - | 1,139 | - | 1,139 | 539 |
| 284 | Karnataka Kadur 09-Jan-2008 | 500 DUs IHSDP Scheme at Kadur Town, Distt. Chikmagalur, Karnataka | 12.28 | 6.65 | 6.65 | - | - | 500 | - | 500 | 500 |
| 285 | Karnataka Kanakapura 10-Feb-2009 | 727 DUs IHSDP Project at Kanakapura town in Ramnagar district, Karnataka | 22.33 | 11.23 | 11.23 | - | - | 727 | - | 727 | 727 |
| 286 | Karnataka Koppal 25-Jul-2007 | 265 DUs IHSDP Scheme at Koppal, Koppal Distt, Karnataka | 4.07 | 2.68 | 2.68 | - | 0.00 | 265 | - | 265 | 15 |
| 287 | Karnataka Mandya 10-Feb-2009 | 558 DUs IHSDP Project at Mandya City in Mandya district of Karnataka State. | 13.95 | 7.92 | 7.13 | - | 0.79 | 558 | - | 558 | 413 |
| 288 | Karnataka Mulabagilu 27-Feb-2007 | Revised Detailed Project Report of "IHSDP Scheme at Mulabagilu, Karnataka". | 12.52 | 6.36 | 6.36 | - | - | 600 | - | 600 | 600 |
| 289 | Karnataka Nagamangala 18-May-2007 | 420 Dwelling Units IHSDP Scheme for Nagamangala, Karnataka | 7.91 | 3.92 | 3.92 | - | - | 420 | - | 420 | 373 |
| 290 | Karnataka Nanjangud 18-May-2007 | 540 DUs IHSDP Scheme at Nanjangud town in Mysore Distt. Karnataka | 9.88 | 4.90 | 4.90 | - | - | 540 | - | 540 | 364 |
| 291 | Karnataka Pavagada 28-Feb-2009 | 508 DUs IHSDP at Pavagada town in Tumkur District of Karnataka state. | 19.97 | 11.62 | 11.62 | - | - | 508 | - | 508 | 508 |
| 292 | Karnataka Ramanagara 27-Feb-2007 | Revised Integrated Housing and Slum Development Programme at Ramanagara Town in Ramanagara District, Karnataka | 33.46 | 16.54 | 16.54 | - | - | 1,800 | - | 1,800 | 1,723 |
| 293 | Karnataka Saundatti 21-Mar-2007 | 145 DUs IHSDP Scheme at Saundatti, Karnataka | 2.56 | 1.59 | 1.59 | - | - | 145 | - | 145 | 145 |
| 294 | Karnataka Shahapur 25-Jul-2007 | IHSDP Scheme at Shahapur, Gulbarga Distt., Karnataka | 3.71 | 2.44 | 2.44 | - | - | 207 | - | 207 | 207 |
| 295 | Karnataka Shikarpur 10-Feb-2009 | 330 DU IHSDP Project for Shikarpur town in Shimoga district of Karnataka State. | 12.65 | 7.22 | 7.22 | - | - | 330 | - | 330 | 330 |
| 296 | Karnataka Shimoga 10-Feb-2009 | 600 DUs IHSDP for Shimoga town in Shimoga district of Karnataka State. | 23.05 | 13.17 | 13.17 | - | - | 600 | - | 600 | 600 |
| 297 | Karnataka Sidlaghatta 25-Jul-2007 | Revised Detailed Project Report of "IHSDP Scheme at Sidlaghatta, Karnataka". | 4.30 | 2.37 | 2.37 | - | - | 200 | - | 200 | 200 |
| 298 | Karnataka Sindhur 21-Mar-2007 | 1005 DUs IHSDP Scheme for the town of Sindhur, Karnataka | 19.66 | 12.04 | 12.04 | - | - | 1,005 | - | 1,005 | 965 |
| 299 | Karnataka Sira 10-Feb-2009 | 682 DUs IHSDP in Tumkur district at Sira Town, Karnataka | 20.07 | 11.32 | 11.32 | - | - | 682 | - | 682 | 682 |
| Total of Karnataka for 34 project(s) | | | 410.30 | 222.56 | 221.77 | - | 0.79 | 17,237 | - | 17,237 | 15,651 |
| 300 | Kerala Alappuzha 27-Apr-2007 | 950 DUs (new 657 & upgrade 293 nos) IHSDP Programme for Alappuzha town, Kerala | 8.33 | 5.43 | 6.02 | - | (0.59) | 697 | 68 | 629 | 627 |
| 301 | Kerala Aluva 16-Feb-2010 | IHSDP Scheme for the construction of 90 DUs (21 new & 69 Upgrade) at Aluva, Kerala | 0.49 | 0.36 | 0.43 | - | (0.06) | 84 | 1 | 83 | 82 |
| 302 | Kerala Angamaly 10-Feb-2009 | 380 DUs (149 new houses & 231 upgrade) IHSDP Scheme at Angamaly, Distt. Ernakulam, Kerala | 2.17 | 1.73 | 2.24 | - | (0.51) | 340 | 41 | 299 | 299 |

* Project Cost and ACA Committed are recalculated after deducting cost of DUs alongwith proportionate cost of infrastructure dropped by CSMC.

IHSDP : State wise Report for latest Progress at Project & Town Level

Project Completed
(as on 16th September 2015)

| Sr. No. | State City/ Town Approved Date | Project Title | Financial Progress (Rs in Crores) | | | | | Physical Progress (Nos) | | | |
|--|---|--|-----------------------------------|---------------|------------------------|------------------------|--|-------------------------|-----------------|------------------------|--------------|
| | | | Project Cost | Central Share | Central Share Released | Central Share Adjusted | ACA Balance for Release (Excess available) | Dwelling Units | DUs In-Progress | Construction Completed | Occupied |
| 303 | Kerala Attingal 27-Feb-2007 | 201 DUs (140 new houses & Renovation 18 nos & Toilet 43 nos) IHSDP Schme for the town of Attingal, Kerala | 1.55 | 1.24 | 1.25 | - | (0.01) | 187 | 20 | 167 | 147 |
| 304 | Kerala Chalakudy 16-Feb-2010 | IHSDP Scheme for the construction of 166 DUs & Upgradation of 368 DUs at Chalakudy, Kerala | 3.17 | 2.19 | 1.99 | - | 0.20 | 416 | - | 416 | 378 |
| 305 | Kerala Changanassery 27-Feb-2007 | 388 DUs (150 new houses & Renovation 214 nos & Toilet 24 nos) IHSDP Programme for Changanassery town, Kerala | 2.23 | 1.62 | 2.69 | - | (1.06) | 304 | 23 | 281 | 276 |
| 306 | Kerala Changanassery 05-Mar-2010 | IHSDP Scheme for the construction of 269 DUs & Upgradation of 581 DUs at Changanassery, Kottayam, Kerala | 2.28 | 1.65 | 3.22 | - | (1.57) | 502 | - | 502 | 502 |
| Sub-total of Changanassery for 2 project(s) | | | 4.51 | 3.27 | 5.91 | - | (2.64) | 806 | 23 | 783 | 778 |
| 307 | Kerala Chavakkad 18-May-2007 | 135 DUs (97 new houses & 38 upgrade) IHSDP Programme for Chavakkad, Kerala | 1.31 | 1.04 | 1.27 | - | (0.23) | 112 | 18 | 94 | 94 |
| 308 | Kerala Cherthala 16-Feb-2010 | IHSDP Scheme for the construction of 454 DUs (255 new & 199 Upgrade) at Cherthala, Kerala | 3.37 | 2.42 | 2.58 | - | (0.16) | 365 | 65 | 300 | 303 |
| 309 | Kerala Chittur-Thathamangalam 27-Feb-2007 | 1313 DUs (424 new houses & Improvement 637 nos & Latrine 252 nos) IHSDP programme for Chittur-Tattamangalam town, Kerala | 12.20 | 9.34 | 9.77 | - | (0.43) | 1,046 | 74 | 972 | 968 |
| 310 | Kerala Guruvayoor 10-Feb-2009 | 123 DUs (50 new & 73 Upgrade) IHSDP Scheme for the Construction of at Guruvayoor, Thrissur, Kerala | 0.86 | 0.64 | 1.22 | - | (0.58) | 76 | 3 | 73 | 63 |
| 311 | Kerala Irinjalakuda 24-Jan-2008 | 151 DUs (45 new houses & 106 nos upgrade) IHSDP Scheme for the town of Irinjalakuda Municipality, Kerala | 0.87 | 0.70 | 0.87 | - | (0.18) | 139 | 3 | 136 | 129 |
| 312 | Kerala Irinjalakuda 05-Mar-2010 | IHSDP Scheme for the construction of 135 DUs & Upgradation of 259 DUs at Irinjalakuda, Thrissur, Kerala | 1.01 | 0.73 | 2.27 | - | (1.54) | 220 | 11 | 209 | 216 |
| Sub-total of Irinjalakuda for 2 project(s) | | | 1.88 | 1.42 | 3.14 | - | (1.71) | 359 | 14 | 345 | 345 |
| 313 | Kerala Kalpetta 05-Mar-2010 | 78 DUs (new 31 & upgrade 47 nos) IHSDP Proposal for Kalpetta, Wayanad, Kerala | 1.57 | 1.08 | 1.18 | - | (0.10) | 74 | 5 | 69 | 69 |
| 314 | Kerala Kanhangad 27-Feb-2007 | 221 DUs (152 new houses & 69 upgrade) IHSDP Scheme for the Kanhangad town, Kerala | 2.04 | 1.63 | 1.65 | - | (0.01) | 210 | 57 | 153 | 157 |
| 315 | Kerala Kanhangad 05-Mar-2010 | IHSDP Scheme for the construction of 855 DUs at Kanhangad Phase-II, Kerala | 5.52 | 4.13 | 3.10 | - | 1.03 | 853 | 225 | 628 | 712 |
| Sub-total of Kanhangad for 2 project(s) | | | 7.56 | 5.76 | 4.74 | - | 1.02 | 1,063 | 282 | 781 | 869 |
| 316 | Kerala Kannur 18-May-2007 | 301 DUs (179 new houses & upgrade 122 nos) IHSDP Scheme for Kannur Town, Kannur Distt. Kerala | 0.91 | 0.73 | 1.17 | - | (0.44) | 189 | 10 | 179 | 171 |
| 317 | Kerala Kasaragod 27-Feb-2007 | 174 DUs (88 new houses & 86 upgrade) IHSDP Scheme for the town of Kasaragode, Kerala | 1.04 | 0.80 | 1.02 | - | (0.22) | 154 | 22 | 132 | 148 |
| 318 | Kerala Kodungallur 05-Mar-2010 | 285 DUs (insitu 232 & upgrade 53 nos) IHSDP Proposal for kodungalloor, Thrissur, Kerala | 4.47 | 2.75 | 3.49 | - | (0.74) | 234 | 23 | 211 | 168 |
| 319 | Kerala Koothuparamba 27-Feb-2007 | IHSDP Scheme for the construction of 43 DUs (30 new houses & 13 nos upgrade) at Kuthuparamba town, Kerala | 0.82 | 0.66 | 0.66 | - | - | 43 | - | 43 | 43 |
| 320 | Kerala Kothamangalam 10-Feb-2009 | 192 DUs (95 New and 97 Upgrade) for Kothamangalam, Eernakulam Kerala | 1.76 | 1.41 | 0.73 | - | 0.68 | 187 | 15 | 172 | 163 |
| 321 | Kerala Kottayam 05-Mar-2010 | 831 DUs (364 in-situ & 467 upgrade) IHSDP Proposal for Kottayam Municipality, Phase-1, Kottayam, Kerala | 2.77 | 2.00 | 2.67 | - | (0.67) | 450 | 23 | 427 | 422 |
| 322 | Kerala Kozhikode 27-Feb-2007 | IHSDP Scheme for the construction of 511 DUs (new houses) at Kozhikode Town, Kerala | 1.05 | 0.80 | 2.74 | - | (1.93) | 75 | - | 75 | 51 |
| 323 | Kerala Kunnankulam 27-Feb-2007 | 206 DUs (new houses 127 nos, upgrade 71 nos & Latrine 8 nos) IHSDP programme for Kunnankulam town (206 DUs), Kerala | 1.63 | 1.24 | 1.43 | - | (0.18) | 185 | 28 | 157 | 150 |
| 324 | Kerala Malappuram 02-Feb-2007 | 1229 DUs (new houses 822 & upgrade 407 nos) IHSDP Proposal at Malappuram Town, Kerala | 10.46 | 8.36 | 8.36 | - | - | 1,229 | 14 | 1,215 | 1,220 |
| 325 | Kerala Malappuram 10-Feb-2009 | 726 DUs (new 272 & upgrade 454 nos) IHSDP Proposal at Malappuram Phase-II, Kerala | 6.12 | 4.38 | 5.37 | - | (0.99) | 657 | 66 | 591 | 624 |
| Sub-total of Malappuram for 2 project(s) | | | 16.58 | 12.74 | 13.74 | - | (0.99) | 1,886 | 80 | 1,806 | 1,844 |
| 326 | Kerala Mattannur 27-Feb-2007 | 128 DUs (97 new & 31 upgrade) IHSDP programme for Mattannur Town, Kannur, Kerala | 1.08 | 0.87 | 1.05 | - | (0.18) | 110 | - | 110 | 110 |

* Project Cost and ACA Committed are recalculated after deducting cost of DUs alongwith proportionate cost of infrastructure dropped by CSMC.

IHSDP : State wise Report for latest Progress at Project & Town Level

Project Completed
[as on 16th September 2015]

| Sr. No. | State City/ Town Approved Date | Project Title | Financial Progress (Rs in Crores) | | | | | Physical Progress (Nos) | | | |
|---|---|--|-----------------------------------|---------------|------------------------|------------------------|--|-------------------------|-----------------|------------------------|--------------|
| | | | Project Cost | Central Share | Central Share Released | Central Share Adjusted | ACA Balance for Release (Excess available) | Dwelling Units | DUs In-Progress | Construction Completed | Occupied |
| 327 | Kerala Mattannur 05-Mar-2010 | 620 DUs (insitu 280 & upgrade 340) IHSDP Proposal for Mattannur Ph-II, Kannur, Kerala | 5.63 | 3.97 | 4.26 | - | (0.30) | 553 | 57 | 496 | 458 |
| Sub-total of Mattannur for 2 project(s) | | | 6.72 | 4.83 | 5.31 | - | (0.48) | 663 | 57 | 606 | 568 |
| 328 | Kerala Muvattupuzha 28-Jan-2009 | 874 DUs (344 new houses, upgrade 384 & Toilets 146) IHSDP Scheme at Moovattupuzha Municipality, district Ernakulam, Kerala | 3.79 | 3.03 | 4.78 | - | (1.75) | 738 | - | 738 | 709 |
| 329 | Kerala Nedumangad 30-Sep-2008 | 532 DUs (346 new houses, repair 65 nos & Toilets 121 nos) IHSDP Ph-1 for Nedumangad Municipality, Keerala | 3.71 | 2.97 | 2.16 | - | 0.81 | 414 | 17 | 397 | 389 |
| 330 | Kerala Neyyattinkara 30-Sep-2008 | 744 DUs (new houses 549 & repair 195 nos) IHSDP Phase-1 for Neyyattinkara Municipality, Keerala | 7.77 | 5.79 | 5.95 | - | (0.16) | 710 | 272 | 438 | 377 |
| 331 | Kerala Ottappalam 27-Apr-2007 | 607 DUs (new 283, upgrade 270 & latrine 54 nos) IHSDP Scheme for the construction of 607 DUs at Ottapalam, Kerala | 8.40 | 6.44 | 7.17 | - | (0.74) | 576 | 1 | 575 | 560 |
| 332 | Kerala Ottappalam 05-Mar-2010 | 624 DUs (279 DUs & 5 flats & 340 upgrade) IHSDP Proposal for Ottapalam Municipality, Phase-2, Palakkad, Kerala | 5.45 | 3.81 | 4.18 | - | (0.36) | 558 | 51 | 507 | 481 |
| Sub-total of Ottappalam for 2 project(s) | | | 13.85 | 10.25 | 11.35 | - | (1.10) | 1,134 | 52 | 1,082 | 1,041 |
| 333 | Kerala Palakkad 27-Feb-2008 | IHSDP Scheme for the construction of 2001 DUs (1626 new houses & 375 upgrade) for Palakkad, Kerala | 7.04 | 5.38 | 8.05 | - | (2.67) | 864 | 308 | 556 | 600 |
| 334 | Kerala Paravoor (South) 02-Feb-2007 | 373 DUs (new 192, renovation 83 nos & Latrine 98 nos) IHSDP Proposal for the town of South paravoor, Kerala | 2.13 | 1.70 | 2.11 | - | (0.41) | 327 | 70 | 257 | 311 |
| 335 | Kerala Paravoor (North) 24-Jan-2008 | 389 DUs (213 new houses, 118 nos upgrade & 58 nos Toilets) IHSDP Proposal for the town of North Paravur Municipality, Kerala | 2.64 | 2.10 | 2.29 | - | (0.19) | 370 | 57 | 313 | 313 |
| 336 | Kerala Paravoor (North) 05-Mar-2010 | 743 DUs (insitu 285 & upgrade 458) IHSDP Proposal for the town of North Paravur, Eamkulam, Kerala | 5.60 | 3.90 | 4.06 | - | (0.17) | 727 | 82 | 645 | 571 |
| Sub-total of Paravoor (North) for 2 project(s) | | | 8.24 | 5.99 | 6.35 | - | (0.36) | 1,097 | 139 | 958 | 884 |
| 337 | Kerala Pathanamthitta 10-Feb-2009 | 749 DUs (369 New and 380 DUs upgrade) IHSDP proposal at for Pathanamthitta, Kerala | 4.25 | 3.38 | 2.62 | - | 0.76 | 604 | 63 | 541 | 561 |
| 338 | Kerala Payyannur 05-Mar-2010 | 314 DUs (220 new & 94 upgrade) IHSDP Proposal for Payyannur Municipality, Kannur, Kerala | 1.92 | 1.27 | 1.15 | - | 0.12 | 192 | 59 | 133 | 128 |
| 339 | Kerala Perinthalmanna 27-Apr-2007 | 500 DUs (363 new houses & 137 upgrade) IHSDP scheme for the construction of Perinthalmanna, Kerala | 4.85 | 3.73 | 4.46 | - | (0.73) | 436 | 2 | 434 | 415 |
| 340 | Kerala Perinthalmanna 10-Feb-2009 | 879 DUs (271 New and upgrade 608 nos) IHSDP Project for Perinthalmanna Phase-II, Malapuram Kerala | 8.74 | 6.34 | 6.36 | - | (0.02) | 878 | 59 | 819 | 825 |
| Sub-total of Perinthalmanna for 2 project(s) | | | 13.59 | 10.07 | 10.82 | - | (0.75) | 1,314 | 61 | 1,253 | 1,240 |
| 341 | Kerala Perumbavoor 10-Feb-2009 | IHSDP proposal at Perumbavoor Municipality, Eamkulam. 344 DUs (160 New and 141 Upgrade & 43 Toilets), Kerala | 2.47 | 1.98 | 1.84 | - | 0.14 | 228 | 35 | 193 | 193 |
| 342 | Kerala Ponnani 24-Jan-2008 | 229 new houses IHSDP Project for Ponnani Municipality, Kerala | 2.30 | 1.84 | 3.52 | - | (1.67) | 120 | - | 120 | 120 |
| 343 | Kerala Punalur 27-Apr-2007 | 922 DUs (596 new houses, 236 upgrade & Latrine 90 nos) IHSDP Programme for Punalur town, Kerala | 7.17 | 5.74 | 7.14 | - | (1.41) | 796 | 22 | 774 | 780 |
| 344 | Kerala Koyilandi 27-Feb-2007 | 435 DUs (284 new houses & Improvement 151 nos) IHSDP Programme for Koyilandi Town, Kerala | 2.86 | 2.29 | 2.46 | - | (0.17) | 410 | 69 | 341 | 342 |
| 345 | Kerala Shoranur 27-Feb-2007 | 596 DUs (251 new houses, Improvement 275 nos & Latrine 70 nos) IHSDP Programme for Shoranur Town, Kerala | 7.65 | 5.36 | 7.09 | - | (1.74) | 530 | 3 | 527 | 505 |
| 346 | Kerala Taliparamba 02-Feb-2007 | 242 DUs (166 New & 76 Upgrade) IHSDP Programme for Taliparamba, Kerala | 1.38 | 1.10 | 1.95 | - | (0.84) | 166 | 9 | 157 | 157 |
| 347 | Kerala Thalassery 27-Apr-2007 | 110 DUs (insitu 82 & upgrade 28 nos) Revised in IHSDP Project for Thalassery, Kannur, Kerala | 1.01 | 0.67 | 1.21 | - | (0.54) | 60 | 6 | 54 | 54 |
| 348 | Kerala Thodupuzha 27-Feb-2007 | 420 DUs (261 new houses & 159 upgrade) IHSDP Programme for Thodupuzha town, Kerala | 2.60 | 2.08 | 2.81 | - | (0.73) | 275 | 81 | 194 | 203 |
| 349 | Kerala Thrissur 05-Mar-2010 | Relocation 246 DUs IHSDP Proposal for Thrissur, Kerala | 2.37 | 1.53 | 1.57 | - | (0.04) | 120 | - | 120 | - |
| 350 | Kerala Tirur 21-Jan-2009 | 257 DUs (133 new houses & 124 nos repair of DUs) IHSDP of Tirur municipality, district Malappuram, Kerala | 1.38 | 0.99 | 1.99 | - | (1.00) | 160 | 18 | 142 | 147 |

* Project Cost and ACA Committed are recalculated after deducting cost of DUs alongwith proportionate cost of infrastructure dropped by CSMC.

IHSDP : State wise Report for latest Progress at Project & Town Level

Project Completed
(as on 16th September 2015)

| Sr. No. | State City/ Town Approved Date | Project Title | Financial Progress (Rs in Crores) | | | | | Physical Progress (Nos) | | | |
|--|--|--|-----------------------------------|---------------|------------------------|------------------------|--|-------------------------|-----------------|------------------------|---------------|
| | | | Project Cost | Central Share | Central Share Released | Central Share Adjusted | ACA Balance for Release (Excess available) | Dwelling Units | DUs In-Progress | Construction Completed | Occupied |
| 351 | Kerala Vadakara 16-Feb-2010 | IHSDP Scheme for the construction of 62 DUs (35 new and 27 Upgrade) at Vatakara, Kerala | 0.76 | 0.54 | 0.46 | - | 0.08 | 56 | 4 | 52 | 54 |
| 352 | Kerala Varkala 16-Feb-2010 | IHSDP Scheme for the construction of 328 DUs & Upgradation of 333 DUs at Varkala, Kerala | 3.42 | 2.52 | 3.09 | - | (0.58) | 378 | 27 | 351 | 334 |
| Total of Kerala for 53 project(s) | | | 188.40 | 140.38 | 165.17 | - | (24.80) | 20,384 | 2,187 | 18,197 | 17,879 |
| 353 | Madhya Pradesh Amarwara 30-Mar-2011 | IHSDP Proposal for the town of Amarwara, District Chhindwara, Madhya Pradesh | 4.46 | 2.59 | 1.91 | - | 0.68 | 186 | 143 | 43 | - |
| 354 | Madhya Pradesh Balaghat 14-Dec-2006 | 966 DUs IHSDP Scheme for Balaghat, Madhya Pradesh | Project Cancelled on 20-May-14 | NA | 4.15 | - | (4.15) | NA | NA | NA | NA |
| 355 | Madhya Pradesh Barela 02-Feb-2007 | Development & Upgradation of Basic Infrastructure for Slum Dwellers at Barela (120 DUs), Madhya Pradesh | 1.50 | 1.20 | 1.80 | - | (0.60) | 80 | - | 80 | - |
| 356 | Madhya Pradesh Basoda 28-Sep-2006 | 110 DUs (60- New & 50- Upgradation) IHSDP Scheme for the town of Ganjbasoda, Vidisha Distt., Madhya Pradesh | 1.71 | 1.31 | 1.31 | - | (0.00) | 110 | - | 110 | 50 |
| 357 | Madhya Pradesh Berasia 29-Dec-2006 | 160 DUs Infrastructure development and Housing Scheme for Mahuakheda Deen Dyal Colony (JP Narayan Ward) Berasia, Distt. Bhopal, Madhya Pradesh | 0.09 | 0.07 | 0.68 | - | (0.61) | 8 | - | 8 | - |
| 358 | Madhya Pradesh Betma 18-May-2007 | Integrated Housing & Slum Development Programme, Betma, Indore, Madhya Pradesh | 3.14 | 2.44 | 2.19 | - | 0.24 | 96 | - | 96 | - |
| 359 | Madhya Pradesh Burhanpur 27-Dec-2007 | 833 DUs IHSDP Scheme for the town of Burhanpur, Madhya Pradesh | 3.57 | 2.53 | 4.82 | - | (2.30) | 218 | - | 218 | - |
| 360 | Madhya Pradesh Chandameta 08-Feb-2010 | 212 DUs IHSDP Proposal for the town of Chandameta, District- Chhindwara (M.P.) | Project Cancelled on 20-May-14 | NA | 2.15 | - | (2.15) | NA | NA | NA | NA |
| 361 | Madhya Pradesh Chaurai 27-Apr-2011 | 266 DUs IHSDP Proposal for The Town Of Chaurai, District- Chhindwara, Madhya Pradesh | 0.34 | 0.24 | 1.99 | - | (1.75) | 16 | 16 | - | - |
| 362 | Madhya Pradesh Chhindwara 28-Feb-2009 | 500 DUs IHSDP proposal for the town of Chhindwara, Distt. Chindwara (MP) | 4.75 | 3.76 | 5.29 | - | (1.53) | 320 | - | 320 | - |
| 363 | Madhya Pradesh Damoh 29-Dec-2006 | IHSDP scheme for Damoh (104 DUs), Madhya Pradesh | 0.82 | 0.60 | 1.27 | - | (0.67) | 37 | 5 | 32 | - |
| 364 | Madhya Pradesh Depalpur 02-Feb-2007 | Rehabilitation/ Resettlement of Slums in Depalpur (96 DUs), Madhya Pradesh | 4.00 | 3.11 | 3.11 | - | 0.00 | 96 | - | 96 | - |
| 365 | Madhya Pradesh Dewas 29-Dec-2006 | 1216 DUs Development & Upgradation of basic infrastructure for Slum Dwellers at Dewas (Project-I), Madhya Pradesh | 8.58 | 5.54 | 5.54 | - | 0.00 | 608 | - | 608 | - |
| 366 | Madhya Pradesh Dewas 29-Dec-2006 | 1384 DUs Development & Upgradation of basic infrastructure for Slum Dwellers at Dewas (Project-II), Madhya Pradesh | 2.63 | 1.69 | 6.22 | - | (4.53) | 188 | 60 | 128 | - |
| Sub-total of Dewas for 2 project(s) | | | 11.20 | 7.23 | 11.76 | - | (4.53) | 796 | 60 | 736 | - |
| 367 | Madhya Pradesh Diken 28-Mar-2011 | 124 DUs IHSDP Proposal for the Town of Diken, Distt.-Neemuch, Madhya Pradesh | 3.82 | 2.36 | 2.12 | - | 0.24 | 124 | - | 124 | - |
| 368 | Madhya Pradesh Gwalior 14-Dec-2006 | Development & Upgradation of Basic Infrastructure for Slum Dwellers at Gwalior, Madhya Pradesh | 39.00 | 26.66 | 33.00 | - | (6.33) | 3,328 | 256 | 3,072 | 576 |
| 369 | Madhya Pradesh Harrai 08-Feb-2010 | 139 DUs IHSDP proposal for the town of Harrai, Distt. Chindwara, Madhya Pradesh | 1.17 | 0.68 | 0.99 | - | (0.31) | 48 | 48 | - | - |
| 370 | Madhya Pradesh Hoshangabad 19-Oct-2007 | 297 DUs Implementation of IHSDP Scheme at Hoshangabad, Madhya Pradesh | 5.16 | 3.73 | 3.74 | - | (0.01) | 296 | - | 296 | - |
| 371 | Madhya Pradesh Itarsi 21-Aug-2007 | Development & Upgradation of Basic Infrastructure for Slum Dwellers at Itarsi, Madhya Pradesh | 3.64 | 2.77 | 2.49 | - | 0.28 | 153 | 105 | 48 | - |
| 372 | Madhya Pradesh Jaora 27-Dec-2007 | 167 DUs IHSDP Scheme for Jaora, Madhya Pradesh | 1.48 | 1.04 | 1.30 | - | (0.26) | 100 | - | 100 | - |
| 373 | Madhya Pradesh Jeeran 10-Jun-2011 | IHSDP Proposal for the town of Jeeran, Distt Neemuch, Madhya Pradesh | 3.77 | 2.31 | 2.08 | - | 0.23 | 126 | 10 | 116 | - |
| 374 | Madhya Pradesh Jirapur 30-Mar-2011 | IHSDP Proposal for the town of Jeerapur, District Rajgarh, Madhya Pradesh | 4.00 | 2.39 | 2.15 | 0.96 | 0.24 | 145 | 73 | 72 | - |
| 375 | Madhya Pradesh Katangi 18-May-2007 | 160 DUs IHSDP Scheme for Katangi, Madhya Pradesh | 1.66 | 1.32 | 1.00 | - | 0.32 | 106 | 84 | 22 | - |

* Project Cost and ACA Committed are recalculated after deducting cost of DUs alongwith proportionate cost of infrastructure dropped by CSMC.

IHSDP : State wise Report for latest Progress at Project & Town Level

Project Completed
[as on 16th September 2015]

| Sr. No. | State City/ Town Approved Date | Project Title | Financial Progress (Rs in Crores) | | | | | Physical Progress (Nos) | | | |
|--|---|--|-----------------------------------|---------------|------------------------|------------------------|--|-------------------------|-----------------|------------------------|----------|
| | | | Project Cost | Central Share | Central Share Released | Central Share Adjusted | ACA Balance for Release (Excess available) | Dwelling Units | DUs In-Progress | Construction Completed | Occupied |
| 376 | Madhya Pradesh Katni 02-Feb-2007 | 2182 DUs Development & Upgradation of Basic Infrastructure for Slum Dwellers at Katani, Madhya Pradesh | 19.04 | 14.95 | 20.62 | - | (5.67) | 1,424 | 424 | 1,000 | 50 |
| 377 | Madhya Pradesh Khandwa 29-Dec-2006 | 1296 DUs Development & Upgradation of Basic Infrastructure for Slum Dwellers at Khandwa (Proposal -I), Madhya Pradesh | 14.81 | 9.43 | 9.97 | - | (0.53) | 1,104 | 271 | 833 | - |
| 378 | Madhya Pradesh Khandwa 29-Dec-2006 | 812 DUs Development & Upgradation of Basic Infrastructure for Slum Dwellers at Khandwa (Proposal -II), Madhya Pradesh | Project Cancelled on 20-May-14 | NA | 3.41 | - | (3.41) | NA | NA | NA | NA |
| Sub-total of Khandwa for 1 project(s) | | | 14.81 | 9.43 | 13.38 | - | (3.94) | 1,104 | 271 | 833 | - |
| 379 | Madhya Pradesh Khargone 22-Feb-2010 | 200 DUs IHSDP Proposal for the town of Khargone, District- Khargone (M.P.) | 4.91 | 2.85 | 2.57 | - | 0.29 | 200 | 16 | 184 | - |
| 380 | Madhya Pradesh Khujner 02-Feb-2007 | Rehabilitation/ Resettlement of Slums 100 DUs for the town of Khujner, Madhya Pradesh | 2.41 | 1.88 | 1.88 | - | - | 100 | - | 100 | 20 |
| 381 | Madhya Pradesh Kurwai 29-Dec-2006 | 48 DUs (EWS) Development & Upgradation of Basic Infra & rehabilitation for slum dwellers at Kurwai, Distt. Vidisha, Madhya Pradesh | 0.24 | 0.18 | 0.37 | - | (0.18) | 12 | - | 12 | - |
| 382 | Madhya Pradesh Lateri 28-Sep-2006 | Development & Upgradation of Basic infrastructure for slum Dwellers at Lateri, Madhya Pradesh | 0.45 | 0.35 | 0.35 | - | - | Infra | NA | NA | NA |
| 383 | Madhya Pradesh Mahidpur 28-Mar-2011 | 441 New DUs-IHSDP Proposal for the Town of Mahidpur, Distt. Ujjain, M.P. | Project Cancelled on 20-May-14 | NA | 2.97 | - | (2.97) | NA | NA | NA | NA |
| 384 | Madhya Pradesh Majholi 02-Feb-2007 | 140 DUs Development & Upgradation of Basic Infrastructure for Slum Dwellers at Majholi, Madhya Pradesh | 1.38 | 1.10 | 1.29 | - | (0.18) | 90 | - | 90 | - |
| 385 | Madhya Pradesh Malhargarh 13-Mar-2012 | 144 DUs IHSDP project at Malhargarh, Distt Mandasaur, Madhya Pradesh | 4.40 | 2.55 | 2.29 | 1.02 | 0.26 | 144 | 144 | - | - |
| 386 | Madhya Pradesh Mandideep 26-Sep-2007 | 202 DUs IHSDP Scheme for Mandideep, Madhya Pradesh | Project Cancelled on 20-May-14 | NA | 1.19 | - | (1.19) | NA | NA | NA | NA |
| 387 | Madhya Pradesh Mandsaur 22-Feb-2010 | 500 DUs IHSDP Proposal for the town of Mandsaur, District- Mandsaur (M.P.) | 12.50 | 7.28 | 6.55 | - | 0.73 | 500 | - | 500 | - |
| 388 | Madhya Pradesh Mohgaon 28-Feb-2009 | 267 DUs IHSDP Proposal for The Town Of Mohgaon, Distt. Chhindwada | 3.16 | 2.31 | 2.25 | - | 0.06 | 137 | - | 137 | - |
| 389 | Madhya Pradesh Narsimhapur 02-Feb-2007 | Development & Upgradation of Basic Infrastructure for Slum Dwellers at Narsinghpur (651 DUs), Madhya Pradesh | 6.77 | 5.41 | 6.03 | - | (0.63) | 525 | 92 | 433 | 40 |
| 390 | Madhya Pradesh Orachha 19-Oct-2007 | 274 DUs Implementation of IHSDP Scheme at Orchha, Distt., Tikamgarh, Madhya Pradesh | Project Cancelled on 20-May-14 | NA | 1.28 | - | (1.28) | NA | NA | NA | NA |
| 391 | Madhya Pradesh Pandhurna 27-Apr-2011 | IHSDP Proposal for The Town Of Pandhurna, District- Chhindwara, Madhya Pradesh | 2.21 | 1.53 | 1.87 | - | (0.34) | 103 | 16 | 87 | - |
| 392 | Madhya Pradesh Pansemal 02-Feb-2007 | 128 DUs IHSDP Project of Rehabilitation/ Resettlement of Slums in Pansemal, Madhya Pradesh | 2.94 | 2.28 | 2.05 | - | 0.23 | 128 | - | 128 | - |
| 393 | Madhya Pradesh Patan 02-Feb-2007 | Development & Upgradation of Basic Infrastructure for Slum Dwellers at Patan (120 DUs), Madhya Pradesh | 0.44 | 0.35 | 0.91 | - | (0.56) | 23 | 10 | 13 | - |
| 394 | Madhya Pradesh Petlawad 18-May-2007 | IHSDP Scheme for Petlawad (240 DUs), Madhya Pradesh | 2.77 | 2.21 | 2.74 | - | (0.52) | 194 | - | 194 | - |
| 395 | Madhya Pradesh Pipliyamandi 28-Mar-2012 | 88 DUs Relocation IHSDP Programme for Pipliyamandi Distt- Mandsaur, Madhya Pradesh | 2.73 | 1.64 | 1.64 | 0.82 | - | 88 | 80 | 8 | - |
| 396 | Madhya Pradesh Ratangarh 10-Jun-2011 | IHSDP Proposal for the town of Ratangarh, Distt Neemuch, Madhya Pradesh | 4.18 | 2.59 | 2.33 | - | 0.26 | 135 | - | 135 | - |
| 397 | Madhya Pradesh Rewa 22-Feb-2010 | 248 DUs IHSDP Proposal for the town of Rewa, District- Rewa, Madhya Pradesh | 6.67 | 3.73 | 3.36 | - | 0.37 | 248 | 92 | 156 | - |
| 398 | Madhya Pradesh Gautampura 18-May-2007 | 96 DUs Integrated Housing & Slum Development Programme, Gautampura, Indore Dist., Madhya Pradesh. | 3.96 | 3.07 | 2.77 | - | 0.31 | 96 | - | 96 | - |
| 399 | Madhya Pradesh Sagar 28-Feb-2009 | 480 DUs IHSDP proposal for the town of Sagar, Distt. Sagar, Madhya Pradesh | 6.48 | 5.09 | 5.50 | - | (0.41) | 400 | 40 | 360 | - |
| 400 | Madhya Pradesh Satna 22-Feb-2010 | 270 DUs IHSDP Proposal for the town of Satna, District- Satna, Madhya Pradesh | 7.33 | 4.44 | 4.00 | - | 0.44 | 270 | 116 | 154 | - |

* Project Cost and ACA Committed are recalculated after deducting cost of DUs alongwith proportionate cost of infrastructure dropped by CSMC.

IHSDP : State wise Report for latest Progress at Project & Town Level

Project Completed
(as on 16th September 2015)

| Sr. No. | State City/ Town Approved Date | Project Title | Financial Progress (Rs in Crores) | | | | | Physical Progress (Nos) | | | |
|--|---------------------------------------|---|-----------------------------------|---------------|------------------------|------------------------|--|-------------------------|-----------------|------------------------|------------|
| | | | Project Cost | Central Share | Central Share Released | Central Share Adjusted | ACA Balance for Release (Excess available) | Dwelling Units | DUs In-Progress | Construction Completed | Occupied |
| 401 | Madhya Pradesh Sausar 28-Feb-2009 | 461 DUs IHSDP proposal for the town of Sausar, Distt. Chhindwada, Madhya Pradesh | 4.06 | 3.08 | 4.85 | - | (1.78) | 263 | - | 263 | - |
| 402 | Madhya Pradesh Shahpura 02-Feb-2007 | IHSDP Scheme for Shahpura (104 DUs), Distt. Jabalpur, Madhya Pradesh | 0.81 | 0.63 | 0.60 | - | 0.03 | 55 | 6 | 49 | - |
| 403 | Madhya Pradesh Singoli 28-Mar-2011 | 120 New DUs-IHSDP Proposal for The Town Singoli, Distt.-Neemuch, Madhya Pradesh | 3.69 | 2.28 | 2.05 | - | 0.23 | 120 | - | 120 | - |
| 404 | Madhya Pradesh Singrauli 22-Feb-2010 | 300 DUs IHSDP Proposal for the town of Singrauli, District- Singrauli, Madhya Pradesh | 7.33 | 4.29 | 3.86 | - | 0.43 | 300 | - | 300 | - |
| 405 | Madhya Pradesh Sironj 28-Sep-2006 | 114 DUs (48- New & 66- Improvement) Development & Upgradation of Basic infrastructure for slum Dwellers at Sironji, Madhya Pradesh | 1.61 | 1.23 | 1.23 | - | - | 114 | - | 114 | 66 |
| 406 | Madhya Pradesh Sironj 27-Feb-2007 | IHSDP Scheme for Sironji, Madhya Pradesh (RCC Nallah additional component approved) | 0.19 | 0.15 | 0.15 | - | - | Infra | NA | NA | NA |
| Sub-total of Sironj for 2 project(s) | | | 1.80 | 1.38 | 1.38 | - | - | 114 | - | 114 | 66 |
| 407 | Madhya Pradesh Tendukheda 28-Feb-2012 | IHSDP proposal (256 DUs) for the town of Tendukheda, District Narsinghpur, Madhya Pradesh | 6.75 | 3.68 | 1.84 | - | 1.84 | 256 | 256 | - | - |
| 408 | Madhya Pradesh Vidisha 28-Sep-2006 | 217 DUs (New-70 & Improvement- 147) Development & Upgradation of Basic infrastructure for Slum Dwellers at Vidisha under IHSDP at Ward No. 18, 19 & 1, Madhya Pradesh | 1.85 | 1.41 | 1.27 | - | 0.14 | 217 | - | 217 | 147 |
| Total of Madhya Pradesh for 50 project(s) | | | 235.34 | 160.31 | 197.31 | 2.79 | (37.00) | 13,635 | 2,363 | 11,272 | 949 |
| 409 | Maharashtra Achalpur 10-Dec-2008 | Implementation of IHSDP at Achalpur, Dist. Amravati, Maharashtra | 20.81 | 13.46 | 15.74 | - | (2.28) | 825 | 104 | 721 | 326 |
| 410 | Maharashtra Achalpur 28-Mar-2012 | 1165 DUs Detailed Project Report of "Implementation of IHSDP at Achalpur, Ph-II, Distt Amravati". | 17.41 | 9.93 | 18.96 | - | (9.03) | 610 | 116 | 494 | 494 |
| Sub-total of Achalpur for 2 project(s) | | | 38.22 | 23.38 | 34.70 | - | (11.31) | 1,435 | 220 | 1,215 | 820 |
| 411 | Maharashtra Ahmadpur 06-Mar-2012 | Implementation of IHSDP at Ahmadpur, Dist. Ahmadpur, Maharashtra | 3.38 | 2.04 | 2.04 | - | - | 81 | 17 | 64 | - |
| 412 | Maharashtra Ahmednagar 13-Mar-2012 | 372 DUs Implementation of IHSDP at Ahmednagar, Phase-II, Maharashtra | 12.36 | 6.93 | 6.93 | 3.47 | - | 372 | 24 | 348 | - |
| 413 | Maharashtra Ahmednagar 29-Dec-2011 | Revised IHSDP Scheme of Ahmednagar (Phase-I) Municipal Council at Ahmednagar, Maharashtra | 7.40 | 4.26 | 8.12 | - | (3.86) | 252 | 204 | 48 | - |
| Sub-total of Ahmednagar for 2 project(s) | | | 19.76 | 11.20 | 15.06 | 3.47 | (3.86) | 624 | 228 | 396 | - |
| 414 | Maharashtra Akola 14-Dec-2006 | Implementation of IHSDP project for Akola City, Maharashtra | 0.60 | 0.48 | 2.79 | - | (2.31) | 69 | - | 69 | 69 |
| 415 | Maharashtra Akola 03-Feb-2009 | 1118 DUs IHSDP Project for Akola City Phase-2, Maharashtra | 4.14 | 2.81 | 10.05 | - | (7.25) | 156 | - | 156 | 117 |
| 416 | Maharashtra Akola 28-Feb-2009 | 1413 DUs Implementation of IHSDP at Akola city Phase-3, maharashtra | 2.46 | 1.64 | 11.12 | - | (9.49) | 104 | - | 104 | 104 |
| Sub-total of Akola for 3 project(s) | | | 7.20 | 4.92 | 23.97 | - | (19.05) | 329 | - | 329 | 290 |
| 417 | Maharashtra Ambad 30-Jul-2008 | 325 DUs Implementation of IHSDP at Ambad, Distt. Jalna, Maharashtra | | NA | - | - | - | NA | NA | NA | NA |
| 418 | Maharashtra Amravati 22-Oct-2008 | 1200 DUs IHSDP Scheme for the town of Amravati, Dist. Amravati, Maharashtra | | NA | - | - | - | NA | NA | NA | NA |
| 419 | Maharashtra Amravati 28-Jan-2009 | 1923 DUs Implementation of IHSDP at Amravati phase-II, Dist. Amravati, Maharashtra | | NA | - | - | - | NA | NA | NA | NA |
| 420 | Maharashtra Amravati 28-Jan-2009 | 1128 DUs Implementation of IHSDP at Amravati, Phase-III, Dist. Amravati, Maharashtra | | NA | - | - | - | NA | NA | NA | NA |
| Sub-total of Amravati for 0 project(s) | | | - | - | - | - | - | - | - | - | - |
| 421 | Maharashtra Alandi 21-Mar-2007 | Implementation of IHSDP Scheme at Alandi, Tal. Khed, Dist. Pune, Maharashtra | | NA | - | - | - | NA | NA | NA | NA |
| 422 | Maharashtra Amalner 28-Feb-2009 | 462 DUs IHSDP Scheme in Amalner, maharashtra | 12.05 | 7.72 | 7.72 | - | - | 462 | - | 462 | - |

* Project Cost and ACA Committed are recalculated after deducting cost of DUs alongwith proportionate cost of infrastructure dropped by CSMC.

IHSDP : State wise Report for latest Progress at Project & Town Level

Project Completed
(as on 16th September 2015)

| Sr. No. | State City/ Town Approved Date | Project Title | Financial Progress (Rs in Crores) | | | | | Physical Progress (Nos) | | | |
|---|---|---|-----------------------------------|---------------|------------------------|------------------------|--|-------------------------|-----------------|------------------------|--------------|
| | | | Project Cost | Central Share | Central Share Released | Central Share Adjusted | ACA Balance for Release (Excess available) | Dwelling Units | DUs In-Progress | Construction Completed | Occupied |
| 423 | Maharashtra Anjangaon 10-Dec-2008 | Implementation of IHSDP at Anjangaon Surji, Distt. Amravati, Maharashtra | 3.33 | 2.17 | 7.14 | - | (4.97) | 124 | 89 | 35 | - |
| 424 | Maharashtra Arvi 10-Dec-2008 | Revised in Implementation of IHSDP at Arvi, Dist. Wardha, (329 DUs to 233 DUs), Maharashtra | 5.94 | 3.85 | 3.85 | 0.99 | - | 233 | 87 | 146 | 98 |
| 425 | Maharashtra Astha 27-Feb-2007 | 1256 DUs Implementation of IHSDP at Astha City, Dist. Sangli, Maharashtra. | 15.99 | 12.73 | 12.73 | - | - | 1,256 | 36 | 1,220 | 1,195 |
| 426 | Maharashtra Ashta 30-May-2011 | Implementation of IHSDP at Ashta, Phase-II, Dist. Sangli, Maharashtra. | 17.23 | 11.64 | 11.64 | - | - | 950 | 800 | 150 | 150 |
| Sub-total of Ashta for 2 project(s) | | | 33.22 | 24.37 | 24.37 | - | - | 2,206 | 836 | 1,370 | 1,345 |
| 427 | Maharashtra Aurangabad 27-Feb-2007 | 617 DUs Implementation of IHSDP Scheme for the town of Aurangabad, Maharashtra | 5.87 | 4.40 | 4.44 | - | (0.04) | 306 | 3 | 303 | 299 |
| 428 | Maharashtra Balapur 30-May-2011 | Implementation of IHSDP at Balapur, Dist. Akola, Maharashtra | 40.38 | 24.12 | 24.12 | 12.06 | - | 1,652 | 1,182 | 470 | - |
| 429 | Maharashtra Baramati 21-Mar-2007 | IHSDP Scheme for the town of Baramati, Maharashtra | 3.41 | 2.31 | 2.31 | - | - | 259 | - | 259 | 259 |
| 430 | Maharashtra Bhandara 30-Sep-2008 | Revised in IHSDP project Bhandara City, Distt-Bhandara, Maharashtra | 19.28 | 14.30 | 14.30 | - | - | 980 | - | 980 | 799 |
| 431 | Maharashtra Bhandara 30-May-2011 | Detailed Project Report of "Implementation of IHSDP at Bhandara City, Phase-II, Dist. Bhandara" | 38.75 | 26.44 | 26.44 | 13.22 | - | 1,544 | 338 | 1,206 | 830 |
| Sub-total of Bhandara for 2 project(s) | | | 58.03 | 40.73 | 40.73 | 13.22 | - | 2,524 | 338 | 2,186 | 1,629 |
| 432 | Maharashtra Bhiwandi 30-Sep-2008 | 616 DUs Implementation of IHSDP at Bhiwandi Dist. Thane, Maharashtra | Project Cancelled on 30-May-11 | NA | - | - | - | NA | NA | NA | NA |
| 433 | Maharashtra Bhiwandi 28-Feb-2009 | 464 DUs Implementation of IHSDP at Bhiwandi, Dist:- Thane, Maharashtra | Project Cancelled on 30-May-11 | NA | - | - | - | NA | NA | NA | NA |
| Sub-total of Bhiwandi for 0 project(s) | | | - | - | - | - | - | - | - | - | - |
| 434 | Maharashtra Bhokardan 28-Jan-2009 | 526 DUs Implementation of IHSDP at Bhokardan Dist. Jalna, Maharashtra | Project Cancelled on 12-Sep-11 | NA | - | - | - | NA | NA | NA | NA |
| 435 | Maharashtra Buldana 19-Oct-2007 | Implementation of IHSDP at Bhandara City, , Dist. Bhandara, Maharashtra | 12.52 | 10.02 | 10.02 | - | - | 892 | 76 | 816 | 679 |
| 436 | Maharashtra Buldana 30-May-2011 | Implementation of IHSDP At Buldana, Dist. Buldana, Phase - II, Maharashtra | 34.56 | 18.53 | 9.95 | - | 8.58 | 1,299 | 1,299 | - | - |
| Sub-total of Buldana for 2 project(s) | | | 47.08 | 28.55 | 19.97 | - | 8.58 | 2,191 | 1,375 | 816 | 679 |
| 437 | Maharashtra Chalisgaon 10-Jun-2011 | Implementation of IHSDP at Chalisgaon, Dist: Jalgaon, Maharashtra | 14.81 | 8.75 | 11.80 | - | (3.05) | 516 | 516 | - | - |
| 438 | Maharashtra Chandrapur 03-Feb-2009 | IHSDP Scheme for 1179 DUs At Chandrapur | 8.80 | 6.00 | 10.11 | - | (4.11) | 350 | 19 | 331 | 276 |
| 439 | Maharashtra Chandur 16-Dec-2008 | 347 DUs Implementation Of IHSDP at Chandur Railway, Dist. Amravati, Maharashtra | 6.67 | 4.40 | 4.50 | - | (0.10) | 339 | 25 | 314 | 314 |
| 440 | Maharashtra Chandur 16-Dec-2008 | Implementation Of IHSDP At Chandur Bazar, Dist. Amravati, Maharashtra | 17.24 | 11.17 | 11.17 | - | - | 985 | 290 | 695 | 695 |
| Sub-total of Chandur for 2 project(s) | | | 23.90 | 15.57 | 15.67 | - | (0.10) | 1,324 | 315 | 1,009 | 1,009 |
| 441 | Maharashtra Chikhali 13-Mar-2012 | 1924 DUs Implementation of IHSDP at Chikhali, Maharashtra | 45.94 | 22.64 | 22.64 | 11.32 | - | 1,924 | 1,896 | 28 | 27 |
| 442 | Maharashtra Chopda 28-Feb-2009 | 504 DUs Implementation of IHSDP at Chopda Dist. Jalgaon, Maharashtra | 13.22 | 8.61 | 8.61 | - | - | 504 | 180 | 324 | 324 |
| 443 | Maharashtra Chopda 17-Jun-2011 | Detailed Project Report of "Implementation of IHSDP at Chopda, Phase-II, District Jalgaon, Maharashtra" | 5.02 | 2.91 | 6.11 | - | (3.20) | 150 | 150 | - | - |
| Sub-total of Chopda for 2 project(s) | | | 18.24 | 11.52 | 14.72 | - | (3.20) | 654 | 330 | 324 | 324 |
| 444 | Maharashtra Darwha 10-Dec-2008 | Revised in IHSDP project at Darwha City, Dist. Yavatmal, Maharashtra | 2.37 | 1.53 | 3.31 | - | (1.78) | 92 | - | 92 | 44 |
| 445 | Maharashtra Deolali Pravara 20-Dec-2007 | Revised in sanctioned DPR- 333 DUs Implementation of IHSDP at Deolali Pravara, Distt. Ahmednagar | 3.81 | 3.05 | 3.68 | - | (0.63) | 276 | 10 | 266 | 256 |
| 446 | Maharashtra Deoli 27-Feb-2008 | IHSDP Scheme for the town of Deoli, Maharashtra | 2.23 | 1.66 | 2.51 | - | (0.86) | 122 | 27 | 95 | 74 |

* Project Cost and ACA Committed are recalculated after deducting cost of DUs alongwith proportionate cost of infrastructure dropped by CSMC.

IHSDP : State wise Report for latest Progress at Project & Town Level

Project Completed
(as on 16th September 2015)

| Sr. No. | State City/ Town Approved Date | Project Title | Financial Progress (Rs in Crores) | | | | | Physical Progress (Nos) | | | |
|--|---|---|-----------------------------------|---------------|------------------------|------------------------|--|-------------------------|-----------------|------------------------|--------------|
| | | | Project Cost | Central Share | Central Share Released | Central Share Adjusted | ACA Balance for Release (Excess available) | Dwelling Units | DUs In-Progress | Construction Completed | Occupied |
| 447 | Maharashtra Desaiganj 03-Feb-2009 | 504 DUs Implementation of IHSDP at Desaiganj, Dist. Gadchiroli, Maharashtra | 9.76 | 6.26 | 7.73 | - | (1.47) | 408 | - | 408 | 408 |
| 448 | Maharashtra Deulgaon Raja 10-Dec-2008 | Implementation of IHSDP at Deulgaon Raja City, Dist. Buldhana, Maharashtra | 5.36 | 3.48 | 6.44 | - | (2.97) | 202 | 117 | 85 | - |
| 449 | Maharashtra Dhule 28-Feb-2009 | 966 DUs Implementation of IHSDP at Dhule, Maharashtra | 23.57 | 14.76 | 14.76 | - | - | 966 | - | 966 | 324 |
| 450 | Maharashtra Dhule 23-Mar-2012 | 1200 DUs Implementation of IHSDP at Dhule, Phase-II, Maharashtra | 34.96 | 20.61 | 20.61 | 10.30 | - | 1,200 | 1,200 | - | - |
| Sub-total of Dhule for 2 project(s) | | | 58.53 | 35.36 | 35.36 | 10.30 | - | 2,166 | 1,200 | 966 | 324 |
| 451 | Maharashtra Diogras 30-May-2011 | Revised Implementation of IHSDP at Digras Dist. Yeotmal, Maharashtra | 15.12 | 9.44 | 6.94 | - | 2.50 | 648 | 648 | - | - |
| 452 | Maharashtra Dondaicha Varwade 13-Feb-2008 | Implementation of IHSDP at DondaichaWarwade, District Dhule, Maharashtra | 16.77 | 11.43 | 11.43 | - | - | 1,050 | - | 1,050 | 1,050 |
| 453 | Maharashtra Dondaicha Varwade 10-Dec-2008 | Implementation of IHSDP at Dondaicha - Varwade Ph-II, Dist. Dhule, Maharashtra | 23.97 | 15.30 | 15.30 | - | - | 1,050 | - | 1,050 | 1,050 |
| 454 | Maharashtra Dondaicha Varwade 10-Jun-2011 | Implementation of IHSDP at DondaichaWarwade, Phase-III, District Dhule, Maharashtra | 23.27 | 14.54 | 16.88 | - | (2.33) | 948 | 104 | 844 | 664 |
| 455 | Maharashtra Dondaicha Varwade 13-Mar-2012 | Detailed Project Report of "Implementation of IHSDP for construction 596 DUs at Dondaicha -varwade Ph-IV, Distt. Dhule" | 17.47 | 10.53 | 10.53 | - | - | 596 | - | 596 | 596 |
| Sub-total of Dondaicha Varwade for 4 project(s) | | | 81.48 | 51.80 | 54.14 | - | (2.33) | 3,644 | 104 | 3,540 | 3,360 |
| 456 | Maharashtra Ernadol 06-Mar-2012 | Implementation of IHSDP at Erandol City, Dist jalgaon, Maharashtra | 9.65 | 5.69 | 5.69 | 2.85 | - | 288 | 240 | 48 | - |
| 457 | Maharashtra Georai 30-Jul-2008 | 107 DUs Implementation of IHSDP at Georai, Distt. Beed, Maharashtra | Project Cancelled on 30-May-11 | NA | - | - | - | NA | NA | NA | NA |
| 458 | Maharashtra Gangapur 30-Jul-2008 | 253 DUs Implementation of IHSDP at Gangapur, Distt. Aurangabad, Maharashtra | Project Cancelled on 30-May-11 | NA | - | - | - | NA | NA | NA | NA |
| 459 | Maharashtra Hinganghat 21-Mar-2007 | Revised in Sanctioned IHSDP Scheme for construction of 369 DUs in 2 slum areas of Hinganghat Dist. Wardha. | 2.57 | 2.06 | 5.59 | - | (3.54) | 198 | 8 | 190 | 190 |
| 460 | Maharashtra Hingoli 30-Sep-2008 | Revised in Implementation of IHSDP at Hingoli Phase-I, Distt-Hingoli, Maharashtra | 14.78 | 9.66 | 12.72 | - | (3.06) | 800 | 151 | 649 | 381 |
| 461 | Maharashtra Hingoli 10-Dec-2008 | Revised in Implementation of IHSDP at Hingoli Phase-II, Distt-Hingoli, Maharashtra | 16.39 | 10.89 | 8.24 | - | 2.64 | 800 | 281 | 519 | 235 |
| Sub-total of Hingoli for 2 project(s) | | | 31.17 | 20.54 | 20.96 | - | (0.42) | 1,600 | 432 | 1,168 | 616 |
| 462 | Maharashtra Ichalkaranji 19-Nov-2009 | 1488 DUs IHSDP Scheme for the town of Ichalkaranji, Distt-Kolhapur, Maharashtra | 27.79 | 18.40 | 20.19 | - | (1.79) | 1,356 | 864 | 492 | 48 |
| 463 | Maharashtra Islampur 14-Dec-2006 | Implementation of IHSDP Scheme for the town of Islampur, Maharashtra | 6.42 | 5.06 | 5.06 | - | - | 503 | 108 | 395 | 348 |
| 464 | Maharashtra Jalna 27-Apr-2007 | 686 DUs IHSDP Programme for Jalna town, Maharashtra | Project Cancelled on 30-May-11 | NA | - | - | - | NA | NA | NA | NA |
| 465 | Maharashtra Jalgaon 30-May-2011 | Implementation of IHSDP at Jalgaon City, Dist. Jalgaon, Maharashtra | 6.59 | 4.01 | 7.27 | - | (3.27) | 260 | 148 | 112 | - |
| 466 | Maharashtra Jamner 29-Oct-2007 | Implementation of IHSDP Scheme (1238 DUs) at Jamner, Maharashtra. | 13.91 | 10.79 | 12.10 | - | (1.31) | 1,104 | - | 1,104 | - |
| 467 | Maharashtra Jaysingpur 26-Sep-2007 | Implementation of IHSDP Scheme (1098 DUs) at Jaysinghpur City, Distt Kohlapur, Maharashtra | Project Cancelled on 30-May-11 | NA | - | - | - | NA | NA | NA | NA |
| 468 | Maharashtra Kagal 30-May-2011 | Implementation of IHSDP at Kagal, Dist. Kolhapur, Maharashtra | 22.85 | 15.77 | 16.64 | - | (0.86) | 950 | 610 | 340 | 216 |
| 469 | Maharashtra Kalmeshwar 28-Jan-2009 | Implementation of IHSDP at Kalmeshwar, Dist. Nagpur, Maharashtra | 3.78 | 2.28 | 1.43 | - | 0.85 | 160 | 76 | 84 | 84 |
| 470 | Maharashtra Kannad 15-Jan-2009 | 168 DUs Implementation of IHSDP at Kannad City, Dist. Aurangabad, Maharashtra | Project Cancelled on 12-Sep-11 | NA | - | - | - | NA | NA | NA | NA |

* Project Cost and ACA Committed are recalculated after deducting cost of DUs alongwith proportionate cost of infrastructure dropped by CSMC.

IHSDP : State wise Report for latest Progress at Project & Town Level

Project Completed
[as on 16th September 2015]

| Sr. No. | State City/ Town Approved Date | Project Title | Financial Progress (Rs in Crores) | | | | | Physical Progress (Nos) | | | |
|--|-----------------------------------|---|-----------------------------------|---------------|------------------------|------------------------|--|-------------------------|-----------------|------------------------|------------|
| | | | Project Cost | Central Share | Central Share Released | Central Share Adjusted | ACA Balance for Release (Excess available) | Dwelling Units | DUs In-Progress | Construction Completed | Occupied |
| 471 | Maharashtra Karad 02-Feb-2007 | 152 DUs Implementation of IHSDP at Karad City, Dist. Satara, Maharashtra | 1.68 | 1.33 | 1.33 | - | - | 152 | 78 | 74 | - |
| 472 | Maharashtra Karanja 22-Oct-2008 | IHSDP SCHEME for THE TOWN OF KARANJA | 5.69 | 3.64 | 6.54 | - | (2.89) | 214 | 214 | - | - |
| 473 | Maharashtra Katol 27-Feb-2007 | Revised/Curtailment of Project cost in already sanctioned IHSDP scheme of Katol, Dist Nagpur, Maharashtra | 9.75 | 7.55 | 8.16 | - | (0.61) | 680 | - | 680 | 559 |
| 474 | Maharashtra Khamgaon 27-Feb-2008 | Implementation of IHSDP at Khamgaon Dist. Buldhana, Maharashtra | 27.38 | 18.05 | 18.05 | - | - | 1,430 | - | 1,430 | 162 |
| 475 | Maharashtra Khamgaon 20-Mar-2012 | Detailed Project Report of "Implementation of IHSDP at Khamgaon, Ph-II, Distt. Buldhana". | 3.10 | 1.81 | 6.50 | - | (4.69) | 99 | 6 | 93 | 93 |
| Sub-total of Khamgaon for 2 project(s) | | | 30.48 | 19.87 | 24.55 | - | (4.69) | 1,529 | 6 | 1,523 | 255 |
| 476 | Maharashtra Khapa 21-Mar-2007 | Implementation of IHSDP at Khapa, Maharashtra | 2.21 | 1.76 | 1.76 | - | - | 176 | - | 176 | - |
| 477 | Maharashtra Kolhapur 08-Dec-2006 | Revised in Sanctioned DPR - IHSDP Scheme for Kolhapur, Phase-I, Maharashtra | 8.61 | 6.79 | 9.85 | - | (3.05) | 761 | - | 761 | 761 |
| 478 | Maharashtra Kolhapur 29-Oct-2007 | Revised in Sanctioned DPR- Implementation of IHSDP at Kolhapur, Phase-II, Maharashtra | 6.07 | 4.86 | 15.45 | - | (10.59) | Infra | NA | NA | NA |
| Sub-total of Kolhapur for 2 project(s) | | | 14.68 | 11.65 | 25.29 | - | (13.64) | 761 | - | 761 | 761 |
| 479 | Maharashtra Kopergaon 28-Feb-2009 | 1080 DUs Implementation of IHSDP at Kopergaon, Maharashtra | Project Cancelled on 12-Sep-11 | NA | - | - | - | NA | NA | NA | NA |
| 480 | Maharashtra Latur 28-Jan-2009 | Providing Infrastructure for the Areas where Housing is done under VAMBAY Schemes, Latur, Maharashtra | 57.26 | 43.62 | 43.62 | - | - | Infra | NA | NA | NA |
| 481 | Maharashtra Lonar 22-Oct-2008 | 700 DUs Revised in IHSDP Scheme for the town of Lonar, Distt Buldhana, Maharashtra | 22.80 | 11.58 | 11.58 | - | 0.00 | 700 | 574 | 126 | - |
| 482 | Maharashtra Lonar 13-Mar-2012 | 606 DUs Implementation of IHSDP at Lonar, Phase-II, Distt Buldhana under Green Building Projects | 23.53 | 13.17 | 13.17 | 6.59 | - | 606 | 478 | 128 | - |
| Sub-total of Lonar for 2 project(s) | | | 46.33 | 24.75 | 24.75 | 6.59 | 0.00 | 1,306 | 1,052 | 254 | - |
| 483 | Maharashtra Lonavala 02-Feb-2007 | 151 DUs Implementation of IHSDP at Lonavala City, Maharashtra. | Project Cancelled on 30-May-11 | NA | - | - | - | NA | NA | NA | NA |
| 484 | Maharashtra Malegaon 15-Jan-2009 | Detail project Report for - Implementation of IHSDP at Mahlde Phase-I, Distt Malegagaon | 28.92 | 19.80 | 19.80 | - | - | 1,440 | 480 | 960 | - |
| 485 | Maharashtra Malegaon 15-Jan-2009 | Detail Project Report for - Implementation of IHSDP at Mahlde Phase-II, dist. Malegaon. | 28.69 | 19.62 | 19.62 | - | - | 1,440 | 192 | 1,248 | - |
| 486 | Maharashtra Malegaon 15-Jan-2009 | Detail Project Report for - Implementation of IHSDP at Mahlde Pase-III, Dist. Malegaon. | 28.24 | 19.26 | 19.26 | - | - | 1,440 | 96 | 1,344 | - |
| 487 | Maharashtra Malegaon 15-Jan-2009 | Detail Project Report for - Implementation of IHSDP at Mahlde Phase-IV, Dist. Malegaon | 28.44 | 19.42 | 19.42 | - | - | 1,440 | 576 | 864 | - |
| 488 | Maharashtra Malegaon 15-Jan-2009 | Detail Project Report for -Implementation of IHSDP at Mahlde Phase-V. | 29.31 | 20.11 | 20.11 | - | - | 1,440 | 528 | 912 | - |
| 489 | Maharashtra Malegaon 15-Jan-2009 | Detail Project Report for - Implementation of IHSDP at Mahlde Phase-VI. | 28.76 | 19.67 | 19.67 | 9.84 | - | 1,440 | 816 | 624 | - |
| 490 | Maharashtra Malegaon 15-Jan-2009 | Detail Project Report for - Implementation of IHSDP at Mahlde Phase-VII | 28.92 | 19.80 | 19.80 | - | - | 1,440 | 384 | 1,056 | - |
| 491 | Maharashtra Malegaon 15-Jan-2009 | 1440 DUs Implementation of IHSDP at Mahlde Malegaon Phase-VIII, Maharashtra | Project Cancelled on 28-Mar-12 | NA | - | - | - | NA | NA | NA | NA |
| 492 | Maharashtra Malegaon 28-Mar-2012 | 1440 DUs "Implementation of IHSDP at Malegaon City (Ph-16), Dist Nasik | 55.60 | 24.21 | 24.21 | 12.11 | - | 1,440 | 1,200 | 240 | - |
| 493 | Maharashtra Malegaon 23-Mar-2012 | 1440 DUs Detailed project report of "Implementation of IHSDP at Malegaon City (Ph-17) Dist Nashik. | 53.44 | 23.23 | 23.23 | 11.61 | - | 1,440 | 1,440 | - | - |
| 494 | Maharashtra Malegaon 23-Mar-2012 | 1440 DUs Detailed project report of "Implementation of IHSDP at Malegaon City (Ph-18) Dist Nashik. | 51.96 | 22.15 | 22.15 | 11.07 | - | 1,440 | 1,440 | - | - |
| 495 | Maharashtra Malegaon 23-Mar-2012 | 1440 DUs Detailed project report of "Implementation of IHSDP at Malegaon City (Ph-19) Dist Nashik. | 53.05 | 22.94 | 22.94 | 11.47 | - | 1,440 | 1,440 | - | - |
| Sub-total of Malegaon for 11 project(s) | | | 415.34 | 230.21 | 230.21 | 56.10 | - | 15,840 | 8,592 | 7,248 | - |

* Project Cost and ACA Committed are recalculated after deducting cost of DUs alongwith proportionate cost of infrastructure dropped by CSMC.

IHSDP : State wise Report for latest Progress at Project & Town Level

Project Completed
(as on 16th September 2015)

| Sr. No. | State City/ Town Approved Date | Project Title | Financial Progress (Rs in Crores) | | | | | Physical Progress (Nos) | | | |
|---|---------------------------------------|---|-----------------------------------|---------------|------------------------|------------------------|--|-------------------------|-----------------|------------------------|--------------|
| | | | Project Cost | Central Share | Central Share Released | Central Share Adjusted | ACA Balance for Release (Excess available) | Dwelling Units | DUs In-Progress | Construction Completed | Occupied |
| 496 | Maharashtra Malkapur 10-Dec-2008 | Implementation of IHSDP at Malkapur City Dist. Buldhana, Maharashtra | 3.06 | 2.08 | 3.47 | - | (1.39) | 124 | 26 | 98 | 98 |
| 497 | Maharashtra Mehkar 28-Mar-2012 | Revised 1584 DUs Detailed Project Report of "Implementation of IHSDP at Mehkar City, Dist Buldana". | 56.74 | 28.57 | 28.57 | 14.29 | (0.00) | 1,584 | 1,584 | - | - |
| 498 | Maharashtra Mohpa 03-Jun-2008 | Revised/Curtailment of Project cost in already sanctioned IHSDP scheme of Mohpa, Dist Nagpur, Maharashtra | 3.75 | 2.43 | 3.24 | - | (0.81) | 150 | - | 150 | 53 |
| 499 | Maharashtra Mowad 30-May-2011 | Implementation of IHSDP at Mowad, Tah. Narkhed, Dist. Nagpur, Maharashtra | 5.33 | 3.31 | 5.02 | - | (1.71) | 249 | 14 | 235 | 235 |
| 500 | Maharashtra Mudkhed 03-Feb-2009 | Implementation of IHSDP at Mudkhed (810 DUs), Distt. Nanded, Maharashtra | 14.84 | 8.96 | 8.96 | 3.00 | 0.00 | 609 | 413 | 196 | 126 |
| 501 | Maharashtra Murtizapur 10-Dec-2008 | Revised in IHSDP project of 1003 DUs at Murtizapur, Dist. Akola, Maharashtra. | 13.27 | 8.55 | 15.83 | - | (7.27) | 542 | 200 | 342 | 282 |
| 502 | Maharashtra Murtizapur 20-Mar-2012 | Detailed Project Report of "Implementation of IHSDP Ph-II (620 DUs) at Murtizapur, Distt. Akola". | 21.34 | 12.53 | 12.53 | 6.27 | - | 620 | 120 | 500 | 66 |
| Sub-total of Murtizapur for 2 project(s) | | | 34.61 | 21.08 | 28.36 | 6.27 | (7.27) | 1,162 | 320 | 842 | 348 |
| 503 | Maharashtra Naldurg 09-Jan-2008 | IHSDP Scheme for the town of Naldurg, Maharashtra | 6.49 | 4.32 | 6.89 | - | (2.57) | 378 | 76 | 302 | - |
| 504 | Maharashtra Nandurbar 10-Jun-2011 | Implementation of IHSDP at Nandurbar, Distt Nandurbar, Maharashtra | 20.95 | 11.80 | 15.22 | - | (3.42) | 912 | 912 | - | - |
| 505 | Maharashtra Narkhed 18-May-2007 | Revised in Sanctioned DPR-Implementation of IHSDP scheme at Narkhed, Maharashtra | 5.10 | 4.08 | 3.05 | - | 1.03 | 448 | 4 | 444 | 432 |
| 506 | Maharashtra Narkhed 30-May-2011 | Detailed Project Report of "Implementation of IHSDP at Narkhed City Phase-II, Dist. Nagpur" | 12.01 | 7.98 | 12.84 | - | (4.86) | 498 | 68 | 430 | 430 |
| 507 | Maharashtra Narkhed 30-May-2011 | Detailed Project Report of "Implementation of IHSDP at Narkhed City Ph-III, Dist. Nagpur" | 5.96 | 3.92 | 8.75 | - | (4.84) | 266 | 34 | 232 | 232 |
| Sub-total of Narkhed for 3 project(s) | | | 23.07 | 15.97 | 24.63 | - | (8.66) | 1,212 | 106 | 1,106 | 1,094 |
| 508 | Maharashtra Osmanabad 27-Feb-2007 | 2399 DUs Implementation of IHSDP Scheme for Osmanabad, Maharashtra | Project Cancelled on 20-May-14 | NA | 8.67 | - | (8.67) | NA | NA | NA | NA |
| 509 | Maharashtra Panchgani 20-Mar-2012 | 76 DUs Implementation of IHSDP at Panchgani Dist Satara, Maharashtra | Project Cancelled on 20-May-14 | NA | 1.04 | - | (1.04) | NA | NA | NA | NA |
| 510 | Maharashtra Pandharkaoada 10-Dec-2008 | Implementation of IHSDP at Pandharkawada City, Dist. Yavatmal, Maharashtra | 1.59 | 1.02 | 4.68 | - | (3.66) | 68 | - | 68 | - |
| 511 | Maharashtra Pathri 28-Jan-2009 | 757 DUs Implementation of IHSDP at Pathri Dist. Parbhani, Maharashtra | Project Cancelled on 30-May-11 | NA | - | - | - | NA | NA | NA | NA |
| 512 | Maharashtra Partur 15-Jan-2009 | Revised in IHSDP project at Partur, Dist. Jalna, Maharashtra | 11.86 | 7.36 | 12.78 | - | (5.42) | 461 | 31 | 430 | 430 |
| 513 | Maharashtra Patur 30-May-2011 | Implementation of IHSDP at Patur (572 DUs), Dist. Akola, Maharashtra | 14.62 | 8.81 | 8.81 | 4.40 | - | 572 | 340 | 232 | 145 |
| 514 | Maharashtra Parbhani 28-Jan-2009 | 2798 DUs IHSDP Scheme at Parbhani, Dist. Parbhani, Maharashtra | Project Cancelled on 12-Sep-11 | NA | - | - | - | NA | NA | NA | NA |
| 515 | Maharashtra Pauni 22-Oct-2008 | Implementation of IHSDP Phase- I at Paunni, Distt. Bhandara, Maharashtra | 1.01 | 0.77 | 1.17 | - | (0.40) | 50 | 5 | 45 | 25 |
| 516 | Maharashtra Pauni 15-Jan-2009 | Implementation of IHSDP Phase- II at Paunni, Distt. Bhandara, Maharashtra | 17.69 | 11.37 | 16.70 | - | (5.33) | 666 | - | 666 | 666 |
| Sub-total of Pauni for 2 project(s) | | | 18.70 | 12.14 | 17.87 | - | (5.73) | 716 | 5 | 711 | 691 |
| 517 | Maharashtra Phaltan 13-Jun-2007 | Implementation of IHSDP at Phaltan (895 DUs), Maharashtra | 0.67 | 0.53 | 3.62 | - | (3.08) | 66 | 66 | - | - |
| 518 | Maharashtra Pulgaon 26-Nov-2008 | Revised in IHSDP project at Pulgaon , Distt Wardha, Maharashtra | 2.96 | 1.91 | 2.65 | - | (0.74) | 120 | 18 | 102 | 27 |
| 519 | Maharashtra Rahata 10-Jun-2011 | Implementation of IHSDP at Rahata, Dist: Ahmednagar, Maharashtra | 10.84 | 6.18 | 6.18 | 1.63 | (0.00) | 456 | 308 | 148 | 130 |
| 520 | Maharashtra Rajura 03-Feb-2009 | Revision/ Curtailment of Project cost in already sanctioned IHSDP scheme of Rajura, Distt Chandarpur, Maharashtra | 12.24 | 7.60 | 10.87 | - | (3.27) | 543 | 111 | 432 | 399 |

* Project Cost and ACA Committed are recalculated after deducting cost of DUs alongwith proportionate cost of infrastructure dropped by CSMC.

IHSDP : State wise Report for latest Progress at Project & Town Level

Project Completed
[as on 16th September 2015]

| Sr. No. | State City/ Town Approved Date | Project Title | Financial Progress (Rs in Crores) | | | | | Physical Progress (Nos) | | | |
|---|--|---|-----------------------------------|---------------|------------------------|------------------------|--|-------------------------|-----------------|------------------------|--------------|
| | | | Project Cost | Central Share | Central Share Released | Central Share Adjusted | ACA Balance for Release (Excess available) | Dwelling Units | DUs In-Progress | Construction Completed | Occupied |
| 521 | Maharashtra Ramtek 03-Jun-2008 | IHSDP Project at Ramtek (265 DUs), District Nagpur, Maharashtra | 1.39 | 1.06 | 1.94 | - | (0.89) | 72 | - | 72 | - |
| 522 | Maharashtra Risod 30-Sep-2008 | Revised in IHSDP Scheme for construction of 458 DUs in two slum areas of Risod, Dist. Washim. | 3.13 | 2.48 | 8.12 | - | (5.64) | 159 | 81 | 78 | 66 |
| 523 | Maharashtra Sangli 26-Sep-2007 | Implementation of IHSDP Scheme 175 DUs at Bal Hanuman Colony-I & II, Sangli City, Distt Sangli, Maharashtra | 2.25 | 1.75 | 1.75 | - | - | 175 | 95 | 80 | - |
| 524 | Maharashtra Sangli 26-Feb-2009 | 3798 DUs Implementation of IHSDP at Sangli, Distt Sangli, Maharashtra | 34.48 | 18.30 | 31.18 | - | (12.87) | 1,395 | - | 1,395 | 248 |
| Sub-total of Sangli for 2 project(s) | | | 36.73 | 20.06 | 32.93 | - | (12.87) | 1,570 | 95 | 1,475 | 248 |
| 525 | Maharashtra Saoner 27-Feb-2007 | Revised in IHSDP Scheme for construction of 222 DUs in 4 slum areas of Saoner Dist. Nagpur | 1.18 | 0.95 | 2.94 | - | (2.00) | 92 | 20 | 72 | - |
| 526 | Maharashtra Satara 30-May-2011 | Implementation of IHSDP at Satara, Dist. Satara, Maharashtra | 30.77 | 18.56 | 22.19 | - | (3.63) | 1,232 | 856 | 376 | 44 |
| 527 | Maharashtra Sawantwadi 27-Feb-2008 | IHSDP Scheme for Sawantwadi (62 DUs), Maharashtra | 1.34 | 0.81 | 0.81 | - | - | 62 | - | 62 | 62 |
| 528 | Maharashtra Shahada 30-May-2011 | 1020 DUs Implementation of IHSDP at Shahada, Dist. Nandurbar, Maharashtra | Project Cancelled on 20-May-14 | NA | 9.29 | - | (9.29) | NA | NA | NA | NA |
| 529 | Maharashtra Shendurjana Ghat 10-Dec-2008 | Implementation of IHSDP at Shendurjana Ghat City Dist. Amravati, Maharashtra | 2.64 | 1.70 | 3.56 | - | (1.86) | 110 | 69 | 41 | 41 |
| 530 | Maharashtra Shirdi 30-May-2011 | 376 DUs Implementation of IHSDP at Shirdi, Dist. Ahmednagar, Maharashtra | Project Cancelled on 20-May-14 | NA | 2.42 | - | (2.42) | NA | NA | NA | NA |
| 531 | Maharashtra Shirpur-Varwade 22-Oct-2008 | Revised in IHSDP Scheme for construction of 210 DUs in 2 slum areas of Shirpur Varwade Dist. Dhule. | 3.33 | 2.13 | 3.30 | - | (1.17) | 144 | 8 | 136 | 136 |
| 532 | Maharashtra Shirampur 27-Apr-2007 | Implementation of IHSDP at Shriampur (1798 DUs), Maharashtra | 12.83 | 8.40 | 7.16 | - | 1.24 | 1,054 | 898 | 156 | - |
| 533 | Maharashtra Sindkhed Raja 10-Dec-2008 | Implementation of IHSDP at sindkhed Raja City, Distt. Buldhana, Maharashtra | 0.54 | 0.35 | 3.81 | - | (3.46) | 20 | 20 | - | - |
| 534 | Maharashtra Solapur 14-Dec-2006 | Revised in sanctioned scheme IHSDP Scheme of Solapur Municipal Corporation, Solapur, Maharashtra | 4.44 | 3.32 | 4.65 | - | (1.33) | 460 | 372 | 88 | 88 |
| 535 | Maharashtra Talhara 20-Mar-2012 | 945 DUs Implementation of IHSDP at Talhara Dist. Akola, Maharashtra | 18.65 | 9.88 | 14.59 | - | (4.71) | 640 | 111 | 529 | 518 |
| 536 | Maharashtra Tasgaon 19-Oct-2007 | Implementation of IHSDP at Tasgaon Dist. Sangh, Maharashtra. | 4.42 | 3.52 | 3.52 | - | - | 393 | 243 | 150 | - |
| 537 | Maharashtra Tirora 05-Feb-2008 | Revised in Sanctioned DPR - IHSDP at Tirora Ph-I, District Gondia, Maharashtra. | 7.64 | 5.02 | 5.03 | 0.40 | (0.01) | 453 | 10 | 443 | 443 |
| 538 | Maharashtra Tirora 22-Oct-2008 | Revised in Sanctioned DPR - IHSDP at Tirora Ph-II, District Gondia, Maharashtra. | 7.98 | 6.05 | 8.12 | - | (2.08) | 456 | 29 | 427 | 393 |
| 539 | Maharashtra Tirora 30-May-2011 | Detailed Project Report of "Implementation of IHSDP at Tirora City Phase-III, Dist. Gondia" | 10.99 | 7.27 | 8.91 | - | (1.64) | 551 | 252 | 299 | 271 |
| 540 | Maharashtra Tirora 30-May-2011 | Detailed Project Report of "Implementation of IHSDP at Tirora City Phase-IV, Dist. Gondia" | 13.89 | 9.38 | 11.10 | - | (1.72) | 601 | 245 | 356 | 305 |
| Sub-total of Tirora for 4 project(s) | | | 40.51 | 27.72 | 33.16 | 0.40 | (5.44) | 2,061 | 536 | 1,525 | 1,412 |
| 541 | Maharashtra Tuljapur 21-Oct-2011 | 920 DUs Implementation of IHSDP at Tuljapur, Dist Osmanabad, Maharashtra | 2.72 | 1.44 | 6.60 | - | (5.17) | 100 | 100 | - | - |
| 542 | Maharashtra Tumsar 26-Nov-2008 | Revised in Sanctioned DPR - IHSDP Scheme of Tumsar, Dist. Bhandara, Maharashtra | 4.49 | 2.50 | 3.51 | - | (1.00) | 167 | - | 167 | 167 |
| 543 | Maharashtra Umred 10-Dec-2008 | Revised in IHSDP project at Umred City, Dist. Nagpur, Maharashtra | 2.33 | 1.37 | 2.48 | - | (1.11) | 92 | - | 92 | 92 |
| 544 | Maharashtra Umri 21-Oct-2011 | 656 DUs Implementation of IHSDP at Umri, Dist Nanded, Maharashtra | 12.16 | 7.06 | 9.34 | - | (2.28) | 496 | 16 | 480 | 32 |
| 545 | Maharashtra Vaijapur 15-Jan-2009 | Implementation of IHSDP Project at Vaijapur, Dist Aurangabad, Maharashtra | 3.01 | 1.94 | 9.48 | - | (7.54) | 124 | 124 | - | - |
| 546 | Maharashtra Vita 06-Mar-2012 | Implementation of IHSDP at Vita, Dist. Sangli, Maharashtra | 7.51 | 3.33 | 6.10 | - | (2.77) | 216 | 100 | 116 | 116 |
| 547 | Maharashtra Wai 03-Feb-2009 | 342 DUs Implementation of IHSDP at Wai, Maharashtra | 4.11 | 2.70 | 4.53 | - | (1.83) | 204 | 60 | 144 | 96 |

* Project Cost and ACA Committed are recalculated after deducting cost of DUs alongwith proportionate cost of infrastructure dropped by CSMC.

IHSDP : State wise Report for latest Progress at Project & Town Level

Project Completed
[as on 16th September 2015]

| Sr. No. | State City/ Town Approved Date | Project Title | Financial Progress (Rs in Crores) | | | | | Physical Progress (Nos) | | | |
|---------|---|---|-----------------------------------|-----------------|------------------------|------------------------|--|-------------------------|-----------------|------------------------|---------------|
| | | | Project Cost | Central Share | Central Share Released | Central Share Adjusted | ACA Balance for Release (Excess available) | Dwelling Units | DUs In-Progress | Construction Completed | Occupied |
| 548 | Maharashtra Wardha 30-Jul-2008 | Revised in IHSDP project at Wardha, Distt. Wardha, Maharashtra | 9.34 | 6.10 | 9.53 | - | (3.42) | 418 | - | 418 | 418 |
| 549 | Maharashtra Warud 03-Feb-2009 | Revised in IHSDP Scheme for construction of 253 DUs in 3 slum areas of Warud Dist. Amravati. | 5.89 | 4.21 | 4.21 | - | - | 253 | 15 | 238 | 238 |
| 550 | Maharashtra Washim 21-Feb-2009 | Revised in IHSDP Scheme for the town of Washim, Phase-I, Maharashtra | 24.00 | 14.78 | 14.78 | 3.76 | - | 883 | 481 | 402 | 96 |
| 551 | Maharashtra Washim 13-Mar-2012 | 699 DUs Implementation of IHSDP at Washim, Phase-II, Maharashtra | 24.00 | 14.78 | 21.96 | 3.76 | (7.17) | 883 | 481 | 402 | 96 |
| | Sub-total of Washim for 1 project(s) | | 24.00 | 14.78 | 21.96 | 3.76 | (7.17) | 883 | 481 | 402 | 96 |
| 552 | Maharashtra Yavatmal 10-Dec-2008 | Revised in IHSDP Scheme for construction of 972 DUs in 4 slum areas of Yavatmal, Distt Amravati. | 14.74 | 10.37 | 9.31 | - | 1.06 | 700 | 490 | 210 | 34 |
| 553 | Maharashtra Yeola 20-Dec-2007 | Revised in Sanctioned DPR-Implementation of IHSDP at Yeola, Maharashtra | 1.37 | 1.09 | 4.13 | - | (3.03) | 132 | 12 | 120 | - |
| | Total of Maharashtra for 122 project(s) including 2 project(s) which are completed | | 1,772.27 | 1,087.75 | 1,313.77 | 150.64 | (226.02) | 73,065 | 31,022 | 42,043 | 22,278 |
| 554 | Manipur Bishnupur 30-Mar-2010 | 375 DUs Integrated Housing & Slum Development Programme, Bishnupur, Manipur | 6.15 | 4.73 | 4.73 | - | - | 375 | 15 | 360 | 360 |
| 555 | Manipur Jiribam 24-Mar-2008 | 288 DUs IHSDP Programme, Jiribam, Manipur | 4.48 | 3.38 | 3.38 | - | - | 288 | - | 288 | 288 |
| 556 | Manipur Kakching 30-Mar-2010 | 548 DUs Integrated Housing & Slum Development Programme, Kakching, Manipur | 8.64 | 6.61 | 6.61 | - | - | 548 | - | 548 | 548 |
| 557 | Manipur Moirang 11-Feb-2009 | 663 DUs IHSDP Project for Moirang, Manipur | 10.83 | 8.33 | 8.33 | - | - | 663 | - | 663 | 663 |
| 558 | Manipur Thoubal 24-Mar-2008 | 815 DUs Detailed Project Report under IHSDP at Thoubal, Phase-I, Manipur | 12.02 | 8.99 | 8.99 | - | - | 815 | - | 815 | 815 |
| 559 | Manipur Thoubal 28-Mar-2012 | 1385 DUs Detailed Project Report under IHSDP at Thoubal, Phase-II, Manipur | 12.02 | 8.99 | 8.99 | - | - | 815 | - | 815 | 815 |
| 559 | Manipur Thoubal 28-Mar-2012 | 1385 DUs Detailed Project Report under IHSDP at Thoubal, Phase-II, Manipur | 12.02 | 8.99 | 8.99 | - | - | 815 | - | 815 | 815 |
| 560 | Manipur VAMBAY 21-May-2009 | GOI Subsidy Recommended from JNNURM for Manipur MUDA Scheme No 18884 for Complete construction of 140 DU under VAMBAY Scheme. | 1.26 | 0.32 | 0.32 | - | - | 140 | - | 140 | 140 |
| | Total of Manipur for 6 project(s) | | 43.38 | 32.35 | 32.35 | - | - | 2,829 | 15 | 2,814 | 2,814 |
| 561 | Meghalaya Nongpoh 11-Feb-2009 | 240 DU IHSDP Project at Nongpoh, Ri Bhoi, Meghalaya | 7.04 | 5.44 | 3.55 | - | 1.89 | 184 | 184 | - | - |
| 562 | Meghalaya Tura 27-Feb-2008 | 456 DUs IHSDP project at Tura, Meghalaya | 21.82 | 8.97 | 8.97 | - | - | 456 | 228 | 228 | 48 |
| 563 | Meghalaya Williamnagar 11-Feb-2009 | 216 IHSDP DUs for Williamnagar, East Garo, Meghalaya | 21.82 | 8.97 | 8.97 | - | - | 456 | 228 | 228 | 48 |
| | Total of Meghalaya for 2 project(s) | | 28.86 | 14.41 | 15.70 | - | (1.29) | 640 | 412 | 228 | 48 |
| 564 | Mizoram Champhai 20-Feb-2009 | 74 DUs IHSDP Project for Champhai, Mizoram | 1.54 | 1.33 | 1.33 | - | - | 74 | - | 74 | 74 |
| 565 | Mizoram Champhai 11-Feb-2009 | 376 DU IHSDP Project for Champhai Phase 2, Mizoram | 6.23 | 5.39 | 5.39 | - | - | 376 | - | 376 | 376 |
| | Sub-total of Champhai for 2 project(s) | | 7.77 | 6.72 | 6.72 | - | - | 450 | - | 450 | 450 |
| 566 | Mizoram Kolasib 20-Feb-2009 | 50 DUs at IHSDP Project at Kolasib, Mizoram | 1.29 | 0.97 | 0.97 | - | - | 50 | - | 50 | 50 |
| 567 | Mizoram Kolasib 11-Feb-2009 | 250 DUs at IHSDP Project for Kolasib Phase 2, Mizoram | 5.76 | 4.23 | 4.23 | - | - | 250 | - | 250 | 250 |
| | Sub-total of Kolasib for 2 project(s) | | 7.05 | 5.20 | 5.20 | - | - | 300 | - | 300 | 300 |
| 568 | Mizoram Lunglei 07-Mar-2008 | 500 DUs IHSDP Project at Lunglei, Mizoram | 8.27 | 6.21 | 6.21 | - | - | 500 | - | 500 | 500 |
| 569 | Mizoram Mamit 11-Feb-2009 | 150 DUs IHSDP Project for Mamit, Mizoram | 3.52 | 2.60 | 2.60 | - | - | 150 | - | 150 | 150 |
| 570 | Mizoram Saiha 11-Feb-2009 | 200 DUs IHSDP Project for Saiha, Mizoram | 5.55 | 3.90 | 3.90 | - | - | 200 | - | 200 | 200 |

* Project Cost and ACA Committed are recalculated after deducting cost of DUs alongwith proportionate cost of infrastructure dropped by CSMC.

IHSDP : State wise Report for latest Progress at Project & Town Level

Project Completed
(as on 16th September 2015)

| Sr. No. | State City/ Town Approved Date | Project Title | Financial Progress (Rs in Crores) | | | | | Physical Progress (Nos) | | | |
|---|----------------------------------|---|-----------------------------------|---------------|------------------------|------------------------|--|-------------------------|-----------------|------------------------|--------------|
| | | | Project Cost | Central Share | Central Share Released | Central Share Adjusted | ACA Balance for Release (Excess available) | Dwelling Units | DUs In-Progress | Construction Completed | Occupied |
| 571 | Mizoram Saiha 28-Mar-2012 | 100 DUs Detailed Project Report under IHSDP for Saiha Phase-2, Mizoram | Project Cancelled on 20-Jan-14 | NA | - | - | - | NA | NA | NA | NA |
| Sub-total of Saiha for 1 project(s) | | | 5.55 | 3.90 | 3.90 | - | - | 200 | - | 200 | 200 |
| 572 | Mizoram Serchhip 11-Feb-2009 | 350 DUs IHSDP Project for Serchhip, Mizoram | 7.10 | 5.16 | 5.16 | - | - | 350 | - | 350 | 350 |
| 573 | Mizoram Lawngtlai 28-Mar-2012 | 200 DUs Detailed Project Report under IHSDP for Lawngtlai, Mizoram | Project Cancelled on 20-Jan-14 | NA | - | - | - | NA | NA | NA | NA |
| 574 | Mizoram Saitual 28-Mar-2012 | 300 DUs Detailed Project Report under IHSDP for Saitual, Mizoram | Project Cancelled on 20-Jan-14 | NA | - | - | - | NA | NA | NA | NA |
| Total of Mizoram for 8 project(s) including 8 project(s) which are completed | | | 39.27 | 29.78 | 29.78 | - | - | 1,950 | - | 1,950 | 1,950 |
| 575 | Nagaland Dimapur 29-Dec-2006 | 2496 DUs (720- New & 1776- Upgradation) Revised in sanctioned DPR - IHSDP Project for provision of Housing & Infrastructure facilities, Dimapur, Nagaland | 69.47 | 40.70 | 40.70 | - | - | 2,496 | 1,416 | 1,080 | 2,016 |
| 576 | Nagaland Medziphema 28-Mar-2012 | 350 DUs IHSDP at Medziphema Town, Nagaland | Project Cancelled on 20-Jan-14 | NA | - | - | - | NA | NA | NA | NA |
| 577 | Nagaland Tseminyu 28-Mar-2012 | 320 DUs IHSDP Scheme for the town of Tseminyu, Nagaland | Project Cancelled on 20-Jan-14 | NA | - | - | - | NA | NA | NA | NA |
| 578 | Nagaland SUDA VAMBAY 21-May-2009 | GOI Subsidy Recommended from JNNURM for Nagaland SUDA Scheme No 18885 for Complete construction of 265 DU under VAMBAY Scheme. | 2.39 | 0.60 | 0.60 | - | - | 265 | - | 265 | 265 |
| Total of Nagaland for 2 project(s) | | | 71.86 | 41.30 | 41.30 | - | - | 2,761 | 1,416 | 1,345 | 2,281 |
| 579 | Odisha Angul 09-Jan-2008 | IHSDP Scheme for the town of (334 DUs) Angul NAC (Phase-I), Odisha | 5.66 | 4.12 | 4.12 | - | - | 334 | 30 | 304 | 304 |
| 580 | Odisha Balangir 03-Feb-2009 | IHSDP Scheme for 324 New DU at Balangir, Odisha | 8.37 | 5.57 | 5.57 | - | - | 324 | 5 | 319 | 319 |
| 581 | Odisha Balasore 07-Mar-2008 | 162 DUs IHSDP Scheme for the town of Balasore, Odisha | 3.28 | 2.15 | 2.15 | - | - | 162 | 9 | 153 | 153 |
| 582 | Odisha Balasore 24-Feb-2009 | 387 DUs IHSDP Scheme for the town of Balasore, Odisha | 9.15 | 6.18 | 6.18 | - | - | 387 | 49 | 338 | 338 |
| Sub-total of Balasore for 2 project(s) | | | 12.43 | 8.33 | 8.33 | - | - | 549 | 58 | 491 | 491 |
| 583 | Odisha Bargarh 09-Jan-2008 | 732 DUs IHSDP Scheme at Bargarh (Ph-I), Odisha | 10.41 | 7.57 | 7.57 | - | - | 732 | 232 | 500 | 500 |
| 584 | Odisha Baripada 03-Feb-2009 | IHSDP Scheme for 474 New DU at Baripada, Odisha | 7.57 | 5.25 | 7.75 | - | (2.50) | 321 | 87 | 234 | 234 |
| 585 | Odisha Bhadrak 03-Feb-2009 | IHSDP Scheme for 238 New DUs, for the Town of Bhadrak phase -1, Odisha | 4.71 | 3.08 | 3.36 | - | (0.28) | 218 | 30 | 188 | 188 |
| 586 | Odisha Bhadrak 24-Feb-2009 | 160 New DUs & 6 Individual Toilet, IHSDP Scheme for the town of Bhadrak, Phase-2, Odisha | 3.25 | 2.16 | 1.32 | - | 0.83 | 136 | 38 | 98 | 98 |
| Sub-total of Bhadrak for 2 project(s) | | | 7.96 | 5.23 | 4.68 | - | 0.55 | 354 | 68 | 286 | 286 |
| 587 | Odisha Bhawanipatna 03-Feb-2009 | IHSDP Scheme for 164 DU at Bhawanipatna, Odisha | 4.24 | 2.82 | 2.82 | - | - | 164 | 4 | 160 | 160 |
| 588 | Odisha Biramitrapur 13-Feb-2008 | 200 DUs IHSDP Scheme for Biramitrapur, Odisha | 3.52 | 2.40 | 2.40 | - | - | 200 | 13 | 187 | 187 |
| 589 | Odisha Brahmapur 24-Feb-2009 | 1202 DUs IHSDP Project for the town of Berhampur, Odisha | 29.08 | 19.34 | 19.34 | 9.03 | 0.00 | 1,127 | 363 | 764 | 764 |
| 590 | Odisha Brajarajnagar 13-Feb-2008 | 177 DUs IHSDP Scheme for the town of Brajaraj Nagar, Orissa | 3.46 | 2.34 | 2.34 | - | - | 177 | 4 | 173 | 173 |
| 591 | Odisha Vyasaganagar 13-Feb-2008 | IHSDP Scheme for the town of Vyasaganagar, Odisha | 17.51 | 12.74 | 12.74 | - | - | 1,016 | 246 | 770 | 770 |
| 592 | Odisha Cuttack 22-Feb-2010 | 456 DUs IHSDP Scheme for the town of Cuttack, Phase-II, District Cuttack, Odisha | 16.99 | 9.45 | 4.72 | - | 4.72 | 456 | 456 | - | - |
| 593 | Odisha Dhenkanal 09-Jan-2008 | Revised IHSDP Scheme for the town of Dhenkanal, Odisha | 10.39 | 7.55 | 7.55 | - | - | 608 | 169 | 439 | 439 |

* Project Cost and ACA Committed are recalculated after deducting cost of DUs alongwith proportionate cost of infrastructure dropped by CSMC.

IHSDP : State wise Report for latest Progress at Project & Town Level

Project Completed
[as on 16th September 2015]

| Sr. No. | State City/ Town Approved Date | Project Title | Financial Progress (Rs in Crores) | | | | | Physical Progress (Nos) | | | |
|---|---------------------------------------|---|-----------------------------------|---------------|------------------------|------------------------|--|-------------------------|-----------------|------------------------|--------------|
| | | | Project Cost | Central Share | Central Share Released | Central Share Adjusted | ACA Balance for Release (Excess available) | Dwelling Units | DUs In-Progress | Construction Completed | Occupied |
| 594 | Odisha Jajapur 13-Feb-2008 | 295 DUs IHSDP Scheme for the town of Jajpur, Orissa. | 5.09 | 3.70 | 3.70 | - | - | 295 | 2 | 293 | 293 |
| 595 | Odisha Jatani 07-Mar-2008 | IHSDP Scheme for the town of Jatni, Odisha | 1.24 | 0.90 | 0.90 | - | 0.00 | 72 | 15 | 57 | 57 |
| 596 | Odisha Jatani 24-Feb-2009 | 132 DUs IHSDP Scheme for The Town Of Jatni Phase-II, Odisha | 3.40 | 2.26 | 2.26 | 1.13 | - | 132 | 57 | 75 | 75 |
| Sub-total of Jatani for 2 project(s) | | | 4.64 | 3.16 | 3.16 | 1.13 | 0.00 | 204 | 72 | 132 | 132 |
| 597 | Odisha Jeypur 03-Feb-2009 | IHSDP Scheme for 323 Insitu at Jeypore in Odisha | 7.07 | 5.04 | 5.04 | 2.52 | - | 323 | 178 | 145 | 110 |
| 598 | Odisha Jharsuguda 03-Feb-2009 | IHSDP Scheme for 786 Insitu DUs for the town of Jharsuguda, Odisha | 19.83 | 13.17 | 13.17 | - | - | 786 | 245 | 541 | 541 |
| 599 | Odisha Kendrapara 09-Jan-2008 | IHSDP Scheme for the construction of 87 DUs at Kendrapara (Ph.-I), Odisha | 1.56 | 1.05 | 1.05 | - | - | 87 | 12 | 75 | 75 |
| 600 | Odisha Kendujhar 03-Feb-2009 | Revised in sanctioned DPR - IHSDP Scheme for 261 DU at Keonjhar Municipal, Odisha | 6.70 | 4.43 | 7.45 | - | (3.01) | 261 | 63 | 198 | 198 |
| 601 | Odisha Khariar Road 09-Jan-2008 | IHSDP Scheme for the construction of 305 DUs at Khariar Road (Ph.-I), Odisha | 4.32 | 3.14 | 3.14 | - | - | 305 | 12 | 293 | 293 |
| 602 | Odisha Khurda 09-Jan-2008 | 91 DUs IHSDP Scheme for the town of Khurda, Phase-1, Odisha | 2.03 | 1.19 | 1.19 | - | - | 91 | 31 | 60 | 60 |
| 603 | Odisha Malkangiri 24-Feb-2009 | 236 DUs IHSDP Project for The Town Of Malkangiri, Odisha | 6.07 | 4.04 | 4.04 | - | - | 236 | 75 | 161 | 161 |
| 604 | Odisha Nabarangapur 24-Feb-2009 | 262 New DUs & 270 individual Toilet, IHSDP Scheme for the town of Nabarangpur, Odisha | 5.56 | 4.02 | 2.01 | - | 2.01 | 532 | 118 | 414 | 414 |
| 605 | Odisha Nayagarh 07-Mar-2008 | IHSDP Scheme for the town of Nayagarh, Odisha | 4.66 | 3.07 | 3.07 | - | - | 226 | 92 | 134 | 134 |
| 606 | Odisha Parlakhemundi 24-Feb-2009 | 307 DUs IHSDP Scheme for the town of Parlakhemundi, Odisha | 5.64 | 3.73 | 2.49 | - | 1.24 | 230 | 113 | 117 | 117 |
| 607 | Odisha Patnagarh 30-Mar-2011 | IHSDP Scheme for Patnagarh, NAC, Odisha | 4.11 | 2.72 | 2.72 | 0.50 | - | 159 | 34 | 125 | 125 |
| 608 | Odisha Phulabani 30-Mar-2011 | IHSDP Scheme for the town of Phulbani, Odisha | 4.06 | 2.70 | 2.70 | 1.35 | - | 157 | 137 | 20 | 20 |
| 609 | Odisha Raurkela 09-Jan-2008 | IHSDP Scheme for the construction of 124 DUs at Rourkela (Ph.-I), Odisha | 2.31 | 1.52 | 1.52 | - | - | 124 | - | 124 | 124 |
| 610 | Odisha Sambalpur 03-Feb-2009 | IHSDP Scheme for 613 New DUs for the Town of Sampilpur Phase 1 & II, Odisha | 15.44 | 10.25 | 5.12 | - | 5.12 | 613 | 387 | 226 | 226 |
| 611 | Odisha Subarnpur 24-Feb-2009 | 934 DUs IHSDP Scheme for the town of Subarnpur Odisha | 23.63 | 15.69 | 15.69 | - | - | 934 | 216 | 718 | 718 |
| 612 | Odisha Talcher 07-Mar-2008 | IHSDP Scheme for the town of Talcher, Odisha | 3.14 | 2.02 | 2.02 | - | - | 155 | 10 | 145 | 145 |
| 613 | Odisha Joda 02-Mar-2012 | IHSDP Scheme for the town of Joda, Odisha | 4.87 | 3.05 | 3.05 | 1.52 | - | 174 | 153 | 21 | 21 |
| 614 | Odisha Boudhgarh 02-Mar-2012 | 149 DUs IHSDP Scheme for the town of Bapuji Nagar Slum, at Boudhgarh NAC, Odisha | 3.81 | 2.51 | 2.51 | 1.25 | - | 149 | 100 | 49 | 49 |
| 615 | Odisha Kuchinda NAC 02-Mar-2012 | Implementation of IHSDP Scheme (177 Nos DUs at Kuchinda NAC, Sambalpur, Odisha). | 4.58 | 3.04 | 3.04 | - | - | 177 | 28 | 149 | 149 |
| 616 | Odisha Jagatsinghpur 02-Mar-2012 | 162 DUs IHSDP Scheme for the town of Jagatsinghpur, Odisha | 4.19 | 2.78 | 2.78 | - | - | 162 | 11 | 151 | 151 |
| Total of Odisha for 38 project(s) | | | 280.89 | 188.72 | 180.59 | 17.30 | 8.13 | 12,742 | 3,824 | 8,918 | 8,883 |
| 617 | Pondicherry (UT) Karaikal 24-Mar-2008 | Construction of 432 multistories tenements at Karaikovilpattu, Karaikal, Puducherry | 8.52 | 2.74 | 2.74 | - | - | 216 | 144 | 72 | 9 |
| Total of Pondicherry (UT) for 1 project(s) | | | 8.52 | 2.74 | 2.74 | - | - | 216 | 144 | 72 | 9 |
| 618 | Punjab Baretta 22-Feb-2011 | 400 DUs Detailed Project Report of "Proposed Slum Rehabilitation Project Under IHSDP JNNURM Scheme-6, Baretta (I).", Punjab | Project Cancelled on 20-May-14 | NA | 3.96 | - | (3.96) | NA | NA | NA | NA |
| 619 | Punjab Baretta 22-Feb-2011 | 240 DUs Detailed Project Report of "Proposed Slum Rehabilitation Project Under IHSDP JNNURM Scheme.10, Baretta (II).", Punjab | Project Cancelled on 20-May-14 | NA | 2.43 | - | (2.43) | NA | NA | NA | NA |
| Sub-total of Baretta for 0 project(s) | | | - | - | 6.39 | - | (6.39) | - | - | - | - |

* Project Cost and ACA Committed are recalculated after deducting cost of DUs alongwith proportionate cost of infrastructure dropped by CSMC.

IHSDP : State wise Report for latest Progress at Project & Town Level

Project Completed
[as on 16th September 2015]

| Sr. No. | State City/ Town Approved Date | Project Title | Financial Progress (Rs in Crores) | | | | | Physical Progress (Nos) | | | |
|--|-----------------------------------|--|-----------------------------------|---------------|------------------------|------------------------|--|-------------------------|-----------------|------------------------|----------|
| | | | Project Cost | Central Share | Central Share Released | Central Share Adjusted | ACA Balance for Release (Excess available) | Dwelling Units | DUs In-Progress | Construction Completed | Occupied |
| 620 | Punjab Bathinda 22-Feb-2011 | 592 DUs Detailed Project Report of "Proposed Slum Rehabilitation Project Under IHSDP Scheme New Alam Bhatinda." | Project Cancelled on 20-May-14 | NA | 4.94 | - | (4.94) | NA | NA | NA | NA |
| 621 | Punjab Bathinda 22-Feb-2011 | 1328 DUs Detailed Project Report of "Proposed In-Situ Slum Rehabilitation Project Under IHSDP Scheme.Janatanagar Bhatinda, Phase-II.", Punjab | Project Cancelled on 20-May-14 | NA | 11.64 | - | (11.64) | NA | NA | NA | NA |
| Sub-total of Bathinda for 0 project(s) | | | - | - | 16.58 | - | (16.58) | - | - | - | - |
| 622 | Punjab Bhikhi 22-Feb-2011 | 64 DUs Detailed Project Report of "Proposed Slum Rehabilitation Project Under IHSDP Scheme. Ward 5, Bhikhi", Punjab | Project Cancelled on 20-May-14 | NA | 1.21 | - | (1.21) | NA | NA | NA | NA |
| 623 | Punjab Bhikhi 22-Feb-2011 | 304 DUs Detailed Project Report of "Proposed Slum Rehabilitation Project Under IHSDP JnNURM Scheme. Ward 12, Bhikhi Phase-I" | Project Cancelled on 20-May-14 | NA | 2.96 | - | (2.96) | NA | NA | NA | NA |
| Sub-total of Bhikhi for 0 project(s) | | | - | - | 4.16 | - | (4.16) | - | - | - | - |
| 624 | Punjab Budhlada 22-Feb-2011 | 384 DUs Detailed Project Report of "Proposed Slum Rehabilitation Project Under IHSDP JnNURM Scheme Budhlada." | Project Cancelled on 20-May-14 | NA | 3.45 | - | (3.45) | NA | NA | NA | NA |
| 625 | Punjab Jalandhar 24-Jan-2008 | 2311 DUs (1163- new & 1148- upgrade) IHSDP Scheme for the town of Jalandhar, dist jalandhar Ph-II, Punjab | 11.94 | 7.16 | 18.40 | - | (11.24) | 683 | 174 | 509 | 524 |
| 626 | Punjab Jalandhar 26-Sep-2007 | 1627 DUs (592-new & 1035-upgrade) Implementation of IHSDP Scheme (1627 DUs) at Jalandhar, Dist Jalandhar, Punjab | 4.52 | 2.62 | 7.15 | - | (4.53) | 599 | 269 | 330 | 490 |
| Sub-total of Jalandhar for 2 project(s) | | | 16.46 | 9.78 | 25.55 | - | (15.77) | 1,282 | 443 | 839 | 1,014 |
| 627 | Punjab Mansa 22-Feb-2011 | 240 DUs Detailed Project Report of "Proposed Slum Rehabilitation Project Under IHSDP Scheme at Mansa." Punjab | Project Cancelled on 20-May-14 | NA | 2.68 | - | (2.68) | NA | NA | NA | NA |
| 628 | Punjab Mour 22-Feb-2011 | 672 DUs Detailed Project Report Of "Proposed Slum Rehabilitation Project Under IHSDP Scheme. MOUR Ward 9, 10." | Project Cancelled on 20-May-14 | NA | 5.87 | - | (5.87) | NA | NA | NA | NA |
| 629 | Punjab Rajpura 30-Sep-2008 | Detail Project Report for Basera Resettlement Schemes for Urban Poor of Rajpura, Punjab | 21.01 | 8.22 | 8.22 | - | - | 720 | 552 | 168 | 17 |
| 630 | Punjab Sardulgarh 22-Feb-2011 | 704 DUs DPR of "Proposed Slum Rehabilitation Project Under IHSDP Scheme.209 Sardulgarh. Ph-I, Punjab | Project Cancelled on 20-May-14 | NA | 7.04 | - | (7.04) | NA | NA | NA | NA |
| 631 | Punjab Sardulgarh 22-Feb-2011 | 400 DUs DPR of "Proposed Slum Rehabilitation Project Under IHSDP Scheme. WARD NO.5 Sardulgarh. Ph-II", Punjab | Project Cancelled on 20-May-14 | NA | 3.71 | - | (3.71) | NA | NA | NA | NA |
| 632 | Punjab Batala 28-Mar-2012 | 383 DUs (79-new, kitchen-152, toilet-63, both kitchen & toilet-89 nos) IHSDP Project at Batala, District Gurdaspur, Punjab | 10.59 | 6.96 | 3.82 | - | 3.14 | 196 | 191 | 5 | 122 |
| 633 | Punjab Jalalabad 28-Mar-2012 | 542 DUs IHSDP Project at Jalalabad, District Fazilka, Punjab | 6.02 | 2.23 | 2.23 | - | - | 271 | - | 271 | 201 |
| Total of Punjab for 5 project(s) | | | 54.08 | 27.19 | 89.71 | - | (62.51) | 2,469 | 1,186 | 1,283 | 1,354 |
| 634 | Rajasthan Alwar 19-Oct-2007 | 2456 DUs Integrated Housing Project for Slum Dwellers of Alwar, Rajasthan | Project Cancelled on 12-Sep-11 | NA | - | - | - | NA | NA | NA | NA |
| 635 | Rajasthan Jhalawar 21-Mar-2007 | 245 DUs IHSDP Scheme for Jhalawar town, Distt. Jhalawar, Rajasthan | Project Cancelled on 12-Sep-11 | NA | - | - | - | NA | NA | NA | NA |
| 636 | Rajasthan Anta 28-Feb-2012 | Revised IHSDP project for construction of 322 Dwelling Units and provision of infrastructural facilities in Anta, Dist. Baran, Rajasthan | 9.91 | 3.78 | 5.81 | - | (2.03) | 322 | 119 | 203 | 175 |
| 637 | Rajasthan Anupgarh 05-Aug-2010 | Revised IHSDP project for construction of 449 Dwelling Units and provision of infrastructural facilities in Anoopgarh, Dist. Sri Ganganagar, Rajasthan | 14.32 | 8.13 | 10.75 | - | (2.62) | 449 | 7 | 442 | 442 |
| 638 | Rajasthan Asind 28-Sep-2006 | 694 DUs (227- New & 467- Upgradation) Integrated Housing & Slum Development Program for Asind Town, Bhilwara distt. Rajasthan | 5.08 | 3.91 | 3.91 | - | - | 694 | 301 | 393 | 613 |
| 639 | Rajasthan Bali 28-Sep-2006 | 523 DUs (110- New & 413- Upgrade) Integrated Housing & Slum Development Program (IHSDP) for Bali Town, Distt. Pali, Rajasthan | 2.26 | 1.81 | 2.64 | - | (0.83) | 371 | 30 | 341 | 367 |

* Project Cost and ACA Committed are recalculated after deducting cost of DUs alongwith proportionate cost of infrastructure dropped by CSMC.

IHSDP : State wise Report for latest Progress at Project & Town Level

Project Completed
[as on 16th September 2015]

| Sr. No. | State City/ Town Approved Date | Project Title | Financial Progress (Rs in Crores) | | | | Physical Progress (Nos) | | | | |
|---|-------------------------------------|--|-----------------------------------|---------------|------------------------|------------------------|--|----------------|-----------------|------------------------|------------|
| | | | Project Cost | Central Share | Central Share Released | Central Share Adjusted | ACA Balance for Release (Excess available) | Dwelling Units | DUs In-Progress | Construction Completed | Occupied |
| 640 | Rajasthan Balotra 24-Jan-2008 | 447 DUs (304-new & 143- upgrade) IHSDP Scheme for the construction of at Balotra, Rajasthan | 8.48 | 5.47 | 5.47 | - | - | 447 | - | 447 | 447 |
| 641 | Rajasthan Banswara 05-Aug-2010 | Insitu 188 & Upgradation 29 DUs IHSDP Scheme for the town of Banswara distt. Banswara, Rajasthan | 2.87 | 1.81 | 1.33 | - | 0.47 | 146 | 19 | 127 | 129 |
| 642 | Rajasthan Baran 08-Dec-2006 | 407 DUs (270- New & 137- Upgradation) IHSDP Scheme at Baran, Rajasthan | 9.70 | 7.37 | 7.37 | - | 0.00 | 407 | 52 | 355 | 366 |
| 643 | Rajasthan Barmer 24-Jan-2008 | 1281 DUs (1071-new & 210- upgrade) IHSDP Scheme for the town of Barmer, Rajasthan | 23.71 | 15.22 | 15.22 | - | - | 1,281 | 235 | 1,046 | 1,102 |
| 644 | Rajasthan Begun 28-Mar-2012 | 529 DUs IHSDP Scheme for the town of Begun, Rajasthan | Project Cancelled on 17-Jun-13 | NA | - | - | - | NA | NA | NA | NA |
| 645 | Rajasthan Bhadra 17-Jan-2011 | 1332 DUs (1153- New & 179- Upgrade) IHSDP Scheme for the town of Bhadra, District Hanumangarh, Rajasthan | 37.69 | 24.25 | 24.25 | - | - | 1,332 | - | 1,332 | 1,332 |
| 646 | Rajasthan Bhawani Mandi 28-Sep-2006 | 114 DUs (97-New & 17- Upgrade) Relocation and development of slum at Bhawani Mandi, Rajasthan | 1.72 | 1.36 | 1.43 | - | (0.07) | 97 | - | 97 | 97 |
| 647 | Rajasthan Bhilwara 21-Mar-2007 | 1704 DUs (652-new houses & 1052- upgrade) IHSDP Scheme for Bhilwara, Rajasthan | 18.20 | 14.37 | 15.10 | - | (0.74) | 1,504 | - | 1,504 | 1,504 |
| 648 | Rajasthan Bhinmal 27-Jan-2010 | Revised IHSDP project for construction of 500 Dwelling Units and provision of infrastructural facilities in Bhinmal, Dist. Jalore, Rajasthan | 8.54 | 4.27 | 5.38 | - | (1.11) | 500 | 248 | 252 | 414 |
| 649 | Rajasthan Bikaner 30-Mar-2006 | Provision of Infrastructure facilities (Community toilets, roads, & drainage) in Bikaner, (Ph-I), Rajasthan | 3.32 | 2.66 | 2.66 | - | - | Infra | NA | NA | NA |
| 650 | Rajasthan Bikaner 30-Sep-2008 | 1216 DUs (1041- new houses & 175 upgrade) IHSDP Scheme for the town of Bikaner, (Ph-II), Rajasthan | 1.76 | 0.76 | 10.95 | - | (10.19) | 170 | 118 | 52 | 169 |
| Sub-total of Bikaner for 2 project(s) | | | 5.08 | 3.42 | 13.61 | - | (10.19) | 170 | 118 | 52 | 169 |
| 651 | Rajasthan Bilara 17-Jan-2011 | 574 DUs (460- New & 114- Upgrade) IHSDP Scheme for the town of Bilara, District Jodhpur, Rajasthan | 8.53 | 5.72 | 4.68 | - | 1.04 | 367 | 118 | 249 | 249 |
| 652 | Rajasthan Chhabra 28-Sep-2006 | 312 DUs (210- New & 102- Upgrade) IHSDP Scheme for the town of Chhabra in 3 slums of area, Rajasthan | 4.47 | 3.58 | 3.58 | - | (0.00) | 312 | 106 | 206 | 214 |
| 653 | Rajasthan Chhoti Sadri 17-Jan-2011 | 380 DUs (331- New & 49- Upgrade) IHSDP Scheme for the town of Chhoti Sadri, Pratappgarh, Rajasthan | 6.71 | 4.52 | 4.52 | 1.41 | (0.00) | 280 | 115 | 165 | 168 |
| 654 | Rajasthan Chittaurgarh 28-Sep-2006 | 540 DUs (New-176 & Upgradation- 364) Upgradation of Infra facilities in Gandhi Nagar Slum and planned resettlement of part slum at Ram Devji ka Chanderia, Rajasthan | 4.36 | 3.32 | 5.12 | - | (1.80) | 272 | 74 | 198 | 272 |
| 655 | Rajasthan Chittaurgarh 05-Aug-2010 | 433 DUs (380- New & 53- Upgrade) IHSDP Scheme for the Town of Chittorgarh distt. Chittorgarh, Rajasthan | 5.99 | 4.01 | 3.66 | - | 0.35 | 237 | 120 | 117 | 125 |
| Sub-total of Chittaurgarh for 2 project(s) | | | 10.34 | 7.33 | 8.78 | - | (1.45) | 509 | 194 | 315 | 397 |
| 656 | Rajasthan Deshnok 28-Feb-2012 | IHSDP Scheme Deshnok, Dist Bikaner, Rajasthan | 15.41 | 8.84 | 4.65 | - | 4.20 | 372 | 132 | 240 | 240 |
| 657 | Rajasthan Gangapur 26-Sep-2007 | Implementation of IHSDP Scheme (161 DUs) at Gangapur City, Dist. Sawaimadhopur, Rajasthan | 3.52 | 2.46 | 2.46 | - | - | 161 | 16 | 145 | 145 |
| 658 | Rajasthan Gulabpura 30-Mar-2006 | Provision of Infrastructure facilities (roads, drainage & Community Centers) in Gulabpura, Rajasthan | 1.24 | 1.00 | 1.00 | - | 0.00 | Infra | NA | NA | NA |
| 659 | Rajasthan Hanumangarh 21-Mar-2007 | 651 DUs (440-new & 211 upgrade) IHSDP Scheme for the town of Hanumangarh, Rajasthan | 22.25 | 17.54 | 17.54 | - | - | 651 | 18 | 633 | 650 |
| 660 | Rajasthan Jaisalmer 26-Sep-2007 | 1042 DUs (841-new & 101- upgrade) Implementation of IHSDP Scheme at Jaisalmer City, Dist. Jaisalmer, Rajasthan | 15.32 | 11.56 | 12.64 | - | (1.08) | 948 | 912 | 36 | 122 |
| 661 | Rajasthan Jaisalmer 29-Sep-2010 | Insitu new construction of 1491 DUs and Upgradation 6 DUs IHSDP Scheme for the Town of Jaisalmer, Rajasthan | 28.46 | 18.97 | 21.87 | - | (2.90) | 1,299 | 1,233 | 66 | 72 |
| Sub-total of Jaisalmer for 2 project(s) | | | 43.78 | 30.53 | 34.51 | - | (3.98) | 2,247 | 2,145 | 102 | 194 |
| 662 | Rajasthan Jaitaran 14-Aug-2008 | 214 DUs (166-new houses & 48- upgrade) IHSDP Scheme for the town of Jaitaran Distt- Pali, Rajasthan | 3.86 | 2.56 | 3.23 | - | (0.67) | 175 | 34 | 141 | 150 |
| 663 | Rajasthan Jhalore 30-Sep-2008 | 263 DUs (243-new & 20- upgradation) IHSDP Scheme for the town of Jhalore, Rajasthan | 5.63 | 3.47 | 4.89 | - | (1.42) | 192 | 155 | 37 | 51 |

* Project Cost and ACA Committed are recalculated after deducting cost of DUs alongwith proportionate cost of infrastructure dropped by CSMC.

IHSDP : State wise Report for latest Progress at Project & Town Level

Project Completed
(as on 16th September 2015)

| Sr. No. | State City/ Town Approved Date | Project Title | Financial Progress (Rs in Crores) | | | | | Physical Progress (Nos) | | | |
|--|-------------------------------------|---|-----------------------------------|---------------|------------------------|------------------------|--|-------------------------|-----------------|------------------------|--------------|
| | | | Project Cost | Central Share | Central Share Released | Central Share Adjusted | ACA Balance for Release (Excess available) | Dwelling Units | DUs In-Progress | Construction Completed | Occupied |
| 664 | Rajasthan Jhalrapatan 28-Sep-2006 | 413 DUs (200- New & 213- Upgrade) IHSDP Development of the Slums at Jhalrapatan, Rajasthan | 1.94 | 1.50 | 1.58 | - | (0.08) | 173 | 10 | 163 | 168 |
| 665 | Rajasthan Jodhpur 28-Feb-2012 | 373 DUs (new insitu-42, 331- upgrade) IHSDP Scheme Jodhpur Phase-III, Distt Jodhpur, Rajasthan | 12.58 | 5.51 | 5.51 | 2.75 | - | 373 | 150 | 223 | 373 |
| 666 | Rajasthan Jodhpur 24-Jan-2008 | 883 DUs (new-764 & 119-upgrade) IHSDP Scheme for the town of Jodhpur, Rajasthan | 9.82 | 5.80 | 12.14 | - | (6.35) | 454 | 189 | 265 | 265 |
| 667 | Rajasthan Jodhpur 27-Feb-2008 | 1832 DUs (new- 1599 & upgrade- 233 nos) IHSDP Scheme for the town of Jodhpur, Rajasthan | 24.87 | 14.86 | 13.26 | - | 1.60 | 1,033 | 503 | 530 | 530 |
| Sub-total of Jodhpur for 3 project(s) | | | 47.27 | 26.16 | 30.91 | 2.75 | (4.75) | 1,860 | 842 | 1,018 | 1,168 |
| 668 | Rajasthan Kaithoon 26-Aug-2010 | Insitu new construction of 116 DUs and Upgradation 211 DUs IHSDP Scheme for the Kaithoon, distt. Kota, Rajasthan | 5.06 | 3.45 | 3.45 | - | - | 327 | 24 | 303 | 311 |
| 669 | Rajasthan Kekri 14-Dec-2010 | 871 DUs (558- New & 313- Upgrade) IHSDP Scheme for the Town of Kekri, Rajasthan district Ajmer, Rajasthan | 10.07 | 6.96 | 12.77 | - | (5.81) | 537 | 140 | 397 | 446 |
| 670 | Rajasthan Kota 21-Mar-2007 | Revised in Sanctioned DPR - IHSDP project for the town of Kota Phase-I, Rajasthan | 10.50 | 4.04 | 8.52 | - | (4.49) | 350 | 116 | 234 | 234 |
| 671 | Rajasthan Kota 09-Feb-2011 | IHSDP Scheme for the town of Kota (Phase II), Rajasthan. | 28.58 | 15.14 | 15.14 | - | - | 845 | - | 845 | 845 |
| 672 | Rajasthan Kota 20-Jan-2012 | Relocation of 752 dwelling units under IHSDP at Kota Phase-III, Rajasthan | 33.91 | 13.34 | 6.67 | - | 6.67 | 752 | 712 | 40 | - |
| Sub-total of Kota for 3 project(s) | | | 72.99 | 32.52 | 30.33 | - | 2.19 | 1,947 | 828 | 1,119 | 1,079 |
| 673 | Rajasthan Mangrol 02-Mar-2012 | 476 DUs (439-insitu & 37-upgrade) IHSDP Scheme of Mangrol, Baran, Rajasthan | 19.79 | 10.48 | 12.40 | 6.20 | (1.92) | 403 | 218 | 185 | 212 |
| 674 | Rajasthan Nimbahera 05-Aug-2010 | 457 DUs (428- New & 29- Upgrade) IHSDP Scheme for the town of Nimbahera distt. Chittorgarh, Rajasthan | 10.60 | 7.27 | 7.59 | - | (0.31) | 439 | 49 | 390 | 404 |
| 675 | Rajasthan Pali 21-Mar-2007 | 2722 DUs (1643-new & 1079- upgrade) IHSDP Scheme for the town of Pali, Rajasthan | 22.06 | 17.64 | 17.64 | - | - | 2,722 | 502 | 2,220 | 2,722 |
| 676 | Rajasthan Phalna 11-Oct-2006 | 361 DUs (290- New & 71- Upgrade) IHSDP Scheme for the town of Falna, Distt. Pali, Rajasthan | 4.46 | 3.52 | 3.52 | - | (0.00) | 361 | 9 | 352 | 316 |
| 677 | Rajasthan Phalodi 15-Jul-2009 | 764 DUs (605- New & 159- Upgrade) IHSDP Scheme for the town of Phalodi, Distt. Jodhpur, Rajasthan | 23.27 | 13.79 | 13.79 | - | - | 764 | 147 | 617 | 650 |
| 678 | Rajasthan Phalodi 28-Feb-2012 | 626 DUs (551-new & 75- upgrade) IHSDP Scheme for Phalodi Phase-II, Distt., Jodhpur, Rajasthan | 25.45 | 11.00 | 11.00 | - | - | 626 | 378 | 248 | 301 |
| Sub-total of Phalodi for 2 project(s) | | | 48.71 | 24.79 | 24.79 | - | - | 1,390 | 525 | 865 | 951 |
| 679 | Rajasthan Pilibanga 29-Sep-2010 | Construction of 244 DUs IHSDP Scheme for the town of Pilibanga dist Hanumangarh, Rajasthan | 6.41 | 4.27 | 4.27 | - | - | 244 | 10 | 234 | 234 |
| 680 | Rajasthan Pindwara 29-Sep-2010 | Insitu new Construction of 622 DUs and Upgradation 64 DUs IHSDP Scheme for the town of Pindwara dist Sirohi Rajasthan | 13.26 | 8.00 | 8.00 | - | - | 686 | 274 | 412 | 412 |
| 681 | Rajasthan Pipar 28-Feb-2012 | 654 DUs (488-new & 166- upgrade) IHSDP Scheme Pipar, Dist Jodhpur (Rajasthan) | 24.76 | 12.73 | 12.73 | 6.36 | - | 654 | 535 | 119 | 270 |
| 682 | Rajasthan Pokaran 15-Jul-2009 | 787 DUs (705- New & 82-Upgrade) IHSDP Scheme for the town of Pokaran, Distt. Jaisalmer, Rajasthan | 21.83 | 12.20 | 12.20 | - | - | 787 | 207 | 580 | 587 |
| 683 | Rajasthan Pratapgarh 26-Sep-2007 | 590 DUs (insitu-590 & upgrade- 121) Implementation of IHSDP Scheme Pratapgarh, Rajasthan | 8.70 | 5.60 | 7.20 | - | (1.60) | 566 | 91 | 475 | 504 |
| 684 | Rajasthan Ramganj Mandi 02-Mar-2012 | 75 DUs (38-insitu & 37-upgrade) IHSDP Scheme of Ramganj Mandi (75 DUs), Kota, Rajasthan | 2.69 | 1.48 | 0.74 | - | 0.74 | 75 | 15 | 60 | 64 |
| 685 | Rajasthan Rani Nagar 28-Sep-2006 | 19 DUs IHSDP Scheme at Rani Nagar, Rajasthan | 0.79 | 0.63 | 0.63 | - | 0.00 | 19 | 3 | 16 | 16 |
| 686 | Rajasthan Rawatbhata 14-Dec-2010 | 1439 DUs (1375- New & 64- Upgrade) IHSDP Scheme for the Town of Rawatbhata district Chittorgarh Rajasthan | 23.67 | 16.30 | 25.16 | - | (8.86) | 938 | 420 | 518 | 281 |
| 687 | Rajasthan Rawatsar 26-Aug-2010 | Insitu new construction of 1278 DUs and Upgradation of 120 DUs IHSDP Scheme for the Town of Rawatsar, distt. Hanumangarh, Rajasthan | 17.33 | 10.45 | 18.51 | - | (8.06) | 782 | 56 | 726 | 738 |
| 688 | Rajasthan Sadri 28-Sep-2006 | 46 DUs (36- New & 10- Upgrade) IHSDP Scheme for the town of Sadri, Rajasthan | 1.29 | 1.03 | 1.03 | - | - | 46 | - | 46 | 46 |

* Project Cost and ACA Committed are recalculated after deducting cost of DUs alongwith proportionate cost of infrastructure dropped by CSMC.

IHSDP : State wise Report for latest Progress at Project & Town Level

Project Completed
[as on 16th September 2015]

| Sr. No. | State City/ Town Approved Date | Project Title | Financial Progress (Rs in Crores) | | | | | Physical Progress (Nos) | | | |
|--|---------------------------------------|---|-----------------------------------|---------------|------------------------|------------------------|--|-------------------------|-----------------|------------------------|---------------|
| | | | Project Cost | Central Share | Central Share Released | Central Share Adjusted | ACA Balance for Release (Excess available) | Dwelling Units | DUs In-Progress | Construction Completed | Occupied |
| 689 | Rajasthan Sanchore 27-Jan-2010 | 390 DUs (241- New & 149- Upgrade) IHSDP Scheme for Sanchore, district Jalore, Rajasthan | 2.26 | 0.97 | 2.66 | - | (1.69) | 168 | 20 | 148 | 154 |
| 690 | Rajasthan Sangod 14-Dec-2010 | 442 DUs (282- New & 160- Upgrade) IHSDP Scheme for the Town of Sangod, district Kota, Rajasthan | 4.31 | 2.93 | 3.04 | - | (0.12) | 248 | 72 | 176 | 216 |
| 691 | Rajasthan Sardarsahar 02-Mar-2012 | IHSDP Scheme for construction of 1802 insitu dwelling units in 17 slums of Sardarsahar Town, Rajasthan | 35.34 | 15.35 | 21.47 | - | (6.12) | 1,288 | 321 | 967 | 967 |
| 692 | Rajasthan Sawai Madhopur 29-Oct-2007 | 976 DUs (782-new houses & 194-upgrade) IHSDP Scheme for the town of Sawai Madhopur, Rajasthan | 13.48 | 9.93 | 9.93 | - | - | 976 | 204 | 772 | 909 |
| 693 | Rajasthan Shahpura 02-Mar-2012 | 317 DUs (240-insitu & 77-upgrade) IHSDP Scheme of Shahpura, Bhilwara, Rajasthan | 11.16 | 5.25 | 5.25 | - | - | 317 | 22 | 295 | 299 |
| 694 | Rajasthan Sheoganj 28-Feb-2012 | IHSDP Scheme for construction of 489 DUs (391 new & 98 upgrade) in Sheoganj, Rajasthan | 11.81 | 5.12 | 7.03 | - | (1.91) | 372 | 61 | 311 | 328 |
| 695 | Rajasthan Sikar 28-Sep-2006 | IHSDP Scheme for the town of Sikar, Rajasthan | 2.51 | 2.00 | 2.18 | - | (0.17) | 256 | - | 256 | 256 |
| 696 | Rajasthan Sojat 08-Dec-2006 | 196 DUs (48- New & 148- Upgradation) IHSDP Scheme for the town of Sojat, Rajasthan | 3.16 | 2.53 | 2.53 | - | 0.00 | 196 | 64 | 132 | 195 |
| 697 | Rajasthan Sumerpur 26-Aug-2010 | Insitu new construction of 469 DUs and Upgradation of 60 DUs IHSDP Scheme for the Town of Sumerpur, distt Pali, Rajasthan | 9.50 | 6.09 | 6.64 | - | (0.55) | 489 | 165 | 324 | 353 |
| 698 | Rajasthan Suratgarh 30-Sep-2008 | 1493 DUs (new houses- 897 & Upgradation- 596) IHSDP Scheme for the Town of Suratgarh , Rajasthan | 35.05 | 22.10 | 22.10 | - | - | 1,493 | 318 | 1,175 | 1,431 |
| 699 | Rajasthan Takhatgarh 15-Jul-2009 | 635 DUs (399- New & 236- Upgrade) IHSDP Scheme for the town of Takhatgarh, Distt. Pali, Rajasthan | 15.03 | 8.39 | 9.25 | - | (0.86) | 550 | 246 | 304 | 396 |
| 700 | Rajasthan Tonk 30-Mar-2006 | 136 DUs Augmentation of Infrastructure facilities in 3 slums and Rehabilitation scheme at Baher Basti, Tonk (Ph-I), Rajasthan | 4.46 | 3.57 | 3.57 | - | - | 136 | - | 136 | 136 |
| 701 | Rajasthan Tonk 14-Dec-2010 | 384 Dwelling Units IHSDP Scheme for the Town of Tonk Phase-II, Rajasthan | 7.19 | 4.54 | 5.97 | 2.99 | (1.43) | 292 | 276 | 16 | 16 |
| Sub-total of Tonk for 2 project(s) | | | 11.65 | 8.11 | 9.54 | 2.99 | (1.43) | 428 | 276 | 152 | 152 |
| 702 | Rajasthan Udaipur 20-Dec-2007 | 1737 DUs (1317-new & 420-upgrade) Implementation of IHSDP at Udaipur, Rajasthan | 23.66 | 15.49 | 16.07 | - | (0.58) | 1,687 | 823 | 864 | 887 |
| Total of Rajasthan for 66 project(s) including 1 project(s) which are completed | | | 815.93 | 493.92 | 555.22 | 19.72 | (61.30) | 36,410 | 11,512 | 24,898 | 27,087 |
| 703 | Sikkim Singtam 18-Dec-2009 | Upgradation of 39 DUs & Infrastructure Development Proposal under IHSDP for Notified Slum Area - Singtam, East Sikkim, Sikkim. | 19.91 | 17.92 | 17.92 | - | - | 39 | - | 39 | 39 |
| Total of Sikkim for 1 project(s) | | | 19.91 | 17.92 | 17.92 | - | - | 39 | - | 39 | 39 |
| 704 | Tamil Nadu Acharapakkam 27-Feb-2007 | 186 new houses IHSDP Scheme for Acharapakkam Town Panchayat, Kancheepuram distt., Tamilnadu | 2.25 | 1.80 | 1.80 | - | - | 186 | - | 186 | 186 |
| 705 | Tamil Nadu Alampalayam 29-Dec-2008 | 149 DUs IHSDP Scheme for Alampalayam, Distt. Namakkal, Tamilnadu | 2.25 | 1.56 | 1.51 | - | 0.06 | 149 | - | 149 | 149 |
| 706 | Tamil Nadu Arani 27-Apr-2007 | 139 DUs (60-new houses & 79-upgrade) IHSDP Scheme for Arani town Panchyat, Thiruvallur district, Tamilnadu | 1.69 | 1.36 | 1.36 | - | - | 139 | - | 139 | 139 |
| 707 | Tamil Nadu Ariyalur 28-Jan-2009 | Construction of 378 New houses in Ariyalur Municipality, Ariyalur, Tamilnadu | 7.89 | 6.04 | 6.04 | - | - | 378 | 43 | 335 | 335 |
| 708 | Tamil Nadu Aruppukottai 05-Mar-2010 | Construction of 879 New Houses for Aruppukottai Municipality, Virudhnagar, Tamilnadu | 20.89 | 15.30 | 15.30 | - | - | 879 | 1 | 878 | 878 |
| 709 | Tamil Nadu Avalpoondurai 28-Jan-2009 | Construction of 90 houses and Providing infrastructure facilities for Avalpoondurai Town Panchayat, Erode, Tamilnadu | 1.67 | 1.19 | 1.16 | - | 0.04 | 90 | - | 90 | 90 |
| 710 | Tamil Nadu Bodinayakkanur 03-Feb-2009 | IHSDP Scheme for 326 DU single storieda at Bodinayakkanur, Tamilnadu | 4.63 | 3.52 | 3.52 | - | - | 326 | - | 326 | 326 |
| 711 | Tamil Nadu Chidambaram 27-Apr-2007 | IHSDP Scheme for 392 DUs Chidambaram, Tamilnadu | 4.17 | 3.34 | 3.34 | - | - | 392 | 31 | 361 | 361 |
| 712 | Tamil Nadu Chinnamanur 06-Mar-2012 | Construction of 950 New houses and provision of infrastructure facilities for Chinnamanur Municipality Municipality Theni district, Tamilnadu | 15.82 | 10.48 | 10.48 | - | - | 950 | 471 | 479 | 340 |
| 713 | Tamil Nadu Coonoor 03-Feb-2009 | IHSDP Scheme for 221 DUs Single storied & Upgradation 177 nos Toilet at Coonoor Municipality, Tamil Nadu | 5.35 | 3.62 | 3.53 | - | 0.09 | 398 | - | 398 | 398 |

* Project Cost and ACA Committed are recalculated after deducting cost of DUs alongwith proportionate cost of infrastructure dropped by CSMC.

IHSDP : State wise Report for latest Progress at Project & Town Level

Project Completed
(as on 16th September 2015)

| Sr. No. | State City/ Town Approved Date | Project Title | Financial Progress (Rs in Crores) | | | | | Physical Progress (Nos) | | | |
|---|--|---|-----------------------------------|---------------|------------------------|------------------------|--|-------------------------|-----------------|------------------------|------------|
| | | | Project Cost | Central Share | Central Share Released | Central Share Adjusted | ACA Balance for Release (Excess available) | Dwelling Units | DUs In-Progress | Construction Completed | Occupied |
| 714 | Tamil Nadu Cumbum 28-Jan-2009 | Construction of 325 New houses for Cumbum Municipality, Theni, Tamilnadu | 5.19 | 3.86 | 3.86 | - | - | 325 | - | 325 | 325 |
| 715 | Tamil Nadu Dharapuram 28-Jan-2009 | Construction of 188 New houses and providing infrastructure facilities for Dharapuram Municipality, Erode, Tamilnadu | 3.60 | 2.77 | 2.77 | - | - | 188 | - | 188 | 188 |
| 716 | Tamil Nadu Dharmapuri 29-Dec-2006 | 433 DUs (197- New & 236- Upgrade) IHSDP Scheme for the town of Dharmapuri, Tamilnadu | 2.67 | 2.13 | 2.13 | - | - | 433 | - | 433 | 433 |
| 717 | Tamil Nadu Dindigul 24-Dec-2008 | IHSDP Scheme for the town of Dindigul, Tamilnadu | 9.72 | 7.45 | 7.45 | 0.47 | - | 590 | - | 590 | 590 |
| 718 | Tamil Nadu Edappadi 03-Feb-2009 | Construction of 225 new houses for Idappadi Municipality, Salem, Tamilnadu | 4.74 | 3.62 | 3.62 | 0.09 | - | 225 | - | 225 | 225 |
| 719 | Tamil Nadu Erode 27-Feb-2007 | Construction of 454 houses and infrastructure facilities in Erode Municipality, Tamilnadu | 5.03 | 4.03 | 4.03 | - | - | 454 | - | 454 | 454 |
| 720 | Tamil Nadu Gangavalli 29-Dec-2008 | IHSDP Scheme for Gangavalli, Distt. Salem, Tamilnadu | 2.66 | 1.91 | 1.91 | - | - | 140 | - | 140 | 140 |
| 721 | Tamil Nadu Gobichettipalayam 28-Jan-2009 | Construction of 177 New houses for Gobichettipalayam Municipality, Erode, Tamilnadu | 2.56 | 1.95 | 1.95 | - | - | 177 | - | 177 | 177 |
| 722 | Tamil Nadu Hosur 13-Mar-2012 | IHSDP Scheme for construction of 608 new houses and infrastructure facilities in Hosur Municipality, District Krishnagiri, Tamilnadu | 13.39 | 9.27 | 9.27 | - | - | 608 | - | 608 | 523 |
| 723 | Tamil Nadu Inam Karur 28-Jan-2009 | Construction of 240 Houses and providing infrastructure facilities for Inam Karur Municipality, Karur Tamilnadu | 5.00 | 3.87 | 3.87 | - | - | 240 | - | 240 | 240 |
| 724 | Tamil Nadu Kancheepuram 24-Dec-2008 | IHSDP Scheme for the town of Kancheepuram (299 DUs), Tamilnadu | 4.57 | 3.42 | 3.40 | - | 0.02 | 299 | - | 299 | 299 |
| 725 | Tamil Nadu Karaikkudi 03-Feb-2009 | IHSDP Scheme of 195 Insitu DU with each Rs. 1,07,000 with 26.40 sqm at Karaikkudi, Tamil Nadu | 4.15 | 3.21 | 3.21 | - | - | 195 | - | 195 | 195 |
| 726 | Tamil Nadu Karunguzhi 27-Feb-2007 | 342 new houses IHSDP Scheme for Karunguzhi Town Panchayat, Kancheepuram Distt., Tamilnadu | 4.14 | 3.31 | 3.31 | - | - | 342 | - | 342 | 342 |
| 727 | Tamil Nadu Karuppur 28-Jan-2009 | Construction of 82 new houses and 66 individual Toilet providing infrastructure facilities to the slums in Karuppur Town Panchayat, Tamilnadu | 1.57 | 1.12 | 1.12 | - | - | 148 | - | 148 | 148 |
| 728 | Tamil Nadu Karur 28-Jan-2009 | Construction of 185 New houses and infrastructure facilities for Karur Municipality, Tamilnadu | 3.29 | 2.53 | 2.46 | - | 0.07 | 185 | - | 185 | 185 |
| 729 | Tamil Nadu Kodaikanal 14-Dec-2006 | Construction of 67 DUs in Kodaikanal Municipality, Dindigul, Tamilnadu | 1.87 | 1.34 | 1.34 | - | - | 67 | - | 67 | 67 |
| 730 | Tamil Nadu Kodaikanal 28-Jan-2009 | Construction of 900 new houses and providing infrastructure facilities in Kodaikanal Municipality, Dindigul, Tamilnadu | 18.89 | 12.45 | 12.09 | - | 0.36 | 900 | - | 900 | 900 |
| Sub-total of Kodaikanal for 2 project(s) | | | 20.76 | 13.78 | 13.42 | - | 0.36 | 967 | - | 967 | 967 |
| 731 | Tamil Nadu Kodumudi 28-Jan-2009 | Construction of 75 new houses and providing infrastructure facilities to the slums in Kodumudi Town Panchayat, erode, Tamilnadu | 1.40 | 1.00 | 0.97 | - | 0.03 | 75 | - | 75 | 75 |
| 732 | Tamil Nadu Kovilpatti 03-Feb-2009 | Construction of 112 New houses and providing infrastructure facilities for Kovilpatti Municipality, Tuticorin, Tamilnadu | 2.39 | 1.85 | 1.85 | - | - | 112 | - | 112 | 112 |
| 733 | Tamil Nadu Krishnagiri 28-Jan-2009 | Construction of 262 houses and providing infrastructure facilities for Krishnagiri Municipality, Krishnagiri, Tamilnadu. | 4.96 | 3.82 | 3.72 | - | 0.10 | 262 | - | 262 | 262 |
| 734 | Tamil Nadu Kuhalur 28-Jan-2009 | Construction of 65 Houses and providing infrastructure facilities for Kugalur Town Panchayat, Erode, Tamilnadu | 1.29 | 0.93 | 0.93 | - | - | 65 | - | 65 | 65 |
| 735 | Tamil Nadu Kulthalal 28-Feb-2012 | IHSDP Scheme for construction of 306 houses and infrastructure facilities in Kulthalal Municipality, District Karur, Tamil Nadu | 7.41 | 5.34 | 5.34 | - | - | 306 | 99 | 207 | 202 |
| 736 | Tamil Nadu Kumarapalayam 27-Feb-2007 | Construction of 80 new houses and infrastructure facilities for Komarapalayam, Municipality, Tamil Nadu | 0.76 | 0.61 | 0.61 | - | - | 80 | - | 80 | 80 |
| 737 | Tamil Nadu Kumbakonam 27-Feb-2007 | Construction of 849 DUs (745 new houses & 104 upgrade) & Infrastructure facilities for Kumbakonam Municipality Ph-I, II & III, Tamilnadu | 13.14 | 6.72 | 6.72 | - | - | 849 | 216 | 633 | 448 |

* Project Cost and ACA Committed are recalculated after deducting cost of DUs alongwith proportionate cost of infrastructure dropped by CSMC.

IHSDP : State wise Report for latest Progress at Project & Town Level

Project Completed
[as on 16th September 2015]

| Sr. No. | State City/ Town Approved Date | Project Title | Financial Progress (Rs in Crores) | | | | | Physical Progress (Nos) | | | |
|---------|--|---|-----------------------------------|---------------|------------------------|------------------------|--|-------------------------|-----------------|------------------------|----------|
| | | | Project Cost | Central Share | Central Share Released | Central Share Adjusted | ACA Balance for Release (Excess available) | Dwelling Units | DUs In-Progress | Construction Completed | Occupied |
| 738 | Tamil Nadu Lakkampatti 28-Jan-2009 | Construction of 81 Houses and 50 Individual Toilet, providing infrastructure facilities for Lakkampatti town Panchayat, Erode, Tamilnadu | 1.44 | 1.02 | 1.02 | - | - | 131 | - | 131 | 131 |
| 739 | Tamil Nadu Mamallapuram 02-Feb-2007 | Construction of 320 DUs IHSDP Scheme for Mamallapuram Townpanchayat, Kancheepuram distt., Tamilnadu | 2.56 | 2.05 | 2.05 | - | - | 320 | - | 320 | 320 |
| 740 | Tamil Nadu Manapparai 14-Dec-2006 | Construction of houses and infrastructure facilities for Manapparai Municipality, Tamil Nadu | 2.01 | 1.57 | 1.57 | - | - | 120 | - | 120 | 120 |
| 741 | Tamil Nadu Mannargudi 27-Feb-2007 | 69 houses & providing basic amenities to slum dwellers for Mannargudi Municipality, Tamilnadu | 1.49 | 1.19 | 1.19 | - | - | 69 | - | 69 | 69 |
| 742 | Tamil Nadu Melur 27-Apr-2007 | 502 DUs IHSDP Scheme for Melur, Tamilnadu | 7.99 | 6.39 | 6.39 | - | - | 502 | 18 | 484 | 484 |
| 743 | Tamil Nadu Mettupalayam 03-Feb-2009 | Construction of 72 New houses for Mettupalayam Municipality, Tiruchirappalli, Tamilnadu | 1.48 | 1.12 | 1.09 | - | 0.03 | 72 | - | 72 | 72 |
| 744 | Tamil Nadu Mettur 28-Jan-2009 | Construction of 113 New houses and providing Infrastructure facilities for Mettur Municipality, Salem, Tamilnadu | 2.42 | 1.87 | 1.83 | - | 0.05 | 113 | - | 113 | 113 |
| 745 | Tamil Nadu Mohanur 29-Dec-2008 | 161 DUs IHSDP Scheme for Mohannur, Distt. Namakkal, Tamilnadu | 2.80 | 1.98 | 1.98 | 0.06 | - | 161 | - | 161 | 161 |
| 746 | Tamil Nadu Nagapattinam 14-Dec-2006 | IHSDP project for improvement of infrastructure for Nagapattinam Municipality, Tamilnadu | 0.78 | 0.62 | 0.62 | - | - | Infra | NA | NA | NA |
| 747 | Tamil Nadu Nagercoil 28-Jan-2009 | Construction of 214 Houses and providing infrastructure facilities for Nagercoil Municipality, Kanyakumari, Tamilnadu | 3.47 | 2.66 | 2.57 | - | 0.09 | 214 | - | 214 | 214 |
| 748 | Tamil Nadu Namakkal 13-Feb-2008 | 440 DUs (new-385 & 55- upgrade) & infra facilities IHSDP Scheme for Namakkal Municipality, Tamilnadu | 5.93 | 3.46 | 3.46 | - | - | 440 | - | 440 | 440 |
| 749 | Tamil Nadu Nandivaram-Guduvancheri 02-Feb-2007 | 326 DUs and providing infrastructure facilities to slum dwellers for Nandivaram Guduvancheri Town panchayat, Tamilnadu | 3.69 | 2.95 | 2.95 | - | - | 326 | - | 326 | 326 |
| 750 | Tamil Nadu P.Mettupalayam 28-Jan-2009 | Construction of 78 Houses and providing infrastructure facilities for P. Mettupalayam Town Panchayat, Erode, Tamilnadu | 1.27 | 0.89 | 0.86 | - | 0.03 | 78 | - | 78 | 78 |
| 751 | Tamil Nadu P.N.Patti 28-Jan-2009 | Construction of 88 New houses & 65 Individual Toilet in P. N. Patty Town Panchayat, Salem Dist., Tamilnadu | 1.62 | 1.15 | 1.15 | - | - | 153 | - | 153 | 153 |
| 752 | Tamil Nadu Palani 28-Feb-2012 | IHSDP Scheme for construction of 874 houses and infrastructure facilities in Palani Municipality, District Dindigul, Tamil Nadu | 16.36 | 11.11 | 11.11 | - | - | 874 | - | 874 | 296 |
| 753 | Tamil Nadu Pallapalayam 28-Jan-2009 | Construction of 120 new houses and providing infrastructure facilities to the slums in Pallapalayam Town Panchayat, Erode, Tamilnadu | 2.35 | 1.69 | 1.64 | - | 0.05 | 120 | - | 120 | 120 |
| 754 | Tamil Nadu Paramakudi 13-Mar-2012 | IHSDP Scheme for construction of 520 new houses and infrastructure facilities in Paramakudi Municipality District Ramanathapuram, Tamilnadu | 7.15 | 4.54 | 4.54 | - | - | 520 | 189 | 331 | 331 |
| 755 | Tamil Nadu Pattukkottai 27-Feb-2007 | Revised IHSDP scheme for construction of new houses & infra facilities in Pattukkottai Municipality Thanjavur District Tamilnadu | 11.24 | 8.76 | 8.76 | - | - | 940 | - | 940 | 940 |
| 756 | Tamil Nadu Perambalur 27-Apr-2007 | 580 DUs IHSDP Scheme for Perambalur town, Tamilnadu | 6.26 | 4.98 | 4.98 | - | - | 580 | - | 580 | 580 |
| 757 | Tamil Nadu Periyakulam 13-Mar-2012 | IHSDP Scheme for construction of 118 new houses and infrastructure facilities in Periyakulam Municipality, District Theni, Tamilnadu | 2.16 | 1.42 | 1.42 | - | - | 118 | 6 | 112 | 106 |
| 758 | Tamil Nadu Pollachi 27-Apr-2007 | Revised IHSDP scheme for construction of new houses (669 DUs) & Infrastructure facilities Pollachi Municipality Coimbatore. | 5.73 | 4.58 | 5.17 | - | (0.59) | 669 | - | 669 | 669 |
| 759 | Tamil Nadu Pudukkottai 27-Feb-2007 | Revised IHSDP scheme for construction of 625 DUs & infra facilities in Pudukkottai Municipality Thanjavur District Tamilnadu | 10.82 | 8.65 | 9.80 | - | (1.16) | 625 | - | 625 | 621 |
| 760 | Tamil Nadu R. Pudukpatti 05-Jan-2009 | Construction of 153 houses and providing infrastructure facilities for R. Pudukpatti Town Panchayat, Namakkal, Tamilnadu | 2.14 | 1.46 | 1.40 | - | 0.06 | 153 | - | 153 | 153 |
| 761 | Tamil Nadu Ramanathapuram 03-Feb-2009 | Construction of 277 houses and providing infrastructure facilities for Ramanathapuram Municipality, Ramanathapuram Tamilnadu | 5.21 | 3.99 | 3.99 | 0.22 | - | 277 | - | 277 | 277 |

* Project Cost and ACA Committed are recalculated after deducting cost of DUs alongwith proportionate cost of infrastructure dropped by CSMC.

IHSDP : State wise Report for latest Progress at Project & Town Level

Project Completed
(as on 16th September 2015)

| Sr. No. | State City/ Town Approved Date | Project Title | Financial Progress (Rs in Crores) | | | | | Physical Progress (Nos) | | | |
|---------|--|--|-----------------------------------|---------------|------------------------|------------------------|--|-------------------------|-----------------|------------------------|----------|
| | | | Project Cost | Central Share | Central Share Released | Central Share Adjusted | ACA Balance for Release (Excess available) | Dwelling Units | DUs In-Progress | Construction Completed | Occupied |
| 762 | Tamil Nadu Ranipettai 03-Feb-2009 | Construction of 121 new houses and infrastructure facilities for Ranipet Municipality, Vellore, Tamilnadu | 2.58 | 2.00 | 2.00 | 0.05 | - | 121 | - | 121 | 121 |
| 763 | Tamil Nadu Rasipuram 28-Feb-2012 | IHSDP Scheme for construction of 136 houses and infrastructure facilities in Rasipuram Municipality, District Namakkal, Tamil Nadu | 3.34 | 2.37 | 2.37 | - | - | 136 | 9 | 127 | 127 |
| 764 | Tamil Nadu Salem 24-Dec-2008 | IHSDP Scheme for the town of Salem (1006 DUs), Tamilnadu | 15.58 | 10.87 | 10.87 | - | - | 1,006 | - | 1,006 | 1,006 |
| 765 | Tamil Nadu Sathyamangalam 28-Jan-2009 | Construction of 198 New houses and 62 Individual toilet for Sathyamangalam Municipality, Salem, Tamilnadu | 3.76 | 2.81 | 2.81 | - | - | 260 | - | 260 | 260 |
| 766 | Tamil Nadu Sattur 28-Feb-2012 | IHSDP Scheme for construction of 341 houses and providing infrastructure facilities Sattur Municipality, District Virudhunagar, Tamil Nadu | 6.58 | 4.57 | 4.57 | - | - | 341 | 42 | 299 | 299 |
| 767 | Tamil Nadu Seerapalli 29-Dec-2008 | IHSDP Scheme for Seerapalli, Distt. Namakkal, Tamilnadu | 2.16 | 1.54 | 1.54 | - | - | 121 | - | 121 | 121 |
| 768 | Tamil Nadu Sirkali 14-Dec-2006 | IHSDP project for improvement of infrastructure facilities for Sirkali Municipality, Tamilnadu | 1.28 | 1.02 | 1.02 | - | - | 52 | - | 52 | 52 |
| 769 | Tamil Nadu Sivaganga 24-Dec-2008 | 155 DUs IHSDP scheme for the town of Sivaganga, Tamilnadu | 2.90 | 2.22 | 2.16 | - | 0.06 | 155 | - | 155 | 155 |
| 770 | Tamil Nadu Sivakasi 03-Feb-2009 | Construction of 223 new houses and providing infrastructure facilities for Sivakasi Municipality, Tamilnadu | 4.57 | 3.13 | 3.13 | - | - | 223 | - | 223 | 223 |
| 771 | Tamil Nadu Sriperumbudur 02-Feb-2007 | 370 new Houses, IHSDP Scheme for Sriperumbudur Townpanchayat, Kancheepuram distt., Tamilnadu | 4.28 | 3.42 | 3.42 | - | - | 370 | - | 370 | 370 |
| 772 | Tamil Nadu Thanjavur 27-Feb-2007 | Revised IHSDP Scheme for construction of 1180 houses & infrastructure facilities Thanjavur Municipality, Tamilnadu | 12.25 | 9.78 | 9.78 | - | - | 1,180 | 454 | 726 | 710 |
| 773 | Tamil Nadu Thanthoni 28-Jan-2009 | Construction of 200 New houses and providing infrastructure facilities for Thanthoni Municipality, karur, Tamilnadu | 4.10 | 3.17 | 3.17 | - | - | 200 | - | 200 | 200 |
| 774 | Tamil Nadu Thedavur 05-Jan-2009 | Construction of 115 New houses in Thedavoor Town Panchayat, Salem District. | 2.30 | 1.65 | 1.65 | - | - | 115 | - | 115 | 115 |
| 775 | Tamil Nadu Theni Allinagaram 28-Jan-2009 | Construction of 180 new houses for Theni Allinagaram Municipality, Theni, Tamilnadu | 3.85 | 2.92 | 2.92 | 0.14 | - | 180 | - | 180 | 180 |
| 776 | Tamil Nadu Thiruvavur 27-Feb-2007 | Revised IHSDP Scheme for construction of 560 DUs & infrastructure facilities in Thiruvavur Municipality, Tamilnadu | 6.24 | 4.99 | 5.03 | - | (0.04) | 560 | 115 | 445 | 413 |
| 777 | Tamil Nadu Thuraiyur 28-Jan-2009 | Construction of 602 Houses and Providing infrastructure facilities for Thuraiyur Municipality, Tiruchirappalli, Tamilnadu | 8.61 | 6.54 | 6.54 | 0.48 | - | 602 | 87 | 515 | 478 |
| 778 | Tamil Nadu Tiruchengode 28-Jan-2009 | Construction Of 422 New Houses In Tiruchengode Municipality, Salem, Tamilnadu | 8.87 | 6.86 | 6.86 | - | - | 422 | - | 422 | 422 |
| 779 | Tamil Nadu Tiruchirappalli 13-Feb-2008 | Construction of 1208 DUs (1147-new & 61-upgrade) and providing infrastructure facilities for Tiruchirappalli Corporation, Tamilnadu | 19.96 | 10.94 | 10.94 | - | - | 1,208 | 7 | 1,201 | 1,193 |
| 780 | Tamil Nadu Thirukkazhukkundram 02-Feb-2007 | 276 DUs IHSDP Scheme for Thirukkazhukkundram town panchayat, Kancheepuram Distt., Tamilnadu | 2.89 | 2.31 | 2.31 | - | - | 276 | - | 276 | 276 |
| 781 | Tamil Nadu Thirunelveli 24-Dec-2008 | 2003 DUs (750-New & 1253 Upgradation) IHSDP Scheme for the town of Thirunelveli, Tamilnadu | 20.00 | 15.58 | 15.28 | - | 0.30 | 2,003 | - | 2,003 | 2,003 |
| 782 | Tamil Nadu Tirupathur 29-Dec-2006 | 240 DUs (150- New & 90- Upgrade) IHSDP project for improvement of Infrastructure for Tirupattur Municipality | 3.45 | 2.74 | 2.74 | - | - | 240 | - | 240 | 240 |
| 783 | Tamil Nadu Tiruppur 27-Apr-2007 | 2060 DUs (478 new & 1582 upgrade) & infra facilities IHSDP Scheme for Tiruppur Municipality, Tamilnadu | 20.68 | 15.83 | 15.83 | - | (0.00) | 2,060 | - | 2,060 | 2,060 |
| 784 | Tamil Nadu Tiruvannamalai 24-Dec-2008 | 832 DUs (480- New & 352- Upgradation) IHSDP Scheme for the town of Tiruvannamalai, Tamilnadu | 8.76 | 6.63 | 6.63 | - | - | 832 | - | 832 | 832 |
| 785 | Tamil Nadu TNSCB (Scheme No. 18496) under VAMBAY 21-May-2009 | GOI Subsidy Recommended from JnNURM for TNSCB to Complete Construction of 1443 DU under VAMBAY Scheme. | 20.09 | 3.43 | 3.43 | - | - | 1,443 | - | 1,443 | 1,443 |
| 786 | Tamil Nadu Tuticorin 24-Dec-2008 | 500 DUs (400- New & 100- Upgradation) IHSDP Scheme for the town of Tuticorin, Tamilnadu | 8.02 | 5.80 | 5.64 | - | 0.16 | 500 | - | 500 | 500 |

* Project Cost and ACA Committed are recalculated after deducting cost of DUs alongwith proportionate cost of infrastructure dropped by CSMC.

IHSDP : State wise Report for latest Progress at Project & Town Level

Project Completed
[as on 16th September 2015]

| Sr. No. | State City/ Town Approved Date | Project Title | Financial Progress (Rs in Crores) | | | | | Physical Progress (Nos) | | | |
|--|---------------------------------------|--|-----------------------------------|---------------|------------------------|------------------------|--|-------------------------|-----------------|------------------------|---------------|
| | | | Project Cost | Central Share | Central Share Released | Central Share Adjusted | ACA Balance for Release (Excess available) | Dwelling Units | DUs In-Progress | Construction Completed | Occupied |
| 787 | Tamil Nadu Udhagamandalam 27-Feb-2007 | Construction of 1082 DUs (new-1032, upgrade-50) & infra facilities for 16 slums in Udhagamandalam Municipality, Tamilnadu | 12.68 | 10.14 | 10.14 | - | - | 1,082 | - | 1,082 | 1,082 |
| 788 | Tamil Nadu Udumalajpettai 03-Feb-2009 | IHSDP Scheme for 160 DU Insitu at Udumalpe, Coimbatore, Tamilnadu | 2.81 | 2.16 | 2.16 | - | - | 160 | - | 160 | 160 |
| 789 | Tamil Nadu Uslampatti 06-Mar-2012 | Construction of 460 DUs and provision of infrastructure facilities for Uslampatti Municipality, Madurai district, Tamilnadu | 10.02 | 6.86 | 6.86 | - | - | 460 | 326 | 134 | 110 |
| 790 | Tamil Nadu Uthukuli 28-Jan-2009 | Construction of 61 new Houses and providing infrastructure facilities to the slums in Uthukuli Town Panchayat, Erode, Tamilnadu | 1.12 | 0.80 | 0.77 | - | 0.02 | 61 | - | 61 | 61 |
| 791 | Tamil Nadu Vaniyambadi 03-Feb-2009 | IHSDP Scheme for 105 Insitu DU at Vaniyambadi Municipality, Vellore, Tamilnadu | 2.25 | 1.74 | 1.74 | - | - | 105 | - | 105 | 105 |
| 792 | Tamil Nadu Veeraganur 05-Jan-2009 | Construction of 231 New houses in Veeraganur Town Panchayat, Salem Distt, Tamilnadu | 3.75 | 2.63 | 2.63 | - | - | 231 | - | 231 | 231 |
| 793 | Tamil Nadu Vellore 13-Mar-2012 | IHSDP Scheme for construction of new houses and infrastructure facilities in Vellore Municipality, District Vellore, Tamilnadu | 10.94 | 6.76 | 6.76 | - | - | 513 | 388 | 125 | 86 |
| 794 | Tamil Nadu Velur 28-Jan-2009 | Construction of 86 New houses for Velur Town Panchayat, Namakkal, Tamilnadu | 1.37 | 0.96 | 0.96 | - | - | 86 | - | 86 | 86 |
| 795 | Tamil Nadu Viluppuram 03-Feb-2009 | Construction of 502 new houses in Viluppuram Municipality, Tamilnadu | 8.56 | 6.57 | 6.57 | 0.05 | - | 502 | - | 502 | 502 |
| 796 | Tamil Nadu Virudhunagar 28-Jan-2009 | Construction of 676 houses and providing infrastructure facilities for Virudhunagar Municipality Theni, Tamilnadu | 11.37 | 8.09 | 7.82 | - | 0.27 | 676 | - | 676 | 676 |
| 797 | Tamil Nadu Walajabad 02-Feb-2007 | 506 DUs and providing infrastructure facilities to slum dwellers for Walajabad Townpanchayat, Tamilnadu | 4.80 | 3.84 | 3.84 | - | - | 506 | - | 506 | 506 |
| Total of Tamil Nadu for 94 project(s) including 25 project(s) which are completed | | | 566.11 | 400.45 | 400.34 | 1.57 | 0.11 | 37,715 | 2,502 | 35,213 | 34,055 |
| 798 | Telangana Bhuvangiri 29-Oct-2007 | Revised in sanctioned IHSDP project for infrastructure facilities in 34 slums at BHUVANGIRI, Nalgonda Dist. Telangana | 10.80 | 8.64 | 8.64 | - | - | Infra | NA | NA | NA |
| 799 | Telangana Bodhan 22-Oct-2008 | Revised in sanctioned IHSDP project for provision of infrastructure facilities at Bodhan, Nizamabad, Dist.Telangana | 5.74 | 4.60 | 4.60 | - | - | Infra | NA | NA | NA |
| 800 | Telangana Gadwal 27-Feb-2007 | Revision in sanctioned DPR- construction of houses and provision of infrastructure facilities in rehabilitation of Gadwal Municipality - Dist Mahbubnagar, Telangana | 8.30 | 5.00 | 5.00 | - | 0.00 | 513 | - | 513 | 513 |
| 801 | Telangana Gadwal 27-Dec-2007 | Revised in sanctioned DPR - IHSDP Project for provision of infrastructure facilities in 17 slums at Gadwal, Mahabubnagar Dist, Telangana | 3.88 | 2.84 | 2.84 | - | - | Infra | NA | NA | NA |
| Sub-total of Gadwal for 2 project(s) | | | 12.18 | 7.84 | 7.84 | - | 0.00 | 513 | - | 513 | 513 |
| 802 | Telangana Jangaon 07-Nov-2007 | Revised in sanctioned IHSDP project for provision of infrastructure facilities in 15 slums at Jangaon, Warangal Dist. Telangana | 14.11 | 11.29 | 11.29 | - | - | Infra | NA | NA | NA |
| 803 | Telangana Karimnagar 11-Oct-2006 | Revised DPR - for construction of 2304 DUs at Chinthakunta & Rekurthi Re-location colonies & provision of infrastructure facilities in Karimnagar MC, Telangana | 27.11 | 21.69 | 21.69 | - | (0.00) | 2,304 | 50 | 2,254 | 772 |
| 804 | Telangana Khammam 11-Oct-2006 | Revised IHSDP Project for 1118 DUs and provision of infrastructure facilities in Gudimalla Layout colony Khammam Municipality, Andhra Pradesh | 11.78 | 9.17 | 9.17 | - | - | 1,118 | 268 | 850 | 184 |
| 805 | Telangana Kothagudem 11-Oct-2006 | Revised DPR- IHSDP project for 938 DUs in Patha Kothagudem and Ramavaram Layout colonies of Kothagudem Municipality Khammam Dist, Telangana | 9.37 | 7.50 | 7.50 | - | - | 938 | 463 | 475 | 203 |
| 806 | Telangana Mahbubnagar 21-Mar-2007 | Revised DPR Construction of 525 DUs provision of infrastructure facilities at 24 existing slums at Mahaboobnagar, Mahboobnagar Distt, Telangana | 9.36 | 7.48 | 7.48 | - | - | 525 | - | 525 | 525 |
| 807 | Telangana Mahbubnagar 06-Dec-2007 | Revised in sanctioned IHSDP project for provision of infrastructure facilities in slums at Mahbubnagar Dist, Telangana | 12.22 | 9.78 | 9.78 | - | - | Infra | NA | NA | NA |
| Sub-total of Mahbubnagar for 2 project(s) | | | 21.58 | 17.26 | 17.26 | - | - | 525 | - | 525 | 525 |
| 808 | Telangana Mancheril 29-Oct-2007 | Revised IHSDP project for provision of infrastructure facilities in 6 slums at Mancheril, Adilabad Distt, Telangana | 15.49 | 11.82 | 11.82 | - | - | Infra | NA | NA | NA |

* Project Cost and ACA Committed are recalculated after deducting cost of DUs alongwith proportionate cost of infrastructure dropped by CSMC.

IHSDP : State wise Report for latest Progress at Project & Town Level

Project Completed
(as on 16th September 2015)

| Sr. No. | State City/ Town Approved Date | Project Title | Financial Progress (Rs in Crores) | | | | | Physical Progress (Nos) | | | |
|---|----------------------------------|---|-----------------------------------|---------------|------------------------|------------------------|--|-------------------------|-----------------|------------------------|--------------|
| | | | Project Cost | Central Share | Central Share Released | Central Share Adjusted | ACA Balance for Release (Excess available) | Dwelling Units | DUs In-Progress | Construction Completed | Occupied |
| 809 | Telangana Miryalguda 29-Oct-2007 | Revised IHSDP project for Cement Concrete Roads in 24 slums of Miryalguda Municipality of Nalgonda Dist, Telangana | 14.50 | 11.60 | 11.60 | - | 0.00 | Infra | NA | NA | NA |
| 810 | Telangana Miryalguda 27-Feb-2007 | Revised DPR for 986 DUs (insitu 132 Nos and Relocation 854 Nos) at with development of new layout near periphery of Miryalguda Municipality, Nalgonda Dist, Telangana | 11.69 | 6.20 | 6.20 | - | - | 986 | 99 | 887 | 643 |
| Sub-total of Miryalguda for 2 project(s) | | | 26.18 | 17.79 | 17.79 | - | 0.00 | 986 | 99 | 887 | 643 |
| 811 | Telangana Nalgonda 27-Feb-2007 | Revised IHSDP project for 401 DUs (insitu 278 Nos and Relocation 123 Nos) at with development of new layout near periphery of Nalgonda Municipality, Telangana | 4.99 | 2.71 | 2.71 | - | - | 401 | - | 401 | 401 |
| 812 | Telangana Nalgonda 29-Oct-2007 | Revised IHSDP project for provision of infrastructure facilities (cc Roads) in 24 slums of Nalgonda municipality of Nalgonda Dist, Telangana | 12.28 | 9.82 | 9.82 | - | - | Infra | NA | NA | NA |
| Sub-total of Nalgonda for 2 project(s) | | | 17.27 | 12.53 | 12.53 | - | - | 401 | - | 401 | 401 |
| 813 | Telangana Narayanpet 27-Dec-2007 | Revised in sanctioned IHSDP project for provision of infrastructure facilities in 18 slums at NARAYANPET, Mahabubnagar Dist, Telangana | 12.58 | 10.07 | 10.07 | - | (0.00) | Infra | NA | NA | NA |
| 814 | Telangana Nirmal 28-Feb-2009 | Revised in Sanctioned IHSDP project for provision of infrastructure facilities in 36 slums at Nirmal, Adilabad Dist, Telangana | 10.26 | 8.21 | 8.21 | - | - | Infra | NA | NA | NA |
| 815 | Telangana Nizamabad 11-Oct-2006 | Revised in sanctioned DPR - construction of 1020 Houses under IHSDP for Nizamabad Dist, Telangana | 9.48 | 7.55 | 7.55 | - | - | 1,020 | 114 | 906 | 790 |
| 816 | Telangana Palwancha 22-Oct-2008 | Revised in IHSDP project for provision of infrastructure facilities in 17 slums at Palwancha, Khammam Dist, Telangana | 4.50 | 3.60 | 3.60 | - | - | Infra | NA | NA | NA |
| 817 | Telangana Sangareddy 11-Oct-2006 | Revised in sanctioned DPR construction of 480 Houses under IHSDP at Sangareddy Municipality of Medak District, Telangana | 6.62 | 3.57 | 3.96 | - | (0.40) | 432 | 192 | 240 | 24 |
| 818 | Telangana Siddipet 27-Dec-2007 | Revised - IHSDP Project for provisions of infrastructure facilities in slums at Siddipet, Medak Dist, Telangana | 3.86 | 3.09 | 3.18 | - | (0.09) | Infra | NA | NA | NA |
| 819 | Telangana Sirsilla 11-Oct-2006 | Revised DPR - Construction of 1111 DUs and provision of infrastructure facilities in Sirsilla Town, Karimnagar Dist., Telangana | 13.22 | 10.57 | 10.57 | - | - | 1,111 | 106 | 1,005 | 612 |
| 820 | Telangana Suryapet 27-Feb-2007 | Revised in sanctioned DPR Construction of 1556 DUs under IHSDP in Suryapet Municipality Nalgonda Dist, Telangana | 18.50 | 9.82 | 9.82 | - | - | 1,556 | 501 | 1,055 | 873 |
| 821 | Telangana Suryapet 29-Oct-2007 | Revised DPR - IHSDP project for provision of infrastructure facilities in 42 slums at Suryapet, Nalgonda Dist, Telangana | 21.18 | 16.94 | 16.94 | - | - | Infra | NA | NA | NA |
| Sub-total of Suryapet for 2 project(s) | | | 39.68 | 26.76 | 26.76 | - | - | 1,556 | 501 | 1,055 | 873 |
| 822 | Telangana Tandur 27-Dec-2007 | Revised in sanctioned IHSDP project for providing of infrastructure facilities Tanduru Ranga Reddy Dist, Telangana | 12.75 | 10.20 | 10.20 | - | - | Infra | NA | NA | NA |
| 823 | Telangana Wanaparthy 27-Feb-2007 | Revised IHSDP project for 384 DUs 8 slums and infra facilities in 26 slums at Wanaparthy Municipality of Mahbubnagar District, Telangana | 3.60 | 2.79 | 2.79 | - | - | 384 | - | 384 | 384 |
| 824 | Telangana Wanaparthy 27-Dec-2007 | Revised IHSDP project for construction of infrastructure facilities in Wanaparthy Municipality, Mahboobnagar Dist, Telangana | 11.74 | 9.39 | 9.39 | - | - | Infra | NA | NA | NA |
| Sub-total of Wanaparthy for 2 project(s) | | | 15.34 | 12.18 | 12.18 | - | - | 384 | - | 384 | 384 |
| 825 | Telangana Yellandu 22-Oct-2008 | Revised IHSDP Scheme for provision of infrastructure facilities in 08 slums at Yellandu, Distt Khamam, Telangana | 2.42 | 1.94 | 1.94 | - | - | Infra | NA | NA | NA |
| 826 | Telangana Zahirabad 11-Oct-2006 | Revised in sanctioned DPR - construction of 328 houses under IHSDP at Zahirabad Municipality of Medak Dist. Telangana | Project Cancelled on 27-Feb-15 | NA | 3.84 | - | (3.84) | NA | NA | NA | NA |
| Total of Telangana for 28 project(s) including 15 project(s) which are completed | | | 302.34 | 227.86 | 232.18 | - | (4.33) | 11,288 | 1,793 | 9,495 | 5,924 |
| 827 | Tripura Belonia 11-Feb-2009 | 499 DUs (457- New & 42- Upgradation) IHSDP Project for Belonia Town, South Tripura, Tripura | 8.74 | 7.67 | 7.67 | - | - | 499 | - | 499 | 499 |

* Project Cost and ACA Committed are recalculated after deducting cost of DUs alongwith proportionate cost of infrastructure dropped by CSMC.

IHSDP : State wise Report for latest Progress at Project & Town Level

Project Completed
[as on 16th September 2015]

| Sr. No. | State City/ Town Approved Date | Project Title | Financial Progress (Rs in Crores) | | | | | Physical Progress (Nos) | | | |
|---------|---|--|-----------------------------------|---------------|------------------------|------------------------|--|-------------------------|-----------------|------------------------|--------------|
| | | | Project Cost | Central Share | Central Share Released | Central Share Adjusted | ACA Balance for Release (Excess available) | Dwelling Units | DUs In-Progress | Construction Completed | Occupied |
| 828 | Tripura Ranirbazar 11-Feb-2009 | 651 DUs (584- New & 67- Upgradation) IHSDP Project for Ranibazaar Town, West Tripura, Tripura | 11.27 | 9.93 | 9.93 | - | - | 651 | - | 651 | 651 |
| 829 | Tripura Sonamura 18-Dec-2009 | 820 DUs (511- New & 309 Upgradation) IHSDP Scheme for Sanamura Town, West Tripura, Tripura | 8.29 | 7.11 | 7.11 | - | - | 820 | - | 820 | 820 |
| 830 | Tripura Teliamura 29-Oct-2007 | 400 DUs IHSDP Scheme for Teliamura Town, Tripura | 7.19 | 6.33 | 6.33 | - | - | 400 | - | 400 | 400 |
| 831 | Tripura Udaipur 18-Dec-2009 | IHSDP Scheme for 745 DUs (508- New & 237- Upgradation) for Udaipur town, South Tripura, Tripura | 8.15 | 7.00 | 7.00 | - | - | 745 | - | 745 | 745 |
| | Total of Tripura for 5 project(s) including 4 project(s) which are completed | | 43.64 | 38.05 | 38.05 | - | - | 3,115 | - | 3,115 | 3,115 |
| 832 | Uttar Pradesh Achhalda 26-Feb-2009 | 132 DUs IHSDP Project at Town area Achhalda Distt. Auraiya, UP | 3.59 | 2.38 | 2.38 | - | - | 132 | 132 | - | - |
| 833 | Uttar Pradesh Alzagarh 28-Nov-2006 | IHSDP Scheme for Slum Development at Kila, Alzagarh, Distt. Bijnor, Uttar Pradesh | 2.57 | 1.96 | 1.96 | - | (0.00) | 184 | - | 184 | 171 |
| 834 | Uttar Pradesh Ajuwa 24-Feb-2009 | 144 DUs IHSDP Scheme for the town of Ajuwa, Distt. Kaushambi, UP | 3.45 | 2.28 | 2.28 | - | - | 144 | - | 144 | 144 |
| 835 | Uttar Pradesh Akrapur 17-Jan-2011 | Revised of Implementation of IHSDP Project at Akrapur City, Dist. Unnao, Uttar Pradesh. | 6.64 | 3.59 | 3.59 | 0.10 | - | 177 | - | 177 | 177 |
| 836 | Uttar Pradesh Aligarh 26-Nov-2008 | IHSDP SCHEME for THE TOWN OF ALIGARH DISTT. ALIGARH, UP | 4.40 | 2.92 | 2.92 | - | - | 168 | - | 168 | 96 |
| 837 | Uttar Pradesh Aligarh 03-Feb-2009 | Revision in Sanctioned DPR . IHSDP project at Aligarh (660 DUs to 384 DUs), Uttar Pradesh | 10.30 | 6.86 | 11.32 | - | (4.46) | 384 | - | 384 | 108 |
| 838 | Uttar Pradesh Aligarh 24-Feb-2009 | Revision in Sanctioned DPR . IHSDP project at Aligarh (558 DUs to 425 DUs), Uttar Pradesh | 11.70 | 7.73 | 10.16 | - | (2.42) | 425 | - | 425 | 425 |
| | Sub-total of Aligarh for 3 project(s) | | 26.40 | 17.52 | 24.40 | - | (6.88) | 977 | - | 977 | 629 |
| 839 | Uttar Pradesh Amraudha 16-Dec-2008 | IHSDP Scheme for the town of Amraudha, Distt. Kanpur Dehat, UP | 1.79 | 1.18 | 1.18 | - | - | 72 | 72 | - | - |
| 840 | Uttar Pradesh Amroha 26-Feb-2009 | Revised in Sanctioned DPR- IHSDP Project at Amroha, 79 DUs (Insitu), Distt. J. P. Nagar, Uttar Pradesh | 2.16 | 1.42 | 2.06 | - | (0.64) | 79 | 79 | - | - |
| 841 | Uttar Pradesh Antu 14-Feb-2009 | Revision in Sanctioned DPR . IHSDP project at Antu, Pratapgarh (579 DUs to 470 DUs), Uttar Pradesh | 12.21 | 8.10 | 9.99 | - | (1.89) | 470 | 150 | 320 | 320 |
| 842 | Uttar Pradesh Arthala 30-Sep-2008 | IHSDP Scheme for the Municipal Corporation of Ghaziabad (Arthala), Ghaziabad Dist., Uttar Pradesh | 5.62 | 3.76 | 3.76 | - | - | 208 | 20 | 188 | 132 |
| 843 | Uttar Pradesh Ashrafpur Kichhauchha 14-Feb-2009 | 72 DUs IHSDP Scheme for the town of Kichhauchha, Distt- Ambedkarnagar, UP | 1.88 | 1.24 | 1.24 | - | - | 72 | 72 | - | - |
| 844 | Uttar Pradesh Awagarh 16-Dec-2008 | IHSDP Scheme for Awagarh, Distt. Etah UP | 2.59 | 1.73 | 1.73 | 0.08 | (0.00) | 96 | 36 | 60 | - |
| 845 | Uttar Pradesh Azmatgarh 21-Feb-2009 | Revision in Sanctioned DPR . IHSDP project at Azamgarh (465 DUs to 348 DUs), Uttar Pradesh | 9.33 | 6.18 | 8.39 | - | (2.21) | 348 | 58 | 290 | 290 |
| 846 | Uttar Pradesh Babarpur Ajitmal 26-Feb-2009 | Revision in Sanctioned DPR . IHSDP project at Babarpur, Auraiya (180 DUs to 168 DUs), Uttar Pradesh | 3.78 | 2.45 | 3.24 | - | (0.79) | 168 | 168 | - | - |
| 847 | Uttar Pradesh Bachhrawan 17-Jan-2011 | Revised in Sanctioned DPR - IHSDP Project at Bachhrawn, Raibareli, 180 DUs (Insitu), Uttar Pradesh | 6.09 | 3.61 | 3.61 | 0.10 | - | 180 | 60 | 120 | 120 |
| 848 | Uttar Pradesh Ballia 05-Mar-2010 | Revision in Sanctioned DPR . IHSDP project at Ballia (313 DUs to 150 DUs), Uttar Pradesh | 3.72 | 2.25 | 2.83 | - | (0.59) | 150 | 150 | - | - |
| 849 | Uttar Pradesh Banat 30-Jul-2008 | IHSDP Project at Banat, Distt- Muzaffarnagar, Uttar Pradesh | 10.36 | 6.50 | 6.50 | - | - | 476 | 146 | 330 | - |
| 850 | Uttar Pradesh Baraut 30-Jul-2008 | Revised in Sanctioned DPR- IHSDP project at Baraut, Distt- Bagpat, Uttar Pradesh | 3.37 | 2.29 | 2.84 | - | (0.55) | 160 | 96 | 64 | - |
| 851 | Uttar Pradesh Basti 21-Feb-2009 | Revision in Sanctioned DPR . IHSDP project at Basti (163 DUs to 114 DUs), Uttar Pradesh | 3.14 | 2.06 | 3.01 | - | (0.95) | 114 | 8 | 106 | 106 |
| 852 | Uttar Pradesh Bela Pratapgarh 26-Feb-2009 | Revision in Sanctioned DPR . IHSDP project at Belha, Pratapgarh (676 DUs to 421 DUs), Uttar Pradesh | 11.33 | 7.55 | 12.12 | - | (4.57) | 421 | 118 | 303 | 303 |
| 853 | Uttar Pradesh Bhatawali 24-Feb-2009 | Revised in Sanctioned DPR- IHSDP Project at Bhatawali, Distt. Moradabad, 127 DUs (Insitu), Uttar Pradesh | 3.47 | 2.30 | 3.60 | - | (1.30) | 127 | 127 | - | - |

* Project Cost and ACA Committed are recalculated after deducting cost of DUs alongwith proportionate cost of infrastructure dropped by CSMC.

IHSDP : State wise Report for latest Progress at Project & Town Level

Project Completed
(as on 16th September 2015)

| Sr. No. | State City/ Town Approved Date | Project Title | Financial Progress (Rs in Crores) | | | | | Physical Progress (Nos) | | | |
|---|--|---|-----------------------------------|---------------|------------------------|------------------------|--|-------------------------|-----------------|------------------------|------------|
| | | | Project Cost | Central Share | Central Share Released | Central Share Adjusted | ACA Balance for Release (Excess available) | Dwelling Units | DUs In-Progress | Construction Completed | Occupied |
| 854 | Uttar Pradesh Bhikhampur 30-Sep-2008 | IHSDP Scheme for the town of Bhikhampur Distt, Auria UP | 1.18 | 0.81 | 0.81 | - | - | 48 | 24 | 24 | - |
| 855 | Uttar Pradesh Bidhuna 30-Sep-2008 | Revision in Sanctioned DPR . IHSDP project at Bidhuna, Auraiya (600 DUs to 564 DUs), Uttar Pradesh | 13.10 | 8.81 | 9.98 | - | (1.17) | 564 | 396 | 168 | - |
| 856 | Uttar Pradesh Bikapur 22-Oct-2008 | IHSDP SCHEME for THE TOWN OF BEEKAPUR | 2.22 | 1.51 | 1.51 | 0.07 | - | 84 | - | 84 | - |
| 857 | Uttar Pradesh Bilaria Ganj 30-May-2011 | Revision in Sanctioned DPR . IHSDP project at Bilariyaganj Distt. Azamgarh (125 DUs to 111 DUs), Uttar Pradesh | 2.83 | 1.24 | 1.26 | - | (0.02) | 111 | 111 | - | - |
| 858 | Uttar Pradesh Bisanda Buzurg 22-Oct-2008 | IHSDP SCHEME for THE TOWN OF BISANDA | 2.77 | 1.78 | 1.78 | - | - | 96 | - | 96 | - |
| 859 | Uttar Pradesh Biswan 22-Oct-2008 | IHSDP SCHEME for THE TOWN OF BISWAN | 5.52 | 3.77 | 4.40 | - | (0.63) | 216 | - | 216 | - |
| 860 | Uttar Pradesh Bithoor 22-Oct-2008 | IHSDP Scheme for the town of Bithur (108 DUs) Distt., Kanpur, Uttar Pradesh | 2.86 | 1.95 | 1.95 | - | - | 108 | - | 108 | 8 |
| 861 | Uttar Pradesh Bugrasi 30-May-2011 | Implementation of IHSDP Scheme for the construction of 239 DUs at Bugrasi (Ph-II) Town, Dist. Bulandshahr, Uttar Pradesh | 9.26 | 4.99 | 4.99 | 2.50 | - | 239 | 127 | 112 | 112 |
| 862 | Uttar Pradesh Bugrasi 30-Jul-2008 | IHSDP project at Bugrasi, Distt-Bulandshahr, Uttar Pradesh | 3.65 | 2.64 | 2.64 | - | - | 192 | 88 | 104 | 80 |
| Sub-total of Bugrasi for 2 project(s) | | | 12.91 | 7.63 | 7.63 | 2.50 | - | 431 | 215 | 216 | 192 |
| 863 | Uttar Pradesh Bulandshahr 25-May-2010 | Implementation of IHSDP project for the construction of 750 DUs with infrastructure facilities at Bulandshahr City, Dist. Bulandshahr, UP | 23.87 | 14.85 | 14.85 | - | - | 750 | 470 | 280 | 280 |
| 864 | Uttar Pradesh Chakia 26-Nov-2008 | IHSDP SCHEME for THE TOWN OF CHAKIA DISTT- CHANDAULI | 1.18 | 0.77 | 0.77 | - | - | 48 | 48 | - | - |
| 865 | Uttar Pradesh Chandauli 22-Oct-2008 | Revised in Sanctioned DPR - IHSDP Project at Chandauli, Phase-I, 132 DUs, (Relocation) Uttar Pradesh | 2.82 | 1.79 | 4.50 | - | (2.71) | 132 | 132 | - | - |
| 866 | Uttar Pradesh Chandauli 26-Nov-2008 | Revised in Sanctioned DPR - IHSDP Project at Chandauli, Phase-II, 60 DUs, (Relocation) Uttar Pradesh | 1.41 | 0.91 | 1.27 | - | (0.36) | 60 | 60 | - | - |
| Sub-total of Chandauli for 2 project(s) | | | 4.23 | 2.70 | 5.78 | - | (3.07) | 192 | 192 | - | - |
| 867 | Uttar Pradesh Chhata 30-Jul-2008 | IHSDP Scheme for the Chhatta town, Distt-Mathura, U P | 1.55 | 0.96 | 0.96 | - | - | 48 | - | 48 | - |
| 868 | Uttar Pradesh Chhattari 30-Jul-2008 | IHSDP project at Chhattari, Distt-Bulandshahr, Uttar Pradesh | 2.69 | 1.95 | 1.95 | - | - | 112 | 20 | 92 | 92 |
| 869 | Uttar Pradesh Chhibramau 10-Dec-2008 | IHSDP Scheme for town of Chhibramau Distt., Kannauj, Uttar Pradesh | 5.90 | 4.00 | 4.00 | - | 0.00 | 240 | - | 240 | 240 |
| 870 | Uttar Pradesh Chhibramau 03-Feb-2009 | IHSDP Scheme for the Chhibramau Phase 2 | 15.91 | 10.80 | 10.80 | - | - | 648 | 444 | 204 | 9 |
| Sub-total of Chhibramau for 2 project(s) | | | 21.81 | 14.80 | 14.80 | - | 0.00 | 888 | 444 | 444 | 249 |
| 871 | Uttar Pradesh Chunar 03-Feb-2009 | IHSDP Scheme for the town of Chunar, Distt. Mirzapur | 5.97 | 3.91 | 3.91 | - | - | 216 | 31 | 185 | - |
| 872 | Uttar Pradesh Dadri 08-Dec-2006 | 216 DUs IHSDP Scheme for the town of Dadri, Distt Gautam Budh Nagar, Uttar Pradesh | 3.07 | 2.34 | 2.34 | - | 0.00 | 216 | - | 216 | 216 |
| 873 | Uttar Pradesh Dadri 21-Feb-2009 | Revised in Sanctioned DPR- IHSDP Project at Dadri Phase-II, Distt. Gautam Budh Nagar, 154 DUs (Insitu), Uttar Pradesh | 4.20 | 2.78 | 11.54 | - | (8.76) | 154 | 112 | 42 | 42 |
| Sub-total of Dadri for 2 project(s) | | | 7.27 | 5.12 | 13.88 | - | (8.76) | 370 | 112 | 258 | 258 |
| 874 | Uttar Pradesh Dankaur 08-Dec-2006 | Revision in Sanctioned DPR . IHSDP project at Dankaur, Distt.- Gautam Budhh Nagar (48 DUs to 36 DUs), Uttar Pradesh | 0.49 | 0.37 | 0.50 | - | (0.13) | 36 | - | 36 | 36 |
| 875 | Uttar Pradesh Dasna 07-Mar-2008 | 204 DUs IHSDP Scheme for the town of Dasna, Uttar Pradesh | 4.29 | 2.78 | 2.78 | - | - | 204 | 60 | 144 | - |
| 876 | Uttar Pradesh Derapur 16-Dec-2008 | IHSDP Scheme for the town of Derapur, Distt. Kanpur Dehat, UP | 1.85 | 1.22 | 1.22 | - | - | 72 | 72 | - | - |
| 877 | Uttar Pradesh Dibiyapur 26-Feb-2009 | 72 DUs Implementation of IHSDP Project at Town area Dibiyapur, Distt. Auriya, UP | 1.75 | 1.15 | 1.15 | - | - | 72 | 72 | - | - |
| 878 | Uttar Pradesh Duddhi 30-May-2011 | Revised in Sanctioned DPR - IHSDP project at Duddhi, Sonbhadara (451 DUs to 445 DUs), Uttar Pradesh | 13.45 | 6.56 | 6.56 | 2.53 | - | 445 | 378 | 67 | 67 |

* Project Cost and ACA Committed are recalculated after deducting cost of DUs alongwith proportionate cost of infrastructure dropped by CSMC.

IHSDP : State wise Report for latest Progress at Project & Town Level

Project Completed
[as on 16th September 2015]

| Sr. No. | State City/ Town Approved Date | Project Title | Financial Progress (Rs in Crores) | | | | | Physical Progress (Nos) | | | |
|---|--|--|-----------------------------------|---------------|------------------------|------------------------|--|-------------------------|-----------------|------------------------|--------------|
| | | | Project Cost | Central Share | Central Share Released | Central Share Adjusted | ACA Balance for Release (Excess available) | Dwelling Units | DUs In-Progress | Construction Completed | Occupied |
| 879 | Uttar Pradesh Etah 26-Nov-2008 | IHSDP SCHEME for THE TOWN OF ETAH DISTT . ETAH , UP | 2.58 | 1.72 | 1.72 | - | - | 96 | 60 | 36 | - |
| 880 | Uttar Pradesh Faizabad 03-Feb-2009 | IHSDP scheme at Faizabad City, Distt. Faizabad, Uttar Pradesh | 17.24 | 12.28 | 12.28 | 3.23 | - | 393 | 23 | 370 | 370 |
| 881 | Uttar Pradesh Faizabad 17-Jan-2011 | 1197 DUs IHSDP Project for the Construction Of 1197 DUs with Infrastructure facilities at Faizabad City, Distt. Faizabad, UP | 34.38 | 20.74 | 25.31 | - | (4.57) | 981 | 141 | 840 | 840 |
| Sub-total of Faizabad for 2 project(s) | | | 51.62 | 33.02 | 37.59 | 3.23 | (4.57) | 1,374 | 164 | 1,210 | 1,210 |
| 882 | Uttar Pradesh Faridnagar 30-Sep-2008 | IHSDP Scheme for the Town of Faridanagar, Nagar Panchayat Ghaziabad Dist. | 7.54 | 5.02 | 5.02 | - | (0.00) | 288 | 140 | 148 | - |
| 883 | Uttar Pradesh Farrukhabad T.A. 16-Dec-2008 | IHSDP Scheme for the town of Farrukhabad T.A. Distt., Farrukhabad | 1.89 | 1.28 | 1.28 | - | - | 72 | 36 | 36 | - |
| 884 | Uttar Pradesh Fatehpur 21-Feb-2009 | 216 DUs IHSDP Scheme for the town of Fatehpur, UP | 5.17 | 3.31 | 3.31 | - | - | 216 | 216 | - | - |
| 885 | Uttar Pradesh Ghaziabad 28-Nov-2006 | 1236 DUs IHSDP Scheme for Sadampuri Slum at Dundaheera, Ghaziabad, Uttar Pradesh | 17.66 | 13.45 | 14.00 | - | (0.54) | 1,188 | 386 | 802 | 802 |
| 886 | Uttar Pradesh Ghazipur 05-Mar-2010 | Revised in Sanctioned DPR - IHSDP project of Ghazipur (420 DUs to 304 DUs), Uttar Pradesh | 8.68 | 5.42 | 5.42 | 1.67 | - | 304 | 256 | 48 | 48 |
| 887 | Uttar Pradesh Ghiraur 04-Mar-2011 | Revision in Sanctioned DPR . IHSDP project at Ghiror, Mainpuri (450 DUs to 208 DUs), Uttar Pradesh | 5.65 | 3.10 | 4.81 | - | (1.71) | 208 | 15 | 193 | 193 |
| 888 | Uttar Pradesh Ghorawal 16-Dec-2008 | Revised in Sanctioned DPR - IHSDP project at Ghorawal (656 DUs to 512 DUs), Uttar Pradesh | 11.81 | 7.17 | 9.40 | - | (2.23) | 512 | 512 | - | - |
| 889 | Uttar Pradesh Gokul 30-Jul-2008 | IHSDP Project at Gokul, Distt- Mathura, Uttar Pradesh | 2.83 | 1.76 | 1.76 | - | 0.00 | 88 | - | 88 | 88 |
| 890 | Uttar Pradesh Gola Gokarannath 22-Oct-2008 | 120 DUs IHSDP Scheme for the town of Gola, Uttar Pradesh | Project Cancelled on 26-Sep-13 | NA | 1.07 | - | (1.07) | NA | NA | NA | NA |
| 891 | Uttar Pradesh Gopamau 16-Dec-2008 | Implementation of IHSDP 144 DUs at Gopamau, Distt., Hardoi, Uttar Pradesh | 2.53 | 1.68 | 2.53 | 1.26 | (0.84) | 96 | 24 | 72 | - |
| 892 | Uttar Pradesh Gorakhpur 21-Feb-2009 | Revised in Sanctioned DPR- IHSDP Project at Gorakhpur Dist Gorakhpur (433 DUs), Uttar Pradesh | 10.40 | 6.77 | 11.09 | - | (4.32) | 433 | - | 433 | 433 |
| 893 | Uttar Pradesh Gorakhpur 05-Mar-2010 | Revision in Sanctioned DPR . IHSDP project at Nagar Nigam Distt.- Gorakhpur (628 DUs to 218 DUs), Uttar Pradesh | 4.71 | 2.72 | 5.40 | - | (2.68) | 218 | 23 | 195 | 195 |
| Sub-total of Gorakhpur for 2 project(s) | | | 15.11 | 9.49 | 16.48 | - | (6.99) | 651 | 23 | 628 | 628 |
| 894 | Uttar Pradesh Gosainganj 26-Nov-2008 | IHSDP SCHEME for THE TOWN OF GOSAIGANJ, DISTT- FAIZABAD , UP | 1.92 | 1.30 | 1.30 | 0.06 | 0.00 | 72 | 8 | 64 | 64 |
| 895 | Uttar Pradesh Hariharpur 30-Jul-2008 | IHSDP Project at Hariharpur, Distt. Sant Kabir Nagar, Uttar Pradesh | 1.97 | 1.34 | 1.34 | - | - | 72 | 72 | - | - |
| 896 | Uttar Pradesh Hariharpur 03-Feb-2009 | Revised in Sanctioned DPR- IHSDP project at Hariharpur Distt. Sant Kabir Nagar, (144 DUs) Uttar Pradesh | 4.82 | 3.25 | 3.25 | 0.39 | - | 144 | 144 | - | - |
| 897 | Uttar Pradesh Hariharpur 30-Sep-2008 | IHSDP Scheme for the town of Jawahar Nagar, Hariharpur Distt- Sant Kabir Nagar, Uttar Pradesh | 1.67 | 1.18 | 1.42 | - | (0.24) | 60 | 60 | - | - |
| 898 | Uttar Pradesh Hariharpur 30-Sep-2008 | IHSDP Scheme for the town of Patel Nagar Ph-II, Hariharpur Distt. Sant Kabir Nagar, UP. | 1.84 | 1.29 | 1.29 | 0.05 | - | 60 | 60 | - | - |
| Sub-total of Hariharpur for 4 project(s) | | | 10.29 | 7.06 | 7.30 | 0.44 | (0.24) | 336 | 336 | - | - |
| 899 | Uttar Pradesh Hasanpur 24-Feb-2009 | 36 DUs IHSDP Scheme for the Hasanpur town at Distt. J. P. nagar, UP | 0.81 | 0.53 | 0.53 | - | - | 36 | - | 36 | - |
| 900 | Uttar Pradesh Hastinapur 24-Feb-2009 | 582 DUs IHSDP Project At Hastinapur, Meerut, Up | 19.10 | 10.90 | 10.90 | - | - | 582 | 62 | 520 | 520 |
| 901 | Uttar Pradesh Hastinapur 30-May-2011 | Revision in Sanctioned DPR . IHSDP project at Hastinapur, Distt.-Meerut (306 DUs to 258 DUs), Uttar Pradesh | 9.70 | 5.38 | 5.38 | 1.55 | - | 258 | 118 | 140 | 140 |
| Sub-total of Hastinapur for 2 project(s) | | | 28.80 | 16.28 | 16.28 | 1.55 | - | 840 | 180 | 660 | 660 |
| 902 | Uttar Pradesh Hyderabad 28-Feb-2009 | Revised of Implementation of IHSDP at Hyderabad, Unnao Distt in Uttar Pradesh | 3.20 | 2.13 | 2.79 | - | (0.67) | 128 | - | 128 | 12 |
| 903 | Uttar Pradesh Jaswantnagar 26-Nov-2008 | IHSDP Scheme for the town of Jaswant Nagar (Phase-I), Distt. Etawah, Uttar Pradesh | 6.02 | 4.11 | 4.11 | - | - | 240 | 36 | 204 | - |

* Project Cost and ACA Committed are recalculated after deducting cost of DUs alongwith proportionate cost of infrastructure dropped by CSMC.

IHSDP : State wise Report for latest Progress at Project & Town Level

Project Completed
[as on 16th September 2015]

| Sr. No. | State City/ Town Approved Date | Project Title | Financial Progress (Rs in Crores) | | | | | Physical Progress (Nos) | | | |
|---|---|--|-----------------------------------|---------------|------------------------|------------------------|--|-------------------------|-----------------|------------------------|------------|
| | | | Project Cost | Central Share | Central Share Released | Central Share Adjusted | ACA Balance for Release (Excess available) | Dwelling Units | DUs In-Progress | Construction Completed | Occupied |
| 904 | Uttar Pradesh Jaswantnagar 24-Feb-2009 | 228 DUs IHSDP Scheme for the town of Jaswant Nagar (Phase-II), Distt. Etawah, Uttar Pradesh | 5.66 | 3.72 | 3.72 | - | - | 228 | 228 | - | - |
| Sub-total of Jaswantnagar for 2 project(s) | | | 11.68 | 7.83 | 7.83 | - | - | 468 | 264 | 204 | - |
| 905 | Uttar Pradesh Jewar 03-Feb-2009 | Revised in Sanctioned DPR - IHSDP Project at Jewar, G.B. Nagar 144 DUs (Relocation), Uttar Pradesh | 3.46 | 2.22 | 4.32 | - | (2.10) | 144 | 16 | 128 | - |
| 906 | Uttar Pradesh Jhalu 30-Sep-2008 | IHSDP Scheme for the town of Jhalu Distt. Bijnor, Uttar Pradesh | 1.50 | 1.02 | 1.02 | - | - | 56 | - | 56 | 56 |
| 907 | Uttar Pradesh Jhalu 26-Nov-2008 | 450 DUs (266- New & 184- Upgradation) IHSDP Scheme for the town of Jhalu, Distt., Bijnor, Uttar Pradesh | 5.78 | 3.77 | 3.77 | 0.21 | 0.00 | 450 | 98 | 352 | 352 |
| Sub-total of Jhalu for 2 project(s) | | | 7.28 | 4.79 | 4.79 | 0.21 | 0.00 | 506 | 98 | 408 | 408 |
| 908 | Uttar Pradesh Jhinhak 26-Nov-2008 | IHSDP SCHEME for THE TOWN OF JHINHAK , DISTT. KANPUR DEHAT , UP | 10.71 | 7.15 | 7.15 | - | - | 492 | 312 | 180 | - |
| 909 | Uttar Pradesh Joya 24-Feb-2009 | 42 DUs IHSDP Scheme for the Joya town at Distt. J. P. Nagar, UP | 0.93 | 0.61 | 0.61 | - | - | 42 | - | 42 | - |
| 910 | Uttar Pradesh Kadoura 22-Oct-2008 | IHSDP SCHEME for THE TOWN OF KADURA | 4.25 | 2.71 | 2.71 | - | - | 156 | 156 | - | - |
| 911 | Uttar Pradesh Kakori 24-Feb-2009 | 629 DUs IHSDP projects at Kakori, Distt. Lucknow, UP | 16.95 | 11.20 | 11.20 | - | - | 629 | 108 | 521 | 521 |
| 912 | Uttar Pradesh Kalpi 22-Oct-2008 | IHSDP SCHEME for THE TOWN OF KALPI | 3.29 | 2.10 | 2.10 | - | 0.00 | 120 | 120 | - | - |
| 913 | Uttar Pradesh Khanpur 30-Jul-2008 | IHSDP project at Khanpur, Distt- Bulandshar, Uttar Pradesh | 2.21 | 1.61 | 1.61 | - | 0.00 | 96 | 20 | 76 | 76 |
| 914 | Uttar Pradesh Kharkhoda 30-Sep-2008 | IHSDP Schme for the town of Kharkhoda Distt- Meerut UP | 2.66 | 1.81 | 1.81 | - | - | 96 | - | 96 | - |
| 915 | Uttar Pradesh Khurja 30-May-2011 | Implementation of IHSDP Scheme for the construction of 119 DUs with infrastructure facilities at Khurja Town, Dist. Bulandshahr, Uttar Pradesh | 6.89 | 4.32 | 4.32 | - | - | 119 | 13 | 106 | 106 |
| 916 | Uttar Pradesh Kishni 05-Mar-2010 | Revised in Sanctioned DPR . IHSDP project at Kisni, Distt. Mainpuri (748 DUs to 439 DUs), Uttar Pradesh | 11.57 | 7.08 | 7.08 | 0.55 | - | 439 | 164 | 275 | 275 |
| 917 | Uttar Pradesh Koeripur 17-Jan-2011 | Revised in Sanctioned DPR- IHSDP Project at Koeripur, Distt. Sultanpur, 95 DUs, Uttar Pradesh | 3.02 | 1.77 | 1.82 | - | (0.04) | 95 | 54 | 41 | 41 |
| 918 | Uttar Pradesh Koraon 14-Feb-2009 | Revised in Sanctioned DPR - IHSDP project at koraon, Allahabad (209 DUs to 192 DUs), Uttar Pradesh | 4.57 | 2.98 | 3.24 | - | (0.26) | 192 | - | 192 | - |
| 919 | Uttar Pradesh Kosi Kalan 24-Feb-2009 | 384 DUs IHSDP Project at Kosi- kalan, Distt. Mathura, UP | 7.81 | 4.83 | 5.45 | - | (0.62) | 340 | 340 | - | - |
| 920 | Uttar Pradesh Kunda 22-Oct-2008 | Revised in Sanctioned DPR - IHSDP project at nagar panchayat kunda, Pratapgarh (272 DUs to 160 DUs), Uttar Pradesh | 3.78 | 2.33 | 3.95 | - | (1.63) | 160 | 8 | 152 | - |
| 921 | Uttar Pradesh Kurara 22-Oct-2008 | IHSDP Scheme for the Kurara Town, Uttar Pradesh | 3.58 | 2.29 | 2.29 | 0.11 | - | 132 | 24 | 108 | - |
| 922 | Uttar Pradesh Lal Gopalganj 14-Feb-2009 | Revised in Sanctioned DPR - IHSDP project at Lal Gopalganj, Allahabad (396 DUs to 366 DUs), Uttar Pradesh | 6.84 | 4.29 | 5.11 | - | (0.82) | 366 | - | 366 | - |
| 923 | Uttar Pradesh Lalganj 25-May-2010 | Revised in Sanctioned DPR- IHSDP Scheme for the Town of Lalganj Distt: Raibareli, (105 DUs) Uttar Pradesh. | 5.07 | 3.24 | 3.24 | 0.09 | - | 150 | 50 | 100 | 100 |
| 924 | Uttar Pradesh Laar 14-Feb-2009 | Revised in Sanctioned DPR . IHSDP project at Lar, Deoria (1527 DUs to 1090 DUs), Uttar Pradesh | 17.61 | 11.46 | 14.02 | - | (2.56) | 1,090 | 61 | 1,029 | 1,037 |
| 925 | Uttar Pradesh Lawar 28-Feb-2009 | 359 DUs IHSDP Scheme for the town of Lawar, Distt. Meerut, UP | 8.38 | 5.36 | 5.36 | - | 0.00 | 359 | 112 | 247 | 183 |
| 926 | Uttar Pradesh Mahaban 26-Feb-2009 | Implementation of IHSDP projects for const. of 72 DUs with infrastructure facilities at Mahavan, Distt. Mathura, Uttar Pradesh | 1.66 | 1.03 | 1.03 | - | - | 72 | 72 | - | - |
| 927 | Uttar Pradesh Mahoba 22-Oct-2008 | IHSDP SCHEME for THE TOWN OF MAHOBA | 2.61 | 1.69 | 1.69 | 0.07 | - | 84 | 12 | 72 | 72 |
| 928 | Uttar Pradesh Mahona 21-Feb-2009 | 762 DUs Implementation of IHSDP Project at Mahona, Distt. Lucknow. | 20.82 | 13.78 | 13.78 | - | - | 762 | 28 | 734 | 734 |
| 929 | Uttar Pradesh Mahrajganj 05-Mar-2010 | Revised in Sanctioned DPR - IHSDP project at Nagar Palika Parishad Maharajganj, (399 DUs to 183 DUs), Uttar Pradesh | 3.67 | 2.08 | 3.55 | - | (1.47) | 183 | 183 | - | - |

* Project Cost and ACA Committed are recalculated after deducting cost of DUs alongwith proportionate cost of infrastructure dropped by CSMC.

IHSDP : State wise Report for latest Progress at Project & Town Level

Project Completed
(as on 16th September 2015)

| Sr. No. | State City/ Town Approved Date | Project Title | Financial Progress (Rs in Crores) | | | | | Physical Progress (Nos) | | | |
|--|---|---|-----------------------------------|---------------|------------------------|------------------------|--|-------------------------|-----------------|------------------------|------------|
| | | | Project Cost | Central Share | Central Share Released | Central Share Adjusted | ACA Balance for Release (Excess available) | Dwelling Units | DUs In-Progress | Construction Completed | Occupied |
| 930 | Uttar Pradesh Malihabad 24-Feb-2009 | 148 DUs IHSDP Project at Malihabad, Distt. Lucknow, UP | 4.05 | 2.68 | 2.68 | - | - | 148 | 16 | 132 | 132 |
| 931 | Uttar Pradesh Manikpur 22-Oct-2008 | IHSDP SCHEME for THE TOWN OF MANIKPUR | 3.86 | 2.45 | 2.45 | - | - | 144 | - | 144 | - |
| 932 | Uttar Pradesh Manjhanpur 14-Feb-2009 | 120 DUs IHSDP Scheme for the town of Manjhanpur, Distt- Kaushambi, UP | Project Cancelled on 26-Sep-13 | NA | 1.07 | - | (1.07) | NA | NA | NA | NA |
| 933 | Uttar Pradesh Maunath Bhanjan 17-Jan-2011 | Revision in Sanctioned DPR . IHSDP project at Mau (479 DUs to 374 DUs), Uttar Pradesh | 14.87 | 8.27 | 8.27 | 2.90 | - | 374 | - | 374 | 374 |
| 934 | Uttar Pradesh Mirzapur 03-Feb-2009 | Revised in Sanctioned DPR - 457 DUs IHSDP project at Mirzapur. Uttar Pradesh | 12.70 | 8.50 | 14.27 | - | (5.78) | 457 | 36 | 421 | 421 |
| 935 | Uttar Pradesh Mirzapur 05-Mar-2010 | Revised in Sanctioned DPR - IHSDP Project at Mirzapur (853 DUs to 850 DUs), Uttar Pradesh | 19.55 | 11.73 | 16.31 | - | (4.59) | 850 | 454 | 396 | 396 |
| Sub-total of Mirzapur for 2 project(s) | | | 32.26 | 20.22 | 30.59 | - | (10.36) | 1,307 | 490 | 817 | 817 |
| 936 | Uttar Pradesh Mohammadabad 16-Dec-2008 | IHSDP Scheme for the town of Mohammadabad, Distt., Farrukhabad, Uttar Pradesh | 3.19 | 2.15 | 2.15 | 0.11 | - | 132 | 12 | 120 | - |
| 937 | Uttar Pradesh Moradabad 26-Nov-2008 | IHSDP SCHEME for THE TOWN OF MORADABAD , UP. | 1.31 | 0.87 | 0.87 | - | - | 48 | 48 | - | - |
| 938 | Uttar Pradesh Mughalsarai 26-Nov-2008 | Revised in Sanctioned DPR- IHSDP Project at Mughalsarai, Distt.- Chandauli, 36 DUs (insitu), Uttar Pradesh | 0.90 | 0.59 | 1.37 | - | (0.78) | 36 | 36 | - | - |
| 939 | Uttar Pradesh Mughalsarai 24-Feb-2009 | Revised in Sanctioned DPR - IHSDP project at Mughalsarai, Dist. Chandauli (273 DUs to 219 DUs), Uttar Pradesh | 5.18 | 3.36 | 4.93 | - | (1.57) | 219 | 219 | - | - |
| Sub-total of Mughalsarai for 2 project(s) | | | 6.08 | 3.95 | 6.30 | - | (2.35) | 255 | 255 | - | - |
| 940 | Uttar Pradesh Muzaffarnagar 30-May-2011 | Revision in Sanctioned DPR . IHSDP project at Muzaffarnagar (255 DUs to 146 DUs), Uttar Pradesh | 4.11 | 2.09 | 3.08 | - | (0.98) | 146 | - | 146 | 146 |
| 941 | Uttar Pradesh Musafirkhana 04-Mar-2011 | Revised in Sanctioned DPR- IHSDP Project at Musafirkhana Distt. Amethi, 125 DUs (insitu), Uttar Pradesh | 4.09 | 2.39 | 4.95 | - | (2.56) | 122 | 81 | 41 | 41 |
| 942 | Uttar Pradesh Nandgaon 30-Jul-2008 | Revised in Sanctioned DPR- IHSDP Project at Nandgaon, Distt- Mathura (192 DUs) Uttar Pradesh | 5.94 | 3.66 | 4.27 | - | (0.61) | 192 | 192 | - | - |
| 943 | Uttar Pradesh Naraini 26-Nov-2008 | IHSDP SCHEME for THE TOWN OF NARAINA , DISTT- BANDA , UP | 2.10 | 1.35 | 1.35 | - | - | 72 | - | 72 | - |
| 944 | Uttar Pradesh Nawabganj 30-Sep-2008 | 48 DUs IHSDP Scheme for the town of Nawabganj, Bareilly Distt, Uttar Pradesh | 1.38 | 0.87 | 0.87 | - | (0.00) | 48 | 16 | 32 | - |
| 945 | Uttar Pradesh Nawabganj 28-Feb-2009 | 144 DUs IHSDP Scheme for the Nawabganj, Distt. Unnao, Uttar Pradesh | 3.60 | 2.39 | 2.39 | - | - | 144 | - | 144 | 10 |
| 946 | Uttar Pradesh Nehtaur 28-Nov-2006 | 48 DUs IHSDP Scheme for Slum development at Chappagan, Nehtaur, Distt. Bijnor, Uttar Pradesh | 0.70 | 0.53 | 0.53 | - | - | 48 | - | 48 | 48 |
| 947 | Uttar Pradesh Nidhaul Kalan 16-Dec-2008 | IHSDP Scheme for Nidhaul Kalan, Distt. Etah, Uttar Pradesh | 1.62 | 1.08 | 1.08 | 0.05 | 0.00 | 60 | 60 | - | - |
| 948 | Uttar Pradesh Neoria 05-Mar-2010 | Revised in Sanctioned DPR- IHSDP project at Neoria, Distt- Pilibhit, (885 DUs) Uttar Pradesh | 15.06 | 9.09 | 15.76 | - | (6.67) | 599 | - | 599 | 599 |
| 949 | Uttar Pradesh Orai 22-Oct-2008 | IHSDP Scheme for the town of Orai, Uttar Pradesh | 7.16 | 4.50 | 4.50 | - | - | 288 | 216 | 72 | - |
| 950 | Uttar Pradesh Pachperwa 30-Jul-2008 | IHSDP project at Pachperwa, Distt. BalramPur, Uttar Pradesh | 1.02 | 0.77 | 0.77 | - | - | 48 | - | 48 | - |
| 951 | Uttar Pradesh Padrauna 04-Mar-2011 | Revision in Sanctioned DPR . IHSDP project at Padrauna, Kushi Nagar (912 DUs to 500 DUs), Uttar Pradesh | 10.66 | 5.31 | 8.87 | - | (3.55) | 500 | 193 | 307 | 307 |
| 952 | Uttar Pradesh Pali 22-Oct-2008 | IHSDP Scheme for the Pali town (144 DUs) Distt. Lalitpur, Uttar Pradesh. | 3.92 | 2.50 | 2.50 | - | - | 144 | 120 | 24 | - |
| 953 | Uttar Pradesh Parsadepur 05-Mar-2010 | Revised in Sanctioned DPR- IHSDP Project at Parsadepur, Distt- Raibareilly 495 DUs (Insitu), Uttar Pradesh | 16.63 | 10.51 | 21.78 | - | (11.28) | 495 | 195 | 300 | 300 |
| 954 | Uttar Pradesh Phaphund 26-Feb-2009 | 60 DUs implementation of IHSDP Project at Town area Phaphund, Distt. Auriya, UP | 1.50 | 0.98 | 0.98 | - | - | 60 | 60 | - | - |
| 955 | Uttar Pradesh Pichhor 22-Oct-2008 | IHSDP Scheme for the Pichhor town (144 DUs) Distt. Jalaun, Uttar Pradesh. | 4.01 | 2.57 | 2.57 | - | (0.00) | 144 | 144 | - | - |
| 956 | Uttar Pradesh Pipiganj 25-Feb-2011 | Revision in Sanctioned DPR . IHSDP project at P P Ganj, Gorakhpur (544 DUs to 350 DUs), Uttar Pradesh | 7.03 | 3.32 | 5.65 | - | (2.32) | 350 | 222 | 128 | 128 |

* Project Cost and ACA Committed are recalculated after deducting cost of DUs alongwith proportionate cost of infrastructure dropped by CSMC.

IHSDP : State wise Report for latest Progress at Project & Town Level

Project Completed
[as on 16th September 2015]

| Sr. No. | State City/ Town Approved Date | Project Title | Financial Progress (Rs in Crores) | | | | | Physical Progress (Nos) | | | |
|---|---|---|-----------------------------------|---------------|------------------------|------------------------|--|-------------------------|-----------------|------------------------|------------|
| | | | Project Cost | Central Share | Central Share Released | Central Share Adjusted | ACA Balance for Release (Excess available) | Dwelling Units | DUs In-Progress | Construction Completed | Occupied |
| 957 | Uttar Pradesh Pratapgarh City 21-Feb-2009 | Revision in Sanctioned DPR . IHSDP project at Pratapgarh (531 DUs to 410 DUs), Uttar Pradesh | 10.91 | 7.26 | 9.41 | - | (2.14) | 410 | 131 | 279 | 279 |
| 958 | Uttar Pradesh Rabupura 08-Dec-2006 | IHSDP Scheme for Rabupura (72 DUs), Distt. Gautam Budh Nagar, Uttar Pradesh | 0.84 | 0.64 | 0.64 | - | 0.00 | 72 | - | 72 | 72 |
| 959 | Uttar Pradesh Rae Bareli 08-Dec-2006 | 100 DUs IHSDP Project for Dhaurashra Slum at Raebareli, Distt Raebareli, Uttar Pradesh | 1.52 | 1.16 | 1.16 | - | (0.00) | 100 | - | 100 | 100 |
| 960 | Uttar Pradesh Rae Bareli 30-Jul-2008 | Revised in Sanctioned DPR- IHSDP Project at Raebareli, Phase-II, 340 DUs (Insitu), Distt Raebareli, Uttar Pradesh | 12.19 | 8.47 | 14.87 | - | (6.39) | 340 | 95 | 245 | 245 |
| 961 | Uttar Pradesh Rae Bareli 17-Jan-2011 | Revised in Sanctioned DPR- IHSDP Project at Raebareli (601 DUs), Distt Raebareli, Uttar Pradesh | 20.90 | 12.32 | 12.32 | 1.11 | - | 601 | 190 | 411 | 411 |
| 962 | Uttar Pradesh Rae Bareli 25-Feb-2011 | Revised in Sanctioned DPR- IHSDP Project at Raebareli (07 Slums), 288 DUs (Insitu), Uttar Pradesh | 10.44 | 6.34 | 6.34 | 0.30 | - | 288 | 128 | 160 | 160 |
| Sub-total of Rae Bareli for 4 project(s) | | | 45.05 | 28.30 | 34.69 | 1.41 | (6.39) | 1,329 | 413 | 916 | 916 |
| 963 | Uttar Pradesh Ramnagar 24-Feb-2009 | 96 DUs IHSDP Project at Ram Nagar , Distt. Barabanki, UP | 2.59 | 1.72 | 1.72 | - | - | 96 | - | 96 | - |
| 964 | Uttar Pradesh Rampur 14-Feb-2009 | Revised in Sanctioned DPR- IHSDP Project at Rampur, Phase-I, 120 DUs (Relocation), Uttar Pradesh | 3.18 | 2.07 | 2.07 | 0.72 | - | 120 | 120 | - | - |
| 965 | Uttar Pradesh Rampur 26-Feb-2009 | Revised in Sanctioned DPR- IHSDP Project at Rampur, Phase-II, 300 DUs (Insitu), Uttar Pradesh | 7.31 | 4.76 | 7.37 | - | (2.61) | 300 | 257 | 43 | 43 |
| Sub-total of Rampur for 2 project(s) | | | 10.49 | 6.83 | 9.43 | 0.72 | (2.61) | 420 | 377 | 43 | 43 |
| 966 | Uttar Pradesh Rasoolabad 26-Nov-2008 | 216 DUs IHSDP Scheme for the town of Rasoolabad, Distt. Kanpur Dehat, UP | 5.24 | 3.59 | 3.59 | - | - | 216 | 216 | - | - |
| 967 | Uttar Pradesh Raya 30-Jul-2008 | IHSDP Scheme for the town Raya Town , Distt- Mathura, Uttar Pradesh | 1.53 | 0.95 | 0.95 | - | - | 48 | - | 48 | - |
| 968 | Uttar Pradesh Sadat 26-Nov-2008 | IHSDP SCHEME for THE TOWN OF SADAT , DISTT. GHAZIPUR, UP | 0.93 | 0.61 | 0.61 | - | - | 36 | - | 36 | - |
| 969 | Uttar Pradesh Saharanpur 30-Jul-2008 | Revised in Sanctioned DPR- IHSDP Scheme for the town of Saharanpur, Distt- Saharanpur, UP | 1.47 | 0.95 | 2.54 | - | (1.59) | 80 | 16 | 64 | 64 |
| 970 | Uttar Pradesh Saharanpur 28-Feb-2009 | 456 DUs (436- New & 20- Upgradation) IHSDP Project at Saharanpur, Distt. Saharanpur, UP | 11.75 | 7.32 | 7.32 | - | - | 456 | 96 | 360 | 380 |
| Sub-total of Saharanpur for 2 project(s) | | | 13.21 | 8.27 | 9.86 | - | (1.59) | 536 | 112 | 424 | 444 |
| 971 | Uttar Pradesh Sahjanwa 30-Sep-2008 | IHSDP Schme for the Sehjanwa town at Distt- Gorakhpur UP | 1.94 | 1.18 | 1.18 | - | - | 72 | - | 72 | 72 |
| 972 | Uttar Pradesh Salarganj 30-Sep-2008 | IHSDP Scheme for the town of Salarganj Distt- Behraich, UP | 5.58 | 3.64 | 5.13 | - | (1.49) | 276 | 276 | - | - |
| 973 | Uttar Pradesh Sandila 05-Aug-2010 | Implementation of IHSDP Project for the construction of 252 DUs with Infrastructure facilities at Sandila, Dist Hardoi, UP. | 8.00 | 4.68 | 4.68 | 2.34 | - | 252 | 180 | 72 | - |
| 974 | Uttar Pradesh Sanoa 30-Sep-2008 | Revised in Sanctioned DPR- IHSDP Project at Sanoa, 120 DUs (Relocation), Bareilly Distt, Uttar Pradesh | 3.03 | 1.87 | 1.87 | 0.57 | - | 120 | 120 | - | - |
| 975 | Uttar Pradesh Sant Ravi Das Nagar 14-Feb-2009 | 360 DUs IHSDP Projects at Sant Ravi Das Nagar (Bhadohi), UP | 8.76 | 5.73 | 5.73 | - | - | 360 | 264 | 96 | - |
| 976 | Uttar Pradesh Sarai Mir 16-Dec-2008 | 144 DUs Implementation of IHSDP at Sarai Mir, Dist. Azamgarh, Uttar Pradesh | Project Cancelled on 26-Sep-13 | NA | 1.28 | - | (1.28) | NA | NA | NA | NA |
| 977 | Uttar Pradesh Saurikh 10-Dec-2008 | Revised in Sanctioned DPR- IHSDP project at Saurikh, Distt., Kannauj, (108 DUs) Uttar Pradesh | 2.58 | 1.74 | 2.35 | - | (0.61) | 108 | - | 108 | 36 |
| 978 | Uttar Pradesh Seorahi 19-Nov-2009 | Revised in Sanctioned DPR- 75 New & 6- Upgradation DUs IHSDP project at Seorahi, Distt. Kushinagar (Malviya Nagar), Uttar Pradesh | 1.10 | 0.68 | 1.36 | - | (0.68) | 81 | 6 | 75 | 81 |
| 979 | Uttar Pradesh Seorahi 19-Nov-2009 | Revised in Sanctioned DPR- 81 New & 19- Upgradation DUs IHSDP project at Seorahi, Distt. Kushinagar (Ambedkar Nagar), Uttar Pradesh | 1.29 | 0.78 | 1.32 | - | (0.54) | 100 | 17 | 83 | 100 |
| Sub-total of Seorahi for 2 project(s) | | | 2.39 | 1.45 | 2.68 | - | (1.23) | 181 | 23 | 158 | 181 |
| 980 | Uttar Pradesh Shankargarh 14-Feb-2009 | 407 DUs IHSDP Project at Shankargarh, Allahabad | 9.17 | 5.93 | 5.93 | - | - | 407 | 407 | - | - |

* Project Cost and ACA Committed are recalculated after deducting cost of DUs alongwith proportionate cost of infrastructure dropped by CSMC.

IHSDP : State wise Report for latest Progress at Project & Town Level

Project Completed
[as on 16th September 2015]

| Sr. No. | State City/ Town Approved Date | Project Title | Financial Progress (Rs in Crores) | | | | | Physical Progress (Nos) | | | |
|---|--|---|-----------------------------------|---------------|------------------------|------------------------|--|-------------------------|-----------------|------------------------|---------------|
| | | | Project Cost | Central Share | Central Share Released | Central Share Adjusted | ACA Balance for Release (Excess available) | Dwelling Units | DUs In-Progress | Construction Completed | Occupied |
| 981 | Uttar Pradesh Shivli 24-Feb-2009 | 132 DUs IHSDP Project at Townn area Shivli, Distt. Kanpur Dehat, UP | 3.33 | 2.15 | 2.15 | - | - | 132 | 132 | - | - |
| 982 | Uttar Pradesh Shivrajpur 26-Nov-2008 | IHSDP Scheme for the town of Shivrajpur (132 DUs), Distt. Kanpur, Uttar Pradesh | 3.34 | 2.26 | 2.26 | - | - | 132 | 132 | - | - |
| 983 | Uttar Pradesh Sikandra 24-Feb-2009 | 204 DUs IHSDP project at Town area Sikandra, Distt. Kanpur Dehat, UP | 5.28 | 3.42 | 3.42 | - | - | 204 | 204 | - | - |
| 984 | Uttar Pradesh Singahi 14-Feb-2009 | 108 DUs IHSDP Scheme for the town of Bharouch, Singahi Distt. Lakhimpur Kheri, Uttar Pradesh | 2.43 | 1.56 | 2.01 | 1.01 | (0.45) | 84 | 24 | 60 | - |
| 985 | Uttar Pradesh Sultanpur 24-Feb-2009 | Revised in Sanctioned DPR- IHSDP Project at Ghasiganj, Sultanpur, 81 DUs (Insitu), Uttar Pradesh | 2.19 | 1.45 | 2.08 | - | (0.63) | 81 | 4 | 77 | 77 |
| 986 | Uttar Pradesh Thakurdwara 26-Nov-2008 | IHSDP SCHEME for THE TOWN OF THAKURDWARA , DISTT- MORADABAD, UP | 5.57 | 3.69 | 3.69 | - | - | 210 | 102 | 108 | - |
| 987 | Uttar Pradesh Thakurdwara 17-Jan-2011 | Implementation of IHSDP project for the construction of 864 DUs with infrastructure facilities at Thakurdwara, Dist. Moradabad, U.P. | 17.47 | 9.07 | 15.20 | - | (6.13) | 505 | - | 505 | 505 |
| Sub-total of Thakurdwara for 2 project(s) | | | 23.04 | 12.77 | 18.89 | - | (6.13) | 715 | 102 | 613 | 505 |
| 988 | Uttar Pradesh Tirwaganj 10-Dec-2008 | 312 DUs IHSDP Scheme for the town of Tirwa, Distt. Kannauj, UP | Project Cancelled on 26-Sep-13 | NA | 2.49 | - | (2.49) | NA | NA | NA | NA |
| 989 | Uttar Pradesh Tirwaganj 03-Feb-2009 | 528 DUs IHSDP Scheme for the town of Tirwa Khas Distt Kannauj, Uttar Pradesh | Project Cancelled on 26-Sep-13 | NA | 3.93 | - | (3.93) | NA | NA | NA | NA |
| Sub-total of Tirwaganj for 0 project(s) | | | - | - | 6.42 | - | (6.42) | - | - | - | - |
| 990 | Uttar Pradesh Ugu 28-Feb-2009 | 120 DUs IHSDP Scheme for the Ugu, Distt. Unnao, UP | 3.06 | 2.03 | 2.03 | - | - | 120 | - | 120 | - |
| 991 | Uttar Pradesh Ujhani 08-Dec-2006 | 128 DUs IHSDP Project for slum dwellers at land no-113, Sanjarpur Road, Ujhani, Distt. Badaun, Uttar Pradesh. | 0.96 | 0.74 | 0.98 | - | (0.25) | 96 | - | 96 | 91 |
| 992 | Uttar Pradesh UmariKalan 26-Feb-2009 | Revised in Sanctioned DPR- IHSDP Project at Umarikalan, Distt. Moradabad, 262 DUs (Insitu), Uttar Pradesh | 6.67 | 4.38 | 5.11 | - | (0.73) | 262 | 262 | - | - |
| 993 | Uttar Pradesh Unnao 26-Nov-2008 | IHSDP SCHEME for THE TOWN OF UNNAO, DISTT. UNNAO, UP | 2.51 | 1.72 | 1.72 | - | - | 96 | - | 96 | 12 |
| 994 | Uttar Pradesh Utraula 30-Sep-2008 | IHSDP Scheme for the town of Utraula, Distt- Balrampur , UP | 1.74 | 1.21 | 1.21 | 0.05 | (0.00) | 60 | - | 60 | - |
| 995 | Uttar Pradesh Vrindavan 26-Feb-2009 | 276 DUs IHSDP Projects at Vrindavan, Distt. Mathura, UP | 6.31 | 3.90 | 3.90 | - | - | 276 | 276 | - | - |
| Total of Uttar Pradesh for 159 project(s) including 3 project(s) which are completed | | | 955.86 | 605.75 | 741.95 | 23.77 | (136.20) | 36,728 | 14,683 | 22,045 | 16,462 |
| 996 | Uttarakhand Almora 22-Feb-2010 | 217 DUs DPR for construction of Housing and Infrastructure works under IHSDP at Almora Nagar Panchayat, Distt- Almora, Uttarakhand | 1.61 | 0.82 | 2.11 | - | (1.29) | 42 | 14 | 28 | 28 |
| 997 | Uttarakhand Champawat 22-Feb-2010 | DPR for Construction of 73 DUs and Infrastructure works under IHSDP at Champavat Nagar Panchayat, Distt- Champavat, Uttarakhand | 3.81 | 2.15 | 2.15 | - | - | 73 | 25 | 48 | 48 |
| 998 | Uttarakhand Dineshpur 08-Feb-2010 | Construction Of 387 DUs and Infrastructure Works under IHSDP at Dineshpur Nagar Panchayat Distt. Udham Singh Nagar, Uttarakhand | 8.03 | 4.77 | 3.50 | - | 1.27 | 264 | 187 | 77 | 40 |
| 999 | Uttarakhand Haldwani-cum-Kathgodam 22-Feb-2010 | 422 DUs Detailed Project Report for IHSDP Kulyalpura, Jawaharnagar & Naibasti, Kathgodam, Uttarakhand | 4.61 | 2.31 | 2.97 | - | (0.66) | 164 | 67 | 97 | 97 |
| 1,000 | Uttarakhand Haldwani-cum-Kathgodam 22-Feb-2010 | 501 DUs DPR for IHSDP Gosai Nagar, Indira Nagar (W) & Indira Nagar (E) Slum Area, Haldwani, Uttarakhand | 6.75 | 3.26 | 3.26 | - | 0.01 | 251 | 180 | 71 | 68 |
| Sub-total of Haldwani-cum-Kathgodam for 2 project(s) | | | 11.35 | 5.57 | 6.23 | - | (0.66) | 415 | 247 | 168 | 165 |
| 1,001 | Uttarakhand Jaspur 27-Jan-2010 | DPR of Construction of 192 DUs and Infrastructure works under IHSDP at Nagar Palika, Jaspur, Dist-Udham Singh Nagar, Uttarakhand | 3.15 | 2.03 | 3.05 | - | (1.02) | 96 | 96 | - | - |
| 1,002 | Uttarakhand Jaspur 30-Mar-2010 | DPR of Construction of 48 DUs and Infrastructure works for Dwellers under IHSDP at Jaspur Phase-II, Distt- Udham Singh Nagar, Uttarakhand | 1.21 | 0.72 | 0.94 | - | (0.21) | 37 | - | 37 | 36 |
| Sub-total of Jaspur for 2 project(s) | | | 4.36 | 2.75 | 3.98 | - | (1.23) | 133 | 96 | 37 | 36 |

* Project Cost and ACA Committed are recalculated after deducting cost of DUs alongwith proportionate cost of infrastructure dropped by CSMC.

IHSDP : State wise Report for latest Progress at Project & Town Level

Project Completed
[as on 16th September 2015]

| Sr. No. | State City/ Town Approved Date | Project Title | Financial Progress (Rs in Crores) | | | | | Physical Progress (Nos) | | | |
|--|--|--|-----------------------------------|---------------|------------------------|------------------------|--|-------------------------|-----------------|------------------------|--------------|
| | | | Project Cost | Central Share | Central Share Released | Central Share Adjusted | ACA Balance for Release (Excess available) | Dwelling Units | DUs In-Progress | Construction Completed | Occupied |
| 1,003 | Uttarakhand Kaladungi 16-Feb-2010 | Construction of 290 DUs and Infrastructure works under IHSDP at Kaladungi, Distt- Nainital, Uttarakhand | 7.34 | 4.46 | 6.37 | - | (1.91) | 203 | 49 | 154 | 100 |
| 1,004 | Uttarakhand Kashipur 08-Feb-2010 | Construction of 428 DUs and Infrastructure works under IHSDP at Kashipur Nagar Palika, Distt. Udhamsingh Nagar, Uttarakhand | 6.34 | 3.70 | 6.27 | - | (2.58) | 227 | 33 | 194 | 194 |
| 1,005 | Uttarakhand Kichha 22-Feb-2010 | DPR for Construction of 159 DUs and Infrastructure works under IHSDP at Kichha Nagar Panchayat, Distt Udhm Singh Nagar, Uttarakhand | 4.50 | 2.73 | 2.56 | - | 0.17 | 127 | 77 | 50 | 31 |
| 1,006 | Uttarakhand Lalkuan 08-Feb-2010 | Construction Of 100 DUs and Infrastructure works under IHSDP at Lalkuan Nagar Panchayat Distt. Nainital, Uttarakhand | 3.59 | 2.40 | 1.80 | - | 0.60 | 100 | 100 | - | - |
| 1,007 | Uttarakhand Landaure 27-Jan-2010 | DPR of Construction of 264 DUs and Infrastructure Works under IHSDP at Nagar Panchyat Landuara, Distt-Haridwar, Uttarakhand | 10.10 | 6.33 | 4.74 | - | 1.58 | 264 | 180 | 84 | - |
| 1,008 | Uttarakhand Landaure 30-Mar-2010 | DPR of Construction of 100 DUs and Infrastructure works for under IHSDP at Landaure Phase-II, Distt- Haridwar, Uttarakhand | 2.58 | 1.26 | 1.26 | - | - | 100 | 10 | 90 | 90 |
| Sub-total of Landaure for 2 project(s) | | | 12.68 | 7.59 | 6.01 | - | 1.58 | 364 | 190 | 174 | 90 |
| 1,009 | Uttarakhand Mahuadabra 08-Feb-2010 | Construction Of 266 DUs and Infrastructure works under IHSDP at Mahuadabra Nagar Panchayat Distt. Udhm Singh Nagar, Uttarakhand | 9.25 | 5.59 | 5.59 | - | - | 266 | 93 | 173 | 132 |
| 1,010 | Uttarakhand Mahuakhera Ganj 08-Feb-2010 | Construction of 403 DUs and Infrastructure works under IHSDP at Mahuakhera Ganj Nagar Panchayat Distt. Udhm Singh Nagar, Uttarakhand | 7.83 | 4.57 | 6.93 | - | (2.35) | 266 | 76 | 190 | 190 |
| 1,011 | Uttarakhand Manglaur 05-Mar-2010 | 461 DUs IHSDP DPR for Manglaur Nagar Palika Parishad, Manglaur, State of Uttarakhand | 6.62 | 3.19 | 3.23 | - | (0.05) | 227 | 220 | 7 | 7 |
| 1,012 | Uttarakhand Mussoori 16-Feb-2010 | 96 Housing Units DPR for IDH Mussorie Nagar, Plika Parishad, Mussorie, State of Uttarakhand | 2.12 | 1.11 | 1.33 | - | (0.22) | 40 | 16 | 24 | - |
| 1,013 | Uttarakhand Pauri 27-Dec-2007 | 178 DUs IHSDP Scheme for Pauri, Distt., Pauri Garhwal, Uttarakhand | 3.68 | 1.84 | 2.25 | - | (0.42) | 145 | 12 | 133 | 133 |
| 1,014 | Uttarakhand Pithoragarh 08-Feb-2010 | Construction of 200 DUs and Infrastructure works under IHSDP at Pithauragarh Nagar Palika, Distt. Pithauragarh, Uttarakhand | 9.43 | 5.39 | 6.26 | - | (0.88) | 172 | 52 | 120 | 108 |
| 1,015 | Uttarakhand Rudrapur 20-Mar-2012 | 378 DUs DPR for IHSDP at Rudrapur, Uttarakhand | Project Cancelled on 20-May-14 | NA | 3.68 | - | (3.68) | NA | NA | NA | NA |
| 1,016 | Uttarakhand Srinagar 27-Dec-2007 | Construction of 53 DUs under IHSDP at Srinagar, Uttarakhand | 0.95 | 0.47 | 0.66 | - | (0.19) | 38 | 9 | 29 | 29 |
| 1,017 | Uttarakhand Vikasnagar 05-Mar-2010 | 194 DUs DPR for IHSDP Vikas Nagar, Slum Area in 6 ward, Dehradun, Uttarakhand | 2.75 | 1.79 | 2.17 | - | (0.38) | 160 | 40 | 120 | 120 |
| Total of Uttarakhand for 21 project(s) | | | 106.27 | 60.88 | 73.09 | - | (12.21) | 3,262 | 1,536 | 1,726 | 1,451 |
| 1,018 | West Bengal Alipurduar 07-Mar-2008 | 420 DUs IHSDP Scheme for the town of Alipurduar (Ph-I), Jalpaiguri, West Bengal | 8.24 | 5.92 | 5.92 | - | - | 420 | - | 420 | 420 |
| 1,019 | West Bengal Alipurduar 08-Feb-2010 | 300 DUs IHSDP Scheme for the town of Alipurduar (Ph-II), Jalpaiguri, West Bengal | Project Cancelled on 18-Aug-11 | NA | - | - | - | NA | NA | NA | NA |
| Sub-total of Alipurduar for 1 project(s) | | | 8.24 | 5.92 | 5.92 | - | - | 420 | - | 420 | 420 |
| 1,020 | West Bengal Arambag 30-Jul-2008 | 522 DUs IHSDP Scheme for the town of Arambagh, District- Hugly West Bengal | 9.96 | 7.97 | 8.00 | - | (0.03) | 520 | 323 | 197 | 197 |
| 1,021 | West Bengal Ashoknagar Kalyangarh 05-Feb-2008 | IHSDP Scheme for the town of Ashokenagar Kalyangarh, Phase-I, West Bengal | 16.40 | 11.76 | 11.76 | - | - | 848 | 2 | 846 | 846 |
| 1,022 | West Bengal Ashoknagar Kalyangarh 08-Feb-2010 | 300 DUs IHSDP Scheme for the town of Ashokenagar- Kalyangarh (PH-II), 24-Parganas (North), West Bengal | Project Cancelled on 18-Aug-11 | NA | - | - | - | NA | NA | NA | NA |
| Sub-total of Ashoknagar Kalyangarh for 1 project(s) | | | 16.40 | 11.76 | 11.76 | - | - | 848 | 2 | 846 | 846 |
| 1,023 | West Bengal Baduria 09-Jan-2008 | 516 DUs IHSDP Scheme for the town of Baduria (PH-I), Norht 24 Paragans, West Bengal | 10.30 | 7.41 | 7.41 | - | - | 516 | 40 | 476 | 476 |
| 1,024 | West Bengal Baduria 08-Feb-2010 | 300 DUs IHSDP Scheme for the town of Baduria (PH-II), Norht 24 Paragans, West Bengal | Project Cancelled on 18-Aug-11 | NA | - | - | - | NA | NA | NA | NA |
| Sub-total of Baduria for 1 project(s) | | | 10.30 | 7.41 | 7.41 | - | - | 516 | 40 | 476 | 476 |

* Project Cost and ACA Committed are recalculated after deducting cost of DUs alongwith proportionate cost of infrastructure dropped by CSMC.

IHSDP : State wise Report for latest Progress at Project & Town Level

Project Completed
(as on 16th September 2015)

| Sr. No. | State City/ Town Approved Date | Project Title | Financial Progress (Rs in Crores) | | | | | Physical Progress (Nos) | | | |
|--|--------------------------------------|--|-----------------------------------|---------------|------------------------|------------------------|--|-------------------------|-----------------|------------------------|--------------|
| | | | Project Cost | Central Share | Central Share Released | Central Share Adjusted | ACA Balance for Release (Excess available) | Dwelling Units | DUs In-Progress | Construction Completed | Occupied |
| 1,025 | West Bengal Baharampur 05-Feb-2008 | IHSDP Scheme for the Town of Berhampur, West Bengal | 1.96 | 0.97 | 2.04 | - | (1.07) | 80 | - | 80 | 64 |
| 1,026 | West Bengal Balurghat 24-Dec-2008 | IHSDP Scheme for the town of Balurghat (Phase-I), Dakshin Dinajpur, West Bengal | 15.77 | 12.62 | 12.62 | - | - | 790 | - | 790 | 790 |
| 1,027 | West Bengal Balurghat 08-Feb-2010 | 300 DUs IHSDP Scheme for the town of Balurghat (PH-II), Dakshin Dinajpur, West Bengal | Project Cancelled on 18-Aug-11 | NA | - | - | - | NA | NA | NA | NA |
| Sub-total of Balurghat for 1 project(s) | | | 15.77 | 12.62 | 12.62 | - | - | 790 | - | 790 | 790 |
| 1,028 | West Bengal Bongaon 10-Dec-2008 | IHSDP Scheme for the Town of Bongaon, West Bengal | 13.42 | 10.73 | 11.71 | - | (0.98) | 703 | 32 | 671 | 671 |
| 1,029 | West Bengal Bankura 26-Sep-2007 | 415 DUs IHSDP Scheme for the town of Bankura (PH-I), Bankura, West Bengal | 6.58 | 4.92 | 4.92 | - | - | 415 | 10 | 405 | 405 |
| 1,030 | West Bengal Bankura 08-Feb-2010 | 300 DUs IHSDP Scheme for the town of Bankura (PH-II), Bankura, West Bengal | Project Cancelled on 18-Aug-11 | NA | - | - | - | NA | NA | NA | NA |
| Sub-total of Bankura for 1 project(s) | | | 6.58 | 4.92 | 4.92 | - | - | 415 | 10 | 405 | 405 |
| 1,031 | West Bengal Bardhaman 28-Nov-2006 | 1629 DUs IHSDP Scheme for the town of Burdwan, West Bengal | 22.40 | 16.99 | 17.03 | - | (0.04) | 1,625 | 133 | 1,492 | 1,492 |
| 1,032 | West Bengal Basirhat 27-Apr-2007 | 1069 DUs IHSDP Scheme for the town of Basirhat, West Bengal | 15.43 | 11.33 | 11.35 | - | (0.02) | 1,067 | 2 | 1,065 | 1,065 |
| 1,033 | West Bengal Basirhat 08-Feb-2010 | 300 DUs IHSDP Scheme for the Town of Basirhat (PH-II), 24-Parganas (North), West Bengal | Project Cancelled on 18-Aug-11 | NA | - | - | - | NA | NA | NA | NA |
| Sub-total of Basirhat for 1 project(s) | | | 15.43 | 11.33 | 11.35 | - | (0.02) | 1,067 | 2 | 1,065 | 1,065 |
| 1,034 | West Bengal Beldanga 24-Dec-2008 | IHSDP Scheme for the town of Beldanga (Phase- I), Murshidabad, West Bengal | 6.17 | 4.94 | 4.94 | - | - | 362 | - | 362 | 362 |
| 1,035 | West Bengal Birnagar 09-Jan-2008 | 300 DUs IHSDP Scheme for the town of Birnagar (PH-I), Nadia, West Bengal | 5.93 | 4.27 | 4.27 | - | - | 300 | - | 300 | 300 |
| 1,036 | West Bengal Birnagar 08-Feb-2010 | 305 DUs IHSDP Scheme for the town of Birnagar (PH-II), Nadia, West Bengal | Project Cancelled on 18-Aug-11 | NA | - | - | - | NA | NA | NA | NA |
| Sub-total of Birnagar for 1 project(s) | | | 5.93 | 4.27 | 4.27 | - | - | 300 | - | 300 | 300 |
| 1,037 | West Bengal Bishnupur 07-Mar-2008 | IHSDP Scheme for the town of Bishnupur, West Bengal | 7.00 | 5.02 | 5.02 | - | - | 364 | 80 | 284 | 284 |
| 1,038 | West Bengal Bolpur 24-Jan-2008 | IHSDP Scheme for the town of Bolpur, West Bengal | 9.92 | 7.02 | 7.02 | - | - | 573 | - | 573 | 573 |
| 1,039 | West Bengal Chakdaha 28-Sep-2006 | 887 DUs IHSDP Scheme for the town of Chakdaha, West Bengal | 15.20 | 12.16 | 12.16 | - | - | 887 | - | 887 | 887 |
| 1,040 | West Bengal Chakdaha 26-Feb-2009 | 440 DUs IHSDP Scheme for the town of Chakdaha, Nadia, West Bengal | 8.69 | 6.39 | 6.39 | - | - | 440 | - | 440 | 440 |
| Sub-total of Chakdaha for 2 project(s) | | | 23.89 | 18.55 | 18.55 | - | - | 1,327 | - | 1,327 | 1,327 |
| 1,041 | West Bengal Chandrakona 07-Mar-2008 | IHSDP Scheme for the town of Chandrakona (350 DUs), West Bengal | 6.99 | 5.03 | 5.03 | - | - | 350 | - | 350 | 350 |
| 1,042 | West Bengal Contai 30-Jul-2008 | 636 DUs IHSDP scheme for the town of Contai (Phase-I), District- Purba Mednipur, West Bengal | 12.35 | 9.50 | 9.50 | - | 0.00 | 636 | 10 | 626 | 626 |
| 1,043 | West Bengal Contai 08-Feb-2010 | 300 DUs IHSDP Scheme for the town of Contai (PH-II), Purba Medinipur, West Bengal | Project Cancelled on 18-Aug-11 | NA | - | - | - | NA | NA | NA | NA |
| Sub-total of Contai for 1 project(s) | | | 12.35 | 9.50 | 9.50 | - | 0.00 | 636 | 10 | 626 | 626 |
| 1,044 | West Bengal Coopers Camp 07-Mar-2008 | 450 DUs IHSDP Scheme for the town of Coopers Camp, West Bengal | 8.90 | 6.40 | 6.40 | - | - | 450 | 3 | 447 | 447 |
| 1,045 | West Bengal Dainhat 24-Jan-2008 | IHSDP Scheme for the town of Dainhat, West Bengal | 7.21 | 5.14 | 5.14 | - | - | 390 | - | 390 | 390 |
| 1,046 | West Bengal Dainhat 08-Feb-2010 | 300 DUs IHSDP Scheme for The Town Of Dainhat (Ph-ii), Burdwan, West Bengal | Project Cancelled on 18-Aug-11 | NA | - | - | - | NA | NA | NA | NA |
| Sub-total of Dainhat for 1 project(s) | | | 7.21 | 5.14 | 5.14 | - | - | 390 | - | 390 | 390 |
| 1,047 | West Bengal Dalkhola 24-Jan-2008 | IHSDP Scheme for the town of Dalkhola (360 DUs), West Bengal | 6.44 | 4.58 | 4.58 | - | - | 360 | 44 | 316 | 316 |

* Project Cost and ACA Committed are recalculated after deducting cost of DUs alongwith proportionate cost of infrastructure dropped by CSMC.

IHSDP : State wise Report for latest Progress at Project & Town Level

Project Completed
(as on 16th September 2015)

| Sr. No. | State City/ Town Approved Date | Project Title | Financial Progress (Rs in Crores) | | | | | Physical Progress (Nos) | | | |
|--|---|---|-----------------------------------|---------------|------------------------|------------------------|--|-------------------------|-----------------|------------------------|--------------|
| | | | Project Cost | Central Share | Central Share Released | Central Share Adjusted | ACA Balance for Release (Excess available) | Dwelling Units | DUs In-Progress | Construction Completed | Occupied |
| 1,048 | West Bengal Dalkhola 08-Feb-2010 | 300 DUs IHSDP Scheme for the town of Dalkhola (PH-II), Uttar Dinajpur, West Bengal | Project Cancelled on 18-Aug-11 | NA | - | - | - | NA | NA | NA | NA |
| Sub-total of Dalkhola for 1 project(s) | | | 6.44 | 4.58 | 4.58 | - | - | 360 | 44 | 316 | 316 |
| 1,049 | West Bengal Darjiling 29-Dec-2008 | IHSDP Scheme for Darjeeling Distt. Darjeeling, West Bengal | 16.18 | 11.89 | 15.18 | - | (3.29) | 697 | 166 | 531 | 531 |
| 1,050 | West Bengal Dhuliya 07-Mar-2008 | IHSDP Scheme for the town of Dhuliyan (400 DUs), West Bengal | 8.00 | 5.76 | 5.76 | - | - | 400 | - | 400 | 400 |
| 1,051 | West Bengal Dhupguri 05-Feb-2008 | IHSDP Scheme for the town of Dhupguri, West Bengal | 10.16 | 7.31 | 7.31 | - | - | 509 | - | 509 | 509 |
| 1,052 | West Bengal Diamond Harbour 13-Feb-2009 | 591 DUs IHSDP Scheme for the Town of Diamond Harbour, Ph-I, West Bengal, South 24 Paragans, West Bengal | 8.78 | 7.02 | 7.98 | - | (0.96) | 520 | 98 | 422 | 422 |
| 1,053 | West Bengal Dinhat 07-Mar-2008 | IHSDP Scheme for the town of Dinhat (319 DUs), West Bengal | 6.25 | 4.49 | 4.49 | - | (0.00) | 319 | - | 319 | 319 |
| 1,054 | West Bengal Dubrajpur 24-Jan-2008 | IHSDP Scheme for the town of Dubrajpur (416 DUs), West Bengal | 8.10 | 5.82 | 5.83 | - | (0.01) | 415 | 4 | 411 | 411 |
| 1,055 | West Bengal Egra 05-Feb-2008 | 332 DUs IHSDP Scheme for the town of Egra (Phase-I), East Medinipur, West Bengal | 6.64 | 4.78 | 4.78 | - | - | 332 | - | 332 | 332 |
| 1,056 | West Bengal Egra 08-Feb-2010 | 300 DUs IHSDP Scheme for the town of Egra (PH-II), East Medinipur, West Bengal | Project Cancelled on 18-Aug-11 | NA | - | - | - | NA | NA | NA | NA |
| Sub-total of Egra for 1 project(s) | | | 6.64 | 4.78 | 4.78 | - | - | 332 | - | 332 | 332 |
| 1,057 | West Bengal English Bazar 24-Dec-2008 | 852 DUs IHSDP Scheme for the town of Englishbazar (Phase-I), Maldah, West Bengal | 16.74 | 13.40 | 13.40 | - | - | 852 | 39 | 813 | 813 |
| 1,058 | West Bengal Gangarampur 02-Feb-2007 | 685 DUs IHSDP Scheme for the town of Gangarampur, Dakshin Dinajpur, West Bengal | 12.06 | 8.74 | 8.74 | - | - | 685 | - | 685 | 685 |
| 1,059 | West Bengal Gangarampur 26-Feb-2009 | 467 DUs IHSDP Scheme for the town of Gangarampur, Dakshin Dinajpur, West Bengal | 9.91 | 7.33 | 7.33 | - | - | 467 | 70 | 397 | 397 |
| Sub-total of Gangarampur for 2 project(s) | | | 21.97 | 16.07 | 16.07 | - | - | 1,152 | 70 | 1,082 | 1,082 |
| 1,060 | West Bengal Ghatal 28-Nov-2006 | 352 DUs IHSDP Scheme for the town of Ghatal, Pachim Medinipur, West Bengal | 5.06 | 3.69 | 3.69 | - | (0.00) | 352 | 2 | 350 | 350 |
| 1,061 | West Bengal Ghatal 08-Feb-2010 | 300 DUs IHSDP Scheme for the town of Ghatal (PH-II), Pachim Medinipur, West Bengal | Project Cancelled on 18-Aug-11 | NA | - | - | - | NA | NA | NA | NA |
| Sub-total of Ghatal for 1 project(s) | | | 5.06 | 3.69 | 3.69 | - | (0.00) | 352 | 2 | 350 | 350 |
| 1,062 | West Bengal Gobardanga 02-Feb-2007 | 500 DUs IHSDP Scheme for the town of Gobardanga, North 24 Paraganas West Bengal | 7.70 | 5.57 | 5.57 | - | - | 500 | - | 500 | 500 |
| 1,063 | West Bengal Gobardanga 08-Feb-2010 | 300 DUs IHSDP Scheme for the town of Gobardanga (PH-II), North 24 Paraganas West Bengal | Project Cancelled on 18-Aug-11 | NA | - | - | - | NA | NA | NA | NA |
| Sub-total of Gobardanga for 1 project(s) | | | 7.70 | 5.57 | 5.57 | - | - | 500 | - | 500 | 500 |
| 1,064 | West Bengal Guskara 05-Feb-2009 | IHSDP Scheme for The Town Of Guskara, West Bengal | 8.44 | 6.75 | 6.80 | - | (0.05) | 447 | 3 | 444 | 444 |
| 1,065 | West Bengal Habra 24-Jan-2008 | 896 DUs IHSDP Scheme for the town of Habra, West Bengal | 15.21 | 10.57 | 10.57 | - | - | 896 | 78 | 818 | 818 |
| 1,066 | West Bengal Haldia 28-Sep-2006 | 645 DUs IHSDP Scheme for the town of Haldia, West Bengal | 8.61 | 6.89 | 6.89 | - | (0.00) | 645 | - | 645 | 645 |
| 1,067 | West Bengal Haldia 05-Feb-2009 | IHSDP Project for the Town of Haldia, West Bengal | 15.89 | 12.72 | 12.72 | - | - | 795 | - | 795 | 795 |
| Sub-total of Haldia for 2 project(s) | | | 24.50 | 19.60 | 19.60 | - | (0.00) | 1,440 | - | 1,440 | 1,440 |
| 1,068 | West Bengal Haldibari 09-Jan-2008 | IHSDP Project for the Town of Haldibari, West Bengal | 5.70 | 4.08 | 4.08 | - | - | 304 | - | 304 | 304 |
| 1,069 | West Bengal Haldibari 08-Feb-2010 | 300 DUs IHSDP Scheme for the town of Haldibari (PH-II), Coochbehar, West Bengal | Project Cancelled on 18-Aug-11 | NA | - | - | - | NA | NA | NA | NA |
| Sub-total of Haldibari for 1 project(s) | | | 5.70 | 4.08 | 4.08 | - | - | 304 | - | 304 | 304 |
| 1,070 | West Bengal Islampur 07-Mar-2008 | IHSDP Scheme for the town of Islampur (370 DUs), West Bengal | 6.65 | 4.73 | 4.77 | - | (0.04) | 367 | 19 | 348 | 348 |

* Project Cost and ACA Committed are recalculated after deducting cost of DUs alongwith proportionate cost of infrastructure dropped by CSMC.

IHSDP : State wise Report for latest Progress at Project & Town Level

Project Completed
[as on 16th September 2015]

| Sr. No. | State City/ Town Approved Date | Project Title | Financial Progress (Rs in Crores) | | | | | Physical Progress (Nos) | | | |
|---|--|--|-----------------------------------|---------------|------------------------|------------------------|--|-------------------------|-----------------|------------------------|------------|
| | | | Project Cost | Central Share | Central Share Released | Central Share Adjusted | ACA Balance for Release (Excess available) | Dwelling Units | DUs In-Progress | Construction Completed | Occupied |
| 1,071 | West Bengal Jalpaiguri 27-Apr-2007 | IHSDP Scheme for the town of Jalpaiguri, West Bengal | 15.69 | 11.55 | 11.55 | - | - | 625 | - | 625 | 625 |
| 1,072 | West Bengal Jalpaiguri 08-Feb-2010 | 300 DUs IHSDP Scheme for the town of Jalpaiguri (PH-II), Jalpaiguri, West Bengal | Project Cancelled on 18-Aug-11 | NA | - | - | - | NA | NA | NA | NA |
| Sub-total of Jalpaiguri for 1 project(s) | | | 15.69 | 11.55 | 11.55 | - | - | 625 | - | 625 | 625 |
| 1,073 | West Bengal Jangipur 27-Apr-2007 | IHSDP Scheme for the town of Jangipur, West Bengal | 7.19 | 5.33 | 5.33 | - | - | 344 | - | 344 | 344 |
| 1,074 | West Bengal Jangipur 05-Feb-2009 | IHSDP Scheme for The Town Of Jangipur (Phase 2), Murshidabad, West Bengal | 10.05 | 8.04 | 8.04 | - | - | 650 | - | 650 | 650 |
| Sub-total of Jangipur for 2 project(s) | | | 17.24 | 13.37 | 13.37 | - | - | 994 | - | 994 | 994 |
| 1,075 | West Bengal Joynagar 09-Jan-2008 | 225 DUs IHSDP Scheme for the town of Joynagar, West Bengal | 4.68 | 3.22 | 3.22 | - | - | 225 | 1 | 224 | 224 |
| 1,076 | West Bengal Jhalda 29-Dec-2008 | IHSDP Scheme for Jhalda, Distt. Purulia, West Bengal | 7.98 | 6.38 | 6.38 | - | - | 408 | 83 | 325 | 325 |
| 1,077 | West Bengal Jhargram 28-Nov-2006 | 645 DUs IHSDP Scheme for the Town of Jhargram, West Bengal | 9.62 | 7.00 | 7.00 | - | - | 645 | 16 | 629 | 629 |
| 1,078 | West Bengal Jhargram 10-Dec-2008 | IHSDP Scheme for the Town of Jhargram (Phase-II) West Bengal | 3.35 | 2.68 | 3.20 | - | (0.51) | 172 | - | 172 | 172 |
| Sub-total of Jhargram for 2 project(s) | | | 12.97 | 9.68 | 10.19 | - | (0.51) | 817 | 16 | 801 | 801 |
| 1,079 | West Bengal Jiaganj Azimganj 24-Jan-2008 | 593 DUs IHSDP Scheme for the town Of Jiaganj-Azimganj, Murshidabad, West Bengal | 11.11 | 7.94 | 7.94 | - | 0.00 | 593 | - | 593 | 593 |
| 1,080 | West Bengal Jiaganj Azimganj 05-Feb-2009 | IHSDP Scheme for The Town Of Jiaganj-Azimganj (Phase - 2), Murshidabad, West Bengal | 5.93 | 4.75 | 8.16 | - | (3.41) | 303 | - | 303 | 303 |
| Sub-total of Jiaganj Azimganj for 2 project(s) | | | 17.05 | 12.69 | 16.10 | - | (3.41) | 896 | - | 896 | 896 |
| 1,081 | West Bengal Kaliaganj 30-Jul-2008 | 400 DUs IHSDP Scheme for the Town of Kaliyaganj Town, District- Uttar Dinipur, West Bengal | 7.95 | 6.36 | 6.36 | - | - | 400 | - | 400 | 400 |
| 1,082 | West Bengal Kalimpong 30-Jul-2008 | IHSDP Scheme for the town of Kalimpong town, District-Darjeeling West Bengal | 11.65 | 9.32 | 9.59 | - | (0.27) | 551 | - | 551 | 551 |
| 1,083 | West Bengal Kalna 28-Nov-2006 | IHSDP Scheme for the town of Kalna (1060 DUs), West Bengal | 14.68 | 10.69 | 10.69 | - | (0.00) | 1,060 | 1 | 1,059 | 1,059 |
| 1,084 | West Bengal Kandi 30-Jul-2008 | 555 DUs IHSDP scheme for the town of Kandi (Phase-I), Distt Murshidabad, West Bengal | 8.98 | 7.18 | 7.18 | - | - | 555 | 37 | 518 | 518 |
| 1,085 | West Bengal Kandi 08-Feb-2010 | 300 DUs IHSDP Scheme for the town of Kandi (PH-II), Murshidabad, West Bengal | Project Cancelled on 18-Aug-11 | NA | - | - | - | NA | NA | NA | NA |
| Sub-total of Kandi for 1 project(s) | | | 8.98 | 7.18 | 7.18 | - | - | 555 | 37 | 518 | 518 |
| 1,086 | West Bengal Katwa 29-Dec-2008 | 650 DUs IHSDP Scheme for Katwa, Distt. Burdwan, West Bengal | 10.90 | 8.72 | 8.72 | - | - | 650 | 7 | 643 | 643 |
| 1,087 | West Bengal Kharagpur 27-Apr-2007 | 272 DUs IHSDP Scheme for the town of Kharagpur (Phase-I), West Bengal | 4.57 | 3.34 | 3.42 | - | (0.08) | 266 | 47 | 219 | 219 |
| 1,088 | West Bengal Kharagpur 27-Apr-2007 | 232 DUs IHSDP Scheme for the town of Kharagpur (Phase-II), West Bengal | 3.81 | 2.79 | 2.95 | - | (0.15) | 220 | 62 | 158 | 158 |
| 1,089 | West Bengal Kharagpur 27-Apr-2007 | 306 DUs IHSDP Scheme for the town of Kharagpur (Phase-III), West Bengal | 5.00 | 3.63 | 3.86 | - | (0.23) | 288 | 78 | 210 | 210 |
| Sub-total of Kharagpur for 3 project(s) | | | 13.38 | 9.77 | 10.22 | - | (0.45) | 774 | 187 | 587 | 587 |
| 1,090 | West Bengal Kharar 05-Feb-2008 | Implementation of IHSDP Scheme (300 DUs) at KhararTown, West Bengal | 5.32 | 3.77 | 3.77 | - | - | 300 | - | 300 | 300 |
| 1,091 | West Bengal Koch Bihar 02-Feb-2007 | IHSDP Scheme for the town of Coochbehar, Ph-I, West Bengal | 8.82 | 6.38 | 6.75 | - | (0.37) | 597 | 99 | 498 | 498 |
| 1,092 | West Bengal Koch Bihar 26-Feb-2009 | 320 DUs IHSDP Scheme for the town of Coochbehar, Ph-2, West Bengal | 4.89 | 3.62 | 5.11 | - | (1.48) | 227 | - | 227 | 227 |
| Sub-total of Koch Bihar for 2 project(s) | | | 13.71 | 10.00 | 11.86 | - | (1.86) | 824 | 99 | 725 | 725 |
| 1,093 | West Bengal Krishnanagar 14-Mar-2008 | 640 DUs IHSDP Scheme for the town of Krishnanagar (PH-I), Nadia, West Bengal | 12.80 | 9.22 | 9.22 | - | - | 640 | - | 640 | 640 |
| 1,094 | West Bengal Krishnanagar 08-Feb-2010 | 300 DUs IHSDP Scheme for the town of Krishnanagar (PH-II), Nadia, West Bengal | Project Cancelled on 18-Aug-11 | NA | - | - | - | NA | NA | NA | NA |

* Project Cost and ACA Committed are recalculated after deducting cost of DUs alongwith proportionate cost of infrastructure dropped by CSMC.

IHSDP : State wise Report for latest Progress at Project & Town Level

Project Completed
(as on 16th September 2015)

| Sr. No. | State City/ Town Approved Date | Project Title | Financial Progress (Rs in Crores) | | | | | Physical Progress (Nos) | | | |
|---|--------------------------------------|--|-----------------------------------|---------------|------------------------|------------------------|--|-------------------------|-----------------|------------------------|--------------|
| | | | Project Cost | Central Share | Central Share Released | Central Share Adjusted | ACA Balance for Release (Excess available) | Dwelling Units | DUs In-Progress | Construction Completed | Occupied |
| Sub-total of Krishnanagar for 1 project(s) | | | 12.80 | 9.22 | 9.22 | - | - | 640 | - | 640 | 640 |
| 1,095 | West Bengal Kshirpai 05-Feb-2008 | Implementation of IHSDP Scheme (300 DUs) at Khirpal Town, West Bengal | 5.16 | 3.65 | 3.69 | - | (0.04) | 297 | 5 | 292 | 292 |
| 1,096 | West Bengal Kurseong 30-Jul-2008 | IHSDP Scheme for the Town of Kurseong, Darjeeling, West Bengal | 11.99 | 9.59 | 9.59 | - | - | 565 | - | 565 | 565 |
| 1,097 | West Bengal Mal 09-Jan-2008 | 465 DUs IHSDP Scheme for Mal Municipality, West Bengal | 7.00 | 4.86 | 4.86 | - | - | 465 | - | 465 | 465 |
| 1,098 | West Bengal Mathabhanga 28-Nov-2006 | 181 DUs IHSDP Project for the town of Mathabhanga, West Bengal | 3.19 | 2.32 | 2.32 | - | 0.00 | 181 | - | 181 | 181 |
| 1,099 | West Bengal Mathabhanga 26-Feb-2009 | 402 DUs IHSDP Project for the town of Mathabhanga, Coochbehar, West Bengal | 8.56 | 6.34 | 6.34 | - | - | 402 | 3 | 399 | 399 |
| Sub-total of Mathabhanga for 2 project(s) | | | 11.75 | 8.65 | 8.65 | - | 0.00 | 583 | 3 | 580 | 580 |
| 1,100 | West Bengal Medinipur 02-Feb-2007 | 948 DUs IHSDP Scheme for the town of Midnapore, Pachim Medinipore, West Bengal | 15.73 | 11.63 | 11.63 | - | 0.00 | 948 | 1 | 947 | 947 |
| 1,101 | West Bengal Medinipur 08-Feb-2010 | 300 DUs IHSDP Scheme for the town of Midnapore (PH-II), Pachim Medinipore, West Bengal | Project Cancelled on 18-Aug-11 | NA | - | - | - | NA | NA | NA | NA |
| Sub-total of Medinipur for 1 project(s) | | | 15.73 | 11.63 | 11.63 | - | 0.00 | 948 | 1 | 947 | 947 |
| 1,102 | West Bengal Mekhliganj 07-Mar-2008 | 294 DUs IHSDP Scheme for the town of Mekhliganj, West Bengal | 5.22 | 3.71 | 3.71 | - | - | 294 | - | 294 | 294 |
| 1,103 | West Bengal Memari 24-Jan-2008 | 621 DUs IHSDP Scheme for the town Memari, West Bengal | 11.25 | 8.00 | 8.00 | - | - | 621 | - | 621 | 621 |
| 1,104 | West Bengal Memari 08-Feb-2010 | 300 DUs IHSDP Scheme for the town of Memari (PH-II), Burdwan, West Bengal | Project Cancelled on 18-Aug-11 | NA | - | - | - | NA | NA | NA | NA |
| Sub-total of Memari for 1 project(s) | | | 11.25 | 8.00 | 8.00 | - | - | 621 | - | 621 | 621 |
| 1,105 | West Bengal Mirik 30-Jul-2008 | IHSDP Scheme for The Town Of Mirik, District- Darjeeling, West Bengal | 7.96 | 6.36 | 6.36 | - | - | 423 | - | 423 | 423 |
| 1,106 | West Bengal Murshidabad 30-Jul-2008 | 497 DUs IHSDP Scheme for the town of Murshidabad town, District- Murshidabad West Bengal | 8.74 | 6.74 | 6.74 | - | - | 497 | 5 | 492 | 492 |
| 1,107 | West Bengal Nabadwip 24-Jan-2008 | IHSDP Scheme for the town of Nabadwip, West Bengal | 5.35 | 3.68 | 7.25 | - | (3.57) | 373 | - | 373 | 373 |
| 1,108 | West Bengal Nabadwip 08-Feb-2010 | 300 DUs IHSDP Scheme for the town of Nabadwip (PH-II), Nadia, West Bengal | Project Cancelled on 18-Aug-11 | NA | - | - | - | NA | NA | NA | NA |
| Sub-total of Nabadwip for 1 project(s) | | | 5.35 | 3.68 | 7.25 | - | (3.57) | 373 | - | 373 | 373 |
| 1,109 | West Bengal Old Maldah 30-Jul-2008 | IHSDP Scheme for the town of Old Maldah town, District- Maldah, West Bengal | 10.78 | 8.63 | 8.63 | - | - | 550 | 3 | 547 | 547 |
| 1,110 | West Bengal Puruliya 26-Sep-2007 | Implementation of IHSDP Scheme (611 DUs) at Purulia town, West Bengal | 5.60 | 4.29 | 6.18 | - | (1.89) | 424 | 128 | 296 | 296 |
| 1,111 | West Bengal Raghunathpur 13-Feb-2009 | 400 DUs IHSDP scheme for the town of Raghunathpur, Ph. I, West Bengal | 7.90 | 6.32 | 6.32 | - | - | 400 | - | 400 | 400 |
| 1,112 | West Bengal Raiganj 02-Feb-2007 | 2000 DUs IHSDP Scheme for the town of Raiganj, West Bengal | 26.28 | 19.81 | 19.81 | - | - | 2,000 | - | 2,000 | 2,000 |
| 1,113 | West Bengal Raiganj 08-Feb-2010 | 300 DUs IHSDP Scheme for the town of Raiganj (PH-II), Uttar Dinajpur, West Bengal | Project Cancelled on 18-Aug-11 | NA | - | - | - | NA | NA | NA | NA |
| Sub-total of Raiganj for 1 project(s) | | | 26.28 | 19.81 | 19.81 | - | - | 2,000 | - | 2,000 | 2,000 |
| 1,114 | West Bengal Ramjibanpur 05-Feb-2008 | 300 DUs IHSDP Scheme for the town of Ramjibanpur, West Bengal | 5.27 | 3.74 | 3.79 | - | (0.05) | 296 | 2 | 294 | 294 |
| 1,115 | West Bengal Rampurhat 29-Dec-2008 | IHSDP Scheme for Rampurhat, Distt. Birbhum, West Bengal | 10.89 | 8.71 | 8.71 | - | - | 603 | 115 | 488 | 488 |
| 1,116 | West Bengal Ranaghat 28-Nov-2006 | 155 DUs IHSDP Scheme for the town of Ranaghat, West Bengal | 2.97 | 2.17 | 2.17 | - | 0.00 | 155 | - | 155 | 155 |
| 1,117 | West Bengal Ranaghat 05-Feb-2009 | IHSDP Scheme for The Town Of Ranaghat (Phase 2) Nadia, West Bengal | 4.98 | 3.98 | 4.60 | - | (0.62) | 257 | - | 257 | 257 |
| Sub-total of Ranaghat for 2 project(s) | | | 7.94 | 6.15 | 6.77 | - | (0.62) | 412 | - | 412 | 412 |

* Project Cost and ACA Committed are recalculated after deducting cost of DUs alongwith proportionate cost of infrastructure dropped by CSMC.

IHSDP : State wise Report for latest Progress at Project & Town Level

Project Completed
(as on 16th September 2015)

| Sr. No. | State City/ Town Approved Date | Project Title | Financial Progress (Rs in Crores) | | | | | Physical Progress (Nos) | | | |
|---|--|--|-----------------------------------|-----------------|------------------------|------------------------|--|-------------------------|-----------------|------------------------|-----------------|
| | | | Project Cost | Central Share | Central Share Released | Central Share Adjusted | ACA Balance for Release (Excess available) | Dwelling Units | DUs In-Progress | Construction Completed | Occupied |
| 1,118 | West Bengal Sainthia 24-Jan-2008 | 340 DUs IHSDP Scheme for the town of Sainthia, West Bengal | 6.67 | 4.79 | 4.79 | - | - | 340 | - | 340 | 340 |
| 1,119 | West Bengal Santipur 05-Feb-2008 | IHSDP Scheme for the town of Santipur, West Bengal | 3.81 | 2.75 | 5.13 | - | (2.39) | 191 | 37 | 154 | 154 |
| 1,120 | West Bengal Sonamukhi 28-Nov-2006 | 200 DUs IHSDP Scheme for the town of Sonamukhi, West Bengal | 3.74 | 2.72 | 2.72 | - | 0.00 | 200 | - | 200 | 200 |
| 1,121 | West Bengal Suri 29-Dec-2008 | IHSDP Scheme for Suri, Distt. Birbhum, West Bengal | 5.17 | 4.13 | 5.79 | - | (1.65) | 260 | 82 | 178 | 178 |
| 1,122 | West Bengal Taherpur 05-Feb-2008 | 390 DUs IHSDP Scheme for the town of Taherpur, West Bengal | 7.76 | 4.97 | 4.97 | - | - | 390 | - | 390 | 390 |
| 1,123 | West Bengal Taherpur 08-Feb-2010 | 300 DUs IHSDP Scheme for the town of Taherpur Notified Area Authority (PH-II), Nadia, West Bengal | Project Cancelled on 18-Aug-11 | NA | - | - | - | NA | NA | NA | NA |
| Sub-total of Taherpur for 1 project(s) | | | 7.76 | 4.97 | 4.97 | - | - | 390 | - | 390 | 390 |
| 1,124 | West Bengal Taki 28-Nov-2006 | 307 DUs IHSDP Scheme for The Town of Taki, North 24 Parganas, West Bengal | 5.42 | 3.94 | 3.94 | - | - | 307 | - | 307 | 307 |
| 1,125 | West Bengal Taki 05-Feb-2009 | 504 DUs IHSDP Scheme for The Town Of Taki (Phase 2) , North 24 Parganas, West Bengal | 6.99 | 5.59 | 5.59 | - | - | 504 | 51 | 453 | 453 |
| Sub-total of Taki for 2 project(s) | | | 12.41 | 9.53 | 9.53 | - | - | 811 | 51 | 760 | 760 |
| 1,126 | West Bengal Tamluk 10-Dec-2008 | IHSDP Scheme for the town of Tamluk (Phase-I) , West Bengal | 8.94 | 7.15 | 7.15 | - | - | 456 | 40 | 416 | 416 |
| 1,127 | West Bengal Tarakeswar 30-Jul-2008 | 584 DUs IHSDP Scheme for the town of Tarakeswar town , District- Hoogly West Bengal | 9.89 | 7.91 | 7.91 | - | - | 584 | 123 | 461 | 461 |
| 1,128 | West Bengal Tarakeswar 08-Feb-2010 | 300 DUs IHSDP Scheme for the town of Tarakeswar (PH-II), Hooghly, West Bengal | Project Cancelled on 18-Aug-11 | NA | - | - | - | NA | NA | NA | NA |
| Sub-total of Tarakeswar for 1 project(s) | | | 9.89 | 7.91 | 7.91 | - | - | 584 | 123 | 461 | 461 |
| 1,129 | West Bengal Tufanganj 09-Jan-2008 | 308 DUs IHSDP Scheme for the town of Tufanganj, CoochBehar, West Bengal | 6.11 | 4.39 | 4.39 | - | - | 308 | - | 308 | 308 |
| 1,130 | West Bengal Tufanganj 08-Feb-2010 | 300 DUs IHSDP Scheme for the town of Tufanganj (PH-II), Cooch behar, West Bengal | Project Cancelled on 18-Aug-11 | NA | - | - | - | NA | NA | NA | NA |
| Sub-total of Tufanganj for 1 project(s) | | | 6.11 | 4.39 | 4.39 | - | - | 308 | - | 308 | 308 |
| 1,131 | West Bengal Siliguri 28-Nov-2006 | 1998 DUs IHSDP Scheme for the town of Siliguri, Phase-I, West Bengal | 30.55 | 22.98 | 29.46 | - | (6.47) | 1,559 | 65 | 1,494 | 1,494 |
| 1,132 | West Bengal Siliguri 14-Mar-2008 | 1206 DUs Implementation of IHSDP Scheme at Siliguri, Phase II, West Bengal | 18.47 | 12.99 | 14.06 | - | (1.07) | 1,114 | 102 | 1,012 | 1,012 |
| 1,133 | West Bengal Siliguri 05-Feb-2009 | 1859 DUs IHSDP for Siliguri (Phase 3), Darjeeling West Bengal | 24.22 | 19.37 | 28.79 | - | (9.42) | 1,251 | 300 | 951 | 951 |
| Sub-total of Siliguri for 3 project(s) | | | 73.23 | 55.35 | 72.31 | - | (16.96) | 3,924 | 467 | 3,457 | 3,457 |
| 1,134 | West Bengal Panskura 27-Apr-2007 | 498 DUs IHSDP Scheme for the town of Panskura, East Medinipur, West Bengal | 7.31 | 5.29 | 5.29 | - | - | 498 | - | 498 | 498 |
| 1,135 | West Bengal Panskura 08-Feb-2010 | 300 DUs IHSDP Scheme for the town of Panskura (PH-II), East Medinipur, West Bengal | Project Cancelled on 18-Aug-11 | NA | - | - | - | NA | NA | NA | NA |
| Sub-total of Panskura for 1 project(s) | | | 7.31 | 5.29 | 5.29 | - | - | 498 | - | 498 | 498 |
| 1,136 | West Bengal Kolkata (VAMBAY) 21-May-2009 | GOI Subsidy Recommended from JNNURM for West Bengal SJDA Scheme No 18665 for Complete construction of 75 DU under VAMBAY Scheme. | 0.64 | 0.15 | 0.15 | - | - | 75 | - | 75 | 75 |
| 1,137 | West Bengal Nahati 09-Jan-2008 | 330 DUs IHSDP Scheme for the town of Nahati, West Bengal | 6.78 | 4.89 | 4.89 | - | (0.00) | 330 | - | 330 | 330 |
| Total of West Bengal for 95 project(s) | | | 883.58 | 663.06 | 703.23 | - | (40.17) | 49,435 | 2,651 | 46,784 | 46,768 |
| Total of IHSDP for 1034 project(s) including 86 project(s) which are completed | | | 9,458.42 | 6,101.94 | 6,765.52 | 333.72 | (663.58) | 4,49,358 | 1,21,446 | 3,27,912 | 2,80,965 |

* Project Cost and ACA Committed are recalculated after deducting cost of DUs alongwith proportionate cost of infrastructure dropped by CSMC.