

Over All Progress of JNNURM under BSUP (State Wise)

[as on 16th September 2015]

Sl. No.	Name of the State	Cities/Towns Covered	Project Approved	Project Completed	Financial Progress (Rs in Crores)					Physical Progress (In Nos)				Physical Progress during fortnight		
					Project Cost	Allocation	Committed	Released	Adjusted	Sanctioned	Construction Completed	DUs in Progress	Occupied	Construction Completed	DUs Occupied	
1	A&N Island	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
2	Andhra Pradesh	3	22	10	1,404.07	810.64	663.90	700.32	15.30	51,132	41,655	9,477	29,669	-	-	
3	Arunanchal Pradesh	1	3	1	60.94	43.95	54.46	54.46	-	996	244	752	100	-	-	
4	Assam	1	2	-	108.44	121.94	97.60	64.19	8.88	2,260	416	1,844	416	-	-	
5	Bihar	1	3	-	11.25	531.54	5.07	78.19	-	480	480	-	480	-	-	
6	Chandigarh (UT)	1	4	-	669.02	446.13	300.94	379.03	-	17,696	12,736	4,960	12,092	-	-	
7	Chhattisgarh	1	9	-	324.71	385.21	254.84	211.21	16.24	16,202	7,648	8,554	4,482	-	15	
8	D&N Haveli	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
9	Daman & Diu	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
10	Delhi	1	16	-	2,539.00	1,481.28	1,155.44	1,118.17	71.42	55,124	26,284	28,840	585	3,360	-	
11	Goa	-	-	-	-	11.43	-	1.15	-	-	-	-	-	-	-	
12	Gujarat	5	27	12	2,033.08	1,015.56	987.30	935.69	48.78	1,11,104	1,03,562	7,542	80,068	990	150	
13	Haryana	1	2	-	57.28	57.31	27.81	31.18	-	2,896	2,896	-	342	-	-	
14	Himachal Pradesh	1	1	-	6.42	31.29	5.14	7.37	-	176	88	88	-	-	-	
15	Jammu & Kashmir	2	5	-	162.39	140.18	134.44	52.38	8.49	6,677	998	5,679	998	-	-	
16	Jharkhand	2	7	-	69.60	351.09	52.50	82.18	-	2,490	1,060	1,430	871	-	-	
17	Karnataka	2	18	-	837.80	407.97	405.29	384.03	2.59	27,925	25,412	2,513	20,022	-	-	
18	Kerala	2	7	-	313.92	250.00	213.44	213.91	0.53	21,779	16,312	5,467	15,949	-	-	
19	Lakshdweep	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
20	Madhya Pradesh	4	21	-	473.44	351.10	230.75	263.49	5.07	24,728	21,512	3,216	5,013	219	-	
21	Maharashtra	5	53	-	3,954.89	3,372.56	1,916.54	2,083.04	97.67	93,569	71,515	22,054	44,110	1,928	2,772	
22	Manipur	1	1	-	51.23	43.91	43.91	43.91	-	1,250	1,240	10	1,240	-	-	
23	Meghalaya	1	3	-	36.53	40.35	28.51	36.21	-	648	176	472	96	-	-	
24	Mizoram	1	3	-	91.02	80.11	79.73	79.73	-	1,096	910	186	-	-	-	
25	Nagaland	1	1	-	133.08	105.60	105.60	105.60	-	3,504	3,424	80	1,992	-	-	
26	Orissa	2	6	-	66.45	78.74	48.18	46.72	-	2,081	1,605	476	1,413	-	-	
27	Puducherry	1	3	-	50.60	83.20	34.41	38.02	-	1,326	718	608	168	-	-	
28	Punjab	2	3	-	90.97	444.46	45.44	47.49	16.73	4,640	3,750	890	88	-	-	
29	Rajasthan	2	3	-	245.95	383.46	105.25	131.64	8.50	6,896	1,082	5,814	707	-	-	
30	Sikkim	1	3	-	33.58	29.06	29.06	29.06	-	254	221	33	110	-	-	
31	TamilNadu	3	51	13	2,285.16	1,107.80	1,022.22	1,022.00	0.81	89,720	70,268	19,452	67,918	-	-	
32	Telangana	1	17	5	1,631.81	736.78	680.39	722.36	11.67	72,390	64,300	8,090	45,945	-	-	
33	Tripura	1	1	-	16.73	23.66	13.96	13.96	-	256	256	-	256	-	-	
34	Uttar Pradesh	7	67	-	1,637.66	1,165.22	798.04	876.60	33.83	45,599	38,690	6,909	29,518	119	65	
35	Uttrakhand	3	8	-	29.71	97.84	23.03	28.16	3.25	653	369	284	153	-	-	
36	West Bengal	2	108	4	3,232.49	2,126.98	1,594.47	1,579.49	113.57	1,22,426	1,06,399	16,027	1,05,754	48	-	
Total (BSUP):-		62	478	45	22,659.24	16,356.35	11,157.68	11,460.94	463.33	7,87,973	6,26,226	1,61,747	4,70,555	6,664	3,002	

* Project Cost and ACA Committed are recalculated after deducting cost of DUs alongwith proportionate cost of infrastructure dropped by CSMC.